QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

EQUIPMENT ID. No.	
LOCATION	AMPOULE FILLING & SEALING ROOM
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL

## **PROTOCOL CONTENTS**

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	<b>Equipment Details</b>	6
6.0	System Description	6-7
7.0	<b>Pre-Qualification Requirements</b>	7
8.0	Critical Variables to be Met	8-18
9.0	References	19
10.0	Documents to be Attached	19
11.0	Deviation from Pre-Defined Specification, If Any	19
12.0	Change Control, If Any	19
13.0	Review (Inclusive of follow up action, If Any)	19
14.0	Conclusion	20
15.0	Recommendation	20
16.0	Abbreviations	21
17.0	Protocol Post Approval	22



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

#### 1.0 PROTOCOL PRE – APPROVAL:

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			

QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

#### 2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of **Ampoule Filling &**Sealing Machine Model No. AGF-12 Machine.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

#### **3.0 SCOPE:**

- The scope of this installation qualification protocol cum report is limited to qualification of
   Ampoule Filling & Sealing Machine (Model No. AGF-12) to be installed in the Ampoule
   Filling & Sealing Room.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Ampoule Filling & Stoppering Machine.



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

## 4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
	Preparation, Review, Approval and Compilation of the Installation		
	Qualification Protocol cum Report.		
Quality Assurance	Co-ordination with Production and Engineering to carryout Installation		
Quanty Assurance	Qualification.		
	Monitoring of Installation Qualification Activity.		
	Post Approval of Qualification Protocol cum Report after Execution.		
	Review & Pre Approval of Protocol cum Report.		
Production	To Co-ordinate and support for Execution of Qualification study as per		
	Protocol.		
	Post Approval of Qualification Protocol after Execution.		
	Review & Pre Approval of Protocol cum Report.		
	Co-ordination, Execution and technical support in VFS Installation		
Engineering	Qualification Activity.		
Engineering	Calibration of Process Instruments.		
	Responsible for Trouble Shooting (if occurs during execution).		
	Post Approval of Qualification Protocol after Execution.		



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

#### **5.0 EQUIPMENT DETAILS:**

Equipment Name	Ampoule Filling & Sealing Machine
Equipment ID.	
Manufacturer's Name	Truking Technology Limited
Supplier's Name	Truking Technology Limited
Location of Installation	Ampoule Filling & Sealing Room

#### 6.0 SYSTEM DESCRIPTION:

Ampoule Filling & Sealing Machine adopts linear intermittent for filling and sealing. The ampoules which come from sterilization and drying tunnel access to infeed Conveying Belt No. 1 via the connection board, move to scroll No.2. The scroll will arrange out of order ampoules in separation status, it pushes the ampoules individually to the infeed star wheel No. 4,infeed star wheel No. 4 continuously conveys the ampoules to the walking beam No.5, front walking beam No. 5 can change the continuous movement of ampoules to intermittent movement. The middle walking beam No. 6 can convey the ampoules in a stepping mode to the next station. Ampoule leaning part No. 7 is used for orientation in the static station. The 5 intermittent stations are listed below:

- 1) Front Charging Station
- 2) Filling Station
- 3) Rear Charging Station
- 4) Preheating Station
- 5) Sealing Station

Front Charging Station: The front charging station is set with nitrogen gas purging.

**Filling Station:** At the filling station, rotary piston pump consists of a piece of to-and fro rotary valve, a piece of movable piston rod and a piece of pump cylinder The rotary valve is on the upper side of pump cylinder, and it connects with drive group of rotary valve via a stand- alone servo motor via ball screw pair, lifting rod and connection rod. By to and fro movement, the liquid medicine is filled into ampoules by the filling pump.

**Rear Charging Station:** The rear charging station can is set with nitrogen gas purging.



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

**Preheating & Sealing Station:** At the preheating station, ampoules are preheated by the nozzle of LPG and Oxygen, and they spin automatically by the idler wheel. At the station of sealing, ampoules are softened by heat and sealed. The sealed ampoules are conveyed through out feed star wheel to ampoule receiving tray.

## **7.0 PRE – QUALIFICATION REQUIREMENTS:**

#### 7.1 Verification of Documents:

- Executed and approved design qualification document.
- Piping and instrumentation diagram (P& ID).
- Electrical circuits diagram.
- Technical specification of equipment.
- Calibration certificate of components.
- Certificate of material of construction of components.

#### 7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum Report.

#### 7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

#### 8.0 CRITICAL VARIABLES TO BE MET:

## 8.1 GENERAL CHECKS AND LOCATION SUITABILITY:

<b>Installation Checks</b>	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Grouting and	Should be properly		
Mounting	grouted and mounted.		
Leveling	Should be properly		
	balanced and leveled.		
Edges of parts	Metal parts should be		
	properly ground without		
	any sharp edges.		
Welding of Joints	Welding of joints should		
	be without any welding		
	burrs.		
Place of Installation	Ampoule Filling &		
	Sealing Room		
Room Condition	Temperature: NMT 25°C		
	RH: NMT 55%		
Illumination	NLT 300 Lux		
Working space around	Should be sufficient for		
the Equipment.	easy operation, cleaning,		
	sanitation and maintenance.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

## **8.2 EQUIPMENT VERIFICATION:**

#### **TECHNICAL SPECIFICATIONS:**

Critical Variables	Acceptance Criteria	Observation	Observed By
			(Engineering) Sign/Date
Model	CFL-120		~ <b>.9</b> 2 <b></b>
Dimensions	2700 mm L x 1800mm H x 1400 mm W		
Main Motor	X 1400 IIIII W		
Make	Xin Ling		
Model	1410		
Power	0.75KW		
<b>Infeed Conveying Motor</b>			
Make	ZD		
RPM	1350		
Power	0.37 Kw		
<b>Outfeed Conveying Moto</b>	or		
Make	ZD		
RPM	1350		
Power	0.14 Kw		
Filling Servo Motor			1
Make	ZD		
Model	HG-KR43J		
RPM	3000		
Power	0.4 Kw		
Quantity	12		
Ampoule Rotating Motor	ŗ		
Make	ZD		
RPM	90-1350		
Power	0.14 Kw		



QUALITY ASSURANCE DEPARTMENT

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Air Pumping Motor			
Make	Weirkee		
RPM	2700		
Power	0.22 KW		
Starwheel Servo Motor			
Make	ZD		
Power	0.4 Kw		
Quantity	4		
VFD			
Make	Schneider		
Model	ATV12H075M2		
PLC			
Make	Mitsubishi		
Model	Q173DSCPU		
Pneumatic diaphragm	valve		
Make	Gemu		
Model	650 15D 88 34 5A 1 0T1		
	1507		
Flowmeter			
Make	Shuanghuan		
Model	LZB-6WB		
Quantity	05		
Solenoid Valve			
Make	FESTO		
Model	MEBH-3/2-1/8-P-B		



QUALITY ASSURANCE DEPARTMENT

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
HMI			1 8
Make	Siemens		
Model	6AV7 890-0HB00-0AB0		
Pressure Transmittor			1
Make	Dawyer		
Model	DW801		
Range	0-1 MPa		
Pressure Gauge			l .
Make	CATIC		
Model	YBFMC100		
Range	0-1 MPa		
Filteration & Pressure Ro	educing Valve		I
Make	Festo		
Model	DB-7- MINI		
Filters			l
Make	Pall		
Model	0.2 micron		
Quantity	2		
Optical Fiber Sensor			1
Quantity	2		
Proximity Switch			1
Make	Schneider		
Qty.	01		
Alarm Light Indicator			
Red Indicator	Machine Stop & Alarm		
	start		
Orange Indicator	Warning		
Green Indicator	Machine is working		



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

Critical	l Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Operating l	Panel			
Black Switc	h	On/OFF		
Green Indica	tor	Power On/OFF		
Red Mushro	om Button	Emergency Stop		
Vertical La	minar Air Flo	)W		
Laminar Flo	w Hood Size	3234 x 1160 x 350 mm		
Motor	Power	2.55 Kw		
Hepa Filter	Make	Changyuan		
	Size	566 x 979 x 80 mm		
		,Quantity- 05		
		534 x 939 x 80 mm,		
		Quantity- 01		
	Porosity	0.3 micron, H14		
Pre-filter				
Air Velocity	y Transmitter			
Make		ELEKTRONIK		
Model		EE660-V7xCxDD/M		
Range		0-2 m/s		
Checked By	n)		Verified B (Quality As	ssurance)
Sign/Date: Inference:			Sign/Date:	

Reviewed By (Manager QA)



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

Sign/Date:																					
Digit Date.	٠	•	٠	•	•	•	•	٠	•	•	•	٠	•	٠	٠	•	•	•	•	•	•

## 8.3 INSTALLATION CHECKS

S.No.	Specification	Observation	Observed by (Engineering) (Sign/Date)
1.	All the M.S base bolts provided for packing purpose to be replaced by SS base bolts with rubber pad.		
2.	Set the height of the machine by adjusting the base bolts to match the height.		
3.	Also proper leveling of the machine should be done using appropriate sprit level by adjusting the base bolts.		
4.	Carefully examine the wiring diagram of the machine before making any connection.		
5.	Connect the cables to the panel to their respective connectors.		
6.	Check wires for proper polarity of the AC motor.		
7.	Connect the sensor cables to the terminal in the panel.		
8.	Make sure that 'earthing' is provided.		
9.	After all wires connected, connect the mains cable.		
10.	Get buffer tank nozzles and silicon tubes sterilized before fitting with the machine.		
11.	Clean all the SS guides, bridge plates and star wheel with IP solution.		

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	<b>Sign/Date:</b>
Inference:	



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICAT	TION PROTOCOL CUM REPOI	RT FOR AMPOUL	E FILLING &
	SEALING MACHINE		
		•••••	•••••
			• • • • • • • • • • • • • • • • • • • •
		Reviewed By (Manager QA	.)
		3	
8.4 MOC Verification List:			
or the vermental base			Observed Dv
Parts Name	Material of construction	Observation	Observed By (Engineering)
			Sign/Date
Bottom & Top frames	SS-304 Square pipe and		
N. 10.11	angles.		
Manifold	SS316L		
Metals contacting with nitrogen	SS316L		
Conveying Belt	SS304		
Silicone Pipe	Silicone Rubber		
Sealing Clamp	Titanium Alloy		
Filling Needles	SS316L		
Starwheel, Screw conveyor	POM		
Checked By		Verified By	
(Production)		(Quality Assur	ance)
Sign/Date:		Sign/Date:	
Inference:			
			• • • • • • • • • • • • • • • • • • • •
			•••••
		Reviewed By (Manager QA	3



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

## **8.5** Utility Verification List:

Critical variables	Acceptance criteria	Observation	Observed By (Engineering) Sign/Date
<b>Electrical Supply</b>	Voltage : 400 V		
	Phase : 3 Phase		
	Frequency: 50 HZ		
Room Condition	Temperature: NMT 25 °C		
	RH: NMT 55 %		
Gas Pressure (LPG)	0.03Mpa – 0.05 Mpa		
Oxygen Pressure	0.3Mpa – 0.5 Mpa		
Nitrogen Pressure	0.3Mpa – 0.5 Mpa		
Compressed Air	0.6 Mpa		
Pressure			

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	

QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

Reviewed By
(Manager QA)
<b>Sign/Date:</b>

## **8.6** Safety:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Hardware Emergency switch at Operator Console	For Operator Safety.		
Nitrogen pressure drop interlock	For safety of the batch		
Liquid low level – Machine stop	For safety of the batch & the process.		
Motor overload Relay	For Motor & equipment protection.		
No Ampoule No Filling Sensor	To avoid the wastage of product.		
Earthing	Earthing to be provided to Control Panel.		
Joints	Welding of joints without any welding burrs.		
Metal Parts	All the metal parts should be Properly grounded without any sharp edges.		
Leveling And Balancing	Equipment should be properly balanced & leveled		
Electrical Wiring And Earthing	Electrical wiring should be as per approved drawings. Double external Earthing to control machine (Panel and Motors) and operator should be provided		
Guards	Guards for all Moving Parts		
Noise Level	Below 80 db		
MCB	MCB is provided so that when there is an overload in current or any short circuit then the MCB trips.		
Mechanical Safety Clutch	Provided with gear box		
All Drive Arrangements	With all covers and guards		



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:		Verified By (Quality Assurance) Sign/Date:				
Inference:						
		Reviewed By (Manager QA) Sign/Date:				
8.7 Control Panel Check						
Test Particulars	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date			
Check that Machine is	Machine should be connected		J			
connected with control panel.	with control panel. PLC make,					
Record the details of PLC	model no., serial no should be					
	checked and verified					
Check the input output against	All the input output shall meet					
Wiring Diagram visually	the Requirements					
during installation						
Checked By		Verified By				
(Production)		(Quality Assura	nce)			
Sign/Date:		Sign/Date:				
Inference:						
			•••••			
		Reviewed By (Manager QA) Sign/Date:				



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

#### 9.0 **REFERENCES:**

**13.0** 

- Design Qualification.
- Operation and Maintenance Manual

#### 10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Calibration certificates.
- Operation and Maintenance Manual.

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:

REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



QUALITY ASSURANCE DEPARTMENT

	SEALING MACHINE
14.0	CONCLUSION:
15.0	RECOMMENDATION:

QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

#### **16.0 ABBREVIATIONS:**

cGMP : Current Good Manufacturing Practice

CQA : Corporate Quality Assurance

mm : Millimeter

MOC : Material of Construction

P & ID : Piping and Instrumentation Diagram

PO : Purchase Order

RH : Relative Humidity

SS : Stainless Steel

URS : User requirement specification

KG : Kilogram

AFM : Ampoule filling machine IQ : Installation Qualification

IB : Injection block

No : Number

ID. : Identification

GA : General Arrangement

AC : Alternating Current

CQA : Corporate Quality Assurance

NLT : Not Less Than

NMT : Not More Than

Db : Decibel

QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AMPOULE FILLING & SEALING MACHINE

## 17.0 PROTOCOL POST APPROVAL:

**INITIATED BY:** 

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

## **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



QUALITY ASSURANCE DEPARTMENT