

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

| EQUIPMENT ID. No. | |
|------------------------|--------------|
| LOCATION | Filling Room |
| DATE OF QUALIFICATION | |
| SUPERSEDE PROTOCOL No. | NIL |



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

PROTOCOL CONTENTS

| S.No. | TITLE | PAGE No. |
|-------|---|----------|
| 1.0 | PROTOCOL PRE-APPROVAL | 3 |
| 2.0 | OBJECTIVE | 4 |
| 3.0 | SCOPE | 4 |
| 4.0 | RESPONSIBILITY | 5 |
| 5.0 | EQUIPMENT DETAILS | 6 |
| 6.0 | SYSTEM DESCRIPTION | 7-8 |
| 7.0 | PRE-QUALIFICATION REQUIREMENTS | 8 |
| 8.0 | CRITICAL VARIABLES TO BE MET | 9-17 |
| 9.0 | REFERENCES | 18 |
| 10.0 | DOCUMENTS TO BE ATTACHED | 18 |
| 11.0 | DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY | 18 |
| 12.0 | CHANGE CONTROL, IF ANY | 18 |
| 13.0 | REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY) | 18 |
| 14.0 | CONCLUSION | 19 |
| 15.0 | RECOMMENDATION | 19 |
| 16.0 | ABBREVIATIONS | 20 |
| 17.0 | PROTOCOL POST APPROVAL | 21 |



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

1.0 PROTOCOL PRE – APPROVAL:

PREPARED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE (QUALITY ASSURANCE) | | | |

REVIEWED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OPERATING MANAGER (QUALITY ASSURANCE) | | | |
| HEAD (ENGINEERING) | | | |

APPROVED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|----------------------|------|-----------|------|
| HEAD (PRODUCTION) | | | |



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of Form Fill Seal Machine
 Model No. SPPED 500 L for
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of **Form Fill Seal Machine** (Model No.: **SPPED 500 L**) to be installed in the **FFS Room, 'I' Block** at
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Form Fill Seal Machine.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

| DEPARTMENTS | RESPONSIBILITIES | | |
|-------------------|--|--|--|
| | Preparation, Review, Authorized and Compilation of the Installation | | |
| | Qualification Protocol cum Report. | | |
| | Co-ordination with Production and Engineering to carryout Installation | | |
| Quality Assurance | Qualification. | | |
| | • Monitoring of Installation Qualification Activity. | | |
| | Post Approval of Installation Qualification Protocol cum Report after | | |
| | Execution. | | |
| | Review & Pre Approval of Protocol cum Report. | | |
| Production | • To Co-ordinate and support for Execution of Qualification study as per | | |
| Troduction | Protocol. | | |
| | • Post Approval of Installation Qualification Protocol after Execution. | | |
| | Review & Pre Approval of Installation Qualification Protocol cum Report. | | |
| | Co-ordination, Execution and technical support in Installation | | |
| Engineering | Qualification Activity. | | |
| | Calibration of Process Instruments. | | |
| | • Responsible for Trouble Shooting (if occurs during execution). | | |
| | • Post Approval of Installation Qualification Protocol after Execution. | | |



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

5.0 EQUIPMENT DETAILS:

| Equipment Name | Form Fill Seal Machine |
|--------------------------|-----------------------------------|
| Equipment ID. | |
| Manufacturer's Name | Form Fill Automation (Micro Tool) |
| Supplier's Name | Form Fill Automation (Micro Tool) |
| Location of Installation | Filling Room, FFS Section |

6.0 SYSTEM DESCRIPTION:

Form Fill Seal Process is the sterile and Pyrogen free moulding of the bottles or ampoules directly from the extruded PE in water cooled blow moulds with an immediate Sterile filling of product, followed by a hermetic sealing of the container in one step and under aseptic conditions in the same machine. This assures a high reliability of the process as well as product.

FFS Machine continuously produces hot plastic parisons, which are enclosed by a blow moulds. When the main mould closes the bottom part is hermetically sealed.

A special mandrel unit is lowered into mould neck and shapes the container with compressed air. In a process the fill product exactly measured by FFS machine dosing unit is filled into the formed hollow containers.

The upper part of parison still unformed is sealed by the closing motion of the head mould while the special mandrel unit retracts. Simultaneously a vacuum forms the hermetic closure. The package entirely produce filled and sealed in FFS machine is released. The cycle then repeats.

Form Fill Automation FFS machine consist of following major stations:

- Basic Structure: The base frame is welded with SS304 and includes four shock leveling pads. The entire upper portion of the machine is enclosed in polished stainless steel including front doors, belt guards and electrical cabinet.
- 2. Mold Clamp and Carriage Assembly: The carriage travel is 20" and electrically actuated by a servo motor with the help of servo drive. Main Mold clamp is actuated by 3 cylinders of 4" bore cylinder. The main mold clamp stroke is 1-1/2" per side and provides a 6 ton closing force. Seal molds are actuated by a 2 x 2 stroke cylinders and provide 1- 1/2 tons of closing force. All hydraulic cylinders are electro less nickel plated and rated at 3000 psi.
- **3.** Extrusion System: The 60 mm, 24:1 L/D thermoplastic extruder has a mixing tip on the screw and bimetallic lining in the barrel. The barrel temperature is controlled in three zones by separate cast aluminum heaters with internal water coils for cooling. The plastic is supplied through a



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

stainless steel hopper and water cooled feed throat. The extruder is driven by a 20 HP AC variable speed motor, through a double reduction gear box. Extruder output is 100lbs/hour maximum of polypropylene resin.

- **4. Pneumatic System:** System consists of a coalescing filter, regulator and manifold mounted solenoid control valves for ballooning, blowing and other machine functions. The supply should be oil free, dry, clean air at 15 cfm @ 6 bar.
- **5. Vacuum System:** Vacuum is supplied to four separately controlled zones on the machine. The system consist of a vacuum reservoir and manifold mounted regulators and solenoid valves. The supply must be vacuum rated at 200 CFM @ 25hg
- 6. Cooling System: The flow of coolant water must be 30 liter/hr at 3.5 bar, 10 °C with one supply and one return line. The FFS Machine is internally equipped with separate cooling circuits for the main molds, seal mould, holding jaws, extruder feed throat zone, hydraulic power unit and extruder barrel cooling system. The mold coolant circuits have flow controls and temperature gauges.
- **7. Parison cut off mechanism:** An air cylinder actuated hot knife is electrically actuated by a solid state controller and 110 kva transformer.
- **8.** Smoke Arrester: The system consist of blower on the parison cut off knife which exhausts air to outside of the machine clean room.
- 9. Filling System: Pneumatically controlled pressure fill nozzle assembly.
- 10. Product Filling Equipment: Pressure equalizing and buffer tank with sterile steam recharging equipment, hermetically closed, dust proof, sterilizable with steam, for product to be supplied. Sterile steam recharging through electro-pneumatic valve control is automatically given for products which are consuming the steam cushion. Thus product pre-pressure is maintained between 0.4 0.8 Bar over pressure. Total volume of tank depending on dosing quantity of one cycle 40-60 liters, operation pressure max 2.5 bar over pressure.

Aseptic equipment for machine equipped with time pressure dosing system, with remote controlled valve connection through program selector on switch cabinet with following automatic stages:

- A. CIP
- B. SIP
- C. Filter Drying
- D. Production



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

The aseptic equipment maintains sterile conditions and consists of following main assemblies: Filtering of sterile air, Sterile air over pressure system, Steam barrier, Steam connection, Condensing trap.

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document.
- Piping and instrumentation diagram.
- Electrical circuits diagram.
- Technical specification of equipment.
- Calibration certificate of components.
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum Report.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

8.0 CRITICAL VARIABLES TO BE MET:

8.1 GENERAL CHECKS AND LOCATION SUITABILITY:

| | | | Observed By |
|-----------------------|-----------------------------|-------------|--------------------|
| Installation Checks | Acceptance Criteria | Observation | (Engineering) |
| Grouting and | Should be properly | | Sign/Date |
| | | | |
| Mounting | grouted and mounted. | | |
| Leveling | Should be properly | | |
| | balanced and leveled. | | |
| Edges of parts | Metal parts should be | | |
| | properly ground without | | |
| | any sharp edges. | | |
| Welding of Joints | Welding of joints should | | |
| | be without any welding | | |
| | burrs. | | |
| Place of Installation | FFS Room, 'I' Block | | |
| Room Condition | Temperature : NMT 25°C | | |
| | RH : NMT 55% | | |
| Illumination | NLT 300 Lux | | |
| Working space around | Should be sufficient for | | |
| the Equipment. | easy operation, cleaning, | | |
| | sanitation and maintenance. | | |
| | | | |

Checked By (Production) Sign/Date: Verified By (Quality Assurance) Sign/Date:

Inference:





QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

8.2 EQUIPMENT VERIFICATION

8.2.1 TECHNICAL SPECIFICATIONS:

| Critical Variables | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|----------------------|----------------------------|-------------|---|
| Make | Micro Tool | | |
| Model | SPEED 500 L | | |
| Туре | 2 stations/ 8 parison (160 | | |
| | cavity) | | |
| Output | 19000-20000 Pcs/hr | | |
| Overall Dimensions | 6000 mm x 8000mm x 3000 mm | | |
| Srew | · · · | | |
| Diameter | 60 mm x 2 Nos | | |
| Length | L/D 24:1 | | |
| Speed | 0-75 RPM | | |
| Extruder Motor | | | |
| Make | Crompton | | |
| Туре | 3 Phase induction motor | | |
| Capacity | 25 HP/18.5 Kw | | |
| Quantity | 2 Nos | | |
| Hydraulic Pump Motor | · · · · · · | | |
| Make | Crompton | | |
| Туре | 3 Phase induction motor | | |
| Capacity | 15 HP | | |
| RPM | 1460 | | |
| Quantity | 2 Nos | | |
| Gear Box | · · · | | |
| Make | Form Fill Automation | | |
| Туре | Helical | | |
| Ratio | 15:1 | | |
| Moulds | | | |
| Make | Form Fill Automation | | |
| MOC | Aluminium Bronze | | |



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE **Observed By Critical Variables Acceptance Criteria** Observation (Engineering) Sign/Date Mould Clamping Force Head -2 Nos, Body -4 tone **Pressure Gauges** Hi- Tech Make Bourdon Type 0-2000 PSI Range **Pressure Gauges** SMC Make 0-20 Kg Range **Pneumatic System Regulators** SMC Make Flow Control Valves SMC Make Cylinders Make SMC **Solenoid Valves** SMC Make Nos 120 **Pipe Fittings** Make Pheonix **Electric Heaters** Form Fill Automation Make Band Heaters with heat Туре insulation Quantity Hydraulic System Locking Cylinder Form Fill Automation Make 150 Stroke **Shifting Cylinder** Make Form Fill Automation



QUALITY ASSURANCE DEPARTMENT

| INSTALLATION | QUALIFICATION PROTOCOL C MACHINE | UM REPORT FOR FORM I | FILL SEAL |
|--|-------------------------------------|--|---|
| Critical Variables | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
| Stroke | Servo | | 8 |
| Extruder Up Down Cy | linder | | |
| Make | Form Fill Automation | | |
| Stroke | 75 | | - |
| Pin Up Down Cylinder | | | |
| Make | Form Fill Automation | | |
| Stroke | 150 | | - |
| Parison Control Cyline | der | | 1 |
| Make | Form Fill Automation | | |
| Stroke | 40 | | - |
| Vacuum Gauges | | | |
| Make | Hi- Tech | | |
| Туре | Bourdon | | - |
| Range | 0 to -750 mm of WC | | - |
| PLC | | | |
| Make | Ultra Industries | | |
| VFD | | | |
| Make | Teknik | | |
| Checked By (Production) Sign/Date: | | Verified By (Quality Assura Sign/Date: | ance) |
| Inference: | | | |
| | | | |
| | | | |
| | | Reviewed By (Manager QA Sign/Date: |) |
| | | | |



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

8.2.2 INSTALLATION CHECKS:

| S.No. | SPECIFICATION | OBSERVATION | OBSERVED BY (ENGINEERING) (SIGN/DATE) |
|-------|--|-------------|---|
| 1. | All the M.S base bolts provided for | | |
| | packing purpose to be replaced by SS | | |
| | base bolts with rubber pad. | | |
| 2. | Set the height of the machine by | | |
| | adjusting the base bolts to match the | | |
| | height. | | |
| 3. | Also proper leveling of the machine | | |
| | should be done using appropriate sprit | | |
| | level by adjusting the base bolts. | | |
| 4. | Carefully examine the wiring diagram | | |
| | of the machine before making any | | |
| | connection. | | |
| 5. | Connect the cables to the panel to their | | |
| | respective connectors. | | |
| 6. | Check wires for proper polarity of the | | |
| | AC motor. | | |
| 7. | Connect the sensor cables to the | | |
| | terminal in the panel. | | |
| 8. | Make sure that 'earthing' is provided. | | |
| - | | | |
| 9. | After all wires connected, connect the | | |
| | mains cable. | | |
| 10. | Clean all the SS guides, bridge plates | | |
| | and star wheel with IP solution. | | |

| Checked | By |
|---------|----|
|---------|----|

| (Production | n) | | | | | | | | | | |
|-------------|-----|-----|----|----|----|-------|----|---|-------|--------|---|
| Sign/Date: | ••• | ••• | •• | •• | •• | • | •• | • | • | •• | • |

Verified By (Quality Assurance) Sign/Date:

Inference:

| |
|-------------|
| |
| |
| Reviewed By |

(Manager QA) Sign/Date:

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

8.3 MOC Verification List:

| Parts Name | Material of construction | Observation | Observed By (Engineering) Sign/Date |
|------------------------------|-------------------------------|-------------|---|
| Machine Frame & Locking Unit | SS304 | | |
| Manifold | SS316L | | |
| Filling unit | SS316L | | |
| Filling Nozzle | SS316L | | |
| Filling Tank | SS316L | | |
| Mould | Pre Hardened Non Corrosive SS | | |
| Parison Holder | SS304 | | |
| Hopper | SS304 | | |
| Heater | Asbestos | | |

| Checked By |
|--------------|
| (Production) |
| Sign/Date: |

Verified By (Quality Assurance) Sign/Date:

Inference:

| |
|------|
| |
| |
| |



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

8.4 Utility Verification List:

| Critical variables | Acceptance criteria | Observation | Observed By (Engineering) Sign/Date |
|---------------------|-------------------------------------|-------------|---|
| Electrical Supply | Voltage: 415 V, 3 Phase | | |
| | Frequency : 50 HZ | | |
| | Power : 60 KW | | |
| Room Condition | Temperature : NMT 25 °C | | |
| | RH : NMT 55 % | | |
| Compressed Air(Oil | Presusure : 8-10 Kg/cm ² | | |
| Free) | Capacity : 30 CFM | | |
| Vacuum | 200 CFM at 25 HG | | |
| Chilled Water | Temperature : 16 °C | | |
| | Flow Rate : 25-30 LPM @ 3.5 Bar | | |
| Normal Water | Consumption : 150 Lit/ min | | |

Checked By (Production) Sign/Date: Verified By (Quality Assurance) Sign/Date:

Inference:

| | | |
|------|------|--|
| | | |
| | | |
| | | |



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

8.5 Safety:

| Critical Variables | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|----------------------------|--|-------------|---|
| Hardware Emergency | For Operator Safety. | | |
| switch at Operator Console | | | |
| Liquid low level – Machine | For safety of the batch & the | | |
| stop | process. | | |
| Motor overload Relay | For Motor & equipment protection. | | |
| No Respoule No Filling | To avoid the wastage of | | |
| Sensor | product. | | |
| Earthing | Earthing to be provided to Control Panel. | | |
| Joints | Welding of joints without any welding burrs. | | |
| Metal Parts | All the metal parts should be Properly grounded without sharp edges. | | |
| Leveling And Balancing | Equipment should be properly balanced & leveled | | |
| Electrical | All electrical wirings and | | |
| Wiring/Components And | components should be | | |
| Earthing | with proper earthing. | | |
| Guards | Guards for all Moving Parts | | |
| Noise Level | Below 80 db | | |
| MCB | MCB is provided so that | | |
| | when there is an overload in | | |
| | current or any short circuit then the MCB trips. | | |
| All Drive Arrangements | With all covers and guards | | |
| Alarms & Interlocks | System Give Alarm | | |

Checked By (Production)

Sign/Date:

Verified By (Quality Assurance) Sign/Date:

Inference:

.....



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

8.6 Control Panel Check:

| Test Particulars | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|--------------------------------|---------------------------------|-------------|---|
| Check that Machine is | Machine should be connected | | |
| connected with control panel. | with control panel. PLC make, | | |
| Record the details of PLC | model no., serial no should be | | |
| | checked and verified | | |
| Check the input output against | All the input output shall meet | | |
| Wiring Diagram visually | the Requirements | | |
| during installation | | | |

| Checked By | Verified By |
|--------------|---------------------|
| (Production) | (Quality Assurance) |
| Sign/Date: | Sign/Date: |
| | |
| Inference: | |
| | |
| | |
| | |
| | |
| | |
| | Reviewed Bv |
| | (Manager QA) |
| | Sign/Date: |



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

9.0 REFERENCES:

• Design Qualification Document of Party.

10.0 DOCUMENTS TO BE ATTACHED:

- Purchase order.
- Any other relevant documents

11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:

12.0 CHANGE CONTROL, IF ANY:

| | | |
|------|---|--|
| | | |
| | •••••• | |
| | •••••• | |
| | ••••••••••••••••••••••••••••••••••••••• | |
| | | |

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

| ••••• | •••• | | | | • | |
|-------|-------|-------|------|-------------------------------------|---|--|
| | •••• | | | ••••• | | |
| | ••••• | ••••• | | • • • • • • • • • • • • • • • • | | |
| | ••••• | | | | | |
| | ••••• | ••••• | | | | |
| | ••••• | | | | | |



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

14.0 CONCLUSION:

15.0 RECOMMENDATION:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

16.0 ABBREVIATIONS:

| : | Millimeter |
|---|----------------------------|
| : | Material of Construction |
| : | Purchase Order |
| : | Relative Humidity |
| : | Stainless Steel |
| : | Kilogram |
| : | Form Fill Seal |
| : | Installation Qualification |
| : | Injection block |
| : | Number |
| : | Identification |
| : | Alternating Current |
| : | Not Less Than |
| : | Not More Than |
| : | Cubic Feet Per minute |
| : | Revolution Per minute |
| : | Clean in Place |
| : | Steam in Place |
| : | Programmable Logic Control |
| | |



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR FORM FILL SEAL MACHINE

17.0 PROTOCOL POST APPROVAL:

PREPARED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE (QUALITY ASSURANCE) | | | |

REVIEWED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OPERATING MANAGER (QUALITY ASSURANCE) | | | |
| HEAD (ENGINEERING) | | | |

APPROVED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|----------------------|------|-----------|------|
| HEAD (PRODUCTION) | | | |