QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

EQUIPMENT ID. No.	••••••
LOCATION	Packing Area
DATE OF QUALIFICATION	••••••
SUPERSEDES REPORT No.	NIL



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

REPORT CONTENTS

S.No.	TITLE	PAGE No.
1.0	REPORT PRE-APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	4-5
5.0	EQUIPMENT DETAILS	5
6.0	PRE-QUALIFICATION REQUIREMENTS	6-8
7.0	TESTS & CHECKS	9-14
8.0	CHECKLIST OF ALL TESTS & CHECKS	14
9.0	DOCUMENTS ATTACHED	15
10.0	NON COMPLIANCE	15
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY	15
12.0	CHANGE CONTROL, IF ANY	15
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY)	15
14.0	CONCLUSION	15
15.0	RECOMMENDATION	16
16.0	ABBREVIATIONS	16
17.0	REPORT POST APPROVAL	17

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

1.0 REPORT PRE – APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

2.0 OBJECTIVE:

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

3.0 SCOPE:

- The Report covers all aspects of Performance Qualification for the Shrink Wrap Machine (Make: Uflex Limited-Engineering Division) Installed in the Packing Area.
- The report provides all the relevant information of Performance Qualification Activity for Shrink Wrap Machine and all the observation of in-process checks.



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the execution of Performance Qualification.

DEPARTMENTS	RESPONSIBILITIES		
	Preparation, Review, Approval and Compilation of the Performance		
	Qualification Report.		
Quality Assurance	 Co-ordination with Production and Engineering to carryout 		
Quanty Assurance	Performance Qualification Activity.		
	 Monitoring of Performance Qualification. 		
	• Post Review of Performance Qualification Report after Execution.		
	Review of Performance Qualification Report.		
Production	 To Execute Performance Qualification Activity. 		
	Post Review of Performance Qualification Report after Execution.		
	Review Performance Qualification report for correctness,		
	completeness and technical excellence.		
Engineering	• Responsible for trouble shooting (if occurred during execution).		
	• Maintenance & preventive maintenance as per schedule.		
	Post Review of Performance Qualification Report after Execution.		



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

5.0 EQUIPMENT DETAILS:

Equipment Name	Flow Wrap Machine
Equipment	
Manufacturer's Name	Uflex Limited-Engineering Division
Model	FW-1001
Sr. No.	
Supplier's Name	Uflex Limited-Engineering Division
Location of Installation	Packing Area



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

6.0	PRE - (DUALIFICATION REQUIREMENTS:
U.U	I I/I/	CALIFICATION RECUIREMENTED TO

6.1 Verification of Documents:

Record the observations for documents in the below mentioned table.

S.No.	DOCUMENT NAME	DOCUMENT/SOP No.	COMPLETED (YES/NO)	CHECKED BY (ENGINEERING) SIGN/DATE
1.	Executed and approved Design Qualification document.			
2.	Executed and approved Installation Qualification document.			
3.	Executed and approved Operational Qualification document.			
4.	PQ Protocol approved.			
5.	SOP for Operation & Cleaning of Flow Wrap Machine.			

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign & Date:



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

6.2 Training Record of Validation Team:

Training shall be imparted to persons involved in performance re-qualification activity and shall be recorded as follows:

S.No.	Name of Trainee	Designation	Trainee (Sign./Date)	*Training Evaluation (Satisfactory/Not Satisfactory)
Training C	Swan Dw			
Training G lign & Dat				
*Note: 7	Training evaluation shall b	e done on the basis of	oral assessment.	
inference:				
• • • • • • • • • • • • • • • • • • • •			•••••	
			Pavio	wed Rv
			(Mana	wed By nger QA) & Date:



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

6.3 Calibration of Test Instrument: Test Instrument Should be calibrated.					
NAME OF INSTRUMENT	INSTRUMENT ID No.	DATE OF CALIBRATION	DUE DATE	VERIFIED BY	
Inference:					
		• • • • • • • • • • • • • • • • • • • •		•••••	
		Rev (Ma Sign	viewed By anager QA) n & Date:		



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

7.0 TESTS AND CHECKS:

7.1 Evaluation of Performance by Using First Batch:

Product Name	Batch No.	
Equipment ID	Frequency	Every 15 Minute

Items	Acceptance Criteria	Observation	Complies/not Complies
Pre-heater Temperature	80-120°C		
Roll Heater Inner 1	180-220°C		
Roll Heater Outer 1	180-220°C		
Roll Heater Inner 2	180-220°C		
Roll Heater Outer 2	180-220°C		
Sealer Lower	180-220°C		
Sealer Upper	180-220°C		

Date	Time D	uration	Speed	Shrink Scaling Quality
Date	From	To	Speed	Shrink Sealing Quality

Acceptance Criteria:

- Shrink packs should be uniform in appearance and should be free from any visual defects.
- Temperature remains within specified limits throughout the process.

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign & Date:



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

7.2	Evaluation	of Performanc	e by Using	Second Batch:
-----	-------------------	---------------	------------	----------------------

Product Name	Batch No.	
Equipment ID	Frequency	Every 15 Minute

Items	Acceptance Criteria	Observation	Complies/Not Complies
Pre-heater Temperature	80-120°C		
Roll Heater Inner 1	180-220°C		
Roll Heater Outer 1	180-220°C		
Roll Heater Inner 2	180-220°C		
Roll Heater Outer 2	180-220°C		
Sealer Lower	180-220°C		
Sealer Upper	180-220°C		

Date	Time D	uration	Speed	Shrink Seeling Quality
Date	From	To	Speed	Shrink Sealing Quality

Acceptance Criteria:

- Shrink packs should be uniform in appearance and should be free from any visual defects.
- Temperature remains within specified limits throughout the process.

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA)
	Sign & Date



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

7.3	Evaluation	of Performance	bv	Using	Third	Batch:
,	Liudulion	of a crititianice	~,		I IIII W	Dutti

Product Name	Batch No.	
Equipment ID	Frequency	Every 15 Minute

Items	Acceptance Criteria	Observation	Complies/Not Complies
Pre-heater Temperature	80-120°C		
Roll Heater Inner 1	180-220°C		
Roll Heater Outer 1	180-220°C		
Roll Heater Inner 2	180-220°C		
Roll Heater Outer 2	180-220°C		
Sealer Lower	180-220°C		
Sealer Upper	180-220°C		

Date	Time Duration		Speed	Shrink Sealing Quality
Date	From	To	Speed	Shrink Seaning Quanty

Acceptance Criteria:

- Shrink packs should be uniform in appearance and should be free from any visual defects.
- Temperature remains within specified limits throughout the process.

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign & Date:



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

8.0 CHECKLIST OF ALL TESTS & CHECKS:

Tests or Checks

Verification of DQ, IQ & OQ & other documents.

This checklist is provided to ensure that all tests or checks required for this protocol have been executed.

Executed

(Yes/No)

Remarks

Verification of performance using Three Batch		
Checked By (Production) Sign/Date:	(Qu	rified By uality Assurance) un/Date:
Inference:		
	(Mai	ewed By nager QA) & Date:



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

9.0	DOCUMENTS ATTACHED:
	• Relevant Documents.
10.0	NON COMPLIANCE:
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
14.0	CONCLUSION:



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

15.0	RECOMME	ENDAT	ION:
	•••••	• • • • • • • • • • • • • • • • • • • •	
		•••••	
		•••••	
16.0	ABBREVIA	TIONS	
10.0			Design Qualification
	DQ	:	Design Quantication
	IQ	:	Installation Qualification
	OQ	:	Operational Qualification
	PQ	:	Performance Qualification

PPQ : Performance Qualification Protocol

RPQ : Performance Qualification Report

CH : Channel

QA : Quality Assurance



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION REPORT FOR FLOW WRAP MACHINE

17.0 REPORT POST APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			