



**INSTALLATION QUALIFICATION
PROTOCOL CUM REPORT
FOR
AUTO COATER – 37"**

EQUIPMENT ID. No.	
LOCATION	Coating
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

CONTENTS

S. No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	8
8.0	Critical Variables to be Met	9
9.0	References	18
10.0	Documents to be Attached	18
11.0	Deviation from Pre-Defined Specification, If Any	19
12.0	Change Control, If Any	19
13.0	Review (Inclusive of follow up action, If Any)	19
14.0	Conclusion	20
15.0	Recommendation	20
16.0	Abbreviations	21
17.0	Post Approval	22



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

1.0 PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

2.0 OBJECTIVE:

- To provide documented evidences for the Installation Qualification of Auto Coater to be installed in the Coating.
- To confirm that the equipment and its components are as per the Specifications and Installed as per the Approved Design, P & ID and Vendor's recommendations.

3.0 SCOPE:

- The scope of this Installation Qualification Protocol cum Report is limited to the qualification of **Auto Coater (Make – Solace Engineers Pvt. Ltd. 37”)** to be installed in the Coating.
- This document provides all the relevant information's related to specifications, Installation checks and acceptance criteria to be required for installation qualification activity.



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	<ul style="list-style-type: none">• Initiation, Approval, Compilation and Authorization of the Installation Qualification Protocol cum Report.• Co-ordination with Production and Engineering to carryout Installation Qualification.• Monitoring of Installation Qualification Activity.
Production	<ul style="list-style-type: none">• Review & Pre Approval of Protocol cum Report.• To Co-ordinate and support for Execution of Qualification study as per Protocol.• Post Approval of Qualification Protocol after Execution.
Engineering	<ul style="list-style-type: none">• Review & Pre Approval of Protocol cum Report.• Co-ordination, Execution and technical support in a Auto coater Installation Qualification Activity.• Calibration of Process Instruments.• Responsible for Trouble Shooting (if occurs during execution).• Post Approval of Qualification Protocol after Execution



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37''

5.0 EQUIPMENT DETAILS:

Equipment Name	Auto Coater 37''
Equipment ID.	
Manufacturer's Name	Solace Engineers Pvt. Ltd.
Serial no.	
Model	cGMP Model
Supplier's Name	Solace Engineers Pvt. Ltd.
Location of Installation	Coating

6.0 SYSTEM DESCRIPTION:

Auto coater is an automated tablet coating system for efficient film coating of tablets with cGMP compliance in closed condition. The main pan unit consists of a cylindrical perforated pan with conical ends in a SS double walled enclosure. Tablet to be coated are charged into the pan. During the coating process, coating fluids are sprayed through multiple. Air borne spray Gun (s) mounted with in the pan. A peristaltic pump is employed for precise delivery of coating fluids. The tablet bed is gently and efficiently mixed during pan rotation with the aid of mixing baffles attached internally, with in pan. The coating tablet cores are dried with heated dehumidified air supplied form an inlet AHU – which contains a dehumidification and a heating system as well as sequential battery of 10 μ , 5 μ , 0.3 μ filters. As a result, applied coating is dried with non- contaminated, dust free and optimized volume of air, for producing uniformity coated tablet cores.

The system consists of:

1. Main unit with inbuilt automatic washing facility.
2. Air handling Unit. (AHU)
3. Spraying system
4. Wet Scrubber System
5. Solution holding system with an agitator assembly
6. Automation and control system



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document of Auto Coater.
- Piping and Instrumentation Diagram (P& ID).
- Electrical Circuits Diagram.
- Technical Specification of Equipment.
- Calibration Certificate of Components.
- Certificate of Material of Construction of Components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.2 Acceptance Criteria:

- All the documents should be available, complete and approved by respective authorities.



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

8.0 CRITICAL VARIABLES TO BE MET:

8.1 Installation Qualification Checklist:

Installation Checks	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Grouting and Mounting	Should be grouted and mounted properly.		
Leveling	Should be properly balanced and leveled		
Edges of Parts	Metal edges should be properly Grounded off without any sharp edges.		
Welding of Joints	Welding of joints should be without any welding burrs.		
Place of Installation	Coating		
Room Condition	Temp and RH should be 23 ± 2 °C, 50 ± 5 %		
Illumination in Area	NLT 300 Lux.		
Working space around the equipment	Should be sufficient for easy operation, cleaning, sanitation and maintenance		
Machine Inspection	Ensure that all parts are present and not damaged.		
Electrical component verification	Ensure that the electrical components match to the descriptions in D.Q		
Dimensional verification	Ensure that Auto coater physically fit to location. And properly match with Inlet-exhaust blowers, inter-connecting Air ducts, panel, scrubber etc		

**Checked By
(Production)
Sign/Date:**

**Verified By
(Quality Assurance)
Sign/Date:**

Inference:

.....

**Reviewed By
(Manager QA)
Sign/Date:**



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

8.2 Installation Checks:

8.2.1 Key Design Features:

S. No.	Specification	Observation	Observed By (Engineering) Sign/Date	Verified By (QA Officer) Sign/Date
1.	Check the proper mechanical installation of Auto Coater Machine			
2.	Check the proper electrical installation of Auto Coater Machine			
3.	Check the parts are working properly			
4.	Check the equipment is free from any defects			
5.	Check the finishing of product contact parts			

Checked By
(Production)
Sign/Date:

Verified By
(Quality Assurance)
Sign/Date:

Inference:

.....

.....

.....

.....

.....

Reviewed By
(Manager QA)
Sign/Date:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

8.3 Utilities Provided:

Parameters	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Utility connections should be available as per the manufacturer's specification.			
Electrical Supply	3 Phase Voltage - 415 ± 10% Frequency -50 Hz ± 5%		
Compress Air Supply			
Pressure	6 Bar (kg/cm ²)		
Flow Rate	20 – 25 CFM		
Steam Supply			
Pressure	2 - 4 Bar		
Flow rate	30-40 kgs/Hr		
Chilled Water Supply			
Temperature	6 - 8 °C		
Quantity	19000 LPH		

Checked By
(Production)
Sign/Date:

Verified By
(Quality Assurance)
Sign/Date:

Inference:

.....

.....

.....

.....

.....

Reviewed By
(Manager QA)
Sign/Date:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

8.4 MOC Verification List:

S.No.	Component	MOC	Observation	Observed by (Engineering) Sign/Date
Contact Parts				
1.	Perforated Pan	AISI 316L		
2.	Mouth Ring	AISI 316L		
3.	Mouth box Cone	AISI 316L		
Non Contact Parts				
4.	Machine Body	AISI 304		
5.	Side & back Doors	AISI 304		
6.	Damper	AISI 304		
7.	WIP Piping	AISI 304		
8.	Operating Panel	AISI 304		
9.	Base of Machine	AISI 304		
10.	Power panel	MS		
11.	Ducting Interconnecting	AISI 304		
12.	Blower impeller	MS Printed		

Checked By
(Production)
Sign/Date:

Verified By
(Quality Assurance)
Sign/Date:

Inference:

.....
.....
.....
.....
.....

Reviewed By
(Manager QA)
Sign/Date:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

8.5 Drawing Verification:

Reference Engineering Drawings	Available (Yes/No)	Observed By (Engineering) Sign/Date
General Arrangement Diagram		
Power Circuit Diagram		
Pneumatic Connections Diagram		
Pneumatic Diagram for Solenoid valve		
Panel Physical Layout		
Circuit Diagram for PLC Controls		

Checked By
(Production)
Sign/Date:

Verified By
(Quality Assurance)
Sign/Date:

Inference:

.....

.....

.....

.....

.....

Reviewed By
(Manager QA)
Sign/Date:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

8.6 Equipment Verification:

8.6.1 Technical Specifications:

S.No.	Description	Observation	Observed By (Engineering) Sign/Date	Verified By QA Sign/Date
1.0	Drive Section:			
	Gear Box			
	Make: Elecon Engineering			
	Type: SNU 4"			
	Motor for pan: 2 HP, 1420 RPM			
	Ref No.: NFAM11281			
	Make: Crompton Greaves			
	Rating: 2 HP/415 V, 3 HP, 1420 RPM			
2.0	Timing Belt and Pulley:			
	Belt: 1 No.			
	Make: Contitech			
	Model: 600H			
	Pulley: 2 Nos.			
	Motor: 3" Dia			
	Gear box side: 6" Dia.			
3.0	Pillow Bearing:			
	Model: UCF 314			
4.0	Air Handling Unit			
	Make: Ethos			
	Design Qualification			
	Type of Unit: Double skin type			
	Model : 1300 CFM			
	Installation Qualification			
	Make: Centrifugal,			



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

S.No.	Description	Observation	Observed By (Engineering) Sign/Date	Verified By QA Sign/Date
5.0	backward curved type BDB- 225			
	Motor: 1 No.			
	Make: ABB- TEFC foot mounted 1.5 HP/2 Pole/2830 RPM			
6.0	Cooling Coil			
	Tube: ½" OD Copper 12 Rows			
	Fins: 0.13 thk x 12-13 Alu/inch			
7.0	Steam Coil			
	Tube : ½ OD Copper 8Rows			
	Fins: 0.13 thk X 12 – 13 Alu /Inch			
8.0	Coil Heater Size & Material : ¾ Socket (BSP)			
9.0	10 Micron Pre Filter			
	Type: Flange type pleated			
	Size: 610 mm × 610 mm × 50 mm			
	Efficiency: 90% down to 10 micron			
	Qty: 1 Nos.			
10.0	5 Micron Fine Filter			
	Type : Flange type pleated			
	Size: 610 mm × 610 mm × 300 mm			
	Efficiency : 95% down to 5 μ			
	Qty: 1 nos.			
11.0	0.3 Micron HEPA Filter			
	Type : Flange type HEPA			



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

S.No.	Description	Observation	Observed By (Engineering) Sign/Date	Verified By QA Sign/Date
	Size: 610 mm × 610 mm × 300 mm			
	Efficiency: 99.99% down to 0.3 μ			
	Qty: 1 Nos.			
12.0	WIP : WIP Nozzles			
	Make: Solace Engrs. (Mktg.) Pvt. Ltd.			
	Type: Flood Jet 1.5 mm			
	Spray Rate: 50 LPM			
	MOC: AISI 304			
	Wash : Raw Water , Potable water, Purified Water			
13.0	FLP Light: 1 No.			
	Make: Prompt			
14.0	Solution Tank With Agitator			
	Make: Solace Engrs. (Mktg.) Pvt. Ltd.			
	Capacity: 75 Liter			
	MOC: AISI 316 L (Contact Parts)			
	AISI 304 (Non Contact Parts)			
	Qty : 1 No.			
15.0	Agitator Air Motor			
	Make: Tonson (Taiwan)			
16.0	Peristaltic Pump			
	Make: Thermofisher Scientific - USA			
	Model: 1900-1949,24 VDC			
17.0	Peristaltic Pump Head			
	Model: 77800 – 60			



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

S.No.	Description	Observation	Observed By (Engineering) Sign/Date	Verified By QA Sign/Date
	Make: Masterflex L/S			
	No. of Head : 3 Nos. (Detachable)			
18.0.	Exhaust Blower with Motor			
	Make: RIB Engineers			
19.0.	Spray Guns			
	Make: Spraying System Co (USA)			
	Model: 1A-40-1/8 VAU316LSS			
	Qty.: 03 Nos.			
20.0	Dampers			
	Make: Solace Engrs (Mktg) Pvt. Ltd.			
	Actuator: Rotex (India) or Reputed			

**Checked By
(Production)
Sign/Date:**

**Verified By
(Quality Assurance)
Sign/Date:**

Inference:

.....

.....

.....

.....

.....

**Reviewed By
(Manager QA)
Sign/Date:**



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

8.7 Safety:

Checks	Acceptance Criteria	Observation	Observed By Engineering Sign/Date
Electrical wiring and Earthing	Electrical wiring should be as per approved drawings. Double external earthing to control machine (panel and motors) and operator should be provided.		
Safety Guards	Guards for all moving parts Should be provided For safety		
Positioning	Auto Coater should be positioned as per drawing	\	
Pump for suction & discharge	Check the installation of pump for suction & discharge		
Inlet, exhaust air plenums & Positioning	Check the installation of inlet, exhaust air, plenums and plenum should not touching to pan		
Incoming airline connection to FRL unit	Check the installation of incoming airline to FRL unit and it should be installed properly		
Atomization airline	Check for proper installation of atomization airline		
Filters Placement	Check the installation of filters placed properly and no air leakage should be observed		
Oil Level in Gear box	Check gear box is filled with specified oil up to level		

**Checked By
(Production)
Sign/Date:**

**Verified By
(Quality Assurance)
Sign/Date.....**

Inference:

.....
.....
.....
.....

**Reviewed By
(Manager QA)
Sign/Date:**



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

9.0 REFERENCES:

The Principle Reference is the following:

- Validation Master Plan
- Schedule-M – “Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products.
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 – Good Manufacturing Practices and Inspection.

The following references are used for addition guidance:

- FDA/ISPE Baseline Pharmaceutical Engineering Guide-Volume 5:- Commissioning and Qualification Guide, First Edition/March 2001.
- Code of Federal Regulations (CFR), Title 21, Part 210, Current Good Manufacturing Practice (cGMP) in Manufacturing, Processing, Packing, or Holding of Drugs, Beta. April 1, 1998.
- Code of Federal Regulations (CFR), Title 21, Part 211, Current Good Manufacturing Practice (cGMP) for Finished Pharmaceuticals, April 1, 1998.
- EU Guide to Good Manufacturing Practice, Part 4, 1997.
- European Commission’s working party on control of medicines and inspections document, Validation Master Plan, Design Qualification, Installation & Operational Qualification, Non Sterile Process Validation, Cleaning Validation, October 1999.
- GMP Guide, Validation of Automated Systems in Pharmaceutical Manufacture, Version 4.0, December 2001.

10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Calibration certificates.
- Operation and Maintenance Manual.



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

11.0 DEVIATION FROM PRE - DEFINED SPECIFICATION IF, ANY:

.....

.....

.....

.....

.....

.....

.....

.....

.....

.....

12.0 CHANGE CONTROL, IF ANY:

.....

.....

.....

.....

.....

.....

.....

.....

.....

.....

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

.....

.....

.....

.....

.....

.....

.....

.....



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

14.0 CONCLUSION:

.....
.....
.....
.....
.....
.....
.....
.....

15.0 RECOMMENDATION:

.....
.....
.....
.....
.....
.....
.....
.....



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37”

16.0 ABBREVIATIONS:

No.	:	Number
WHO	:	World Health Organization
FDA	:	Food and Drug Administration
MOC	:	Material of construction
cGMP	:	Current Good Manufacturing Practices
EU	:	European Union
QA	:	Quality Assurance
IQ	:	Installation Qualification
mm	:	Millimetre
MCB	:	Miniature Circuit Breaker
V	:	Volts
DQ	:	Design Qualification
IQ	:	Installation Qualification
AHU	:	Air Handling Unit
P & ID	:	Piping & Instrumentation Diagram
V	:	Volt
M/C	:	Machine
KW	:	Kilo Watt
HEPA	:	High Efficiency Particulate Air
WIP	:	Wash in Place
DM	:	De mineralized
VFD	:	Variable Functioning Device
LMP	:	Liter per minute



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR AUTO COATER - 37"

17.0 POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			