

QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

#### **CARTON PACKING MACHINE**

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR CARTON PACKING MACHINE

EQUIPMENT ID. No.	
LOCATION	PACKING AREA
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## **PROTOCOL CONTENTS**

S.No.	TITLE	
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	<b>Equipment Details</b>	6
6.0	System Description	6-8
7.0	Pre-Qualification Requirements	8
8.0	Critical Variables to be Met	9-15
9.0	References	16
10.0	Documents to be Attached	16
11.0	Deviation from Pre-Defined Specification, If Any	16
12.0	Change Control, If Any	16
13.0	Review (Inclusive of follow up action, If Any)	16
14.0	Conclusion	17
15.0	Recommendation	17
16.0	Abbreviations	18
17.0	Post Approval	19



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## 1.0 PROTOCOL PRE – APPROVAL:

#### PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

## **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

#### **CARTON PACKING MACHINE**

#### **2.0 OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Hi-Cart Coding Machine in Packing Area Catch Cover.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

#### **3.0 SCOPE:**

- The scope of this installation qualification protocol cum report is limited to qualification of Carton Packing Machine (Make: ACG Pampac) to be installed in the Packing Area Catch Cover.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Carton Packing area Machine.



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
Quality Assurance	<ul> <li>Preparation, Review and Compilation of the Installation Qualification Protocol cum Report.</li> <li>Co-ordination with Production and Engineering to carryout Installation Qualification.</li> <li>Monitoring of Installation Qualification Activity.</li> </ul>		
Production	<ul> <li>Post Approval of Qualification Protocol cum Report after Execution.</li> <li>Review &amp; Pre Approval of Installation Qualification Protocol cum Report.</li> <li>To Co-ordinate and support for Execution of Qualification study as per Protocol.</li> <li>Post Approval of Installation Qualification Protocol Cum Report after Execution.</li> </ul>		
Engineering	<ul> <li>Review &amp; Pre Approval of Installation Qualification Protocol cum Report.</li> <li>Co-ordination, Execution and technical support in Installation Qualification Activity.</li> <li>Calibration of Process Instruments.</li> <li>Responsible for Trouble Shooting (if occurs during execution).</li> <li>Post Approval of Installation Qualification Protocol Cum report after Execution.</li> </ul>		



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

#### **CARTON PACKING MACHINE**

#### **5.0** EQUIPMENT DETAILS:

<b>Equipment Name</b>	Carton Packing Machine	
Equipment ID.		
Manufacturer's Name	ACG-Pampac	
Supplier's Name	ACG-Pampac	
<b>Location of Installation</b>	Packing Area , Catch Cover	

#### 6.0 SYSTEM DESCRIPTION:

The carton Packing machine, Model VP 120 is Continuously Operating Machine. Particularly Suited for Semi Automatic Packing of Variety of Good.

#### The machine consists of following parts:

- **A.** Carton Chain: Carton chain transports the Carton from one Work Station to the Next Station. Following Process have taken place on the Carton belt.
  - Transfer and final Erection of The Carton,
  - Folding of Side flap Bottom Side,
  - Folding of the Main Flap- Bottom
  - Printing / Embossing of the Flap
  - Insertion of the Leaflet
  - Product Loading( Manually
  - Folding of the Side Flaps- Top
  - Folding of the main Flaps- Top Side
- **B.** Carton Loading Magazine: The carton Blanks Loaded Vertically in the Magazine on Conveyor belt. This Conveyor is Drive Intermittently, Though Unidirectional Bearing and Pneumatic Cylinder. A Pressure plate with a dead Weight put Constant Pressure on the Carton Stack two Plunger Cylinder hold the Cartons During Carton Pick up. Two Cylinder are Provided, one another on the Bottom.
- C. Carton Pick up: The carton are Picked up with pickup arms from the carton Magazine and Then Place it the Carton holder. Pick and Place is done by Vacuum, which is Generated either by air venture or Vacuum pump. Suction cups Mounted at the end of Sucker arm do Main pick up Function. these are Rubber Cups, flexible Enough with Cushioning Action makes Carton Pick up easy up arms driven Through the Main Motor and shaft, Oscillating Movement for pick up arms generated through Linkage in Connection with main Shaft, Carton Vacuum Can be enabled or disabled from Main Screen of HMI.

\*\*\*\*

QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

- D. Carton Transfer: The Sucker arms pick up the Carton and place in the Carton holder, A Carton Assembly includes Top Carton Holder, Bottom Carton and Bottom Support Plate top and Bottom holder hold the Carton whereas Support plate Supports Like Carton From Bottom during Transfer Carton Holder Assembly is Mounted on Rods with Sliding hub, the Carton Holder Transfer the Carton from Magazine to a Carton Chain. Carton Holder Parts are Adjustable According to the Carton Length, Height and Width to Accommodate Various Size.
- **E. Bottom Side Flaps Closing:** When the Carton Travels on the Chain, a Satisfactory and a Movable Finger Open Upper side Flaps this Facilities easy Product Loading Simultaneously, the Satisfactory and Movable Finger Close the Bottom Side Flap.
- **F. Bottom Main Flaps Closing:** The Closing of Bottom Main flap is done in the Three Stages. First tuck-in Folded. In Second Stage tuck-in flap Is positioned in the Carton and about to Close and Finally Tuck-in Flap is Closed in the Third Round.
- **G. Top Side flap Closing:** After the Feeding into Carton, the Stationary and Movable Finger Close the Top Side Flap. .
- H. Top Main Flap Closing: The Closing of Top Main Flap is Done in Three Stages tuck in Flap is Folded. In Second Stage Tuck in Flap is Positioned in the Carton and About to close and Finally tuck-in Flap is Totally closed in the third Round.
- I. Printing Unit: The Station Use to Give the Batch Code Printing Provision on Top flap is Passed Through the Stereo Roller and Pressure Roller to Get the Stereo Roller and Carton Flap is Passed Through Roller and Pressure Roller to get the Implementation of Stereo on the Carton Flap. This Provision Can be Done on top Flap
- **J.** Pre- Folded Leaf let Transfer System .
- **K.** Area for Manual Product Feeding:
- L. Half Filled Product Inspection:
- M. Empty Carton Rejection System
- N. Carton Discharge:
- O. Head Wheel:



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

#### **CARTON PACKING MACHINE**

## 7.0 PRE – QUALIFICATION REQUIREMENTS:

#### 7.1 Verification of Documents:

- Executed and approved design qualification document.
- Electrical circuits diagram.
- Technical specification of equipment.

#### 7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

  Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum Report.

#### 7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by Respective Authorities.



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## 8.0 CRITICAL VARIABLES TO BE MET:

## 8.1 Installation Qualification Checklist:

INSTALLATION CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
<b>Grouting and Mounting</b>	Should be properly grouted		
	and mounted.		
Leveling	Should be properly		
	balanced and leveled.		
Edges of parts	Metal parts should be		
	properly ground without		
	any sharp edges.		
Welding of Joints	Welding of joints should		
	be without any welding		
	burrs.		
Place of Installation	Packing Area, Catch		
	Covers		
<b>Room Condition</b>	RH: NMT 55 %		
	TEMP: NMT 25 °C		
Illumination	NLT 300 Lux		
Working space around	Should be sufficient for		
the Equipment.	easy operation, cleaning,		
and Eduibinging	sanitation and		
	maintenance.		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## **8.2** Installation Checks for Technical Specification:

	TICAL IABLES	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Equipment N	lame	Carton Packing Machine		
Туре		Continuous ,Motion		
		Vertical Carton Packing		
		Machine		
Model		VP120		
S.No.				
Output		Upto 120 cartons/min		
		Depending Upon The		
		Product		
Machine We	ight (Net)	1600 Kg.		
Machine Weight (Gross)		2400 Kg.		
	Length	60 mm		
Carton Size	Width	20 mm		
	Height	15 mm		
Leaflet size	Length	110 mm-170 mm		
(pre	Width	20-35 mm		
Folded)				
Leaflet Paper	r	45 to 60 GSM		
Noise Level		80 db ( approx)		
Recommended		18 – 30 ° C		
Temperature	Range			
Recommended Humidity		45- 60 %		
Main Moto	r			
Make		Rotomotive (90 L-4)		



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

CRITICAL	ACCEPTANCE	OBSERVATION	OBSERVED BY (ENGINEERING)
VARIABLES	CRITERIA		SIGN/DATE
Model	Rating: 3 Phase, 415 V, 50		
	Hz, 1.5 Kw,1400 RPM, 3.5		
	A		
HMI			
Make	Weintek Labs.		
Model	MT 8071 IE		
Power Supply			I
Make	Omron		
Model	MT 8071 IE		
PLC			I
Make	Mitsubishi		
Model	FX 3G -60 M		
Single Phase Preventur	e		
Make	Omron		
Model	K8AK-PM2		
Vacuum Pump			
Make	Festo		
Tower Lamp			I
Make	Schnedier		
Model	XVGB3S		
Transformer			
Make	Shilchar Technology		
Model	S-RC465-0550		
	PRI: 0-220-380-415 V, 50		
	Hz		
	SEC: 0-220 V, 2.5 A		
Encoder			<u> </u>



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Make	Kubler		
Model	8.5000.835A.0360.0050		
Driven For Main Mo	otor		
Make	Danfoss ( VLT Micro		
	Drive)		
Model	Rating 1.5 Kw, 2.0 HP		
Pneumatic Cylinder	For Carton Holding		
Make	Festo		
Model	AEVC -20- 5-I-P		
Vacuum Venturi for C	Carton Pickup		
Make	Festo		
Model	VN-30-H-T6-PQ4-VQ5-		
	RO2-M (02)		
Vacuum Venturi for I	Leaflet Pickup		
Make	Festo		
Model	VN-20-H-T6-PQ4-VQ5-		
	RO2-M		
<b>Air Pressure Switch</b>			
Make	Festo		
Model	PEV-1/4 SC-OD		
<b>Pneumatic Cylinder</b>	for Product Pusher		
Make	Festo		
Model	ADN-20-50-A-P-A		
<b>Pneumatic Cylinder</b>	for Empty Carton Rejection		
Make	Festo		
Model	DSN-20-50-P		



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Make	Telemecanique		
Model	XCJ110		
<b>Guard Switch</b>			1
Make	Telemecanique		
Model	XCJ110		
Carton Check Sensor			I
Make	IFM		
Model	OJ5148		
Leaflet Check Sensor			I
Make	IFM		
Model	OJ5148		
Carton Stage at Discharge			
Make	IFM		
Model	OJ5148		
Hand wheel Out Check			1
Make	Pepperi & Fuchs		
Model	NBB4-12 GM50-E2		
<b>Empty Carton Check</b>		L	
Make	IFM		
Model	KB 5004		
Checked By Production Sign/Date:		Verified B Quality A Sign/Date	ssurance :
•••••	•••••	•••••	•••••
•••••	•••••	•••••	•••••
		Reviewed Manager Sign/Date	



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## 8.1 MATERIAL OF CONSTRUCTION:

PARTS NAME	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Chain	MS		
Pockets Wall	Plastic		
Pusher	MS Hardened rods		
Drive and guide assembly	MS		
Magazine assembly	SS304, MS, EN9		
Carton chain and Flap folding assembly	MS, SS304 and alluminum		
Tuck in assembly	MS, SS304 and EN8		
Carton discharge assembly	MS, PU, SS304 and aluminum		
Interconnection assembly	PU belt and Aluminum section		

Checked By	Verified By
Production	· · · · · · · · · · · · · · · · · · ·
	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
••••••	••••••
	Reviewed By
	Manager QA
	<b>Sign/Date:</b>



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## **8.3** Safety:

CRITICAL	ACCEPTANCE		OBSERVED BY
VARIABLES	CRITERIA	OBSERVATION	(ENGINEERING) SIGN/DATE
MCB	MCB is provided so that		
	where is an overload in		
	current or any short circuit		
	then MCB shall trip		
Leveling	Should be properly		
	balanced and leveled.		
Edges of parts	Metal parts should be		
	properly ground without		
	any sharp edges.		
Welding of Joints	Welding of joints should be		
	without any welding burrs.		
Guards	Guards for all moving parts		
No Product no Carton	To give Signal to suction		
sensor	station for carton erection		
Emergency stop switch on	Should be Available in		
the operator panel	working condition		
Pusher Overload	Machine should stop when		
	pusher overload jam during		
	operation		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## 9.0 **REFERENCES:**

- Design Qualification
- Vendor Documents

## **10.0 DOCUMENTS TO BE ATTACHED:**

- Calibration certificates.
- Any other relevant documents.

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

14.0	CONCLUSION:
15.0	RECOMMENDATION:
13.0	RECOMMENDATION.



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

#### **16.0 ABBREVIATIONS:**

cGMP : Current Good Manufacturing Practice

CPM : Carton Packing Machine

HP : Horse Power

Hz : Hertz

IQ : Installation Qualification

MCB : Miniature circuit breaker

mm : Millimeter

NLT : Not less than

NMT : Not More Than

RH : Relative Humidity

RPM : Revolution per minute

SS : Stainless steel



QUALITY ASSURANCE DEPARTMENT

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

## **CARTON PACKING MACHINE**

## 17.0 PROTOCOL POST- APPROVAL:

#### **PREPARED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

## **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			