



Entry A/L -2 For Manufacturing Area FFS Line
NIL



PROTOCOL No.:

### **PROTOCOL CONTENTS**

S.No.	TITLE	PAGE NO.
1.0	PRE-APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	5
5.0	EQUIPMENT DETAILS	6
6.0	SYSTEM DESCRIPTION	6
7.0	PRE-QUALIFICATION REQUIREMENTS	7
8.0	CRITICAL VARIABLES TO BE MET	8
9.0	REFERENCES	16
10.0	DOCUMENTS TO BE ATTACHED	16
11.0	<b>DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY</b>	17
12.0	CHANGE CONTROL, IF ANY	17
13.0	<b>REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY)</b>	17
14.0	CONCLUSION	18
15.0	RECOMMENDATION	18
16.0	ABBREVIATIONS	19
17.0	POST APPROVAL	20



#### **1.0 PROTOCOL PRE – APPROVAL:**

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



#### 2.0 **OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Dynamic Garment Cabinet for FFS Line.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

#### **3.0 SCOPE:**

- The Scope of this installation qualification Protocol cum Report is limited to qualification of Dynamic Garment Cabinet (Make: Chempharm Industries India Ltd.) to be installed in Entry A/L -2 for Mfg Area of FFS Line.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform Installation qualification activity of Dynamic Garment storage Cabinet.



#### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
Quality Assurance	Initiation, Approval and Compilation of the Installation Qualification		
	Protocol cum Report.		
	Co-ordination with Production and Engineering to carryout Installation		
	Qualification.		
	Monitoring of Installation Qualification Activity.		
	Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		
Production	Review & Pre-Approval of Installation Qualification Protocol cum Report.		
	• To Co-ordinate and support for Execution of Qualification study as per Protocol.		
	Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		
Engineering	Review & Pre-Approval of Installation Qualification Protocol cum Report.		
	• Co-ordination, Execution and technical support in Dynamic Garment cabinet		
	Installation Qualification Activity.		
	• Responsible for Trouble Shooting (if occurs during execution).		
	• Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		



#### 5.0 EQUIPMENT DETAILS:

EQUIMENT DETAILS.	
Equipment Name	Dynamic Garment Cabinet
Equipment	
Manufacturer's Name	Chempharm Industries India Ltd.
Model	CP-GSC-3' X 1.5' X 7'
Supplier's Name	Chempharm Industries India Ltd.
Location of Installation	Entry A/L -2 for Mfg Area FFS Line

#### 6.0 SYSTEM DESCRIPTION:

Dynamic Garment storage cabinet is used to maintain Class 100 through HEPA filter having an efficiency of 99.99% down to  $0.3\mu$ , with a velocity of 90±20% FPM, at its face to remove atmosphere contaminants from air and maintain garments in Class 100 environment.

Dynamic Garment storage cabinet consists of HEPA filter with an efficiency of 99.99% down to  $0.3\mu$  with permitted pressure drop. The system is equipped with a motor blower assembly and Pre-filter & fresh air filter to suck air from atmosphere and to pass it through HEPA filter.



#### 7.0 PRE – QUALIFICATION REQUIREMENTS:

#### 7.1 Verification of Documents:

- Executed and approved design qualification document.
- instrumentation diagram
- Technical specification of equipment.
- Calibration certificate of components.
- Certificate of material of construction of components.

#### 7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and deviation should be approved by authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

#### 7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



PROTOCOL No.:

#### 8.0 **CRITICAL VARIABLES TO BE MET:**

#### 8.1 **General Checks and Location Suitability:**

INSTALLATION CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Leveling	Should be properly balanced and leveled		
Edges of parts	Metal parts should be properly grind without any sharp edges		
Welding of Joints	Welding of joints should be without any welding burrs		
Place of Installation	Entry A/L -2 for Mfg. Area, FFS Line		
Room Condition	General working condition		
Working space around the equipment	Should be sufficient for easy operation, cleaning, sanitation and maintenance		

Checked By	
(Production)	
Sign/Date:	

Verified By					
(Quality Assurance)					
Sign/Date:	•	 •			•••

#### **Inference:**

Reviewed By
(Manager QA)
(Manager QA) Sign/Date:



PROTOCOL No.:

**Equipment Verification:** 8.2

INSTALLATION CHECKS	ACCEPTANCE CRITERIA		OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Equipment	Dynamic Garm	ent Cabinet		
Model	CP-GSC-3' X 1	5' X 7'		
ELECTRICAL INSTALLA	ATION:			
Electricity	Voltage	220-230 V		
	Phases	3 Phase		
	Power	350 W		
	consumption			
	Frequency	50 -60 Hz		
Electrical connections have been provided and secured.	Should be provi	ided & secured		
All components in the panel are properly secured	Should be prope	erly secured		
All terminals are tightened	Should be tight	ened		
Earthing connection to control panel & equipment	Earthing connect panel & equipm provided.			

**Checked By** (Production) Sign/Date: .....

Verified By (Quality Assurance) Sign/Date: .....

#### **Inference:**


.....



**PROTOCOL No.:** 

## DINAMIC GAR

#### 8.3 Installation Checks:

S.No.	SPECIFICATION	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Check the proper mechanical		
	installation of Dynamic Garment		
	cabinet		
2.	Check the proper electrical		
	installation of Dynamic Garment		
	cabinet		
3.	Check the parts are working		
	properly		
4.	Check the equipment is free		
	from any defects		
5.	Check the finishing of product		
	contact parts		

#### Checked By (Production)

Sign/Date: .....

Verified By (Quality Assurance) Sign/Date: .....

#### Inference:



#### 8.4 MOC Verification List:

COMPONENTS	ACCEPTANCE CRITERIA	OBSERVED BY (ENGINEERING) SIGN/DATE
Body	SS304	
Dore Hinge	SS304	
Blower	SS	
НЕРА	Micro Fiber Glass	
Fresh Air & Exhaust	Al Expended+3HDPE+Al Expended	
Filter		
PAO Port	SS	
Switch	SS	
Indicator	STD	
Hanging Hook Set	nging Hook Set SS	
Hanging pipe	SS	

Checked By (Production) Sign/Date: ..... Verified By (Quality Assurance) Sign/Date: .....

Inference:

.....

.....



#### 8.5 EQUIPMENT VERIFICATION

CRITICAL VARIABLE	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Body			
Manufacturer	Chempharm Industries		
Туре	100 % Exhaust Dynamic		
Overall Dimension	1050 X 450 X 2105 mm		
Capacity	190 CFM		
Static Pressure	30 mm of water		
MOC	SS 304 Sheet of 1.0 mm		
Surface Finish	Hair Line Finish		
Door	Double Wall Sandwitch		
Door	Doors—Double Door		
Door Hinge	SS 304 ,06 Nos.		
Door's Glass	125X 875 X5 mm – 4 Nos.		
<b>Blower Assembly</b>	·		
Make	Air Scanner		
MOC of Blower	SS		
MOC of impeller	Aluminium		
RPM 1350 RPM			
Motor Capacity	1/3 HP - single phase		
HEPA Filter			
Make	Chempharm		
Туре	Minipleat		
Size	313 X 783 X 69 mm		
Quantity	01 No.		
Media	Micro Fiber Glass		
Efficiency	99.99% down to 0.3µ,		
Filter class	H-14		
Pre-filter			I
Make	Chempharm Industries		



CRITICAL VARIABLE		EPTANCE ITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Size	176 X 196	X 20 mm		
Quantity	02 No.			
Туре	Box type			
Efficiency	90% Down	to 5µ		
Media	Al Expende Expended	ed+3HDPE+A1		
Fresh air filter		I		
Make	Chempharn	n Industries		
Size	270 X 510	X 50 mm		
Quantity	01 No.			
Туре	Box type			
Efficiency	90% Down	to 5µ		
Media	Al Expended+3HDPE+Al Expended			
Magnehelic Gauge	,			
Make	Dwyer			
Range	HEPA filter	r: 0-50 mm of		
Accessories				
TTX7 T * 1 /	Make	Philips		
UV Light	Watt	15 W		
	Quantity	1 No.		
Hourseton	Make	Nishant		
Hour meter	Quantity	1 No.		
	Make	Roma		
Switch	Qty.	03 Nos.		
	voltage	5/15 Amp.		
	Make	Philips		
Tube Light	Watt	14 W		
	Quantity	1 No.		
PAO Port	SS			



CRITICAL VARIABLE	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Door Handle With	STD. – 01 No.		
Levelling Screw	SS – 04 Nos.		
Indicator	Make : Laptron		
Hanging Hook Set	SS 03 NOS.		
Hanging pipe	SS (19 mm dia)		
Electrical Supply			
Power Supply	220-230 V AC/ 50-60 Hz		
Power Consumption	350 Watts		
Checked By (Production) Sign/Date:		Verified By (Quality As Sign/Date: .	
Inference:			
		Reviewed B (Manager Q Sign/Date:	



PROTOCOL No.:

#### 8.6 Safety:

CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY ENGINEERING SIGN/DATE
Well embedded	For proper sifting		
equipment			
Electrical wiring and	Electrical wiring should be as per		
Earthing	approved drawings. Double		
	external earthing to control		
	machine (panel and motors).		
Start ON/OFF	Should be provided for safety		
switch: To stop the			
process immediately			

Checked By	Verified By
(Production)	(Quality Assurance)
(Production) Sign/Date:	Sign/Date:
Inference:	



#### **9.0 REFERENCES:**

#### The Principle Reference is the following:

- Validation Master Plan
- Schedule-M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 Good Manufacturing Practices and Inspection.

#### **10.0 DOCUMENTS TO BE ATTACHED:**

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC
- Calibration certificates



# 11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:

## 12.0 CHANGE CONTROL, IF ANY:

## 13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):



#### 14.0 CONCLUSION:

#### **15.0 RECOMMENDATION:**



#### **16.0 ABBREVIATIONS:**

%	:	Percent
μ	:	Micron
AC	:	Alternate current
cGMP	:	Current Good Manufacturing Practice
CQA	:	Corporate Quality Assurance
EU	:	European Union
FFS	:	Form Fill Seal
FPM	:	Feet per minute
GA	:	General Arrangement
HEPA	:	High Efficiency Particulate Air
HP	:	Horse Power
Hz	:	Horse Power
IB	:	Injection block
ID.	:	Identification
IQ	:	Installation qualification
Ltd.	:	Limited
mm	:	Millimeter
MOC	:	Material of Construction
Nos.	:	Number
PAO	:	Poly Alpha olefin
Pvt.	:	Private
QA	:	Quality Assurance
RPM	:	Rotation per minute
SS	:	Stainless Steel
SSG	:	Sterile Storage Cabinet
UV	:	Ultra Violet
V	:	voltage
W	:	Watt



#### **PROTOCOL POST APPROVAL:** 17.0

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			