

PROTOCOL No.:

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR CIP SYSTEM

EQUIPMENT ID. No.	
LOCATION	Equipment Washing Room
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol pre-approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment details	6
6.0	System description	6
7.0	Pre-qualification requirements	7
8.0	Critical variables to be met	8
9.0	References	18
10.0	Documents to be attached	18
11.0	Deviation from pre-defined specification, if any	18
12.0	Change control, if any	18
13.0	Review (inclusive of follow up action, if any)	18
14.0	Conclusion	18
15.0	0 Recommendation	
16.0	Abbreviations	20
17.0	Protocol post approval	21



PROTOCOL No.	OCOL No.:
--------------	-----------

1.0 PROTOCOL PRE – APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



PROTOCOL No.:

2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of CIP System.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification Protocol cum Report is limited to qualification of CIP System (Make:) to be installed in Equipment Washing Room.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform Installation qualification activity of CIP System.



PROTOCOL No.:

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
	Preparation, Review, Authorization and Compilation of the Installation
	Qualification Protocol cum Report.
	Co-ordination with Production and Engineering to carryout Installation
Quality Assurance	Qualification.
	Monitoring of Installation Qualification Activity.
	Post Review and Authorization of Installation Qualification Protocol cum
	Report after Execution.
	Pre Approval of Installation Qualification Protocol cum Report.
Production	To Co-ordinate and support for Execution of Qualification study as per Protocol.
Froduction	Post Approval of Installation Qualification Protocol cum Report after
	Execution.
	Review of Installation Qualification Protocol cum Report.
	Co-ordination, Execution and technical support in CIP SYSTEM Installation
Engineering	Qualification Activity.
	Responsible for Trouble Shooting (if occurs during execution).
	Review of Installation Qualification Protocol cum Report after Execution.

PHARMA DEVILS

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR CIP SYSTEM

PRO	TO	COL	. No.:
-----	----	-----	--------

5.0 EQUIPMENT DETAILS:

Equipment Name	CIP SYSTEM
Equipment	
Manufacturer's Name	
Model	cGMP Model
Supplier's Name	
Location of Installation	Equipment Washing Room

6.0 SYSTEM DESCRIPTION:

CIP tank is fully automatic unit used for cleaning different capacity of vessel (Capacity from 100 to 500 Ltr), piping & inline devices.

The CIP technology involves the use of chemicals, high pressure pumps; tanks to ensure that large scale process are free of dirt & organic contaminants.

The design of each and every part are carried out considering the safety, required output, optimum utility and energy saving. The different utilities needs to be controlled as required.

The CIP tank is also used to clean in Place of Mixing tank, Holding tank, product pipeline, transfer/circulation pump by passing clean steam and connecting the outlet valve through flexible hose by CIP system

CIP system and its components are designed to process pharmaceutical products in accordance with cGMP Principles. CIP unit is used for carrying out CIP of manufacturing vessels & holding vessel.

The CIP unit contains:

- Pipe line
- CIP feed pump
- SS skid
- Temperature Sensor with Transmitter
- 3 Way Control Valve
- Safety Valve
- Pressure Gauge
- Inlet Connection
- Compound gauge
- Safety valve
- Level sensor
- Thermo well connection
- Outlet connection
- Pneumatic operated diaphragm valves
- Level switch
- Pressure Gauge



PROTOCOL No.	PRO	TC)CO	LN	o.
--------------	-----	----	-----	----	----

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document.
- Instrumentation diagram
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



PKUTUUUL NO	OTOCOL N	o.
-------------	----------	----

8.0 CRITICAL VARIABLES TO BE MET:

8.1 General Checks and Location Suitability:

INSTALLATION CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Leveling	Should be properly balanced		
Levening	and leveled		
	Metal parts should be		
Edges of parts	properly grind without any		
	sharp edges		
Walding of Joints	Welding of joints should be		
Welding of Joints	without any welding burrs		
Place of	Equipment Washing Room		
Installation	Ointment Section		
Room Condition	General working condition		
Illumination in area	NLT 300 Lux.		
Working space	Should be sufficient for easy		
around the equipment	operation, cleaning, sanitation		
	and maintenance		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign & Date:



P	R	O'	Г(C	\mathbf{O}	LÌ	٧o.

8.2 Equipment Verification:

INSTALLATION CHECKS	ACCEPTANCE CRITERIA		OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Equipment	CIP SYSTEM	300 L		
Model	cGMP Model			
ELECTRICAL INSTALLA	TION:			
Electricity	Voltage	415±10% V		
	Phases	3 Phase		
	Frequency	50 Hz		
Electrical connections have been provided and secured.	Should be prov	ided &		
All components in the panel are properly secured	Should be prop	erly secured		
All terminals are tightened	Should be tight	ened		
Earthing connection to control panel & equipment	Earthing connections control panel & should be provided by the should be provided as the should	equipment		
UTILITY INSTALLATION		,		
Purified water connections	Should be prov	ided @ 1.5 to		
have been provided	2.5 Bar(g) Pres	ssure		
WFI connections have been provided	Should be prov 2.5 Bar(g) Pres			
Filtered Compressed air	Should be prov	ided		
connections have been provided	(6-8 bar) pressu	ire		
Pure Steam connections have been provided	Dry and satura pressure. @1.5 Pressure			
Checked By Production Sign/Date:			Verified By Quality Assurand Sign/Date:	
Inference:				
		•••••		
				•••••
			Reviewed By	

Manager QA

Sign & Date:.....



P	R	O	\mathbf{T}	O	\mathbf{C}	O	L	N	O.	:

8.3 Installation Checks:

S.No.	SPECIFICATION	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Verify that the "As built" drawings		
	are complete and represent the		
	design concept		
2.	Check the proper mechanical		
	installation CIP System		
3.	Check the proper electrical		
	installation of CIP system		
4.	Check the parts are working		
	properly.		
5.	Check the equipment is free from		
	any defects		
6.	Check the finishing of product		
	contact parts		
7.	Check that all parts are getting		
	lubricated		
8.	Verify that major components are		
	securely anchored and protected		
	from shock		
9.	Verify that all parts and materials		
	used for the equipment are as per		
	GMP requirements. Surfaces are		
	easy to clean and non-particle		
	shedding		
10.	Verify that there is no observable		
	physical damage		
11.	Verify that "Room layout" drawing		
	is OK and sufficient space for		
	servicing is provided		
	servicing is provided		



PROTOCOL No

S.No.	SPECIFICATION	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
12.	All bought out components		
	(motors, pneumatics, starters,		
	relays, timers, switches, circuit		
	breakers etc.) adhere to the		
	specifications/ brands mentioned in		
	the equipment manual		

Checked By Production	Verified By Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign & Date:



PROTOCOL No.:

8.4 EQUIPMENT VERIFICATION

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	CHECKED BY ENGINEERING SIGN/DATE
CIP Feed Tank (T-10	01):		
Quantity	01 No.		
Make	Hydro pure		
	Systems		
Capacity	300 Ltrs.		
Type	Vertical Tank		
	with Ceramic		
	Band Heater		
MOC	SS 316L		
Tank Diameter	600 mm		
Tank Height	1000 mm		
Cladding Diameter	750 mm		
Cladding Height	900 mm		
Thickness of Top	2 mm		
Dish			
Thickness of Shell	2 mm		
Thickness of Bottom Dish	2 mm		
Thickness of Cladding	1.6 mm		
Power Rating of	24 kW		
Ceramic band			
heater (CBH-101)			
Operating Condition:			
Max. Operating	$1.5 \text{ kg/cm}^2 \text{ (g)}$		
Pressure for vessel			
Design Pressure for vessel	3.0 kg/cm ² (g)		
Hydrotest Pressure	3.9 kg/cm ² (g)		
for vessel			
Max. Temperature	150°C		
for vessel			
Design Temperature	200°C		
for vessel			
Insulation	2" Rockwool duly cladded with SS		
	Sheet Sheet		



PROTOCOL No.:

PHARMA DEVILS			
CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	CHECKED BY ENGINEERING SIGN/DATE
Surface Finish	Internally - < 0.4 Ra, Externally – Matt Finish		
CIP Feed Pump (C	IPFP-101)		
Quantity	01 No.		
Make	Grundfos		
Model No.	CM 3-4 A-R-		
	G-V AQQV		
Flow Rate	2.5 m ³ /hr		
Head	28 mWC		
MOC of Impeller	SS 316		
MOC of Casing	SS 316		
Motor Rating	0.46 kW		
SS SKID:			
MOC	SS304 with SS castor wheels for above component		
Pressure Gauges			
Make	Baumer		
Location	Discharge Line of CIP feed Pump		
Range	0-7 kg/cm ²		
Dial Size	100 mm		
QTY.	01 Nos.		
Temperature Trans	smitter		
Make	Radix/wika		
Location	Discharge Line of CIP feed Pump		
Range	0-200°C		
Туре	Pt 100 RTD Sensor		
MOC	SS 316L		
QTY.	02 No.		



P	R	O	T	O	\mathbf{C}	0	\mathbf{L}	N	o.

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	CHECKED BY ENGINEERING SIGN/DATE
Level Switch			
Make	Mahalaxmi		
Location	For CIP feed Tank		
Range	1150 mm		
Туре	Rod Type Magnetic Switch		
MOC	SS 316L		
Diaphragm Valve			
Make	Avcon/ Crane		
	Drain line of T-101		
Location	Suction line of CIPFP-101 Discharge line of		
	CIPFP-101		
Range	40 mm 25 mm		
MOC	SS 316L		
Qty.	03 Nos.		

Cneckea By	vermed By
Production	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign & Date:



PR	Γ	O	CO	L	No.	
PK	UΙ	U	UU	L	MO.	ì

8.5 MATERIAL OF CONSTRUCTION:

S.No.	Component	Acceptance Criteria	Observation	Checked by Engineering Sign Date
1.	Vessel shell	SS 316L		
2.	Vessel top	SS 316L		
3.	Vessel bottom	SS 316L		
4.	Jacket shell	SS 304		
5.	Spiral baffles	SS 304		
6.	Diaphragm valve	SS 316L		
7.	Pressure gauge	SS 316L		
8.	Hose pipe	Grade Silicon		
9.	Gaskets	Grade Silicon		
10.	Tube	SS 316L		

Checked By	Verified By			
Production	Quality Assurance			
Sign/Date:	Sign/Date:			
Inference:				
	Reviewed By			
	Manager QA			
	Sign & Date:			



PROTOCOL No.	OCOL No.:
--------------	-----------

8.6 Supporting Utilities:

UTILITY DESCRIPTION	PROPERLY CONNECTED AND IDENTIFIED	DEVIATION	OBSERVED BY ENGINEERING SIGN/DATE
Electric power supply			
Earthing			

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign & Date:



PROTOCOL	No.
----------	-----

8.7 Safety:

CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY ENGINEERING SIGN/DATE
Electrical Wiring And Earthing	Electrical wiring should be as per approved drawings. Double external Earthing to control machine (Panel and Motors) and operator should be provided.		
Guards	Guards for all Moving Parts		
Noise Level	Below 80 db		
Main Supply	Main power supply should be always switched off when not in use.		
Safety valve	Safety against over pressure		
SS cover on pump	For operator safety		
Emergency stop	Protection from abnormal condition		
Air pressure switch	Protection for low air pressure for pneumatic valves		

Checked By Production Sign/Date: Verified By Quality Assurance Sign/Date: Sign/Date:		
Inference:		
	Reviewed By Manager QA Sign & Date:	



P	P	N	т	A	\mathbf{C}	N	T	N	Λ	•
L	1/	v	_	v	\mathbf{v}	v	ı	Τ.	v.	

9.0 **REFERENCES**:

- Validation Master Plan
- Design Qualification Protocol
- P & ID
- Electrical Wiring Diagram

10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
14.0	CONCLUSION:



PROTOCOL No.:

15.0	RECOMMENDATION:

16.0 ABBREVIATIONS:

°C : Degree centigrade

μ : Micron

cGMP : Current Good Manufacturing Practice

CIP : Cleaning in place

cm² : Centi meter square

GA : General Arrangement

GMP : Good Manufacturing Practice

HP : Horse Power

Hz : Hertz

ID. : Identification

IQ : Installation qualification

KG. : KilogramLTD. : Limited

mm : Millimeter

MOC : Material of Construction

NLT : Not less than

No. : Number

PO : Purchase Order

PTFE : Poly Tetra Flouro Ethylene.

PU : Polyurethane

PVT. : Private

QA : Quality Assurance

Qty. : Quantity

Ra : Roughness average

SIP : Sterilization in place

SS : Stainless Steel



PROTOCOL No.:

T/C : Triclover

Temp. : Temperature

V : Volt

WHO : World Health Organization



PROTOCOL No.	OCOL No.:
--------------	-----------

17.0 PROTOCOL POST -APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			