

PROTOCOL No.:

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR JACKETED MANUFACTURING TANK MANUFACTURING LINE (LOTION LINE)

EQUIPMENT ID. No.	
LOCATION	Manufacturing Line (Lotion)
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre Qualification Requirement	7
8.0	Critical Variables To Be Met	8
9.0	Reference	16
10.0	Documents To Be Attached	16
11.0	Deviation From Pre-Defined Specification, If Any	16
12.0	Change Control, If Any	16
13.0	Review (Inclusive Of Follow Up Action, If Any)	16
14.0	Conclusion	17
15.0	Recommendation	17
16.0	Abbreviations	18
17.0	Post Approval	19



PR	\mathbf{O}	ΓO	\mathbf{CO}	L	No).:

1.0	PRE-	APPRO	VAL:
-----	------	--------------	------

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.:

2.0 OBJECTIVE:

- To prepare the installation Qualification on basis of User Requirement Specification, Purchase Order and information given by Supplier.
- To ensure that all Critical Aspects of Equipment / Product Requirement, cGMP and Safety have Been considered in designing the Equipment and is properly documented.
- To specify the performance basis for acceptance of equipment.

3.0 SCOPE:

- The Scope of this Qualification Document is limited to the Design Qualification for SS jacketed
 Mfg tank 1000 ltr.) Procured from Punchtab solution at the site.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of jacketed manufacturing vessel



PROTOCOL No.:

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following Departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Preparation, Review and Approval of Installation Qualification Protocol cum Report. Assist in the verification of Critical Process Parameter, Drawings, as per the Specification. Co-ordination with Production and Engineering to carryout Design Qualification. Monitoring of Design Qualification activity. Post Approval of Installation Qualification Protocol cum Report after Execution.
Production	 Review of Installation Qualification Protocol cum Report. Assist in the verification of Critical Process Parameter, Drawings, as per the Specification. Post Approval of Installation Qualification Protocol cum Report after Execution.
Engineering	 Review of Installation Qualification Protocol cum Report. To co-ordinate and support the Activity. To assist in Verification of Critical Process Parameter, Drawings, as per the Specification i.e. Specification of the sub-components / bought out items, their Make, Model, Quantity and Backup Records / Brochures. Details of Utilities Material of Construction of all components Brief Equipment Description Safety Features and Alarms Post Approval of Installation Qualification Protocol cum Report after Execution.



PR	\mathbf{O}	ΓO	\mathbf{CO}	L	No).:

5.0 EQUIPMENT DETAILS:

Equipment Name	Manufacturing Tank
Equipment	
Manufacturer's Name	Punchtab
Model	cGMP
Supplier's Name	Punchtab
Location of Installation	Manufacturing Line (Lotion)

6.0 SYSTEM DESCRIPTION:

SS jacketed Mfg. tank and its components are designed to process pharmaceutical products in accordance with cGMP principles. Manufacturing Vessel is used for mixing of Pharmaceuticals product with bottom entry magnetic stirrer.

- Shell
- Jacket
- Insulation &cladding
- Stirrer
- Legs
- safety valve
- Manual operated flush bottom diaphragm valve with sampling valve arrangement.
- Safety valve for jacket.
- PG For Jacket
- Variable frequency drive



INVIOCOLING	PR	OTO	COI	No.
-------------	----	-----	-----	-----

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.



PR	വ	ΓO	CC) [,	N	ი.:

8.0 CRITICAL VARIABLES TO BE MET

8.1 General Checks and Location Suitability:

Installation Checks	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Physical Damage	Should be no Damage to the jacketed mfg tank with stirrer		
Leveling	Should be properly balanced and leveled		
Edges of parts	Metal parts should be properly grind without any sharp edges		
Welding of Joints	Welding of joints should be without any welding burrs		
Place of Installation	Manufacturing Line-03 (Lotion) Q-Block		
Room Condition	General working condition		
Working space around the equipment	Should be sufficient for easy operation, cleaning, sanitation and maintenance		

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
•••••••••••••••••••••••••••••••••••••••	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL N	0.	
------------	----	--

8.2 Utility Verification:

Installation Checks	Acceptance Criteria		Observation	Observed By Engineering Sign/Date
Equipment	Manufacturing	Tank		
Model	cGMP Model			
ELECTRICAL INSTALLA	TION:			
Electricity	Voltage	415±10% V		
	Phases	3 Phase		
	Frequency	50 Hz		
	Motor	2 HP		
Electrical connections have been provided and secured.	Should be prov	rided & secured		
All components in the panel are properly secured	Should be prop	erly secured		
Earthing connection to control panel & equipment	Earthing connect panel & equipment provided.	ection to control ment should be		
UTILITY INSTALLATION	FOR MANUE	ACTURING VE	CSSEL	
Cooling Water	20 BSP Header	r at 100 lt./Hr		
Compressed Air Supply	5-6 kg/cm ²			
Room Condition	Should be able requirement of Environment.			
Steam	2-2.5 kg/cm ²			



PR	O	\mathbf{T}	O	\mathbf{CO}	T.	N	O.

Installation Checks	Acceptance Criteria	Observation	Observed By Engineering Sign/Date
Service Water	20 BSP line at 2 kg/cm ²		

Checked By Production	Verified By Quality Assurance
Sign & Date	Sign & Date
Inference:	
•••••	
	Reviewed By Manager QA Sign & Date



PR	TO	O	\mathbf{CO}	\mathbf{L}	No.:
T TF.	\mathbf{v}	. •	\sim	_	1 100

8.1 Installation Checks:

S.No.	Specification	Observation	Observed By Engineering Sign/Date
1.	Verify that the "As built"		
	drawings are complete and		
	represent the design concept		
2.	Check the proper mechanical		
	installation		
3.	Check the proper electrical		
	installation of		
4.	Check the equipment is free		
	from any defects		
5.	Check the finishing of product		
	contact parts		
6.	Verify that major components		
	are securely anchored and		
	protected from shock		
7.	Verify that there is no observable		
	physical damage		
8.	Verify that "Room layout"		
	drawing is OK and sufficient		
	space for servicing is provided		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	•••••••••••••••••••••••••••••••••••••••
	Reviewed By Manager QA
	Sign/Date:



PR(N'	Г(C	OI	[ი.:

8.2 Verification of Technical Specification:

Acceptance Criteria	Observation	Observed By Engineering Sign/Date	
Working capacity : 750 ltr.			
Gross Capacity : 1000 ltr.			
Minimum Capacity :60 ltr			
Shell Thickness : 5mm dish type			
Vessel top : 5mm dish type			
Insulation : 2mm			
Legs : 3 Nos.			
Jacket Thickness : 4 mm			
Vessel Inside Finish : Mirror Polish			
Out Side Finish : mat finish			
MOC : silicon food Grade			
Make : Inoxpa			
Diameter: 38.1 mm			
MOC : SS316L			
Make : Inoxpa			
Diameter: 38.1 mm			
MOC : SS304			
Make : Baumer			
MOC : SS304			
Range: 0-10 kg/cm ²			
Size : 2.5 ''			
Type: End Conn-1/4" BSP			
Type: 1/4"BSP end Conn			
MOC : SS304			
Make : SMC			
Make : Allen Bradley			
HP : 1 HP			
Volt : 415 V			
	Working capacity: 750 ltr. Gross Capacity: 1000 ltr. Minimum Capacity: 60 ltr Shell Thickness: 5mm dish type Vessel top: 5mm dish type Insulation: 2mm Legs: 3 Nos. Jacket Thickness: 4 mm Vessel Inside Finish: Mirror Polish Out Side Finish: mat finish MOC: silicon food Grade Make: Inoxpa Diameter: 38.1 mm MOC: SS316L Make: Inoxpa Diameter: 38.1 mm MOC: SS304 Make: Baumer MOC: SS304 Range: 0-10 kg/cm² Size: 2.5 '' Type: End Conn-1/4'' BSP Type: ½4''BSP end Conn MOC: SS304 Make: SMC Make: Allen Bradley HP: 1 HP	Working capacity: 750 ltr. Gross Capacity: 1000 ltr. Minimum Capacity: 60 ltr Shell Thickness: 5mm dish type Vessel top: 5mm dish type Insulation: 2mm Legs: 3 Nos. Jacket Thickness: 4 mm Vessel Inside Finish: Mirror Polish Out Side Finish: mat finish MOC: silicon food Grade Make: Inoxpa Diameter: 38.1 mm MOC: SS316L Make: Inoxpa Diameter: 38.1 mm MOC: SS304 Make: Baumer MOC: SS304 Range: 0-10 kg/cm² Size: 2.5 '' Type: End Conn-1/4'' BSP Type: ½4''BSP end Conn MOC: SS304 Make: SMC Make: Allen Bradley HP: 1 HP	



PR	O	\mathbf{T}	O	\mathbf{CO}	T.	N	O.

Critical Variables	Acceptance Criteria	Observation	Observed By Engineering Sign/Date
	Make : Spirex		
Condensate inlet /	Diameter : 25mm		
Cooling Inlet	Type: Pneumatic operated Piston		
	Valve		
Steam Inlet /Cooling Outlet Valve	Make : Spirex Diameter : 25 mm Type : With pneumatic operated Piston operated Valve		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



PR	Ol	Γ	\mathbf{CO}	\mathbf{L}	No.
T T/	\mathbf{v}	\cdot	\sim	_	1 100

8.3 MATERIAL OF CONSTRUCTION:

S.No.	COMPONENTS	MOC	OBSERVATIONS
1	Vessel shell	SS316L	
2	Jacket shell	SS 304	
3	legs	SS 304	
4	Lid	SS 304	
5	Insulation	SS 304	
6	Safety valve	SS 304	
7	Pressure gauge for jacket	SS304	
8	Manual Ball Valve	SS304	
9	Contact part	SS316 L	
10	Non Contact part	SS304	

Checked By Production	Verified By Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No

8.4 Safety:

CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY ENGINEERING SIGN/DATE
	Electrical wiring should be as per		
Electrical Wiring And	approved drawings. Double		
Earthing	external Earthing to control		
	machine,Panel and operator		
	should be provided		
Noise Level	Below 80 db		
Operation	Manufacturing vessel should be		
	in working condition, and it		
Variable Frequency Drive	Motor safety from overload		
Main Supply	Main power supply should be		
Main Suppry	always switched off when not in		
Safety valve	Safety against over pressure		
Turneledien	For operator safety & Heat loss		
Insulation	prevention		
Б. В. и	Protection against abnormal		
Emergency Button	condition		

Verified By
Quality Assurance
Sign/Date:
Reviewed By
Manager QA
Sign/Date:



PR	Ol	Γ	\mathbf{CO}	\mathbf{L}	No.
T T/	\mathbf{v}	\cdot	\sim	_	1 100

9.0 **REFERENCES**:

The Principle Reference is the following:

- Validation Master Plan
- Schedule-M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 Good Manufacturing Practices and Inspection

10.0 DOCUMENTS TO BE ATTACHED:

- MOC & Calibration certificate
- Any other relevant Documents

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



PR	റ	\mathbf{T}	റ	ഗ	ıT	N	$\mathbf{\Lambda}$
II	v	1	v	Vυ	'L	T	v.

PHARM	IA DEVILS	3 3	
14.0	CONCLU	SION:	
	•••••		•••••
	•••••		•••••
	•••••		•••••
	•••••		•••••
	•••••		•••••
	•••••		•••••
15.0	RECOMN	MENDATION:	
	•••••		
	•••••		
	•••••		•••••
	•••••	•••••••••••••••••••••••••••••••••••••••	•••••
	•••••		•••••



PROTOCOL No.:

16.0 ABBREVIATIONS:

AC : Alternate current

AISI : American Iron & Steel Institute

BSP : British Standard Pipe

cGMP : Current Good Manufacturing Practices

CQA : Corporate Quality Assurance

db : Decibel

DQ : Design Qualification

HP : Horse Power

Hz : Hertz

IQ : Installation Qualification

Kg : Kilograms

Ltd. : limited

MFT : Manufacturing Vessel

mm : Millimeter

MOC : Material of Construction

NO : Number

Ø : Diameter

PLC : Programmable Logic Controller

PVT. : Private

QA : Quality Assurance

SS : Stainless Steel

V : Volt

WHO : World Health Organization



PR	\mathbf{O}	ΓO	\mathbf{CO}	L	No).:

17.0 POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			