PROTOCOL No.:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR DEDUSTING TUNNEL

EQUIPMENT ID. No.	
LOCATION	Raw Material Receiving Bay
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	



PROTOCOL No.:

CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8
9.0	References	14
10.0	Documents to be Attached	14
11.0	Deviation from Pre-Defined Specification, If Any	14
12.0	Change Control, If Any	14
13.0	Review (Inclusive of follow up action, If Any)	14
14.0	Conclusion	15
15.0	Recommendation	15
16.0	Abbreviations	16
17.0	Post Approval	17



1.0 PROTOCOL PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (WAREHOUSE)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



2.0 **OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of **Dedusting tunnel**.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of **Dedusting tunnel (Make:)** to be installed at Raw Material Receiving Bay.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of **Dedusting tunnel**.



4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
Quality Assurance	• Initiation, Approval and Compilation of the Installation Qualification		
	Protocol cum Report.		
	Co-ordination with Warehouse and Engineering to carryout Installation		
	Qualification.		
	Monitoring of Installation Qualification Activity.		
	• Post Approval of Qualification Protocol cum Report after Execution.		
Warehouse	Review & Pre Approval of Protocol cum Report.		
	• To Co-ordinate and support for Execution of Qualification study as per		
	Protocol.		
	• Post Approval of Qualification Protocol cum Report after Execution.		
Engineering	Review & Pre Approval of Protocol cum Report.		
	• Co-ordination, Execution and technical support in Dedusting Tunnel		
	Installation Qualification Activity.		
	Calibration of Process Instruments.		
	• Responsible for Trouble Shooting (if occurs during execution).		
	• Post Approval of Qualification Protocol cum Report after Execution		



5.0 EQUIPMENT DETAILS:

-	
Equipment Name	Dedusting tunnel
Equipment	
Manufacturer's Name	Airfil Clean Room System Pvt. Ltd
Model	GMP Model
Supplier's Name	Airfil Clean Room System Pvt. Ltd
Location of Installation	Raw Material Receiving Bay

6.0 SYSTEM DESCRIPTION:

Dedusting Tunnel is used for de-dusting the material containers at material receiving bay, The filtered air is delivered by the adjustable nozzles positioned on both sides and on the ceiling of the unit. The high velocity air jets remove most of the contamination dust from the outer surface of containers.

The air is drawn through the EU-4 & EU-7 prefilters. The air flow rate and the nozzles position have been designed in order to assure that the pallet is completely invested by air jets.



7.0 **PRE – QUALIFICATION REQUIREMENTS:**

7.1 Verification of Documents:

- Executed and approved design qualification document
- Technical specification of equipment
- Calibration certificate of components
- Certificate of material of construction of components.

8.0 CRITICAL VARIABLES TO BE MET:

8.1 General Checks and Location Suitability:

Installation Checks	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Leveling	Should be properly balanced and		
	leveled		
Edges of parts	Metal parts should be properly		
	grind without any sharp edges		
Welding of Joints	Welding of joints should be		
	without any welding burrs		
Place of Installation	Raw Material Receiving Bay		
Room Condition	General working condition		
Illumination in area	NLT 300 Lux		
Working space around	Should be sufficient for easy		
the equipment	operation, cleaning, sanitation and maintenance		

Checked By (Warehouse) Sign/Date: Verified By (Quality Assurance) Sign/Date:

Inference:

Reviewed By (Manager QA) Sign/Date:



PROTOCOL No.:

8.2 Equipment Verification:

Installation Checks	Acceptance Criteria		Observation	Observed By (Engineering) Sign/Date
Equipment	Dedusting Tur	nnel		
ELECTRICAL INSTALLA	TION:			<u> </u>
Electricity	Voltage	230 V		
	Phases	3 Phase		
	Frequency	50 Hz		
Electrical connections have	Should be provided &			
been provided and secured.	secured			
All components in the panel	Should be properly secured			
are properly secured				
All terminals are tightened	Should be tightened			
Earthing connection to	Earthing connection to			
control panel & equipment	control panel & equipment			
	should be prov	vided.		

Checked By (Warehouse) Sign/Date: Verified By (Quality Assurance) Sign/Date:

Inference:

Reviewed By
Reviewed By (Manager QA) Sign/Date:
Sign/Date:



PROTOCOL No.:

8.3 Installation Checks:

S. No.	Specification	Observation	Observed By (Engineering) Sign/Date
1.	Check the proper mechanical		
	installation of Dedusting Tunnel.		
2.	Check the proper electrical		
	installation of Dedusting Tunnel		
3.	Check the parts are working properly		
4.	Check the equipment is free from any defects		
5.	Check that all parts are getting lubricated		

Checked By

(Warehous	e)	
Sign/Date:		

Verified By (Quality Assurance) Sign/Date:

Inference:

Reviewed By (Manager QA) Sign/Date:



PROTOCOL No.:

8.4 MOC Verification List:

Parts name	Material of construction	Observation	Observed By (Engineering) Sign/Date
Outer Sheet	GI powder coated		
Inner Area	SS-matt finish		
Roller With Lockable Wheels	SS Steel		
Roller Frame	SS Frame		
Structure Of Roller	SS Steel		
Bottom Tray	GI Powder coated		
Dust Collector	GI Powder coated		
Filter Housing	GI		
Curtain for back	PVC Curtain		
Door	GI Powder coated		
Blower impeller	Aluminium		
Pipe	PVC		
Gasket	Neoprene		
Sealant	Silicon sealant		

Checked By (Warehouse) Sign/Date: Verified By (Quality Assurance) Sign/Date:

Inference:

Reviewed By (Manager QA) Sign/Date:



PROTOCOL No.:

8.5 EQUIPMENT VERIFICATION

Parameters	Acceptance criteria	Observation	Observed by (Engineering) Sign/Date
Body Structure	1222 2002 1220		
Overall Size	1220 x 2000 x1220 mm		
(W x H x D) Working area	900 x 915 x 1220 mm		
(W x H x D)			
Capacity	2000 CFM		
Motor & Blower			
Blower	Make : Dynamic		
	Capacity : 1000 CFM		
	Quantity : 2 Nos.		
Motor	Main Motor		
	Make : Airfil		
	Motor For Roller		
	Make : Rotomac		
	Capacity : 1 HP, 3 Phase		
	Quantity : 1 Nos.		
Filter	Fine filter		
	Make : Airfil		
	Size : 915mm X		
	460mm X 50mm		
	Quantity : 1 Nos.		
	Pre filter		
	Make : Airfil clean room system		
	Pvt. Ltd		
	Type : Box Type		
	Size : 450mm X 450mm X		
	50mm		
	Quantity : 1 Nos.		
	Media : ALEXP + 3 HDPE +		
	ALEXP MIC- NYLON		



PROTOCOL No.:

Parameters	Acceptance criteria	Observation	Observed by (Engineering Sign/Date
	+ 250 D + NYLON		
	Efficiency : 95% DOWN TO 5µ		
Nozzles	DIA : 25 mm		
	Quantity : 32 Nos.		
Accessories	Electrical fitting		
	Make : ROMA		
	Contractor		
	Make : Telemechanic		
	Electric circuit		
	Make : Airfil clean room system		
	Electro magnet		
	Make : Airfil		
	Photo –Sensor		
	Make : Autonic		
	Indicator		
	Make : Lutron		

Checked By (Warehouse) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



PROTOCOL No.:

8.6 Supporting Utilities:

Utility Description	Properly Connected And Identified	Deviation	Observed By Engineering Sign/Date
Electric power supply			
Earthing			

8.7 Safety:

Checks	Acceptance Criteria	Observation	Observed By Engineering Sign/Date
Well embedded equipment	For proper safety.		
Electrical wiring and	Electrical wiring should be		
Earthing	as per approved drawings.		
	Double external earthing to		
	control machine (panel and		
	motors).		
Start On/Off switch: To stop	Should be provided For		
the process immediately	equipment and operator		
	safety		
MCB for electrical overload	Should be properly installed		

Checked By (Warehouse)	Verified By (Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



PROTOCOL No.:

PHAP	KWA DE VILS
9.0	REFERENCES: Design Qualification.
10.0	 DOCUMENTS TO BE ATTACHED: Calibration certificates Operation and Maintenance Manual
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



14.0 CONCLUSION:

15.0 RECOMMENDATION:



16.0 ABBREVIATIONS:

No.	:	Number
cGMP	:	Current Good Manufacturing Practices
cGEP	:	Current Good Engineering Practices
EU	:	European Union
QA	:	Quality Assurance
IQ	:	Installation Qualification
Amp.	:	Ampere
MOC	:	Material of construction
HP	:	Horse power
KW	:	Kilo watt
SS	:	Stainless steel
ID.	:	Identification
Kg	:	Kilo gram
Ltrs	:	Liters
mm	:	Millimeter



17.0 POST APPROVAL:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (WAREHOUSE)			
HEAD (ENGINEERING)			

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			