PROTOCOL No.:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR **DYNAMIC PASS BOX**

EQUIPMENT ID. No.	
LOCATION	External Corridor to Washing & Sterilization Area
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	PROTOCOL PRE-APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	5
5.0	EQUIPMENT DETAILS	6
6.0	SYSTEM DESCRIPTION	6
7.0	PRE-QUALIFICATION REQUIREMENTS	7
8.0	CRITICAL VARIABLES TO BE MET	8
9.0	REFERENCES	13
10.0	DOCUMENTS TO BE ATTACHED	13
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY	14
12.0	CHANGE CONTROL, IF ANY	14
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY)	14
14.0	CONCLUSION	15
15.0	RECOMMENDATION	15
16.0	ABBREVIATIONS	16
17.0	PROTOCOL POST APPROVAL	17



1.0 PROTOCOL PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



2.0 **OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Dynamic Pass Box.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of Dynamic Pass Box (Make –.....) to be installed between external corridor to Washing & Sterilization Area.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Dynamic Pass Box.



4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	Initiation, Approval and Compilation of the Installation Qualification
	Protocol cum Report.
	• Co-ordination with Production, and Engineering to carryout Installation
	Qualification.
	Monitoring of Installation Qualification Activity.
	Post Approval of Installation Qualification Protocol Cum Report after
	Execution.
Production	Review & Pre Approval of Installation Qualification Protocol cum Report.
	• To Co-ordinate and support for Execution of Qualification study as per
	Protocol.
	Post Approval of Installation Qualification Protocol Cum Report after
	Execution.
Engineering	Review & Pre Approval of Installation Qualification Protocol cum Report.
	• Co-ordination, Execution and technical support in Dynamic Pass Box
	Installation Qualification Activity.
	Calibration of Process Instruments.
	• Responsible for Trouble Shooting (if occurs during execution).
	Post Approval of Installation Qualification Protocol Cum Report after
	Execution.



5.0 EQUIPMENT DETAILS:

Equipment Name	Dynamic Pass Box
Equipment	
Manufacturer's Name	
Model	
Supplier's Name	
Location of Installation	External corridor to Washing & Sterilization Area

6.0 SYSTEM DESCRIPTION:

Dynamic pass box are installed between two rooms, of different class. Through which the materials are transferred from one room to another to protect the interference and is equipped with interlocking system. Only one door can be opened at a time. The door will get inter-locked.

The system is equipped with UV, sandwich doors with viewing window, and timer and interlocking between the doors. Pass box will act as a barrier between different class area to maintain the integrity of the area.

Switch ON the main switch. Switch ON the UV light 20 minutes before starting the works.

To open the door gently turns the round handle to right and to close press the door smoothly inside so that the door will be locked.



7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document
- Instrumentation diagram
- Technical specification of equipment
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



PROTOCOL No.:

8.0 CRITICAL VARIABLES TO BE MET:

8.1 General Checks and Location Suitability:

INSTALLATION CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Leveling	Should be properly balanced and leveled		
Edges of parts	Metal parts should be properly grind without any sharp edges		
Welding of Joints	Welding of joints should be without any welding burrs		
Place of Installation	External corridor to Washing & Sterilization area		
Room Condition	General working condition		
Working space around the equipment	Should be sufficient for easy operation, cleaning, sanitation and maintenance		
Check that all components	All components are installed in		
are installed in the location	the location specified in		
specified in Equipment	Equipment Location Diagram.		
Location Diagram.			
Check any physical	No any physical damage to the		
damage to the equipment.	equipment.		
Check the proper electrical	The proper electrical		
installation of Dynamic	installation of Dynamic Pass		
Pass Box.	Box.		
Checked By (Production) Sign/Date:	· · · · ·	Verified By (Quality Assur Sign/Date:	rance)
Inference:			
		Doviensed P	
		Reviewed By (Manager QA) Sign/Date:)



PROTOCOL No.:

8.2 Equipment Verification:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATIONS	OBSERVED BY (ENGINEERING) SIGN/DATE
Manufacturer	Chempharm Industries India Pvt.Ltd		
Model	CP-DPB-2'x2'x 2'		
Туре	Recirculatory Type Class-100		
Flow	Vertical		
Static Pressure	25 mm of Water		
Velocity at grill	90 ± 20 % FPM		
Overall Dimension	810 x 690 x 1350 mm		
Capacity (in CFM)	500 CFM		
Working area	610 x 610x 610 mm		
Door Hinge	SS304, 06 Nos.		
View Glass	Type :Toughned Glass Size : 300 x 305 mm Qty : 4 Nos		
Motor & Blower Assembly	Make : Air Scanner HP : 1/3 HP Phase : Single Phase RPM : 1350 RPM Blower Type : Al. Impeller Make Size : 8'' X 6'' Qty : 1 Nos		



PROTOCOL No.:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATIONS	OBSERVED BY (ENGINEERING) SIGN/DATE
	Make : Chempharma		
	Type : Minipleat		
	Size : 610 x 610 x 69 mm		
	Qty: 1 Nos		
HEPA Filter	Efficiency : 99.99 % down to		
	0.3 Micron		
	Filter Class : H-14		
	Filter Media : Micro Glass		
	Fiber		
	Make : Chempharm		
	Type : Box type		
	Size : 285 x 305 x 50 mm		
	Quantity : 1 Nos.		
Fresh Air Filter	Media : Al Expended + 3		
	HDPE + Al		
	Expended		
	Efficiency : 90.0% down to		
	Make : Chempharm		
	Type : Box type		
	Size : 180 x 540 x 20 mm		
	Quantity : 02 Nos.		
	Media : Micro Fiber		
Return Air Filter	Glass		
	Efficiency : 90% down to 5 μ		
	Class : EU-4		
	Media : Al Expended +		
	3 HDPE + Al		
	Expended		



PROTOCOL No.:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATIONS	OBSERVED BY (ENGINEERING) SIGN/DATE
	Make : Dwyer		
Magnehelic gauge	Range : 0-50 mm WC		
	Quantity : 01 nos.		
Switch	Make - Roma Nos 06 Nos.		
	Make- Havells		
Tube Light	Power - 8 Watts		
	Nos. 01Nos.		
	Make – Philips		
U.V Light	Power- 15 Watts		
POA Port	SS		
Door Handle	Round Handle Latch Type		
Door Interlocking	Electromagnetic Lock		
Indicator	Laptron Make (Green)		
Hour Meter	Make -Nishant		
	Power Supply : 220- 230 V		
	AC		
Electrical Supply	Frequency : 50 Hz		
	Watts : 310 W		

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



PROTOCOL No.:

8.3 MOC Verification List:

COMPONENTS	ACCEPTANCE CRITERIA	OBSERVATIONS	OBSERVED BY (ENGINEERING) SIGN/DATE
Body	SS 304		
HEPA Mounting Frame	SS 304		
Grill Perforated	SS304		
Blower Impeller	Aluminum		
Filter Housing	Al Expended + 3 HDPE + Al Expended		
Door with view panel	SS 304/view panel-glass		
Service panel	SS 304		
Base support angle	SS 304		
PAO Port	SS304		

Checked By (Production) Sign/Date: Verified By (Quality Assurance) Sign/Date:

Inference:

Reviewed By	
(Manager QA)	
Sign/Date:	•••



PROTOCOL No.:

9.0 REFERENCES:

- Design Qualification Party Document
- Installation Qualification Party Document
- Calibration certificates
- Certificate of MOC

10.0 DOCUMENTS TO BE ATTACHED:

- Certificate of MOC
- If any other Document Required.



11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:

12.0 CHANGE CONTROL, IF ANY:

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



14.0 CONCLUSION:

 	• • • • • • • • • • • • • • • • • • • •
 	• • • • • • • • • • • • • • • • • • • •
 •••••••••••••••••••••••••••••••••••••••	• • • • • • • • • • • • • • • • • • • •
 	•••••••••••••••••••••••••••••••••••••••

15.0 RECOMMENDATION:



PROTOCOL No.:

16.0 ABBREVIATIONS:

%	:	Percent
μ	:	Micron
AC	:	Alternate current
cGMP	:	Current Good Manufacturing Practices
DYP	:	Dynamic Pass Box
FPM	:	Feet per minute
HEPA	:	High Efficiency Particulate Air
HP	:	Horse Power
mm	:	Millimeter
MOC	:	Material of Construction
Nos.	:	Number
PAO	:	Poly Alpha olefin
Pvt.	:	Private
RPM	:	Rotation per minute
SS	:	Stainless Steel
UV	:	Ultra Violet
V	:	voltage
WC	:	Water Colum



PROTOCOL No.:

17.0 PROTOCOL POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			