



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

**INSTALLATION QUALIFICATION
PROTOCOL CUM REPORT
FOR
INTEGRATED 3 PIECE VIAL FILLING
MACHINE CFL-120**

| | |
|-------------------------------|---------------------|
| EQUIPMENT ID. No. | |
| LOCATION | FILLING ROOM |
| DATE OF QUALIFICATION | |
| SUPERSEDE PROTOCOL No. | NIL |



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

PROTOCOL CONTENTS

| S.No. | TITLE | PAGE No. |
|--------------|---|-----------------|
| 1.0 | Protocol Pre-Approval | 3 |
| 2.0 | Objective | 4 |
| 3.0 | Scope | 4 |
| 4.0 | Responsibility | 5 |
| 5.0 | Equipment Details | 6 |
| 6.0 | System Description | 7 |
| 7.0 | Pre-Qualification Requirements | 8 |
| 8.0 | Critical Variables to be Met | 9 |
| 9.0 | References | 24 |
| 10.0 | Documents to be Attached | 24 |
| 11.0 | Deviation from Pre-Defined Specification, If Any | 25 |
| 12.0 | Change Control, If Any | 25 |
| 13.0 | Review (Inclusive of follow up action, If Any) | 25 |
| 14.0 | Conclusion | 26 |
| 15.0 | Recommendation | 26 |
| 16.0 | Abbreviations | 27 |
| 17.0 | Protocol Post Approval | 29 |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

1.0 PROTOCOL PRE – APPROVAL:

INITIATED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE (QUALITY ASSURANCE) | | | |

REVIEWED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|-----------------------|------|-----------|------|
| HEAD (PRODUCTION) | | | |
| HEAD (ENGINEERING) | | | |

APPROVED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|-----------------------------|------|-----------|------|
| HEAD (QUALITY ASSURANCE) | | | |



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of **Integrated 3 Piece Vial Filling Line** Model No. **CFL-120** Machine.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of **Integrated 3 Piece Vial Filling Line** Model No. **CFL-120**) to be installed in the **Vial Filling & Dropper Fixing Room**.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Vial Filling & Stoppering Machine.



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

| DEPARTMENTS | RESPONSIBILITIES |
|--------------------------|--|
| Quality Assurance | <ul style="list-style-type: none">• Preparation, Review, Approval and Compilation of the Installation Qualification Protocol cum Report.• Co-ordination with Production and Engineering to carryout Installation Qualification.• Monitoring of Installation Qualification Activity.• Post Approval of Qualification Protocol cum Report after Execution. |
| Production | <ul style="list-style-type: none">• Review & Pre Approval of Protocol cum Report.• To Co-ordinate and support for Execution of Qualification study as per Protocol.• Post Approval of Qualification Protocol after Execution. |
| Engineering | <ul style="list-style-type: none">• Review & Pre Approval of Protocol cum Report.• Co-ordination, Execution and technical support in VFS Installation Qualification Activity.• Calibration of Process Instruments.• Responsible for Trouble Shooting (if occurs during execution).• Post Approval of Qualification Protocol after Execution. |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

5.0 EQUIPMENT DETAILS:

| | |
|---------------------------------|---------------------------------------|
| Equipment Name | Vial Filling & Dropper Fixing Machine |
| Equipment ID. | ... |
| Manufacturer's Name | Techline Industries |
| Supplier's Name | Techline Industries |
| Location of Installation | Vial Filling Room |



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

6.0 SYSTEM DESCRIPTION:

The Line consists of four parts / machines

1. Bottle Orienting & Feeding Machine
2. 6 Head Filling Machine
3. Dropper Fixing
4. Screw Capping Machine

Bottle Orienting & Feeding Machine:

Orientator is a simple mechanical feeding system for plastic vials. The machine is equipped with multi-pocket Pick-up Star wheel. This star wheel picks up and feeds vials one by one into the feeder star wheel through a chute. A mechanical inverter is used to invert the vials which are coming upside down. And a feeder star wheel transfers vials from the Orientator to the Turn table. Another star wheel is used to transfer vials from Turn table to Filling station. Two IR sensors are used in between Orientator and Filling station to maintain trouble free running of the machine.

Head Filling Machine:

Filling machine consists of syringe less “Pressure and Time Setting” Filling System with the Pre and Post Nitrogen Flushing attachment. This machine consists of 18 head filling station in which 6 heads re used for filling and remaining 12 heads are used for pre and post Nitrogen flushing. An indexing mechanism is used for transferring vials from Orientator to filling station with the help of a intermediate turn table. Filling volumes can be adjusted independently on PLC screen while the machine is running.

Dropper Fixing & Screw Capping Machine:

It is a eight head rotary screw capping machine. It works on rotary basis in which screw capping is done in a continuous running system. The whole machine is driven on a single motor. A vibrator is used for feeding caps and cap dispenser is used for placing caps. Screwing cap is done by most advanced Bush type capping head. This machine is provided with 8 heads to achieve required output. Vial transfer from inlet conveyor to outlet conveyor is achieved by means of star wheel. Enough height adjustment is given on the capping head to suit different size of vials.



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document.
- Piping and instrumentation diagram (P& ID).
- Electrical circuits diagram.
- Technical specification of equipment.
- Calibration certificate of components.
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum Report.

7.1.2 Acceptance Criteria:

- All the documents should be available, complete and approved by respective authorities.



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

8.0 CRITICAL VARIABLES TO BE MET:

8.1 GENERAL CHECKS AND LOCATION SUITABILITY:

| Installation Checks | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|--|--|-------------|---|
| Grouting and Mounting | Should be properly grouted and mounted. | | |
| Leveling | Should be properly balanced and leveled. | | |
| Edges of parts | Metal parts should be properly ground without any sharp edges. | | |
| Welding of Joints | Welding of joints should be without any welding burrs. | | |
| Place of Installation | Vial Filling & Dropper Fixing Room | | |
| Room Condition | RH : NMT 55% TEMP : 23 ± 2 °C | | |
| Illumination | NLT 300 Lux | | |
| Working space around the Equipment. | Should be sufficient for easy operation, cleaning, sanitation and maintenance. | | |

**Checked By
(Production)**

Sign/Date:

**Verified By
(Quality Assurance)**

Sign/Date:

Inference:

.....

.....

.....

.....

**Reviewed By
(Manager QA)**

Sign/Date:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

8.2 EQUIPMENT VERIFICATION

TECHNICAL SPECIFICATIONS

| Critical Variables | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|---------------------------------------|---|-------------|-------------------------------------|
| Model | CFL-120 | | |
| Dimensions | 2700 mm L x 1800mm H x 1400 mm W | | |
| Orientator Pockets | Qty. 36 Nos. | | |
| Storage Capacity of Orientator Hopper | 200 to 300 vials (for 5 ml) | | |
| Diameter of Orientator Bowl | 700 /725 mm. | | |
| Filling Heads | 6 Nos. | | |
| Nitrogen Pre Gassing | 6 Nos. | | |
| Nitrogen Post Gassing | 6 Nos. | | |
| Turn tables | 5 Nos. | | |
| Turn tables size | Φ225- Qty.1No Φ325- Qty. 1No Φ400- Qty 3 Nos. | | |
| Dropper Feeder Bowl size | Φ350mm | | |
| Storage Capacity | 500 Droppers. | | |
| Cap Feeder Bowl Size | Φ450mm | | |
| Storage Capacity | 300 Caps | | |

ORIENTATOR

| | | | |
|---------------------------------------|---|--|--|
| Motor | Make :Siemens RPM: 1400 Power : 1 HP,AC, 3 Phase | | |
| Gear Box | Make : Greaves Size : A200 Ratio :60:1, worm reduction | | |
| Gear Box To Feeder Wheel | 19T x ½''-28T x ½'' sprocket | | |
| Feeder wheel to Main star wheel shaft | 19T x 3/8'' -68 x 3/8'' sprocket | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

| Critical Variables | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|------------------------------|--|-------------|---|
| FILLING | | | |
| Machine Type | CFL-120 | | |
| No. of Heads | 6 | | |
| Speed | 80-120 VPM | | |
| Bottle Feeding | By Turn Table | | |
| Bottle Transferring | By Star Wheel | | |
| Feed Height of the Machine | 800-850 mm (Adjustable \pm 5mm) | | |
| Compressed Air Required | 50 LPM at 1 Kg Pressure | | |
| Bottle Feeding | By Turn Table | | |
| Bottle Transferring | By Star Wheel | | |
| Motor | Make :Siemens RPM: 1400 Power : 1/2 HP,AC 3 Phase | | |
| Gear Box | Make : Greaves Size : A200 Ratio :30:1 Worm reduction | | |
| From Clutch to Indexer inlet | 19T - 32T (1/2" P) | | |
| DROPPER FIXING | | | |
| Machine Type | CFL-120 | | |
| Speed | 80-120 VPM. | | |
| Dropper Feeding | By Vibratory Bowl Feeder | | |
| Bottle Feeding | By Turn Table | | |
| Bottle Transferring | By Star Wheel | | |
| Cap Pressing | By Plunger | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

| Critical Variables | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|--|--|-------------|-------------------------------------|
| Motor | Make :Siemens RPM: 1500 Power : 1 HP,AC 3 Phase | | |
| Gear Box | Make : Greaves Size : A237 Ratio :60:1 Worm reduction | | |
| From clutch to main shaft | 19T - 22T (1/2" P) | | |
| From main shaft to Inlet star wheel shaft | 92Tx2M Spur Gear | | |
| From Inlet star wheel to Outlet star wheel shaft | 19T - 19T (1/2" P) | | |
| SCREW CAPPING | | | |
| Machine Type | CFL-80 | | |
| No. of Heads | 8 | | |
| Speed | 80-120 VPM | | |
| Cap Feeding | By Vibratory Bowl Feeder | | |
| Bottle Feeding | By SS Slat Conveyor | | |
| Bottle Transferring | By Star Wheel | | |
| Feed Height of the Machine | 800-850 mm (Adjustable \pm 5mm) | | |
| Motor | Make :Siemens RPM: 1500 Power : 1 HP,AC 3 Phase | | |
| Gear Box | Make : Greaves Size : A237 Ratio :30:1 Worm reduction | | |
| From clutch to main shaft | 19T - 22T (1/2" P) | | |
| From main shaft to gear housing shaft | 17T - 22T (1/2" P) | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

| Critical Variables | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|---|--|-------------|-------------------------------------|
| From gear housing shaft to outlet star wheel shaft | 19T - 57T (3/8" P) | | |
| From infeed star wheel shaft to outlet star wheel shaft | 19T - 19T (1/2" P) | | |
| Coupling size | 110-Love Joy Coupling. Qty. 4 Nos. | | |
| Clutch | Dia.50 x 100 mm long Taper cone clutch Qty.4 Nos | | |
| TURN TABLE 1&2 | | | |
| Motor | RPM: 20 Power : 1/4 HP, AC 3 Phase. | | |
| SPROCKET DETAILS | | | |
| From motor to TT-1 | 15T - 22T (3/8" P) Sprocket | | |
| From TT-1 to Idler shaft | 20T - 20T (3/8" P) Sprocket | | |
| Idler Shaft to TT-3 | 1:1 Gear (62Tx2M) Sprocket | | |
| TURN TABLE 3,4 & 5 | | | |
| Motor | RPM: 20 Power : 1/4 HP, AC 3 Phase | | |
| From motor to TT-3 | 15T - 22T (3/8" P) Sprocket | | |
| From TT-3 to TT-4 | 20T - 20T (3/8" P) Sprocket | | |
| From TT-4 to TT-5 | 20T - 20T (3/8" P) Sprocket | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

Checked By
(Production)

Sign/Date:

Inference:

.....
.....
.....
.....
.....
.....

Verified By
(Quality Assurance)

Sign/Date:

Reviewed By
(Manager QA)
Sign/Date:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

8.3 INSTALLATION CHECKS

| S.No. | SPECIFICATION | OBSERVATION | OBSERVED BY (ENGINEERING) (SIGN/DATE) |
|---|--|-------------|---|
| BOTTLE ORIENTING & FEEDING MACHINE | | | |
| 1. | All the M.S base bolts provided for packing purpose to be replaced by SS base bolts with rubber pad. | | |
| 2. | Set the height of the machine by adjusting the base bolts to match the height. | | |
| 3. | Also proper leveling of the machine should be done using appropriate spirit level by adjusting the base bolts. | | |
| 4. | Carefully examine the wiring diagram of the machine before making any connection. | | |
| 5. | Connect the cables to the panel to their respective connectors. | | |
| 6. | Check wires for proper polarity of the AC motor. | | |
| 7. | Connect the sensor cables to the terminal in the panel. | | |
| 8. | Make sure that 'earthing' is provided. | | |
| 9. | After all wires connected, connect the mains cable. | | |
| 6 HEAD FILLING MACHINE | | | |
| 1. | Get buffer tank nozzles and silicon tubes sterilized before fitting with the machine. | | |
| 2. | Clean all the SS guides, bridge plates and star wheel with IP solution. | | |
| 3. | Carefully examine the wiring diagram of the machine before making any connection. | | |
| 4. | Connect the cables to the panel to their respective connectors. | | |
| 5. | Check wires for proper polarity on the AC motor | | |
| 6. | Connect the sensor cable to the connectors on the machine. | | |
| 7. | Make sure that earthing is provided. | | |
| 8. | After all wires connected, connect the mains cable. | | |



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

| S.No. | SPECIFICATION | OBSERVATION | OBSERVED BY (ENGINEERING) (SIGN/DATE) |
|------------------------------|--|-------------|---|
| DROPPER FIXING | | | |
| 1. | Place the vibratory bowl feeder of dropper at its location. | | |
| 2. | Fix the chute for dropper at its respective mounting location. | | |
| 3. | Carefully examine the wiring diagram of the machine before making any connection. | | |
| 4. | Connect the cables to the panel to their respective connectors. | | |
| 5. | Check wires for proper polarity on the AC motor. | | |
| 6. | Identify the vibrator sockets and connect it respectively. | | |
| 7. | Connect the sensor cable to the connectors on the machine. | | |
| 8. | Make sure that earthing is provided. | | |
| 9. | After all wires connected, connect the mains cable. | | |
| SCREW CAPPING MACHINE | | | |
| 1. | All the M.S base bolts provided for packing purpose to be replaced by SS base bolts with rubber pad. | | |
| 2. | Set the height of the machine by adjusting the base bolts to match the height of dropper fixing machine. | | |
| 3. | Proper leveling of the machine to be done using appropriate spirit level by adjusting the base bolts. | | |
| 4. | Place the vibratory bowl feeder of cap at its respective locations. | | |
| 5. | Fix the chute for cap at its respective mounting locations. | | |
| 6. | Carefully examine the wiring diagram of the machine before making any connection. | | |
| 7. | Connect the cables to the panel to their respective connectors. | | |
| 8. | Check wires for proper polarity on the AC motor. | | |
| 9. | Identify the vibrator sockets and connect it respectively. | | |
| 10. | Connect the sensor cables to their respective terminals. | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

| S.No. | SPECIFICATION | OBSERVATION | OBSERVED BY (ENGINEERING) (SIGN/DATE) |
|-------|---|-------------|---|
| 11. | Make sure that earthing is provided. | | |
| 12. | After all wires connected, connect the mains cable. | | |

**Checked By
(Production)**

Sign/Date:

**Verified By
(Quality Assurance)**

Sign/Date:

Inference:

.....

.....

.....

.....

**Reviewed By
(Manager QA)**

Sign/Date:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

8.4 MOC Verification List:

| Parts Name | Material of construction | Observation | Observed By (Engineering) Sign/Date |
|-------------------------------------|--------------------------------|-------------|-------------------------------------|
| Bottom & Top frames | SS-304 Square pipe and angles. | | |
| Main plate | M.S with SS304 Cladding | | |
| Orienter Hopper | SS304 | | |
| Orienter Disc | SS304 | | |
| Orienter bridge plate | SS304 | | |
| Orienter Star wheel cavities | DELRIN | | |
| Inverter Plate | SS304 | | |
| Timer mechanism | SS304 | | |
| Filling Nozzles | SS316L | | |
| Other Liquid contact parts | SS316L | | |
| All liquid contact hoses | SILICON | | |
| Vertical Housings of DF and SC | S.S. 304 | | |
| Top and Bottom discs of DF & SC | S.S. 304 | | |
| Plunger Housings of DF & SC | Aluminium with Gunmetal | | |
| Dropper Fixing Head and Feeder bowl | SS316 | | |
| Other Dropper contact Parts | SS316 | | |
| Cap Feeder bowl and Chute | SS304 | | |
| Capping head | SS-304 with PU bush | | |
| Other Cap contact parts | SS304 | | |
| All turntable discs | SS304 | | |
| Star wheel Bridge Plates | SS304 | | |
| Main shaft | EN-8 | | |
| Main Housings | M.S With S.S-304 outer cover | | |
| Other shafts | E.N-8. | | |
| Other Bearing housings | M.S | | |
| Taper roller & Ball bearings | KOYO/ SKF MAKE | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

| | | | |
|---------------------|---------|--|--|
| Feeder Star wheels | Delrin | | |
| Cabin Door | Acrylic | | |
| Main Panel | SS304 | | |
| Remote panels | SS304 | | |
| All covers & guards | SS304 | | |
| All guides | Delrin | | |
| Main Panel | SS304 | | |
| Mounting plate | SS304 | | |
| Remote panels | SS304 | | |
| All covers & guards | SS304 | | |

Checked By
(Production)

Sign/Date:

Verified By
(Quality Assurance)

Sign/Date:

Inference:

.....
.....
.....
.....

Reviewed By
(Manager QA)

Sign/Date:



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

8.5 Utility Verification List:

| Critical variables | Acceptance criteria | Observation | Observed By (Engineering) Sign/Date |
|--|---|-------------|---|
| Electrical Supply | Voltage : 440 V Phase : 3 Phase Frequency : 50 HZ | | |
| Room Condition | Temperature : 23 ± 2 °C RH : NMT 55 % | | |
| Air supply(Nitrogen gas for dosing) | 0.5 kg/cm ² | | |

**Checked By
(Production)**

Sign/Date:

Verified By

(Quality Assurance)

Sign/Date:

Inference:

.....
.....
.....
.....

**Reviewed By
(Manager QA)**

Sign/Date:



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

8.6 Safety:

| Critical Variables | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|---|--|-------------|-------------------------------------|
| Hardware Emergency switch at Operator Console | For Operator Safety. | | |
| Nitrogen pressure drop interlock | For safety of the batch | | |
| Liquid low level – Machine stop | For safety of the batch & the process. | | |
| Dropper low level – Machine stop | For safety of the batch & the process. | | |
| No Cap- Machine stop | For safety of the batch & the process | | |
| Motor overload Relay | For Motor & equipment protection. | | |
| Air Regulator for Nitrogen & Compressed Air | Control the velocity of Nitrogen & Compressed air | | |
| No Vial No Filling Sensor | To avoid the wastage of product. | | |
| MCB | MCB is provided so that when there is an overload in current or any short circuit then the MCB trips. | | |
| Earthing | Earthing to be provided to Control Panel. | | |
| Joints | Welding of joints without any welding burrs. | | |
| Metal Parts | All the metal parts should be Properly grounded without any sharp edges. | | |
| Leveling And Balancing | Equipment should be properly balanced & leveled | | |
| Electrical Wiring And Earthing | Electrical wiring should be as per approved drawings. Double external Earthing to control machine (Panel and Motors) and operator should be provided | | |
| Guards | Guards for all Moving Parts | | |
| Noise Level | Below 80 db | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

| | | | |
|--------------------------|---|--|--|
| MCB | MCB is provided so that when there is an overload in current or any short circuit then the MCB trips. | | |
| Earthing | Earthing to be provided to Control Panel. | | |
| Joints | Welding of joints without any welding burrs. | | |
| Mechanical Safety Clutch | Provided with gear box | | |
| All Drive Arrangements | With all covers and guards | | |

Checked By
(Production)

Sign/Date:

Verified By
(Quality Assurance)

Sign/Date:

Inference:

.....
.....
.....
.....

Reviewed By
(Manager QA)

Sign/Date:



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

8.7 Control Panel Check

| Test Particulars | Acceptance Criteria | Observation | Observed By (Engineering) Sign/Date |
|--|--|-------------|-------------------------------------|
| Check that Machine is connected with control panel. Record the details of PLC | Machine should be connected with control panel. PLC make, model no. , serial no should be checked and verified | | |
| Check the input output against Wiring Diagram visually during installation | All the input output shall meet the Requirements | | |

Checked By
(Production)
Sign/Date:

Verified By
(Quality Assurance)
Sign/Date:

Inference:
.....
.....
.....
.....

Reviewed By
(Manager QA)
Sign/Date:



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

9.0 REFERENCES:

The Principle References is the following

- Validation Master Plan
- Schedule- M-“Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical products.”
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2-Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Calibration certificates.
- Operation and Maintenance Manual.



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

14.0 CONCLUSION:

.....
.....
.....
.....
.....
.....
.....
.....
.....

15.0 RECOMMENDATION:

.....
.....
.....
.....
.....
.....



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

16.0 ABBREVIATIONS:

| | | |
|--------|---|-------------------------------------|
| cGMP | : | Current Good Manufacturing Practice |
| Hr | : | Hour |
| Kg | : | Kilogram |
| mm | : | Millimeter |
| MOC | : | Material of Construction |
| P & ID | : | Piping and Instrumentation Diagram |
| PO | : | Purchase Order |
| RH | : | Relative Humidity |
| SS | : | Stainless Steel |
| URS | : | User requirement specification |
| KG | : | Kilogram |
| TFM | : | Three piece filling machine |
| IQ | : | Installation Qualification |
| No | : | Number |
| V | : | Volt |
| HZ | : | Hertz |
| °C | : | Centigrade |
| % | : | Percentage |
| L | : | Length |
| W | : | Width |
| H | : | Height |
| MI | : | Mililiter |
| HP | : | Horse power |
| AC | : | Alternating Current |
| NLT | : | Not Less Than |
| NMT | : | Not More Than |
| Db | : | Decibel |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR INTEGRATED 3 PIECE
VIAL FILLING MACHINE CFL- 120**

17.0 PROTOCOL POST APPROVAL:

INITIATED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE (QUALITY ASSURANCE) | | | |

REVIEWED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|-----------------------|------|-----------|------|
| HEAD (PRODUCTION) | | | |
| HEAD (ENGINEERING) | | | |

APPROVED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|-----------------------------|------|-----------|------|
| HEAD (QUALITY ASSURANCE) | | | |