

PROTOCOL No.:

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR STIRRER

EQUIPMENT ID. No.	
LOCATION	LIQUID LINE
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

### **CONTENTS**

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	<b>Equipment Details</b>	6
6.0	<b>Equipment Description</b>	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8-11
9.0	References	12
10.0	Documents to be Attached	12
11.0	Deviation from Pre-Defined Specification, If Any	13
12.0	Change Control, If Any	13
13.0	Review (Inclusive of follow up action, If Any)	13
14.0	Conclusion	14
15.0	Recommendation	14
16.0	Abbreviations	15
17.0	Post Approval	16



PRC	TO	CO	I.N	$\mathbf{a}$
III	,,,		$\mathbf{L}$	υ.,

1.0	PRE_	<b>APPRO</b> Y	VAT.
1.0	I KE –	ALLIO	$\mathbf{v} \mathbf{A} \mathbf{L}_{i}$

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



PR	OT	O(	$^{\circ}$ O	L	No	

#### **2.0 OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Stirrer.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

#### 3.0 SCOPE:

- To verify the critical dimensions of the unit and record Serial Numbers / Model Number of critical Components.
- To verify that the correct hardware has been installed, system initializes correctly.
- To record the as-built drawing numbers of equipment drawing, P & ID and circuit diagram.



PROTOCOL No.:

### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES				
	Preparation , Review, Authorization and Compilation of the Installation				
	Qualification Protocol cum Report.				
	Co-ordination with Production and Engineering to carryout Installation				
<b>Quality Assurance</b>	Qualification.				
	Monitoring of Installation Qualification Activity.				
	Post Approval of Installation Qualification Protocol cum Report after				
	Execution.				
	Review & Pre Approval of Installation Qualification Protocol cum Report.				
	To Co-ordinate and support for Execution of Qualification study as per				
Production	Protocol.				
	Post Approval of Installation Qualification Protocol cum Report after				
	Execution.				
	Review & Pre Approval of Installation Qualification Protocol cum Report.				
	Co-ordination, Execution and technical support in Stirrer Installation				
	Qualification Activity.				
Engineering	Responsible for Trouble Shooting (if occurs during execution).				
	Post Approval of Installation Qualification Protocol cum Report after				
	Execution.				



PROTOCOL No.:

#### **5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Stirrer
Equipment ID.	
Manufacturer's Name	Om fabricators
Model .No	GMP
Supplier's Name	Om fabricators
Location of Installation	Liquid Line

#### **6.0 EQUIPMENT DESCRIPTION:**

Stirrer is suitable for emulsifying, dispersing, mixing and comminuting of liquid to Liquid products. It is based on rotor- stator principle. It is available in plain as well as water jacketed model which are suitable for heat sensitive products.

Special design facilitates adjustment of the grinding gap by an exterior screw by means of handle even during operation.

Stirring is an important step in pharmaceutical manufacturing process.

#### **Operation:**

Product is fed to the operating area of a rotor, having a speed of 500 RPM by specially designed feed device. The product is processed by high shear, pressure & friction between two Phases, and also, which exerts their force on it by means of pressing & releasing action.

#### 7.0 PRE – QUALIFICATION REQUIREMENTS:

#### **7.1.** Verification of Documents:

- Executed and approved design qualification document
- Piping and instrumentation diagram (P& ID)
- Technical specification of equipment
- Certificate of material of construction of components.

#### 7.1.1. Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

  Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

#### 7.1.2. Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



PR	OT	$\mathbf{OC}$	OL	No.

3.0 CRITICAL	<b>VARIABLES</b>	TO BE MET:
--------------	------------------	------------

8.1	Installation	Qualification	<b>Checklist:</b>
-----	--------------	---------------	-------------------

S.No.	Installation Check	Observation	Observed by (Engineering) Sign/ Date
1.	Check for the Dimensional accuracy		
2.	Check for the receipt of the consignment in good condition		
3.	Check for any scratches on the machine body		
4.	Check for the electrical panel. All Electrical connections should be as per the Circuit Diagram.		
5.	Check the Rotor Assembly Free Movements		
6.	Check the Grease in the Bearing Housing		
7.	Check the Direction of Rotation		

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



DD	_		$\sim$	~		- T	
1717	,,,	' I Y		CC			^
ГП			.,		,,	1.0	<b>1</b> D.

### **8.2** Technical specification:

S.No.	Component	Location	Observation	Observed by Engineering ( Sign/Date )
1.	Model.No	GMP		
2.	Capacity	Std		
3.	Main Motor	Make : Hindustan Motor speed : 500 RPM (±10%) Supply : 415 V,3Phase,50 Hz Type : Flange mounted, TEFC Frame : 90 L KW/HP : 2.25/3		
4.	FLP Starter	Make       :       ECG         Hp       :       3         Relay       :       4 to 6 amp		
5.	Castor Wheel	Make : Swift Size : 65 x 25mm Model : SSPU6525M		
6.	Temperature Controller	TC513		
7.	Sensor	PT100		
8.	RPM	(0-500)rpm		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	<b>Sign/Date:</b>



PR	OT	$\mathbf{O}$	CO	L	No.
PK	UΙ	v	JU	L	INO.

### **8.3** MOC Verification List:

S.No.	Component	мос	Observation	Observed by Engineering (Sign/Date)
1.	Rotor	SS316		
2.	Cap On Rotor	SS316		
3.	Center Bolt	SS316		
4.	Stator	SS316		
5.	Body Cover	SS304		
6.	Top Cover	SS304		
7.	Motor Housing	C.I.		
8.	Baffle	SS316		
9.	Base For Housing	CI		
10.	Rotor	SS316		

Checked By	Verified By
Production	<b>Quality Assurance</b>
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



Pl	R(	T	0	$\mathbf{CO}$	L	No.
	100	,	v	-		110

### **8.4 SAFETY:**

Critical variables	Acceptance criteria	Observation	Observed by Engineering (Sign/Date)
Mechanical	Mechanical guard for all rotating parts.		
Guard			
Joints	Welding of joints without any welding		
	burrs.		
Metal Parts	All the metal parts should be		
	properly grounded without any sharp		
	Edges.		
Leveling and	Equipment should be properly balanced &		
Balancing	leveled.		
Electrical	Electrical wiring should be as per		
Wiring	approved drawings.		
Noise Level	Below 80 db.		
Emergency	Provided easy access position.		
Switch			

Checked By Production	Verified By Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



	_	_	-	_	$\sim$ $\tau$	-		
v	v	11	' II I		$\mathbf{OL}$		^	
		.,	•		. ,	1.7	u.	

### 9.0 **REFERENCES**:

- Design Qualification Protocol cum Report
- GA Drawing
- Operating manual
- Wiring Diagram

### **10.0 DOCUMENTS TO BE ATTACHED:**

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- P & ID

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):
14.0	CONCLUSION:



PROTOCOL No.:

15.0	RECOMMENDATION:

#### **16.0 ABBREVIATIONS:**

cGMP : current Good Manufacturing Practices

DQ : Design Qualification

Hz : Hertz

IQ : Installation Qualification

mm : Millimetre

MOC : Material of Construction

No. : Number

QA : Quality Assurance

QA : Quality Assurance

SOP : Standard Operating Procedure

V : Volt

WHO : World Health Organization



PR	O	$\mathbf{T}$	O	$\mathbf{CO}$	T.	N	O.
1 1/	v	1	$\mathbf{\cdot}$	-	_	Τ.4	v.

<b>17.0</b>	POST-	<b>APPRO</b>	VAL:
-------------	-------	--------------	------

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			