



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

<b>EQUIPMENT ID. No.</b>	
<b>LOCATION</b>	<b>Packing Area</b>
<b>DATE OF QUALIFICATION</b>	
<b>SUPERSEDES PROTOCOL No.</b>	<b>NIL</b>



**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**PROTOCOL CONTENTS**

<b>S.No.</b>	<b>TITLE</b>	<b>PAGE No.</b>
<b>1.0</b>	<b>PROTOCOL PRE-APPROVAL</b>	<b>3</b>
<b>2.0</b>	<b>OBJECTIVE</b>	<b>4</b>
<b>3.0</b>	<b>SCOPE</b>	<b>4</b>
<b>4.0</b>	<b>RESPONSIBILITY</b>	<b>5</b>
<b>5.0</b>	<b>EQUIPMENT DETAILS</b>	<b>6</b>
<b>6.0</b>	<b>SYSTEM DESCRIPTION</b>	<b>6</b>
<b>7.0</b>	<b>PRE-QUALIFICATION REQUIREMENTS</b>	<b>7</b>
<b>8.0</b>	<b>CRITICAL VARIABLES TO BE MET</b>	<b>8-14</b>
<b>9.0</b>	<b>REFERENCES</b>	<b>15</b>
<b>10.0</b>	<b>DOCUMENTS TO BE ATTACHED</b>	<b>15</b>
<b>11.0</b>	<b>DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY</b>	<b>15</b>
<b>12.0</b>	<b>CHANGE CONTROL, IF ANY</b>	<b>15</b>
<b>13.0</b>	<b>REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY)</b>	<b>16</b>
<b>14.0</b>	<b>CONCLUSION</b>	<b>16</b>
<b>15.0</b>	<b>RECOMMENDATION</b>	<b>16</b>
<b>16.0</b>	<b>ABBREVIATIONS</b>	<b>17</b>
<b>17.0</b>	<b>PROTOCOL POST APPROVAL</b>	<b>18</b>



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**1.0 PROTOCOL PRE – APPROVAL:**

**PREPARED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>OFFICER/EXECUTIVE (QUALITY ASSURANCE)</b>			

**REVIEWED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>OPERATING MANAGER (QUALITY ASSURANCE)</b>			
<b>HEAD (ENGINEERING)</b>			

**APPROVED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>HEAD (PRODUCTION)</b>			



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**2.0 OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Vacuum Leak Tester.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

**3.0 SCOPE:**

- The scope of this installation qualification protocol cum report is limited to qualification of Vacuum Leak Tester to be installed Packing Area.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Vacuum Leak Tester.



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

<b>DEPARTMENTS</b>	<b>RESPONSIBILITIES</b>
<b>Quality Assurance</b>	<ul style="list-style-type: none"><li>• Initiation, Approval and Compilation of the Installation Qualification Protocol cum Report.</li><li>• Co-ordination with Production, and Engineering to carryout Installation Qualification.</li><li>• Monitoring of Installation Qualification Activity.</li><li>• Post Approval of Installation Qualification Protocol Cum Report after Execution.</li></ul>
<b>Production</b>	<ul style="list-style-type: none"><li>• Review &amp; Pre Approval of Installation Qualification Protocol cum Report.</li><li>• To Co-ordinate and support for Execution of Qualification study as per Protocol.</li><li>• Post Approval of Installation Qualification Protocol Cum Report after Execution.</li></ul>
<b>Engineering</b>	<ul style="list-style-type: none"><li>• Review &amp; Pre Approval of Installation Qualification Protocol cum Report.</li><li>• Co-ordination, Execution and technical support in Vacuum Leak Tester Installation Qualification Activity.</li><li>• Calibration of Process Instruments.</li><li>• Responsible for Trouble Shooting (if occurs during execution).</li><li>• Post Approval of Installation Qualification Protocol Cum Report after Execution.</li></ul>



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**5.0 EQUIPMENT DETAILS:**

Equipment Name	Vacuum Leak Tester
Equipment	
Manufacturer's Name	
Supplier's Name	
Location of Installation	Packing Area

**6.0 SYSTEM DESCRIPTION:**

Vacuum Leak Tester is a equipment to find out leak in the flexible plastic blown Vials /Ampoules after filling & sealing, which is very essential in Pharma products to check individually on mechanical system like LVP/SVP containers, is a time consuming process, hence as a lot it can be checked under Vacuum in vertical position & then upside down to ensure the checking of complete Vials / Ampoules Surface. This process can be carried out in Vacuum Leak Tester with an adjustable cycle.



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**7.0 PRE – QUALIFICATION REQUIREMENTS:**

**7.1 Verification of Documents:**

- Executed and approved design qualification document
- Instrumentation diagram
- Technical specification of equipment
- Certificate of material of construction of components.

**7.1.1 Procedure:**

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

**7.1.2 Acceptance Criteria:**

- All the documents should be available, complete and approved by respective authorities.



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**8.0 CRITICAL VARIABLES TO BE MET:**

**8.1 General Checks and Location Suitability:**

<b>INSTALLATION CHECKS</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>	<b>OBSERVED BY (ENGINEERING) SIGN/DATE</b>
Leveling	Should be properly balanced and leveled		
Edges of parts	Metal parts should be properly grind without any sharp edges		
Welding of Joints	Welding of joints should be without any welding burrs		
Place of Installation	Packing area		
Room Condition	General working condition		
Working space around the equipment	Should be sufficient for easy operation, cleaning, sanitation and maintenance		
Check that all components are installed in the location specified in Equipment Location Diagram.	All components are installed in the location specified in Equipment Location Diagram.		
Check any physical damage to the equipment.	No any physical damage to the equipment.		
Check the proper electrical installation of Vacuum Leak Tester.	The proper electrical installation of Vacuum Leak Tester.		

**Checked By (Production)**  
**Sign/Date:** .....

**Verified By (Quality Assurance)**  
**Sign/Date:** .....

**Inference:**

.....  
.....  
.....

**Reviewed By (Manager QA)**  
**Sign/Date:** .....





PHARMA DEVILS

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**8.1 Technical Specifications/Key Design Features:**

<b>CRITICAL VARIABLES</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>	<b>OBSERVED BY (ENGINEERING) SIGN/DATE</b>
<b>Manufacturer</b>	.....		
<b>Machine sr. No.:</b>	G15016		
<b>Overall Dimension (L x W x H)</b>	2000 x 1100 x 1500 mm (Approx)		
<b>Case Dimension (L x W x H)</b>	610 x 610x 610 mm		
<b>Net Weight</b>	650 Kg ( Approx)		
<b>Vial/ Ampoules Cassette Size</b>	For 5 ml & 10 ml LVS/ SVP/WFI oval/Round shape Vial/ Ampoules of Height up to 100 mm. Height. 1) Ø 15 x 82 mm Height. Vials 2) Ø 15 x 100 mm Height. Vials		
<b>Capacity of Chamber</b>	Minimum 13500 nos. Vials		
<b>Chamber Size (W x H x D)</b>	700 x 700 x 795 mm deep Chamber of 8 mm Thick, SS304		
<b>Chamber Door</b>	One Side Fix & other side 8 thickSS304operable door with suitable hinge, Gasket & Lock		
<b>No of Tray</b>	6 Tray/ Chamber, of 16 SWG Thick SS 304 with Perforation at bottom & Perforated Top sheet.		
<b>Tray Size</b>	665 x 100 mm Height x 795 mm Length for Ø 15 x 82 & 100 mm Height Vials		



PHARMA DEVILS

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

<b>CRITICAL VARIABLES</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>	<b>OBSERVED BY (ENGINEERING) SIGN/DATE</b>
<b>Driving Unit</b>	Suitable Driving Arrangement with AC. Motor & Gear box Housed in SS Cage duly Matt Finished. Without Starter/ AC Drive.		
<b>Main Drive Motor</b>	Make : Crompton Model : YGPH Phase : 3Phase 415 V $\pm$ V AC Ratio : 30 :1 Sr. No : ISI2468		
<b>Main Drive Gear Box</b>	Make : ' Yash ' of Suitable Size Model : YGPH Size : 3.00 Ratio : 30 :1 Sr. No : 20018		
<b>Worm &amp; Worm Wheel for Tilting</b>	Ratio : 45 : 1		
<b>Pulley on Motor</b>	V- Groove Pulley, Sec-B, 3'' Dia.		
<b>Pulley on Gear Box</b>	V- Groove Pulley, Sec-B, 3'' Dia.		
<b>V-Belt</b>	B-30		
<b>Chain Wheel</b>	On Gear box & main Shaft T-16 x 5/8'' P ( 2 Nos)		
<b>Control Panel</b>	Make : Maharishi		
<b>PLC</b>	Make : Schneider		
<b>Touch Screen HMI</b>	Make : Schneider		
<b>Vacuum Pump</b>	Make: ACMEVAC pump & Eng. Pvt. Ltd Model : ISP 1500		



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

<b>CRITICAL VARIABLES</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>	<b>OBSERVED BY (ENGINEERING) SIGN/DATE</b>
<b>Metal Proxy sensor</b>	Make : Autonics Model : PR12-4DP-CN Size : 12 mm Qty : 2 Nos		
<b>Vacuum Sensor</b>	Make : Winter Type : 1/3 DAR,420 MA Sr.No. : LE10030R11		

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:** .....

**Inference:**

.....

.....

.....

.....

**Reviewed By**

**(Manager QA)**

**Sign/Date:** .....



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**8.2 Material of Construction:**

S.No.	PARTS NAME	MOC	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Main Body	SS 304		
2.	Vacuum Chamber	SS 304		
3.	Chamber Door	SS304		
4.	Tray	Aluminum		
5.	Drive Unit	SS		
6.	Drain Valve	SS		

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:** .....

**Inference:**

.....

.....

.....

.....

**Reviewed By  
(Manager QA)**

**Sign/Date:** .....



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**8.3 Safety:**

S.No.	PARAMETERS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Building Joint	Building Joint Free From Building Burr		
2.	Sharp Edge.	No Sharp Edge Present		
3	Electrical wiring and earthing	Electrical wiring should be as per approved drawings. Single external Earthing to control machine (panel and motors) and operator should be provided		
4.	Oil Level	Oil Level Should be up to Mark		
5.	Lubrication	Gear box Should be Lubricated by Lubricant		
6.	Chilled water Supply	Chilled Water Supply Properly Connected		
7.	Door With Gasket	Rubber Gasket Provided at Door for Properly air Tight Closing		

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:** .....

**Inference:**

.....  
.....  
.....

**Reviewed By**

**(Manager QA)**

**Sign/Date:** .....



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**8.4 Utility Connection:**

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
<b>Electrical Supply</b>	<ul style="list-style-type: none"> <li>• Voltage: 220-230 V AC</li> <li>• Phases: 1 Phase</li> <li>• Frequency: 50-60 Hz</li> <li>• Power consumption :310 Watts</li> </ul>		
<b>Earthing</b>	Earthing Properly Connected.		
<b>Chilled Water Supply</b>	Chilled Water inlet & Outlet Pipe Properly Connected.		

**Checked By  
(Production)  
Sign/Date: .....**

**Verified By  
(Quality Assurance)  
Sign/Date: .....**

**Inference:**

.....  
.....  
.....

**Reviewed By  
(Manager QA)  
Sign/Date: .....**



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**9.0 REFERENCES:**

- Design Qualification Party Document
- Installation Qualification Party Document

**10.0 DOCUMENTS TO BE ATTACHED:**

- Certificate of MOC
- If any other Document Required.
- Calibration certificates

**11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:**

.....

.....

.....

.....

.....

.....

.....

.....

**12.0 CHANGE CONTROL, IF ANY:**

.....

.....

.....

.....

.....

.....

.....

.....



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):**

.....

.....

.....

.....

.....

.....

.....

.....

**14.0 CONCLUSION:**

.....

.....

.....

.....

.....

.....

**15.0 RECOMMENDATION:**

.....

.....

.....

.....

.....

.....

.....

.....





**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**16.0 ABBREVIATIONS:**

AC	:	Alternate current
cGMP	:	Current Good Manufacturing Practices
VLT	:	Vacuum Leak Tester
FFS	:	Form Fil Seal
HP	:	Horse Power
Hz	:	Horse Power
mm	:	Millimeter
MOC	:	Material of Construction
Nos.	:	Number
Pvt.	:	Private
SS	:	Stainless Steel
V	:	voltage



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
VACUUM LEAK TESTER**

**PROTOCOL No.:**

**17.0 PROTOCOL POST APPROVAL:**

**PREPARED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>OFFICER/EXECUTIVE (QUALITY ASSURANCE)</b>			

**REVIEWED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>OPERATING MANAGER (QUALITY ASSURANCE)</b>			
<b>HEAD (ENGINEERING)</b>			

**APPROVED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>HEAD (PRODUCTION)</b>			