



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

**INSTALLATION QUALIFICATION
PROTOCOL CUM REPORT
FOR
VIAL OPTICAL INSPECTION
MACHINE**

EQUIPMENT ID. No.	
LOCATION	Packing Hall
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

CONTENTS

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8
9.0	References	15
10.0	Documents to be Attached	15
11.0	Deviation from Pre-Defined Specification, If Any	16
12.0	Change Control, If Any	16
13.0	Review (Inclusive of follow up action, If Any)	16
14.0	Conclusion	17
15.0	Recommendation	17
16.0	Abbreviations	18
17.0	Post Approval	19



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

1.0 PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

2.0 OBJECTIVE:

- To carry out the Installation Qualification of Vial Optical Inspection Machine to be used for inspection of vial contains any foreign particles, broken vial or not properly sealed vial.
- To confirm that the equipment and its components are as per the Specifications and installed as per the Approved Design and complies with cGMP practices.
- To ensure that there is sufficient information available to operate and maintain the equipment safely, effectively and consistently.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of **Vial Optical Inspection Machine (Make:)** to be installed in the **Packing Hall**.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required for installation qualification activity.



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	<ul style="list-style-type: none">• Initiation, Review, Approval and Compilation of the Installation Qualification Protocol cum Report.• Co-ordination with Production and Engineering to carryout Installation Qualification.• Monitoring of Installation Qualification Activity.• Post Approval of Qualification Protocol cum Report after Execution.
Production	<ul style="list-style-type: none">• Review & Pre Approval of Protocol cum Report.• To Co-ordinate and support for Execution of Qualification study as per Protocol.• Post Approval of Qualification Protocol cum Report after Execution.
Engineering	<ul style="list-style-type: none">• Review & Pre Approval of Protocol cum Report.• Co-ordination, Execution and technical support in Vial Optical Inspection Machine Installation Qualification Activity.• Calibration of Process Instruments.• Responsible for Trouble Shooting (if occurs during execution).• Post Approval of Qualification Protocol cum Report after Execution.



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	Vial Optical Inspection Machine
Equipment
Manufacturer's Name	Ambica Pharma Machines Private Limited
Model	AVIN - 240
Supplier's Name	Ambica Pharma Machines Private Limited
Location of Installation	Packing Hall

6.0 SYSTEM DESCRIPTION:

In Vial Optical Inspection Machine, an operator can check/inspect whether the vial contains any foreign particles, broken vial or not properly sealed vial, with the help of speed adjustment provision, spin rotation of vial, mirror & magnifying glass. The working of this machine is very simple. Normally this process is done once the vial is filled and sealed.

From the Unscrambler with the help of the guides the vials move to the Nylon Chain Roller. These rollers are responsible for the movement of the vials. On the backside of the conveyor glass mirrors are fixed so that the operators can visually check the vial without hand touch. This machine is suitable for four operators, two operators on each side. Each operator has been provided with his or her inspection section. It means that each operator has separate inspection area in which they have to do the inspection. The inspection area is illuminated with the help of tube light, which is fitted on the top of the inspection hood on the inner side.

The rollers move round which in turns the vial round so that the operator can see from every side. The operator has to see the same on the mirror which is fitted on the back side of the conveyor. Then it moves towards. During the inspection, if the operator finds that one of the vial is not properly sealed or some particles are mixed up with the powder then the same is to be picked up from the roller and drop it to the rejection box. After the inspection is over it moves for the vial labeling section.

Vial Optical Inspection Machine is equipped with SS square frame Turn Table and is useful to ensure total synchronization, uniform flow of vial. Vial inputs in turn table by manually or automatic will rotate on disk of turn table and exit through a SS strip, will guide the container towards outlet path.



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

7.0 PRE - QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Technical Specification of Equipment.
- Calibration Certificate of Components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.

7.1.2 Acceptance Criteria:

- All the documents should be available, complete and approved by respective authorities.



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

8.0 CRITICAL VARIABLES TO BE MET:

8.1 Installation Qualification Checklist:

S.No.	Installation Check	Observation	Observed by (Engineering) Sign/Date
1.	Check the proper mechanical installation of Vial Optical Inspection Machine.		
2.	Check the proper electrical installation of Vial Optical Inspection Machine.		
3.	Check the parts are working properly.		
4.	Check the equipment is free from any defects.		
5.	Check the finishing of product contact parts.		

**Checked By
(Production)**

Sign/Date:

Verified By

(Quality Assurance)

Sign/Date:

Inference:

.....

.....

.....

.....

**Reviewed By
(Manager QA)**

Sign/Date:



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

8.2 General Checks and Location Suitability:

S.No.	Installation Checks	Acceptance Criteria	Observation	Observed by (Engineering) Sign/Date
1.	Grouting and Mounting	Should be grouted and mounted properly.		
2.	Leveling	Should be properly balanced and leveled.		
3.	Edges of Parts	Metal edges should be properly Rounded off without any sharp edges.		
4.	Welding of Joints	Welding of joints should be without any welding burrs.		
5.	Place of Installation	Packing Hall		
6.	Room Condition	General working condition. As per GMP and production requirement.		
7.	Tube Light Illumination	NLT 2200 Lux (Should be sufficient for easy operation).		
8.	Working space around the equipment	Should be sufficient for easy operation, cleaning, sanitation and maintenance.		

Checked By (Production)
Sign/Date:

Verified By (Quality Assurance)
Sign/Date:

Inference:

.....
.....
.....

Reviewed By (Manager QA)
Sign/Date:



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

8.3 Installation Checks:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Equipment	Vial Optical Inspection Machine		
Model	AVIN - 240		
Output	0-240 Vials per Minute		
Dimension	3360 (L) mm X 1100 (W) mm X 835 ± 50 (H) mm		
Conveyer Height	As per Line Height		
Main Motor & Gear box	Nos. : 02 (01 No. Left & 01 No. Right)		
Tube light Frame	Make : Havells Nos. : 04 (02 Nos. Left & 02 Nos. Right)		
Magnifying Glass	Nos. : 04 (02 Nos. Left & 02 Nos. Right)		
Mirror	Nos. : 04 (02 Nos. Left & 02 Nos. Right)		
Main Electrical Supply Switch (Tube Light ON/OFF Switch)	Nos. : 02 (01 No. Left & 01 No. Right)		
Conveyer ON/OFF Switch	On Switch (Green Push Button) Nos. : 02 (01 No. Left & 01 No. Right) OFF Switch (Red Push Button) Nos. : 02 (01 No. Left & 01 No. Right)		
Turn Table ON/OFF Switch	Nos. : 02 (01 No. Left & 01 No. Right)		



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Motor & Gear Box for Conveyer	Motor & Gear Box for Conveyer (Left) Make : Bonfiglioli Riduttori S. No. : 71596220310 Electric Supply : 50 Hz, 380- 415 V, 0.72-0.74 A Electric Supply : 60 Hz, 440- 480 V, 0.68-0.71 A Motor & Gear Box for Conveyer (Right) Make : Bonfiglioli Riduttori S. No. : 71596220318 Electric Supply : 50 Hz, 380- 415 V, 0.72-0.74 A Electric Supply : 60 Hz, 440- 480 V, 0.68-0.71 A Motor & Gear Box for Turn Table Nos. : 02 Make : Bonfiglioli		
VFD	Nos. : 04 (02 Nos. Left & 02 Nos. Right) (Left 1 st for Conveyer & Left 2 nd for Turn Table). (Right 1 st for Turn Table & Right 2 nd for Conveyer). Speed : 01-50 RPM		



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Digital Display for VFD	Make : Delta Nos. : 04 (Left 1 st for Conveyer & Left 2 nd for Turn Table). (Right 1 st for Turn Table & Right 2 nd for Conveyer). Electric Supply : 50 Hz, 01 Phase, 230 V, 0.4 kW		
Turn Table	Make : Ambica Pharma Machines Private Limited Nos. : 02 Direction of Rotation: Clockwise/ Anti clockwise (As per requirement). Electric Supply: 50 Hz, 03 Phase, 415 V, 0.5 HP		
Chain Sprockets	Make : Mild Steel duly Zinc Plated.		
Chain	Make : Rolon		

**Checked By
(Production)**

Sign/Date:

Verified By

(Quality Assurance)

Sign/Date:

Inference:

.....
.....
.....

Reviewed By

(Manager QA)

Sign/Date:



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

8.4 MOC Verification List:

S.No.	Parts Name	Material of construction	Observation	Observed By (Engineering) Sign/Date
1.	Rollers	Nylon		
2.	Roller Pin	SS 316		
3.	Doors & Covers	SS 316		
4.	Chain Covers	SS 304		
5.	Main Hood	SS 304		
6.	Conveyer Plates	SS 304		
7.	Conveyer Shafts	SS 304		
8.	Conveyer Collars	SS 304		
9.	Machine Frame	SS 304 Square pipe frame Structure		
10.	Inverter Channels	Delrin		
11.	Turn Table Plate	Aluminium Casting duly cladded by SS Sheet.		
12.	All Gide Plates	SS 304		
13.	Shafts	M.S. Zinc Plated		
14.	Covers	SS 304		
15.	Magnifying Glass	Fiber		
16.	Turn Table	SS 304		

**Checked By
(Production)
Sign/Date:**

**Verified By
(Quality Assurance)
Sign/Date:**

Inference:

.....
.....
.....

**Reviewed By
(Manager QA)
Sign/Date:**



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

8.5 SAFETY:

Checks	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Well embedded equipment	For Vial Optical Inspection Machine.		
Electrical wiring and Earthing.	Electrical wiring should be as per approved drawings. Double external earthing to control machine panel and motors should be provided.		
Safety Guards	Guards for all moving parts Should be provided for Motor Safety.		
Start On/Off switch: To Stop the process immediately.	Should be provided for equipment and operator safety.		
Noise Level	Below 80 db		

**Checked By
(Production)**

Sign/Date:

Verified By

(Quality Assurance)

Sign/Date:

Inference:

.....

.....

.....

.....

**Reviewed By
(Manager QA)**

Sign/Date:



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

9.0 REFERENCES:

The Principle Reference is the following:

Validation Master Plan

- Schedule-M – “Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products.”
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 – Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Any other relevant documents.



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....

12.0 CHANGE CONTROL, IF ANY:

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

14.0 CONCLUSION:

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....

15.0 RECOMMENDATION:

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

16.0 ABBREVIATIONS:

No.	:	Number
WHO	:	World Health Organization
MOC	:	Material of construction
cGMP	:	Current Good Manufacturing Practices
EU	:	European Union
DQ	:	Design Qualification
IQ	:	Installation Qualification
mm	:	Millimetre
MCB	:	Miniature Circuit Breaker
RPM	:	Revolution per Minute
SS	:	Stainless Steel
HP	:	Horse Power
AMP	:	Ampere
STD	:	Standard
kW	:	Kilo Watt
V	:	Volt
Hz	:	Hertz
NLT	:	Not Less Than
VOI	:	Vial Optical Inspection Machine



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL CUM
REPORT FOR VIAL OPTICAL INSPECTION
MACHINE**

PROTOCOL No.:

17.0 POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			