

QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

EQUIPMENT ID. No.	
LOCATION	FILLING ROOM
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### **REPORT CONTENTS**

S.No.	TITLE	PAGE No.
1.0	REPORT PRE APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	4
5.0	EQUIPMENT DETAILS	6
6.0	PRE-REQUALIFICATION REQUIREMENTS	6
7.0	TESTS & CHECKS	7
8.0	CHECK LIST OF ALL TESTS & CHECKS	39
9.0	DOCUMENTS TO BE ATTACHED	40
10.0	NON-COMPLIANCE	40
11.0	DEVIATION FROM PRE DEFINED SPECIFICATION	40
12.0	CHANGE CONTROL	40
13.0	REVIEW	41
14.0	CONCLUSION	41
15.0	RECOMMENDATION	41
16.0	ABBREVIATION	42
17.0	POST APPROVAL	43



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 1.0 PROTOCOL PRE – APPROVAL:

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 2.0 OBJECTIVE:

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

#### 3.0 SCOPE:

- The scope of this report is limited for qualification of **Integrated 3 Piece Vial Filling Line with** Model No. **CFL-120** Machine installed in Vial Filling Room.
- This report provides all the relevant information of the performance qualification activity, Inprocess observations and analytical data of testing of collected samples.



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the execution of Performance Qualification Report.

DEPARTMENTS	RESPONSIBILITIES
<b>Quality Assurance</b>	Preparation, Authorization, Approval and Compilation of the
	Performance Qualification.
	<ul> <li>Co-ordination with Quality Control, Production and Engineering to</li> </ul>
	carryout Performance Qualification Activity.
	<ul> <li>Monitoring of Performance Qualification.</li> </ul>
	• Post Approval of Performance Qualification Report after Execution.
Production	Review of Performance Qualification Report.
	<ul> <li>To co-ordinate and support Performance Qualification Activity.</li> </ul>
	• Post Approval of Performance Qualification Report after Execution.
<b>Quality Control</b>	Review of Performance Qualification Report.
	<ul> <li>Analytical Support (Microbiological Testing/Analysis).</li> </ul>
	• Post Approval of Performance Qualification Report after Execution.
Engineering	Reviewing of qualification protocol for correctness, completeness and
	technical excellence
	<ul> <li>Responsible for trouble shooting (if occurred during execution).</li> </ul>
	• Maintenance & preventive maintenance as per schedule.
	Post Approval of Performance Qualification Report after Execution.



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### **5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Integrated 3 Piece Vial Filling Machine
Equipment	
Manufacturer's Name	
Model	cGMP Model
Supplier's Name	
<b>Location of Installation</b>	Vial Filling Room

#### **6.0 PRE – QUALIFICATION REQUIREMENTS:**

Verification for availability, completeness and approval status of all the required relevant documents shall be done and observations shall be recorded in the performance qualification report.

- Executed and approved Design Qualification document.
- Executed and approved Installation Qualification document.
- Executed and approved Operational Qualification document.
- SOP for Operation & Cleaning of Integrated 3 Piece Vial Filling Machine.
- SOP for Preventive Maintenance Integrated 3 Piece Vial Filling Machine.



S.

No.

1.

#### PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

Verified By

(QA)

Sign/Date

**Checked By** 

(Engineering)

Sign/Date

Completed

(Yes/No)

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### **7.0 TESTS AND CHECKS:**

#### **7.1** Verification of Documents:

**Document Name** 

**Executed and approved** 

Design Qualification

Record the observations for documents in the below mentioned table.

Document/SOP No.

	Design Qualification			
	document			
2.	Executed and approved			
	Installation			
	Qualification document			
3.	<b>Executed and approved</b>			
	Operational			
	Qualification document			
4.	PQ Protocol approved			
(Prod	ked By luction) Date:		Verified By (Quality Assurar Sign/Date:	
T C-	ence:			
iniere	circe.			
iniere		 		•••••
			Reviewed By	
			(Manager QA)	
			(Manager QA)	



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 7.2 PERFORMANCE EVALUATION FOR MACHINE SPEED OPTIMIZATION

Date of Test		Equipment ID	
Total Vials taken for test		Vial Size	
Parameter	Low Speed ( )	Optimum Speed(	) High Speed ( )
Sample after ( mi	in)	,	
Machine jam			
Vials without Dropper			
Vials without Caps			
Rejection	(B1)	(B2)	(B3)
Sample after( mi	in)		
Machine jam			
Vials without Dropper			
Vials without Caps			
Rejection	(B1)	(B2)	(B3)
Sample after( mi	in)		
Machine jam			
Vials without Dropper			
Vials without Caps			
Rejection	(B1)	(B2)	(B3)
Total rejection	Σ B1=	Σ B2=	Σ B3=
Checked By (Production) Sign/Date:		(Qu	ified By ality Assurance) n/Date
Inference:			
			iewed By
			nager QA)
		Sign	n/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Std. Filled Volume		Volume Variation Limit	
Vial Size	5 ml	Cycle -1	

	Date Time		Filling volume in ml				Checked		
	Date Time	1	2	3	4	5	6	by (QA)	
Initial									
Middle									
End									

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Std. Filled Volume		Volume Variation Limit	
Vial Size	5 ml	Cycle -2	

	Date	Time	Filling volume in ml						Checked
	Date	Time	1	2	3	4	5	6	by (QA)
Initial									
Middle									
End									

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Std. Filled Volume		Volume Variation Limit	
Vial Size	5 ml	Cycle -3	

	Date	Time	Filling volume in ml					Checked	
	Date	Time	1	2	3	4	5	6	by (QA)
Initial									
Middle									
End									

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date			
Inference:				
	Reviewed By (Manager QA) Sign/Date:			



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

Date of test		Equipment ID	
Product Name		Block / Area	
Std. Filled Volume		Volume Variation Limit	
Vial Size	10 ml	Cycle -1	

	Date	Time	Filling vo			volume in ml			Checked
	Date	Time	1	2	3	4	5	6	by (QA)
Initial									
Middle									
Middle									
End									
Enu									

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date			
Inference:				
	Reviewed By (Manager QA) Sign/Date:			



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Std. Filled Volume		Volume Variation Limit	
Vial Size	10 ml	Cycle -2	

	Date	Time	Filling vo			volume in ml			Checked
	Date	Time	1	2	3	4	5	6	by (QA)
Initial									
Middle									
Middle									
End									
Enu									

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date			
Inference:				
	Reviewed By (Manager QA) Sign/Date:			



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

Date of test		Equipment ID	
Product Name		Block / Area	
Std. Filled Volume		Volume Variation Limit	
Vial Size	10 ml	Cycle -3	

	Date	Time	Filling volume in ml						Checked
	Date	Time	1	2	3	4	5	6	by (QA)
Initial									
Middle									
End									

Verified By
(Quality Assurance)
Sign/Date
Reviewed By
(Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 7.4 DROPPER FIXING QUALITY:

Date of test		Equipment ID	
Product Name		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	5 ml
Cycle No.	01		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK) Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										
End										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



QUALITY ASSURANCE DEPARTMENT

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	5 ml
Cycle No.	02		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK) Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)	<b>V</b> 2	, v2								
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										
End										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	5 ml
Cycle No.	03		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK) Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										
End							l	ı		
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

Date of test		Equipment ID	
Product Name		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	10 ml
Cycle No.	01		

Initial										
	01	02	02	0.4	05	06	07	00	00	10
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing										
Quality										
(OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper										
Fixing										
Quality (OK/ Not OK)										
Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
	UI	02	03	04	05	00	U/	Uð	09	10
Dropper										
Fixing Quality										
(OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper										
Fixing										
Quality (OK/ Not										
OK/ Not OK)										
End										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper										
Fixing										
Quality										
(OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper										
Fixing										
Quality										
(OK/ Not OK)										
•										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	D . ID
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

Date of test		Equipment ID	
Product Name		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	10ml
Cycle No.	02		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK) Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										
End							l	ı		
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	n. *1n
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

Date of test		Equipment ID	
Product Name		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	10ml
Cycle No.	03		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK) Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										
End										
Vial No.	01	02	03	04	05	06	07	08	09	10
Dropper Fixing Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Dropper Fixing Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 7.5 SCREW CAPPING QUALITY

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	5ml
Cycle No.	01		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
End					ı			l .	I	-1
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 7.6 SCREW CAPPING QUALITY

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	5ml
Cycle No.	02		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
End					ı			l .	I	-1
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	D
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### **SCREW CAPPING QUALITY**

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	5ml
Cycle No.	03		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
End					ı			l .	I	-1
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### **SCREW CAPPING QUALITY**

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	10ml
Cycle No.	01		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
End		<u>l</u>								
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### **SCREW CAPPING QUALITY**

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	10ml
Cycle No.	02		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
End					ı			l .	I	-1
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

# PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### **SCREW CAPPING QUALITY**

Date of test		Equipment ID	
<b>Product Name</b>		Block / Area	
Total Vials taken for test		Machine speed	
Machine start time		Vial size	10ml
Cycle No.	03		

Initial										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
Middle										
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										
End					ı			l .	I	-1
Vial No.	01	02	03	04	05	06	07	08	09	10
Screw capping Quality (OK/ Not OK)										
Vial No.	11	12	13	14	15	16	17	18	19	20
Screw capping Quality (OK/ Not OK)										



QUALITY ASSURANCE DEPARTMENT

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date
Inference:	
	Reviewed By (Manager QA) Sign/Date:



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 8.0 CHECKLIST OF ALL TESTS & CHECKS:

This checklist is provided to ensure that all tests or checks required for this protocol have been executed.

Tests or Checks	Executed (Yes/No)	Remarks
Verification of DQ, IQ & OQ &		
Other Documents		
Verification of Machine		
Performance Test for Volume Verification		
Test for volume vermeation		
Tests for Dropper Fixing Quality		
Tests for Screw Capping Quality		
Checked By		Verified By
(Production)		(Quality Assurance)
Sign/Date:		Sign/Date
Inference:		
		Reviewed By
		Reviewed By (Manager QA)



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 9.0 DOCUMENTS TO BE ATTACHED:

- Operation and Maintenance Manual.
- Copy of SOP's.
- Any Other Relevant Documents.

10.0	NON COMPLIANCE:
2000	
11.0	DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:



QUALITY ASSURANCE DEPARTMENT

	MACHINE CFL- 120
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):
14.0	CONCLUSION:
15.0	RECOMMENDATION:



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### **16.0 ABBREVIATIONS:**

cGMP : Current Good Manufacturing Practices

mm : Millimetre

No. : Number

OQ : Operational Qualification

PQ : Performance Qualification

SOP : Standard Operating Procedure

Sr. : Senior

SS : Stain less Steel

TFM : Three piece Filling Machine

WHO : World Health Organization

LTD. : Limited



QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT FORINTEGRATED 3 PIECE VIAL FILLING MACHINE CFL- 120

#### 17.0 PROTOCOL POST APPROVAL:

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (QUALITY CONTROL)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			