



FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR				
Department: Quality Assurance FAT No.:				
Title: Factory Acceptance Test for Rapid Mixer Granulator	Effective Date:			
Supersedes: Nil	Review Date:			

FACTORY ACCEPTANCE TEST FOR

RAPID MIXER GRANULATOR



	FACTORY ACCEPTANCE TEST FOR RAPID MIXI	ER GRANULATOR
	rtment: Quality Assurance	FAT No.:
	Factory Acceptance Test for Rapid Mixer Granulator	Effective Date:
Supe	rsedes: Nil	Review Date:
	TABLE OF CONTENTS	
1.0	APPROVAL	
2.0	OBJECTIVE	
3.0	SCOPE	
4.0	RESPONSIBILITY	4
5.0	VERIFICATION OF SPECIFICATIONS	5
6.0	VERIFICATION OF MOC	7
7.0	VERIFICATION OF SAFETY FEATURES	
8.0	VERIFICATION OF CERTIFICATES	9
9.0	VERIFICATION OF SURFACE FINISH	
10.0	COMMENTS	
11.0	SUGGESTION/ MODIFICATIONS	
12.0	ABBREVIATIONS	
13.0	POST APPROVAL	





FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR				
Department: Quality Assurance FAT No.:				
Effective Date:				
Review Date:				

1.0 APPROVAL

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR				
Department: Quality Assurance FAT No.:				
Title: Factory Acceptance Test for Rapid Mixer Granulator	Effective Date:			
Supersedes: Nil	Review Date:			

2.0 INTRODUCTION:

- The objective of this protocol is to confirm that the machine RMG manufactured by, at their Works in is in line with the specifications as desired by the customer.
- The objective of this Factory Acceptance Test is to verify that the equipment has been built & engineered according to the design specification and as a result approves the equipment for shipping to site. Handover will be following completion of successful site acceptance test.

3.0 SCOPE

- 3.1 The scope of this protocol is limited to the Factory Acceptance Test of RMG.
- 3.2 Any auxiliary equipment supporting this machine, required along with the machine, for its effective overall performance shall not be tested in this protocol. Any such auxiliary equipment, if present, shall be tested separately.

4.0 RESPONSIBILITY

The Qualification group comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this protocol:

Departments Responsibilities		
Quality Assurance	• Preparation, review, approval and compilation of the FAT Document.	
Quanty Assurance	• Co-ordination with Production and Engineering to carryout activity.	
Production	• Review of FAT Document.	
Engineering	Review of FAT Document.	
Engineering	• To co-ordinate and support FAT Activity.	



FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR					
Department: Quality Assurance	FAT No.:				
Title: Factory Acceptance Test for Rapid Mixer Granulator	Effective Date:				
Supersedes: Nil	Review Date:				
5.0 VERIFICATION OF TECHNICAL SPECIFICATIONS O BOUGHT OUT ITEMS.	F SUB-COMPONENTS &				

S.No.	Design/Component	Specification	Observation	Remark
1.	Machine type	RMG		
2.	Model			
3.	Application	Dry and wet mixing.		
4.	Features	Closed material transfer system		
••		Powder loading with inline sifter		
		by vacuum transfer system.		
		Powder unloading through Cone		
		mill at discharge and materials		
		-		
		direct transfer to Bowl of FBD and		
		suction by FBD Blower.		
5.	Gross Volume in liters	600 Liters		
6.	Working Volume in	500 Liters		
	Liters			
7.	Working Volume in Kg	250 Kg		
8.	Main Motor (HP)	40/50 HP Dual motor capacity		
9.	Main Impeller Speed	65 & 130 RPM Dual		
10.	Chopper Motor (HP)	5/7.5 HP, 50 Hz.		
11.	Chopper Blade Speed	1400 & 2800 RPM- Dual Speed.		
12.	Inline Cone Mill Motor	3 HP / 2.25 kw/3 Phase		
13.	Inline Cone Mill Speed	50 to 1440 RPM by VFD		
14.	Air purging System	Provided with 0.1 Micron filteration		
15.	Product Contact Parts/ Finish	SS 316 / Mirror polished		
16.	Electric controls panel	PLC Controls with Touch screen panel		
		3 Level Pass word.		
		Product wise parameter –Recipe management.		





Department: Quality Assurance itle: Factory Acceptance Test for Rapid Mixer Granulator upersedes: Nil				
	Specification		eview Da tion	Remark
Br component	Selection Auto mode & Manual	0.0501.14		
	mode			
	On-Off Function			
	Auto process cycle for dry mixing time/ binder adding/ wet mixing granulation.			
	Auto fast and slow speed for			
	mixing & granulation.			
	Complete Process cycle controls			
	on time by PLC.			
	Complete Process cycle controls on Ampere by PLC			
	Auto pneumatic sealing of top lid & discharge gate.			
	Auto air pursing system on/off.			
	Auto discharge when process completed.			
	Cone mill speed set/actual.			
	Main Isolate switch.			
	Emergency Stop Switch.			
	MCB, Contactor, Relay, Controls relay & SMPS.			
uments	Machine Instruction manual with assembly drawings, parts list and electric wiring diagram.			
	Validation documents for DQ,FAT,IQ,SAT,OQ Test certificate & MOC			
	Certificate.			
uire Utilities	Electric Power: 45.225kw/3 phase/415V/50Hz.			
	Nil			
	15 CFM			
				<u> </u>
	ign/Component	Selection Auto mode & Manual mode On-Off Function Auto process cycle for dry mixing time/ binder adding/ wet mixing granulation. Auto fast and slow speed for mixing & granulation. Complete Process cycle controls on time by PLC. Complete Process cycle controls on Ampere by PLC Auto pneumatic sealing of top lid & discharge gate. Auto air pursing system on/off. Auto discharge when process completed. Cone mill speed set/actual. Main Isolate switch. Emergency Stop Switch. MCB, Contactor, Relay, Controls relay & SMPS. cuments Machine Instruction manual with assembly drawings, parts list and electric wiring diagram. Validation documents for DQ.FAT.IQ.SAT.OQ Test certificate & MOC Certificate. pluere Utilities Electric Power: 45.225kw/3 phase/415V/50Hz. m Nil pressed air 15 CFM	Selection Auto mode & Manual mode On-Off Function Auto process cycle for dry mixing time/ binder adding/ wet mixing granulation. Auto fast and slow speed for mixing & granulation. Complete Process cycle controls on time by PLC. Complete Process cycle controls on Ampere by PLC Auto air pursing system on/off. Auto discharge gate. Auto discharge when process completed. Cone mill speed set/actual. Main Isolate switch. Emergency Stop Switch. MCB, Contactor, Relay, Controls relay & SMPS. ruments Machine Instruction manual with assembly drawings, parts list and electric wring diagram. Validation documents for DQ.FAT.IQ.SAT.OQ Test certificate & MOC Certificate. mure Utilities Electric Power: 45.225kw/3 phase/415V/50Hz. m Nil npressed air 15 CFM	Selection Auto mode & Manual mode On-Off Function Auto process cycle for dry mixing time/ binder adding/ wet mixing granulation. Auto fast and slow speed for mixing & granulation. Complete Process cycle controls on time by PLC. Complete Process cycle controls on Ampere by PLC Auto air pursing system on/off. Auto discharge when process completed. Cone mill speed set/actual. Main Isolate switch. Emergency Stop Switch. MCB, Contactor, Relay, Controls relay & SMPS. ruments Machine Instruction manual with assembly drawings, parts list and electric wiring diagram. Validation documents for DQ.FAT.IQ.SAT.OQ Test certificate & MOC Certificate. puire Utilities Electric Power: 45.225kw/3 phase/415V/50Hz. m Nil marces at in 15 CFM Nil.





	FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR					
De	Department: Quality Assurance FAT No.:					
Ti	Title: Factory Acceptance Test for Rapid Mixer Granulator Effective Date:					
Su	Supersedes: Nil Review Date:					
	S.No.	Design/Component	Specification	Obse	rvation	Remark
		Plain water	For washing required.			
		D.M. water	For washing required.			

6.0 VERIFICATION OF MATERIAL OF CONSTRUCTION CERTIFICATES

S.No.	Component	MOC	Observation	Remarks
1.	Product Container	SS 316		
2.	Non contact part	SS 304		
3.	Bottom Chamber	SS 316		
4.	Main Body	SS 304		
5.	Rubber Seal	Rubber		



FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR			
Department: Quality Assurance	FAT No.:		
Title: Factory Acceptance Test for Rapid Mixer Granulator	Effective Date:		
Supersedes: Nil	Review Date:		

7.0 VERIFICATION OF SAFETY FEATURES

S.No.	Features	Observation	Remarks
1.	Safety Interlocks for top lid.		
2.	Safety Interlocks for discharge gate open/closed.		
3.	Safety Interlocks for discharge housing open/closed.		
4.	Safety inter lock Air pursing system		
5.	Inter lock compressed air pressure.		
6.	Inter lock for discharge pipe connected to transfer materials FBD.		
7.	Auto shutoff when process time OR Ampere set value achieved.		
8.	Overload relay controls.		
9.	Emergency stop.		
10.	Auto stop when sets time achieved.		



FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR

Department: Quality Assurance	FAT No.:
Title: Factory Acceptance Test for Rapid Mixer Granulator	Effective Date:
Supersedes: Nil	Review Date:

8.0 VERIFICATION OF TEST/CALIBRATION CERTIFICATES

S.No.	Component	Status	Observation	Remarks
1.	Main Drive Motor	Test Certificate		
2.	Product contact part	Test Certificate		
3.	Non contact part	Test Certificate		
4.	Electrical drawing	Should be available		
5.	GA Drawing	Should be available		
6.	P & ID Drawing	Should be available		

9.0 VERIFICATION OF SURFACE FINISH

S.No.	Component	Surface Finish- Mirror/ Matt	Observation	Remarks
1.	Product contact part	Mirror		
2.	Non product contact part	Matt		





FACTORY ACCE tment: Quality Assurance		FAT No.:
Factory Acceptance Test for Rapi	id Mixer Granulator	Effective Date:
sedes: Nil		Review Date:
COMMENTS:		
Checked by: Production (Sign/Date)	Reviewed by:	Approved by:
Production (Sign/Date)	Engineering (Sign/Date)	Q.A (Sign/Date)



FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR		
Department: Quality Assurance	FAT No.:	
Title: Factory Acceptance Test for Rapid Mixer Granulator	Effective Date:	
Supersedes: Nil	Review Date:	

11.0 SUGGESTIONS / MODIFICATIONS

SUGGESTION FROM (IF ANY)	MANUFACTURER'S ACCEPTANCE
	SUGGESTION FROM (IF ANY)

12.0 ABBREVIATIONS

Acronym	Definition
OSD	Oral solid dosage form
QA	Quality Assurance
FAT	Factory acceptance test
FBD	Fluidized bed dryer
HMI	Human machine interface
PLC	Programmable logical control
A.C.	Alternating current
HP	Horse power
Kw	Kilo-watt
cfm	Cubic feet per minute
VFD	Variable frequency drive
MCB	Miniature circuit breaker
PO	Purchase order
EC	European commission
V	Volt
Hz	Hertz
NA	Not applicable
EU	European union
cGMP	Current Good Manufacturing Practice
GMP	Good Manufacturing Practices





FACTORY ACCEPTANCE TEST FOR RAPID MIXER GRANULATOR		
Department: Quality Assurance FAT No.:		
Title: Factory Acceptance Test for Rapid Mixer Granulator	Effective Date:	
Supersedes: Nil	Review Date:	

13.0 POST APPROVAL

Name	Designation	Department	Signature

Name	Designation	Department	Signature