

MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

Pre - Execution Approval

	Name	Designation	Signature	Date
Prepared By				
Reviewed By				
Reviewed By				
Reviewed By				
Approved By				

MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

1.0 Objective:

The purpose of installation qualification is as follows

- To provide documented evidence that the mentioned Drying Oven is installed as per design.
- To ensure that the Drying Oven installed confirms to purchase specifications and manufacturer literature, and to document the information that the Drying Oven meets the specification.

2.0 Scope:

Scope is limited to the following

Equipment / System Name	Drying Oven
ID Number	•••••
Location	Wash Room

3.0 Equipment / System Description:

Drying Oven is made of stainless steel.

- ➤ In the drying oven heater is fitted having total rating of 1000 watts to generate desired heat.
- ➤ It is recommended to set 50°C to 250°C.
- The samples are kept in the chamber for drying at desired temperature.

4.0 Checklist for Preinstallation verification:

The purpose of the checklist is to confirm the availability of required documents for installation and to verify the availability of components and parts as per the approved purchase order in presence of the technical personnel of the vendor.

Preinstallation verification checklist is enclosed as Annexure - I.



MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

5.0 Checklist for Installation verification:

Installation verification checklist is enclosed as Annexure - II.

6.0 Any Changes identified towards equipment design / lay out.

Refer Annexure - III.

7.	0.	I	?	ec	c	ľ	n	n	10	e r	1(ł	at	ti	0	n	ıs	; ;	a	n	d	l	C	C)1	n	C	lı	1	Si	i()]	n	S	:																																															
																																																																				•														
			٠.	•		•	٠.	•		•				•		•	•					•			•	•						•		•	•	٠.			•					•		•		٠.			•			•		•	٠.			•				•	٠.	•	٠.	•		•			•				٠.				•	
																																																																															• •			
																																																																															•			
		•	٠.	•	٠.	٠	٠.	٠	• •	•	•	٠	• •	•		٠	٠	٠.	٠	•	• •	٠	• •	•	•	•	• •	٠	•	• •	•	٠	٠	٠	•	٠.	•	٠	٠	٠	٠.	•	٠	٠	• •	٠	٠	٠.	•	٠	•	٠.	•	•	• •	٠	٠.	٠	• •	•	• •	٠	٠.	٠	٠.	٠	٠.	٠	• •	•	•	٠.	٠	•	• •	٠	٠.	•		• •	٠	•

8.0 References:

Copy of Purchase order

Packing list supplied by vendor (Not applicable).

List of spares (Not applicable).

Installation Qualification submitted by vendor.

Impact Assessment analysis.

9.0 Annexure

Annexure - I : Check list for Preinstallation Verification.

Annexure - II : Check list for Installation Verification.

Annexure - III: List of Changes / Deviation.

Annexure - IV: Installation Qualification Submitted by the vendor.

Annexure - V: Impact Assessment Analysis.

Annexure - VI : Summary Report of Installation Qualification

Annexure - VII: Copy of Purchase order



MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

10.0 Abbreviations:

IQ : Installation Qualification

°C : Degree centigrade

Post execution approval:

	Name	Designation	Signature	Date
Compiled By				
Reviewed By				
Reviewed By				
Reviewed By				
Approved By				



MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

Annexure - I

Checklist for Preinstallation Verification

Main Components Code / S.No. Actual Remarks **Accessories / Documents** Doc No. 1. Purchase Order No. Scientico Vendor's Name 2. Instruments 3. Instrument Make Electron 4. Instrument Model No. Instrument Manual 5. **Instrument Manual** submitted by the vendor



MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

Annexure - II

Checklist for Installation Verification

S.No.	System Data	Acceptance Criteria	Actual	Remarks
Α.		Equipment /Instrume	ent specific details	
1.	Chamber Dimensions	Should be 60 x 60 x 90 cm		
2.	Inside & Out side Chamber (MOC)	Should be SS - 304		
3.	Insulation material	Should be of glass wool Insulation		
4.	Dry Heater (MOC & Capacity)	SS Tubular Heater 1000 Watts		
5.	Temperature range	50°C to 250°C		
	Circulating Motor Make	Eltek		
6.	Circulating Motor Capacity	1/12 H.P.1400 RPM		
	Circulating Motor Fan	Blower		
7.	Temperature sensor type	PT-100 Type		



MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

S.No.	System Data	Acceptance Criteria	Actual	Remarks
A.		Equipment /Instrument sp	pecific details	
		Properly mounted, supported & connected		
		Properly labeled / identified		
		Major components are securely anchored and protected from shock		
		No observable physical damage		
8.	Verification	Sufficient Room Provided		
		Electrical connections have been done according to drawing		
		Required electric connections are tight and proofed		
		Equipment identification nameplate is visible		



MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

S.No.	System Data	Acceptance Criteria	Actual	Remarks
В.		Location su	itability	
1.	Location	Should be installed In Wash Room		
C.		Utiliti	es	
1.	Electrical Power Supply	230 Volts AC 50Hz 1 phase supply should be provided		
2.	Circuit breaker	15 Amp		
D.		MOC Cert	ificates	
1.	Not Applicable	Not Applicable		
E.		Calibration C	ertificates	
1.	Calibration Certificates	Should be provided		
F.		Testing Cer	tificates	
1.	Testing Certificates	Should be provided		
G.	Drawing Details	Drawing No.		
1.	Not Applicable	Not Applicable		



MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

Annexure - III

List of Changes / Deviations

S.No.	Description of Change / Deviations	Justification based on impact analysis

T 7	• 6•	-	T	
VA	rifi	\mathbf{n}	Кτ	7 •
7 4	1111	cu	\mathbf{D}	

Approved By:



MICROBIOLOGY DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL FOR DRYING OVEN

Annexure - VI

Summary Report of Installation Qualification

Checks	Observations (Yes / No)	Reviewed By Sign / Date
All test procedures executed and verified as per the protocol.		
All criteria set forth in the installation qualification were met.		
Deviation if any		
Summary:		

Summary:		
Summary Report Prepared By:		
Date & Sign		