

QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"					
Department: Quality Assurance	FAT No.:				
Title: Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>				
Supersedes: Nil	Review Date:				

# FACTORY ACCEPTANCE TEST FOR

### BECOATER - 36"

#### Vendor:

	Title	Name	Signature	Date
Prepared by	Project			
	Engineer			
Reviewed by	Quality			
	Engineer			
Approved By	Quality			
	Manager			

#### **Client Approvals:**

Title	Name	Signature	Date
Quality Assurance			
Project Engineer			
Project Consultant			



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
<b>Department:</b> Quality Assurance	FAT No.:			
Title: Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>			
Supersedes: Nil	Review Date:			

#### Index

1	INTRODUCTION
2	OVERVIEW 5
3	DOCUMENT VERIFICATION
4	MAJOR COMPONENT VERIFICATION 8
5	INSTRUMENT VERIFICATION
6	EQUIPMENT MOC VERIFICATION
7	EQUIPMENT DIMENSION VERIFICATION
8	EQUIPMENT FINISH VERIFICATION
9	EQUIPMENT NAME PLATE VERIFICATION
10	CONTROL PANEL BUILD QUALITY19
11	ELECTRICAL WIRING DIAGRAM20
12	ELECTRICAL COMPONENT/WIRING TAG VERIFICATION 21
13	WIRING TUG TEST22
14	TEST INSTRUMENTS23
15	I/O CHECK
15	Digital Input List. 24
	Digital Output List
	Analogue Input List
	Analogue Output List
16	EQUIPMENT OPERATION VERIFICATION27
17	EQUIPMENT CONTROL FUNCTIONS AND INTERLOCKS VERIFICATION
	INTERLOCKS LIST
	ALARMS LIST
18	TRIAL VERIFICATION
19	PRESSURE HOLD TEST
20	RTP OPERATIONAL CHECK
21	POST APPROVAL
_AP	PENDIX A - FACTORY ACCEPTANCE TEST (FAT) PERSONNEL 47
API	PENDIX B - CALIBRATION CERTIFICATES REGISTER
API	PENDIX C - DEVIATION REPORTS PROCEDURE49



FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
Department: Quality Assurance FAT No.:				
Title: Factory Acceptance Test for Becoater 36"	Effective Date:			
Supersedes: Nil	Review Date:			

APPENDIX D - FAT DEVIATION REGISTER	50
APPENDIX E - DEVIATION REPORT SHEET	51
APPENDIX F - ATTACHMENTS REGISTER	53
22-CLEANLINESS AND APPEARANCE (VENDOR ONLY)	54
23-POST FAT DOCUMENT (VENDOR ONLY)	55



FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
<b>Department:</b> Quality Assurance	FAT No.:			
Title: Factory Acceptance Test for Becoater 36"	Effective Date:			
Supersedes: Nil	Review Date:			

#### 1 INTRODUCTION:

The objective of this Factory Acceptance Test is to verify that the equipment has been built and engineered according to the design specification and as a result approves the equipment for Shipping to Client site and Handover will be following completion of successful site acceptance test.

This document will be completed as follows:

- 1. All people who enter data into this report will complete the section of this FAT titled 'FAT Personnel'. See Appendix. A, B, C, D, E, F.
- 2. Any corrections in handwriting will be made by deleting with a single pen stroke; the correction will be initialed and dated.
- Entries shall be made in this document using a ballpoint pen or suitable indelible ink in Blue only.
- 4. Compliance will be indicated by a written YES or NO in the relevant boxes provided.

  'Ticks' and 'crosses' must not be used.
- 5. Correction fluid is not allowed.
- 6. Each section will be signed and dated by the tester/s when it is complete.
- 7. Any non-compliance identified during the execution of the test protocols must be documented in a Deviation report. These report sheets must be attached to the appendix of this protocol. The report will describe the deviation in detail and, whenever possible, identifying the cause.



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
Department: Quality Assurance FAT No.:				
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>			
Supersedes: Nil	Review Date:			

#### 2 OVERVIEW:

V	ENDO	OR I	has recei	ved ar	order	for the	material procureme	ent, an	d man	ufacture an	d supp	ly of
1	No.	of	BECOA	TER	-36"	From	M/s	vide	their	purchase	order	No:
	E	ated	d:									



FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
Department: Quality Assurance	FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>			
Supersedes: Nil	Review Date:			

DOCUMENT VERIF	ICATION					
Objective	Ensure that all relevant design documentation is in place and referenced.					
Method	Log the document title, reference number, approval date and revision number. Any discrepancies to be noted on the review form and on the Deviation Report.					
Acceptance Criteria	All columns in the table should be completed. All documents should be identified, approved and referenced.					
<b>Document Expected</b>	Reference Number	Rev	Approval Date	Available Yes/No		
Purchase Order						
G A Drawing						
P & I Drawing						
WIP Drawing						
Layout drg						
Utility list						
DQ						
FDS						
PLC FDS						
GA diagram of Control Panel						
IGA diagram of Control Panel						
IGA diagram of Pneumatic Panel						
Power wiring diagram						
PLC Output diagram						
PLC Input diagram						
Analog input wiring Diagram						
Analog output wiring Diagram						
Terminal wiring diagram						
Material Chart List						
Manual						
Operation Manual of BC						
Manual for Bought out components:	AS PER Material Chart					



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>		
Supersedes: Nil	Review Date:		

Comments		
	Signed	Date
Executed By:		
Reviewed By:		



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

MAJOR COMPONENT VERIFICATION				
Objective	To verify that the Major Components are installed in accordance with			
	the approved GA drawings.			
Method	Take a Copy of the Approved GA drawing Highlight the components present on the machine in the drawing then fill the table below. Fill in the drawing number when verified. Attach the Highlighted drawing with this document. Any discrepancies to be noted on the review form and on the Deviation Report. Use Yellow for Accept & Red for discrepancies.			
Acceptance Criteria	There should not be any variance with approved GA.			

S.No.	COMPONENT DESCRIPTION	MAKE	MODEL / MOC/SIZE.	VERIFIED YES/ NO
1.	Perforated Pan shell (36")	Vendor	SS 316, 2.5Thk	
2.	Pan cone	Vendor	SS 316, 3Thk	
3.	Baffle	Vendor	SS 316, Rabbit Ear Type	
4.	Coater Body	Vendor	SS 304, 3Thk	
5.	Bottom tray	Vendor	SS 304, 3Thk	
6.	Main drive motor	C.G	2HP, 930RPM,V-415,HZ- 50,Frame Size 100L ,NFLP	
7.	VFD for main motor	ABB	ACS355 -03E - 04A 1-4	
8.	Main drive gearbox	Elecon	Type SNU, Size 4", Ratio 60:1	
9.	Driver Sprocket	Vendor	CS, 30Teeth, 1" Pitch	
10.	Driven Sprocket	Vendor	CS, 30Teeth, 1" Pitch	
11.	Supply and Exhaust Plenum	Vendor	SS 304, 1.6Thk	
12.	Supply duct	Vendor	SS 304, 1.6Thk, Ø 300	
13.	Exhaust duct up Dry scrubber	Vendor	SS 304, 1.6Thk, Ø250	
14.	Exhaust duct Dry scrubber to Exhaust blower	Vendor	MS, Epoxy smoke Grey Painted, 1.6Thk, Ø250	
15.	Discharge plate fixed inside the Pan	Vendor	SS 316, 2Thk	
16.	Bearing Housing	Vendor	M.S, Epoxy Grey Painted	
17.	AHU	Damcon	SS 304, 3 Thk	
18.	Primary Filter (5 Micron) (EU-5)	AAF	Frame – Al, Size: 24" X 24" X 6"-1No, 24" X 12" X 6"-1No.	
19.	Coarse Filter (3 Micron) (EU-8)	AAF	Frame – Al, Size: 24" X 24" X 12"-1No, 24" X 12" X 12"-1No.	



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>		
Supersedes: Nil	Review Date:		

20.	HEPA Filters EU-13	AAF	Frame – Al, Size: 24" X 24" X 12"-
20.	(0.3Micron)	AAI	1No, 24" X 12" X 12"-1No.
21.	Steam Heater	Apollo	MOC-SS304,moc of fins-SS
21.	Steam Heater	Apollo	304,3/4" tube, 4rows,10KG/CM <sup>2</sup>
22.	Supply Blower	Swastika	CFM-1250, W.G6" CASING-
22.	Supply Blower	Swastika	SS304, IMPELLER-AL
23.	Supply Blower Motor	Crompton	3HP, 2830 0RPM,V-415,HZ-
		Greaves	50,Frame Size ND90 NFLP
24.	VFD for inlet blower Motor	ABB	ACS550 - 01 - 05A4-4
25.	Exhaust blower	Swastika	CFM-1500, W.G14"CASING-
			MS, IMPELLER-AL
26.	Exhaust blower motor	HMM	7.5HP, 2905RPM,V-415,HZ-
			50,Frame Size 100 NFLP
27.	VFD for Exhaust	ABB	ACS550 - 01 - 012A-4
	Blower Motor		
28.	Peristaltic pump	Electro Lab	Model: PP 201NFLP
29.	Silicon Tubing	Acrosil	Food Grade 11 O/D X 7 I/D
30.	Solution holding	Vendor	SS316, 1.6 Thk,50L
	Vessel		
31.	Pneumatic motor for	PTM	Air motor Model – AR025 3000,
	solution preparation		0.3 H.P,3000 RPM
	vessel		
32.	Shaft for Impeller	Vendor	SS 316, Ø16 Shaft
33.	Impeller for Solution	Vendor	SS 316, Ø100 X 2 Thk
	preparation vessel		
34.	Caster wheel for	Swiss Engg	SS 304 PU Coated swivel type Ø
	Solution preparation		75 X 38mm W
	vessel		
35.	Bottom outlet ball	Shakti	SS 316, 1" TC Type
	valve for Solution		
	preparation vessel		
36.	Needle valve at	Shakti	SS 316, 3/8"
	solution preparation		
	tank		



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>		
Supersedes: Nil	Review Date:		

37.	Dry scrubber	Pilani	M.S Powder coated , with
		Envirotech	5micron filter, dry Scrubber
38.	Solenoid valve for plunger	Festo	5/2 Way , MFH – 5- 1/4
39.	Main Air Filter regulator Lubricator	Festo	LFR – D- MINI
40.	Mini pre regulator for Atomizing	Festo	LR – D- MINI
41.	Spray gun	Binks	SS 316 – 2Nos
42.	Wash nozzles	Vendor	Solid cone type SS 316
43.	Control panel	Vendor	MS powder coated
44.	HMI	Mitsubishi	E 1032
45.	PLC	Mitsubishi	FX <sub>3U</sub> – 32M
46.	Input module	Mitsubishi	FX <sub>2N</sub> –4AD
47.	Output module	Mitsubishi	FX <sub>2N</sub> – 4DA/4DA
48.	Pneumatically Actuated inlet damper with butterfly valve	Rotex	ECF 125, Max. Pre. 8bar , temp - 20°C to +80°C
49.	Pneumatically Actuated exhaust damper with butterfly valve	Rotex	ECF 125, Max. Pre. 8bar, temp - 20°C to +80°C
50.	Solenoid valve for inlet damper	Festo	5/2 Way , MFH – 5- 1/4
51.	Solenoid valve for exhaust damper	Festo	5/2 Way , MFH – 5- 1/4
52.	Butterfly valve for Inlet Duct	Valfit	SS 304,12" ID without handle
53.	Butterfly valve for Exhaust Duct	Valfit	SS 304,10" ID without handle
54.	WIP Header	Vendor	SS304, 2 Thk
55.	Pneumatic Cylinder for Door Lock	Festo	DSNU-25-40-P-A
56.	Inlet Filter at canopy	Vendor	EU-13,92 od x149 Long



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
Title: Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

57.	Multistage pump for WIP	CNP	Model: CDLF – 4- 8, HP -2, RPM - 2900	
58.	Motor for Multistage pump	CNP	2HP,2850RPM,V-415,HZ- 50	
59.	Manual Butterfly Valves for WIP System (Inlet / Exhaust duct wash, pan Internal wash / pan External wash(4 nos)	Valfit	SS 316 , 1.5" TC	
60.	Manual Butterfly Valve for WIP header drain	Valfit	SS 316, 1" TC	
61.	Needle Valves for WIP System	Shakti	SS 316 , 1/2" BSP	
62.	Lamp	FCG	FLP	
63.	Canopy	Containment service	polyurethane	
64.	RTP LHS in Canopy	Vendor	SS 316	
65.	Bottom Tray for canopy	Vendor	SS 316	
66.	RTP in Base	Vendor	SS316	
67.	Outlet valve at Canopy Tray	Meera	1" TC End,SS 316	
68.	Water Inlet Ball valve for Canopy	Shakti	1" Flange end	
69.	Air inlet Needle valve for Canopy	Shakti	1" Flange end	
70.	Tablet Unloading Tray	Vendor	SS 316,2TH	
71.	Pipe for Spray Gun	Entegris	Silicon Braded	
72.	Breathing Filter	Containment service	EU-13, Polyurethane	

Comments			

	Signed	Date
<b>Executed By:</b>		
Reviewed By:		



TA OTODAY A COEDITA NOT ITEM FOR DECOATED ACT			
FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>		
Supersedes: Nil	Review Date:		

INSTRUMENT VERIFICATION			
Objective	To ensure that the Instruments Listed in the Instrument List are available, calibrated and fixed on the system, as per the drawings.		
Method	Referring to the Instrument List fill out the table below. Verify the ranges, makes, quantities & verify that the calibration certificate are available. Using a yellow Highlighter pen mark out the drawings on verification. Fill in the Drawing number in the column below after confirming installation. Attach the Highlighted drawing or mark on the same drawing as in 6 above. Any discrepancies to be noted on the review form and on the Deviation Report.		
Acceptance	All requirements are listed and referenced in the drawing.		
Criteria			

S.NO	INSTRUMENT DESCRIPTION	MAKE	MODEL / RANGE / SIZE	VERIFIED YES / NO
1.	PT 100 sensor in inlet duct	Techno	Range 0- 200°C, Size 06 X 150mm long	
2.	Differential Pressure Indicator across cabinet	Dwyer	Range 0- 5"WC,Size 4"dial	
3.	Differential Pressure Gauge across HEPA Filter	Dwyer	Range 0-5" WG	
4.	Differential Pressure Indicator Across 5 micron Filter	Dwyer	0-5'' WG	
5.	PT 100 sensor in exhaust duct	Techno	Range 0- 200°C, Size 06 X 150mm long	
6.	PT 100 sensor at tablet bed	Techno	Range 0- 200°C, Size 06 X 200mm long	
7.	Proxy sensor for RPM sensing	P & F	M18PNP,10-30VDC	
8.	Proxy sensor for Pan Door sensing	P & F	M18PNP,10-30VDC	
9.	Proxy sensor for Pan RTP sensing	P & F	M18PNP,10-30VDC	
10.	Pressure switch at main air supply	Danfoss	Model: RT-116,Range 0 – 10 kg / cm <sup>2</sup>	



nont. Ou	ality Assurance	CE IESI I	FOR BECOAT	
ictory Ac		FAT No.: Effective Date:		
des: Nil	Review Date:			
ues. 1 (11			<u> </u>	Review Bute.
11.	Pressure switch at atomizing air supply	Danfoss	Model: RT-1 10 kg / cm <sup>2</sup>	16,Range 0 –
12.	Pressure Gauge on WIP Header	Waaree	Range : 0 – 10 4"dial	0 kg / cm <sup>2</sup> ,
Execut		gned		Date



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance	FAT No.:		
Title: Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

EQUIPMENT N	MOC VERIFICATION			
Objective	To verify that the material of construction of the machine is as per			
	approved documents			
Method	Verify the Material chart (Doc) and that certificates are			
	available with respect to acceptable standards. Use a yellow			
	highlighter pen to mark the components verified & Red for			
	Discrepancies. Note down any discr	repancy in the discrepancy report		
	in this document.			
Acceptance Criteria	The MOC and test certificates there	of must comply with the		
	requirement of approved documents	S.		
Comments				
	Signed	Date		
<b>Executed By:</b>				
Reviewed By:				



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>		
Supersedes: Nil	Review Date:		

EQUIPMEN	T DIMENSION VERIFICATION
Objective:	To verify that the equipment manufactured is in accordance with approved
	drawing.
Procedure:	Refer the approved drawing and compare with the actual dimensions on
	the equipment. Recheck whether the drawing clearly specifies the
	manufacturing standards adopted. With a red pen clearly strike off the
	incorrect dimension and put the correct dimension. Correct the drawing
	with the proper dimensions name the drawing "AS BUILT". Attach the
	market drawing with this Document
Acceptance	The measured dimensions should be within the acceptable limits.
Criteria	
Drawing no.:	
<b>Comments:</b>	
	Signed Date
<b>Executed By:</b>	
Reviewed By:	



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

EQUIPMENT FINISH VERIFICATION				
Objective:	To ensure that the equipment finish is as per the approved drawing/FDS			
Procedure:	Stainless Steel Internal finish:			
	■ Using an RA meter or comparative plate check the internal finish			
	■ There should be no exposed threads.			
	■ There should be no crevices or sharp corners, weld splatters.			
	Edges should be smooth and rounded off.			
	■ Using an RA meter or comparative plate check the external finish			
	No scratches should be present on the surface.			
	Mild Steel.			
	■ The part should be properly descaled, degreased and painted.			
	Other equipments/Components should be properly cleaned, deburred and			
	should have no sharp edges. Any discrepancies to be noted on the review			
	form and on the Deviation Report.			
Acceptance	The finish should be as per the approved drawing and as above			
Criteria				

Part	Finish SS	Internal finish as specified in	Pass/Fail
	Surface	the approved documents	
Pan	Internal	Ra-0.4(240 Grit Mirror)	
	External	Ra-0.6(180 Grit Matt.)	
Solution Tank	Internal	Ra-0.4(240 Grit Mirror)	
Solution Tunk	External	Ra-0.6(180 Grit Matt.)	
Lid	Internal	Ra-0.4(240 Grit Mirror)	
Liu	External	Ra-0.6(180 Grit Matt.)	
Inlet duct			
	External	Ra-0.6(180 Grit Matt.)	
Exhaust duct			
	External	Ra-0.6(180 Grit Matt.)	
Body	External	Ra-0.6(180 Grit Matt.)	
Glove box	Internal	Ra-0.4(240 Grit Mirror)	



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

	External	Ra-0.6(180 Grit Matt.)	
Comments:	1	1	
	la.	m	
	Signed	Date	
<b>Executed By:</b>			
Reviewed By:			



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

EQUIPMENT NAME PLATE VERIFICATION			
Objective:	To ensure that the Nameplate is provided on the machine and is easily visible. It should clearly mention the name, reference no. of the machine and the date of manufacture.		
Procedure:	Visually inspect the machine for the Nameplate and check whether it contains the date, reference no. And date of manufacture. Mark /highlight the Location on the drawing. Any discrepancies to be noted on the review form and on the Deviation Report.		
Acceptance Criteria	The Nameplate has all the above data in	scribed on it.	
	DESCRIPTIONS	VERIFIED (YES/NO)	
Name Plate Loc drawing?	cation is Acceptable and marked on the		

Model:	GMP	Capacity:	36"	Pass/Fail
Type:	BECOATER	Date of Mfg.:		
MOC:	SS316	<b>Inspection By:</b>	CLIENT	
Sr. No:				

Comments:		
	Signed	Date
<b>Executed By:</b>		
Reviewed By:		



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
Title: Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

CONTROL	PANEL BUILD QUALITY			
Objective:	To ensure that the electrical equipments are assembled as per electrical GA			
	drawings.			
Procedure:	Check orientations, drawings, and placement of switc	hgears as per GA.		
	Highlight the components on the GA, so verified yellow f	For accept & Red for		
	Deviation Any discrepancies to be noted on the revie	w form and on the		
	Deviation Report.			
Acceptance	All the equipments are assembled as per GA.			
Criteria				
	Description	Verified Yes/No		
Electrical Equip	ments orientations are as per GA Drg no			
Electrical Wiring	g Diagram Attached?			
Panel Build Qua	lity Acceptable?			
<b>Comments</b> :				
	Signed Da	ate		
Executed By:				
Reviewed By:				



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

ELECTRI	CAL WIRING DIAGRAM			
<b>Objective:</b>	To compare the electrical components in the panel and the wiring			
	identification with the electrical draw	wings.		
Procedure:	The tester will compare the installed components with those specified on the drawings and check the wiring identification is as shown on the drawings and will mark with a 'highlighter' pen each of the details on the drawing which are verified. A minimum of 20% of the components fitted will be checked and highlighted. Any correction to the drawing will be written on the drawing by the relevant item in RED ink.			
	When the tester has completed the cup print and write the words: - 'FACTORY ACCEPTANCE TEST CHECK'	•		
	The tester will attach the Marked-Upbelow. All attachments to this protoconumber including the number of pagattached.  Any items on the drawings in non-content.	col to be marked up ves and the appendix	with this p to which	protocol it is
	report.			
Acceptance	The connections are as per the wirin	g diagrams.		
Criteria				T
Electrical Draw	ng No		Rev. No.	Pass/Fail
Comments:				
	Signed	<u> </u>	<b>D</b> ate	
Executed By:				
Reviewed By:				



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance FAT No.:		
Title: Factory Acceptance Test for Becoater 36"	Effective Date:	
Supersedes: Nil	Review Date:	

Objective Confirm that all the electrical Components/Wires are as per				ıs per		
		given Tag in the dr	awings.			
Method Verify that the tags on the Components and win				wires are	as per the	
		wiring diagrams. Fill in the table below. Any discrepancies to				ncies to be
		noted on the review	form a	and on the Deviati	on Report	•
Accep	tance Criteria	The tag Numbers si	hould ta	ılly.		
S. No.	Description Of components	Type / Specification	Qty.	Make	Actual	Verified Yes/No
1	MCB-1	MCB 6A 3P	1	Hager		
2	MCB-2	MCB 25A 3P	1	Hager		
3	MCB-3	MCB 10A 3P	1	Hager		
4	MCB-4,5	MCB 6A 3P	2	Hager		
5	MCB-6,7	MCB 6A 2P	2	Hager		
6	VFD1	VFD 2HP	1	ABB		
7	VFD2	VFD 7.5HP	1	ABB		
8	VFD3	VFD 3HP	1	ABB		
9	EM-1	MODULE FX 2N-4ADModule	1	MITSUBISHI		
10	EM-2,3	MODULE FX 2N-4DAModule	2	MITSUBISHI		
11	PLC	PLC-FX3U-32M	1	MITSUBISHI		
Comn	nents:					
		Signed		D	ate	
Execu	ted By:					



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance FAT No.:		
Title: Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

cues. Ivii		Review Date.
WIRING TUG T	EST	
Objective	Confirm that all the wires are con	nected to the electrical
Objective	components tightly.	nected to the electrical
N#-41 J		atad to the alcothical commonants
Method		cted to the electrical components
		nnections. Redo the connection if
		ancies to be noted on the review
	form and on the Deviation Report	
<b>Acceptance Criteria</b>	Ensure all wires connected tightly	to the electrical components.
<b>Comments</b> :		
	Signed	Date
<b>Executed By:</b>		
Daviawad Rv.	<del></del>	



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance FAT No.:		
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	<b>Review Date:</b>	

TEST INSTRUMENTS				
Objective	To identify the equipment and instruments used for testing during			
Objective		•		
		ance Test phase and to	verny that th	ney were
	calibrated.			
Method	List all test or reference instruments used during the Factory Acceptance Test of the system. Include the description, serial number, manufacturer, and calibration for each item, as applicable. Cert-attachment 3  Verify that all such instruments are calibrated.  Document the results in the table below. Any discrepancies to be noted on the review form and on the Deviation Report.			
Acceptance Criteria	All instruments used to qualify the system during Factory Acceptance Test shall be listed along with their description, serial number, Certificate number, calibration dates, as applicable. For each instrument, a copy of the calibration certification is to be included with this protocol or its location referenced.			
Instrument	Serial Number	Certificate Nun	ıber	Available Yes / No
RA METER				
Anemometer				
Temperature Gauge				
Noise Gauge				
Tachometer				
Manometer				
Comments:				
	Signed		Date	
Executed By:				
Reviewed By:				



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
<b>Department:</b> Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

I/O CHEO	СК
Objective:	To check the I/O with respect to the PLC FDS
Procedure:	To verify actual I/O listing with that mentioned in PLC FDS, by performing each operation required for respective FUNCTIONS given.  When the operation is performed, digital inputs are shown on PLC on LED Indicator. Other I/Os can be checked using Multimeter and tester  The following points for I/O checks mentioned as drawn from PLC FDS.
PLC FDS Reference Number	
Acceptance Criteria	All the I/Os listed in the PLC FDS should be included in the PLC.

#### Digital Input List

S.No.	Address	Description	Verified Yes/No
1.	X 0	Pan RPM Proxy Sensor	
2.	X 1	Wash/Production Key Switch	
3.	X 2	Spare	
4.	X 3	Exhaust Blower ON Feedback	
5.	X 4	Inlet Blower ON Feedback	
6.	X 5	Pan Motor Feedback	
7.	X 6	Main Air Pressure Switch	
8.	X 7	Spare	
9.	X 10	Spare	
10.	X 11	Emergency Stop Push Button	
11.	X 12	Pan Door Close Proxy Sensor	
12.	X 13	RTP Close Proxy Sensor	
13.	X 14	Atomizing Air Pressure Switch	
14.	X 15	Scrubber Pump ON Feedback	
15.	X 16	Wash Pump ON Feedback	
16.	X 17	Spare	



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
<b>Department:</b> Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:	
Supersedes: Nil	Review Date:	

#### **Digital Output List**

S.No.	Address	Description	Verified Yes/no
1.	Y 0	Pan Motor ON	
2.	Y 1	Inlet Damper SOV	
3.	Y 2	Exhaust Blower ON	
4.	Y 3	Inlet Blower ON	
5.	Y 4	Steam Condensate SOV	
6.	Y 5	Exhaust Damper SOV	
7.	Y 6	Wash Pump ON	
8.	Y 7	Peristaltic Pump	
9.	Y 10	Plunger SOV	
10.	Y 11	Hooter	
11.	Y12	Spare	
12.	Y13	Pan Door Close SOV	
13.	Y14	Pan Reverse ON	
14.	Y15	Scrubber Pump ON	
15.	Y16	Dust Collector SOV	
16.	Y17	Lamp ON	

#### **Analogue Input List**

S.No.	Address	Description	Verified Yes/no
1	AI-01	Inlet Temp. : 0-200 Degree C (4-20	
1	AI-01	mA)	
2	AI-02	Exhaust Temp. : 0-200 Degree C	
2	A1-02	(4-20 mA)	
3	AI-03	Bed Temp. : 0-200 Degree C (4-	
3	AI-03	20mA)	
4	AI-04	DPT across HEPA Filter: 0-20"	
4	A1-04	w/c (4-20mA)	



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
Title: Factory Acceptance Test for Becoater 36"	Effective Date:	
Supersedes: Nil	Review Date:	

#### **Analogue Output List**

**Comments:** 

S.No.	Address	Description	Verified Yes/no
1	AO-01	Pan Speed: 0-16 RPM (0-10V)	
2	AO-02	Inlet Blower Speed : 0-2880 RPM (0-10V)	
3	AO-03	Exhaust Blower Speed : 0-2880 RPM (0-10V)	
4	AO-04	Peristaltic Pump Speed : 0-200 RPM (0-10V)	
5	AO-05	Steam PID Valve: 0-100% (4-20mA)	
6	AO-06	Spare	
7	AO-07	Spare	
8	AO-08	Spare	

	Signed	Date	
ecuted By:			
		I I	



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
<b>Department:</b> Quality Assurance	FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:			
Supersedes: Nil	Review Date:			

EQUIPMEN'	Γ OPERATION VERIFICATION
Objective	To verify the operation of the Machine is as per manual.
Method	Check the Operation of the unit as per start sequence detailed in the manual. fill out the table as per attachment, a discrepancies to be noted on the review form and on the deviation report.
Acceptance Criteria	The operation sequence should be as per attached Manual.

#### Motor

Operations	Speed (rpm)	Time interval	Temp <80 <sup>0c</sup>	Motor current <3 AMPS)
Main Motor	(2 RPM)	10-Min		
Performance at min,				
Speed(2 RPM)				
Main Motor	(8 RPM)	10-Min		
Performance at				
Avg, Speed(8				
RPM)				
Main Motor	(16 RPM)	10-Min		
Performance at				
Maxi, Speed(16				
RPM)				

#### Gear Box

Operations	Speed (rpm)	Oil level	Alignment to motor	Temp. <80 <sup>0c</sup>
Gear box	(2 RPM)			
Performance at				
min, Speed(2				
RPM)				
Gear box	(8 RPM)			
Performance at				
Avg, Speed(8				
RPM)				
Gear box	(16 RPM)			
Performance at				
Maxi, Speed(16				
RPM)				



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
<b>Department:</b> Quality Assurance	FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:			
Supersedes: Nil	Review Date:			

#### **Spray Gun**

	Peristaltic	Actual speed	Acceptance Criteria	Pass/Fail
Operations	pump Speed			
Spray gun	RPM-15		Conical Spray Form	
Performance at min,				
Speed				
Spray gun	RPM-50		Conical Spray Form	
Performance at				
Avg, Speed				
Spray gun	RPM-200		Conical Spray Form	
Performance at				
Maxi, Speed				

#### **Solution Tank**

Operations	Speed (rpm)	Sound <80db	Temp<80 <sup>0c</sup>	Pass/Fail
Solution tank Motor Performance				

Inlet Blower & Motor Performance Checks:						
S.No.	Time	Motor RPM	Motor Temp. <80 <sup>0c</sup>	Motor Current. <11amp	AIR Velocity (CFM-1250)	Pass/F ail
1.	5 Min.	2880				
2.	5 Min.	2880				
3.	5 Min.	2880				
4.	5 Min.	2880				

**Blower CFM:** Area of Blower Exhaust X Blower Max. Velocity X 2118.



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
Department: Quality Assurance	FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>			
Supersedes: Nil	Review Date:			

Exhaust Blower & Motor Performance Checks:						
S.No. Time Motor Motor AIR  RPM Temp. Current. Velocity  <80°c <11amp (CFM-1500)						Pass /Fail
5.	20 Min	2900				

Blower CFM: Area of Blower Exhaust X Blower Max. Velocity X 2118.

#### **Dry Scrubber Performance Checks:**

**Procedure for Safe change** – Fixed Poly Bag with liner & tie with O-ring, Removed the filter, & double tie Bag, cut Bag in between Both Tie.

Then Insert new filter in new poly Bag, Fixed Filter at liner & tie with O-ring, Remove previous small poly Bag, then Place filter at its Own Location, Double tie New poly bag Remove Old Poly Bag.

Filter safe change check	Acceptance criteria	Safe change Yes / No
1 <sup>st</sup>	There should no leakage from Dry Scrubber /Poly	
	Bag at safe change Time.	
2 <sup>nd</sup>		
3 <sup>rd</sup>		
4 <sup>th</sup>		

Pulsation check procedure	Acceptance criteria	Verified Yes / No
Switch ON power to	Pulsation SOV-1 will come ON for two no.s of	
Electronic Timer	filters for set interval. Then after Pulsation SOV-2	
	will come ON for next two no.s of filters. Process	
	repeats till the supply to electronic timer gets off.	



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

Wet Scrubber Performance Checks:  Pump Performance Checks:			
Temperature <80°c	Acceptance Criteria	Pass/ Fail	
	No Water Leakage from all joints and flanges		
	ecks:	ecks:  Temperature <80°  Acceptance Criteria  No Water Leakage from all	

WIP PUMP PERFORMANCE CHECK:					
	Pump Po	erformance (	Checks:		
Amp (R, Y, B) <3amp	Tempe rature <80 <sup>0c</sup>		Acceptance Criteria		
			No Water Leakage from all joints and	WIP Nozzles Function	
			flanges	Properly	

### TABLET COATING TRIAL –Process Parameters to be determined Prier to FAT and to be advised by M/s....., Parameter to be stated as normal range.

Ti me	Quantit y of Tablets in Kgs	Pan RPM	Inlet Air Temp.	Outlet air Temp	Tablet Bed Temp	Spray dispersion Solids %	Dispers ion Volume	% of Tablet weight increase	% of Solids Loss



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance FAT No.:		
Title: Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

Operations	Actual reading	Displayed reading	Difference In readin (Acceptance ±2 °c)
Inlet Duct Temp sensor			
Outlet Duct Temp sensor			
Bed Temp Sensor			
	Calcula	ation -	
Initial mean tablets	s Wt	Mg	
Final mean tablet	ts Wt	Mg.	
% wt increase =		%	
Wt of film coat appl	ied to total loa	ad =kg	
Wt of solids in dispe	ersion =	kg	
% loss of material=		%	
70 1055 01 1114101141			
Limits of material	loss=	< 10%	

#### **Appearance of tables:**

Acceptance criteria:--
No Pitting or cracking ----- Pass/Fail

No orange peel effects --- Pass/Fail

Even coating ------ Pass/Fail



tment: Quality Assurance	Y ACCEPTANCE TEST FO	FAT No.:	
Factory Acceptance Test for B	ecoster 36"	Effective Date: Review Date:	
sedes: Nil	ecoater 30		
seues: NII		Review Date:	
<b>Comments</b> :			
	Signed	Date	
	0		
<b>Executed By:</b>			
1			
Reviewed By:			



## PHARMA DEVILS QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
<b>Department:</b> Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:	
Supersedes: Nil	Review Date:	

EQUIPMENT CONTROL FUNCTIONS AND INTERLOCKS VERIFICATION			
Objective	To verify that the equipment controls and interlocks function.		
Method	Run the machine. By operating verify and check whether the controls and interlocks are in place by simulating the conditions.  Any discrepancies to be noted on the review form and on the Deviation Report.		
Acceptance Criteria	The Controls and interlocks should function as specified.		

#### **INTERLOCKS LIST:**

S. No	Interlock	Acceptance criteria	Pass/Fail
1.	Exhaust air blower motor overload relay is in tripped condition.		
2.	Main air pressure is below set value	Supply air	
3.	Atomizing air pressure is below the set value.	blower will	
4.	Pan motor overload relay is in tripped condition.	not come	
5.	Emergency stop is pressed.	ON	
6.	Scrubber pump on feedback is not received.		
7.	Wash/Prod. Key switch is not in prod. Mode.		
8.	Supply air blower motor overload relay is in tripped		
	condition.		
9.	Main air pressure is below set value		
10.	Atomizing air pressure is below the set value.	Steam PID	
11.	Pan motor overload relay is in tripped condition.	will not	
12.	Emergency stop is pressed.	come ON	
13.	Scrubber pump on feedback is not received.		
14.	Exhaust air blower motor overload relay is in tripped		
	condition.		
15.	Set inlet temp. is achieved.		



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
<b>Department:</b> Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

16.	Wash/Prod. Key switch is not in prod. Mode.	
17.	Pan Door Close Proxy Feedback is not received.	
18.	Pan motor overload relay is in tripped condition.	
19.	Atomizing air pressure is below the set value.	
20.	Main air pressure is below set value.	
21.	Supply air blower motor overload relay is in tripped	
	condition.	D. C. L.
22.	Exhaust air blower motor overload relay is in tripped	Peristaltic pump will
	condition.	not come
23.	If the exhaust air temperature is above/below the high/low set	on if any of the
	value.	following is
24.	Emergency stop is pressed.	present.
25.	Scrubber pump on feedback is not received.	
26.	Heating is not ON.	
27.	Wash/Prod. Key switch is not in prod. Mode.	
28.	Pan Door Close Proxy Feedback is not received.	
29.	Main air pressure is below set value.	Exhaust air
30.	Atomizing air pressure is below the set value.	blower will not come
31.	Emergency stop is pressed.	on if any of
32.	Wash/Prod. Key switch is not in prod. Mode.	these conditions are present.
33.	Pan motor overload relay is in tripped condition.	<u>F</u>
34.	Main air pressure is below set value.	
35.	Atomizing air pressure is below the set value.	
36.	Supply air blower motor overload relay is in tripped	Plunger air solenoid
	condition.	valve will
37.	Exhaust air blower motor overload relay is in tripped	not open if any of these
	condition.	conditions
38.	If the exhaust air temperature is above/below the high/low set	are present
	value.	
39.	Emergency stop is pressed.	



FACTORY ACCEPTANCE TEST FOR BECOATER 36"				
Department: Quality Assurance	FAT No.:			
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>			
Supersedes: Nil	Review Date:			

40.	Scrubber pump on feedback is not received.	
41.	Heating is not ON.	
42.	Wash/Prod. Key switch is not in prod. Mode.	
43.	Pan Door Close Proxy Feedback is not received.	
44.	Main air pressure is below set value.	Pan Door
45.	Atomizing air pressure is below the set value.	Close SOV
46.	Emergency stop is pressed.	will not
47.		come ON
		if any of
	Pan Door Close Proxy Feedback is not received.	these
		conditions
		are present
48.		Wash mode
	Wash/Prod. Key switch is not in wash Mode.	will not
		come ON if
		any of these
		conditions
		are present
49.	Pan motor overload relay is in tripped condition.	
50.	Main air pressure is below set value.	
51.	Atomizing air pressure is below the set value.	Charging
52.	Supply air blower motor overload relay is in tripped	cycle will
	condition.	not come
53.	Exhaust air blower motor overload relay is in tripped	ON if any
	condition.	of these
54.	Emergency stop is pressed.	conditions
55.	Wash/Prod. Key switch is not in prod. Mode.	are present
56.	Pan Door Close Proxy Feedback is received.	
57.	RTP Close Proxy Feedback is received.	



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
<b>Department:</b> Quality Assurance	FAT No.:		
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>		
Supersedes: Nil	Review Date:		

#### **ALARMS LIST:**

S.No.	Test Procedure	When	Acceptance Criteria	Result	Alarms on HMI	Pass / Fail
1.	Decrease the main air pressure by filter regulator so that it gets lower than main air pressure switch set air pressure.	Occurs if main air pressure is less than the set value.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Main air pressure low	
2.	Switch ON Pan Motor & remove the digital input X5 from Pan VFD.	Occurs if pan motor VFD is ON and VFD on feedback is not received within 5 sec.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Pan VFD fault	
3.	Switch ON Exhaust Blower Motor & remove the digital input X3 from Ex. blower VFD.	Occurs if exhaust air blower VFD is ON and VFD on feedback is not received within 5 sec.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Exhaust blower fault	
4.	Switch ON Inlet Blower Motor & remove the digital input X4 from Inlet blower VFD.	Occurs if Inlet blower VFD is ON and VFD on feedback is not received within 5 sec.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Inlet blower fault	
5.	Switch ON Scrubber motor & remove the digital input X15 from Scrubber motor start contactor	Occurs if the scrubber pump on feedback is not achieved within 5 sec.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Scrubber pump not on	
6.	Set the inlet temp. high set point lower than the actual inlet temp.	Occurs if inlet temperature equals/exceed s the inlet temperature high set-point.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Inlet temp. high	
7.	Set the exhaust temp. high set point lower than the actual	Occurs if exhaust temperature	Alarm displayed on HMI. Alarm	Stop the spray cycle	Exhaust temp.	



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
<b>Department:</b> Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:	
Supersedes: Nil	Review Date:	

	exhaust temp.	equals/exceed s the exhaust temperature high set-point.	will be visual & audible.	only.	
8.	Press Emergency stop mounted on operating panel.	Occurs if emergency stop push button is pressed.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Emergen cy pressed
9.	Set the exhaust temp. low set point higher than the actual exhaust temp.	Occurs if exhaust temp. less than the exhaust temp. low set point	Alarm displayed on HMI. Alarm will be visual & audible.	Stop the spray cycle only.	Exhaust temp. low
10.	Decrease the atomizing air pressure by filter regulator so that it gets lower than the atomizing air pressure switch set air pressure.	Occurs if atomization air pressure is less than the set value.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Atomisin g air pressure low
11.	Set the bed temp. high set point lower than the actual bed temp.	Occurs if bed temperature equals/exceed s the bed temperature high set-point.	Alarm displayed on HMI.	No interrupti on to cycle.	Bed temperat ure high
12.	Set the bed temp. low set point higher than the actual bed temp.	Occurs if bed temperature less than the bed temperature low set-point.	Alarm displayed on HMI.	No interrupti on to cycle.	Bed temperat ure low
13.	Set the DP across Hepa high set point lower than the actual DP.	If the DP equals/exceed s the DP set point.	Alarm displayed on HMI. Alarm will be visual & audible.	No interrupti on to cycle.	DP across Hepa Filter high
14.	Switch ON Wash pump & remove the digital input X16 from Wash pump start contactor.	If the wash pump is on & its on feedback is not received in 5 sec.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Wash pump not ON



EA CHODY A CCEDEANCE DECE	FOR RECOATER 309
FACTORY ACCEPTANCE TEST	FOR BECOATER 36"
<b>Department:</b> Quality Assurance	FAT No.:
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>
Supersedes: Nil	Review Date:

15.	Switch ON Auto or Manual mode, put the Wash/Prod. selector switch in Wash position	If the auto/manual mode started & sel. Switch is not in production position.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Wash/Pro d. Sel. Switch not in productio n position
16.	Switch ON Wash mode, put the Wash/Prod. selector switch in Production position.	If the wash mode started & sel. Switch is not in wash position.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Wash/Pro d. Sel. Switch not in wash position
17.	Run the Auto or Manual cycle & remove Pan door close proxy or remove X12 input from terminal.	If Auto Cycle or Manual Cycle is started i.e. charging mode is not switched ON & Pan door close proxy sensor feedback is not received.	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Pan Door opened
18.	Run the Charging cycle & close Pan door manually or connect X12 input to 24VDC on terminal.	If Charging cycle is started & Pan door close proxy sensor feedback is received (After acknowledgin g the Pop Up Message "Open Pan Door & RTP active").	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	Pan Door closed
19.	Run the Charging cycle & close RTP manually or connect X13 input to 24VDC on terminal.	If Charging cycle is started & RTP close proxy sensor feedback is received (After	Alarm displayed on HMI. Alarm will be visual & audible.	Abort the cycle.	RTP closed



nent: Quality Assurance	ORY ACCEPTANCE TEST FOR	FAT No.:	
actory Acceptance Test for	or Becoater 36"	Effective Date:	
des: Nil		Review Date:	
		1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
	acknowledgin		
	g the Pop Up		
	Message		
	"Open Pan		
	Door & RTP		
	active").		
	active ).		
Comments			
1			
	Signed	Date	
Executed Rv	Signed	Date	
Executed By:	Signed	Date	
Executed By: Reviewed By:	Signed	Date	



QUALITY ASSURANCE DEPARTMENT

<del></del>		
FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

Objective		To verify the functionality of the BECOATER – 36"		
Method		Fill the pan wi	th sample Tablets & then turn the	e main supply ON,
		press start butt	on.	
		Document the	results on the attachment.	
Acceptance Criteria		Tablets should	be coated properly.	
DESCRIPTIONS				VERIFIED (YES/NO)
Put the pan on	Pan Rota	Pan Rotates smoothly.		
maximum RPM.	No abnor	No abnormal sound.		
	No overh	No overheating of parts.		
	Check the	Check the current drawn.		
	Current I	Current Drawn:		
	Current d	Current drawn by motor should not exceed 3 amps.		
Pan RPM	Set RPM	Set RPM Actual RPM		
verification.				
	2	2		
	8	8		

#### HOMOGENIETY OF MIXING

Time	Test Method	Quantity of Colored Tablet in Kg	Quantity of White Tablet in Kg's	RPM	Acceptance Criteria	Pass/Fail



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

Comments:		
	Signed	Date
Executed By:		
Reviewed By:		



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:	
Supersedes: Nil	Review Date:	

PRESSURE H	OLD TEST
Objective	To find out the leak rate of Glove box
Method	1 This test requires minimal temperature fluctuations minimal external influences from drafts ie open doors, windows etc
	2 Ensure all valves on service entries are closed and any non-valve service entries are blanked off with suitable blanking plates and gaskets.
	3 Ensure all gloves are fitted to the glove ports with no sign of damage to gauntlets
	4 Connect the Manometer and the Compressed air supply to the Isolator as shown in the diagram above
	5 Open the Isolation valve slowly until a pressure of +200Pa is recorded on the Manometer then close the valve.
	6 Open the needle valve until the pressure in the Isolator has reduced to +150pa and note the time. Record the starting pressure in the table below.
	7 Record the pressure within the Isolator every minute for a period of 10 minutes and record the pressure and the temperature in the table below.
	8 After 10 minutes calculate the Leakage Rate from the Chamber using the formula below.
	9 If the acceptance criteria are not achieved locate the leak and re test.
Acceptance Criteria	Hourly leakage rate should be $\leq 2.5 \times 10^{-3}$ Per Hour



#### **FACTORY ACCEPTANCE TEST FOR BECOATER 36"**

Department: Quality AssuranceFAT No.:Title: Factory Acceptance Test for Becoater 36"Effective Date:Supersedes: NilReview Date:

#### Formula

Tf = Leakage Rate (Per Hour)

 $Tf = \underline{60} ((\underline{P_2} \underline{T_1}) - 1)$ 

 $t P_1 T_2$ 

t = Duration of test Minutes

 $P_1 = Start Test pressure$ 

 $P_2$  = End Test Pressure

 $T_1 = Start test Temperature (Kelvin)$ 

 $T_2 = \text{End test Temperature (Kelvin)}$ 

Time Minutes	Start Pressure Absolute Pa	Measured Pressure Pa	Measured Temperature Kelvin ( <sup>0</sup> C +273)
0			
10			
20			
30			
40			
50			
60			

#### **Calculation:**

Space for Calculation of leakage rate Tf

 $Tf = \underline{60} ((\underline{P_2} \underline{T_1}) - 1)$ 

 $t \qquad P_1 \, T_2$ 



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
<b>Department:</b> Quality Assurance	FAT No.:		
Title: Factory Acceptance Test for Becoater 36"	Effective Date:		
Supersedes: Nil	Review Date:		

es: Nil		<b>Review Date:</b>
ressure Hold Test-		
Calibrated Manometer	6mm Nylon Pneumatic Tube	Needle Valve
Stop Watch	Isolation Valve	Compressed Air Supply
Procedure		
	ENCLOSURE UNDER TEST	ISD VALVE
H-1		NEDDLE VALVE
MANDMETER		
PINGPICTOR		
EMPERATURE		
	Signed	Date
Executed By:		
Reviewed By:		



FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
Department: Quality Assurance	FAT No.:		
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>		
Supersedes: Nil	Review Date:		

RTP OPERA	TIONAL CHECK
Objective:	To check the operation of RTP Rotate type
Procedure:	Using the passive RTP, Dock to active several times to prove the interlock and ease of use.  Ensure that faces are cleaned before docking and no damage is visible on contact surfaces.  Record results in tables provided
Acceptance Criteria	Passive port docks to active without excessive force. Valve opens and closes without excessive force

Active RTP	No	Dock	Valve Opens	Valve closes	De Dock	Complies Yes/No
	2					
Passive						

cuted By:		
	Signed	Date



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"			
<b>Department:</b> Quality Assurance	FAT No.:		
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>		
Supersedes: Nil	Review Date:		

#### Post approval

Acceptance of the successful completion of the FAT, including satisfactory resolution of all discrepancies noted during execution, will be documented below, signed by the person with overall review responsibility for the protocol and by the client's authorized signatories who approved the protocol.

The FAT data for this equipment has been reviewed and found to be acceptable as per acceptance criteria.

Agreed criteria	Agreement YES / NO
1. Approval subjected to shipment as is	
2. Machine is approved with correction of all Deviation noted during FAT	
3. Machine is not approved & will require repeat FAT following correction of all	
deviation.	

VENDOR			
Reviewed By	Print Name	Signature	
Reviewed By			

Client				
	Print Name	Signature	Date	
Consultant				
Engineering				
Quality Assurance				



QUALITY ASSURANCE DEPARTMENT

<del></del>		
FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

#### APPENDIX A - FACTORY ACCEPTANCE TEST (FAT) PERSONNEL

Print Name	Signature	Date	Company



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
Title: Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	<b>Review Date:</b>	

#### APPENDIX B - CALIBRATION CERTIFICATES REGISTER

Number	Description	Attached
	-	Yes/No

Comments

Tested By: (VENDOR)	Approved By
	(CLIENT)
Date	Date



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST	FOR BECOATER 36"
Department: Quality Assurance	FAT No.:
<b>Title:</b> Factory Acceptance Test for Becoater 36"	Effective Date:
Supersedes: Nil	Review Date:

#### APPENDIX C - DEVIATION REPORTS PROCEDURE

During FAT testing, a Deviation Report must be raised when there is a failure to meet acceptance criteria.

#### The aim is to:

- Clearly describe the deviation.
- To document and approve the evaluation of the impact of the deviation.
- To document and approve the corrective action required to resolve it.
- To document the closing out of the deviation with the appropriate approvals.

#### **Procedure**

- a. If a test step fails to meet test acceptance criteria/method then a Deviation Report must be raised. See Appendix.
- All Deviation Reports must be logged by completing the Deviation Report Register. See Appendix
- c. Each Deviation Report must reference the following identification numbers:
  - a. `Protocol document reference number.
  - b. The applicable test reference number (XX) as defined in the protocol.
  - c. A unique deviation reference number, which comprises the specific test number and a sequential deviation number (YY) for that test in the format XX/YY. Subsequent deviations on the same
- d. The person raising the deviation must clearly describe the exact nature of the deviation (why acceptance criteria/method has not been met) using the 'details of deviation noted' box provided.
- e. The deviation must be fully evaluated and the necessary corrective action formulated and must be pre-approved by Vendor & the Client. The findings of this evaluation together with details of corrective action required to resolve the deviation should be clearly documented by completing the 'evaluation of deviation/corrective actions to be taken' box.
- f. Once the proposed corrective action has been pre-approved, the tester will execute the corrective work and verify implementation of corrective action by completing the 'Results of Corrective Action' box. The tester will then sign and date the Deviation report.
- g. The completed Deviation Report will require approval by the appropriate personnel on the Deviation Report.
- h. Completed Deviation Reports must be attached to the Appendix of this FAT protocol.



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOAT	ER 36"
Department: Quality Assurance	FAT No.:
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>
Supersedes: Nil	Review Date:

#### APPENDIX D - FAT DEVIATION REGISTER

Deviation Report No.	Brief Description	Date Raised	Date Closed	Checked By



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	<b>Review Date:</b>	

#### **APPENDIX E - DEVIATION REPORT SHEET**

Deviation No:		Test Reference:		
	eviation Noted:	1	l	
Completed B	v:			Date:
		ective Actions To Be Tak	en:	
Completed B	y:	Date:		
PRE-APPRO	OVALS - EVALUA	ATION / CORRECTIVE	ACTIONS	
The following actions to be		oprove the content of the e	valuation and the n	ecessary corrective
Function	Pre- Approval Required (Yes / No)	Name (Print)	Signatı	ıre Date
VENDOR				
Client				
Results Of C	orrective Action:		•	·



	FACTOR	Y ACCEPTANCE TEST FO	OR BECOATER 36"	
<b>Department:</b>	Quality Assurance		FAT No.:	
Title: Factory	Acceptance Test for Bo	ecoater 36"	Effective D	ate:
Supersedes: 1	Nil		Review Da	te:
	Commissed Dru			
	Completed By:			Date:
	APPROVALS - RES	ULTS OF CORRECTIVE AC	CTIONS/ DEVIATION CI	LOSE OUT
	The following signatu	ires approve the results correc	tive actions taken and the o	closure of the
	deviation.			
	Approvals	Name (Print)	Signature	Date
	VENDOR		_	
	Client			
				1



artment: Quality Assurance	FAT No.:
: Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>
rsedes: Nil	Review Date:
APPENDIX F - ATTACHMENTS REGIST	PED
Description	Number/Revision
	Comments
Tested By:	Approved By
(VENDOR)	(CLIENT)
Date	Date



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
Department: Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	Review Date:	

CLEANLINESS AND APPEARANCE (VENDOR ONLY)				
Objective	1 1		and parts thereof properly cle	aned after the
77.0		Factory acceptance tests		
			Physically examine the internal wetted part of equipment.	
		Ensure there is no material retention, all surfaces are properly washed and fit for client use fill out the table below		
		External Surface:		out the table below.
		All surfaces should be cleaned for stains or marks if any.		
		Visually inspect the cleaning after it is complete. Any		
		_	es to be noted on the review	
		Deviation R	-	
Acceptance Criteria		Machine sho	Machine should be thoroughly cleaned	
Part			Part Cleaned	Yes/No
Pan	Internal			
	External			
Solution tank	Internal			
	External			
Control Panel	External			
Motor cover	External			
Gear box cover	External			
Inlet duct	Internal			
	External			
Exhaust duct	Internal			
	External			
Panel	Internal			
	External			
Stand	External			
Comments:				
		Signed		Date
<b>Executed By:</b>				
Reviewed By:				



FACTORY ACCEPTANCE TEST FOR BECOATER 36"		
<b>Department:</b> Quality Assurance	FAT No.:	
<b>Title:</b> Factory Acceptance Test for Becoater 36"	<b>Effective Date:</b>	
Supersedes: Nil	<b>Review Date:</b>	

POST FAT DOCUMEN	Γ (VENDOR ONLY)		
Objective	The machine has been dismantled and packed in accordance		
	with PO and site conditions		
Method	Machine should be dismantled, marked and matched to		
	facilitate ease of Installation. Individual Sub-		
	assemblies/components so dismantled should be wrapped in		
	plastic and packed in accordance with the Shipment		
	protocol. In case of over seas assignments painted pats		
	should be greased and labeled" DE-GREASE BEFORE		
	USE". Sub-assemblies/components should be properly		
	secured to packing to prevent transit damage A detailed		
	packing list will be filled as per format and signed out.		
Acceptance Criteria	Packing list should be complete and no. of components must		
	tally with list. Packing sizes should be in accordance with		
	commercial documentation.		
Comments:			
	Signed Date		
Executed By:			
Reviewed By:			