

PROTOCOL CUM REPORT No.:

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT

### **FOR**

### **CHECK WEIGHER MACHINE**

EQUIPMENT ID. No.	
LOCATION	Packing Hall
DATE OF QUALIFICATION	
SUPERSEDES No.	NIL



PROTOCOL CUM
REPORT No.:

#### PROTOCOL CUM REPORT CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol pre-approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	<b>Equipment details</b>	6
6.0	System description	6
7.0	Pre-qualification requirements	7
8.0	Critical variables to be met	8-13
9.0	References	14
10.0	Documents to be attached	14
11.0	Deviation from pre-defined specification, if any	14
12.0	Change control, if any	14
13.0	Review (inclusive of follow up action, if any)	15
14.0	Conclusion	15
15.0	Recommendation	15
16.0	Abbreviations	16
17.0	Protocol post approval	17



PR(	OTO	COL	CUM
REI	POR	ΓΝο	

1.0	<b>PROTOCOL</b>	PRE –	APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



PROTOCOL CUM REPORT No.:

#### **2.0 OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Checkweigher Machine.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

#### 3.0 SCOPE:

The scope of this installation qualification protocol cum report is limited to qualification of Check Weigher Machine to be installed in Packing Hall.

 This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Check Weigher Machine.



PROTOCOL CUM
REPORT No.:

#### **4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
<b>Quality Assurance</b>	Preparation, Review, Authorization and Compilation of the Installation
	Qualification Protocol cum Report.
	Co-ordination with Production and Engineering to carryout Installation
	Qualification.
	Monitoring of Installation Qualification Activity.
	Post Authorization of Installation Qualification Protocol cum Report after
	Execution.
Production	Review & Pre Approval of Installation Qualification Protocol cum Report.
	To Co-ordinate and support for Execution of Qualification study as per
	Protocol.
	Post Approval of Installation Qualification Protocol cum Report after
	Execution.
Engineering	Review of Installation Qualification Protocol cum Report.
	Co-ordination, Execution and technical support in Check Weigher Machine
	Installation Qualification Activity.
	Calibration of Process Instruments.
	Responsible for Trouble Shooting (if occurs during execution).



PROTOCOL CUM
REPORT No.:

#### **5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Check Weigher Machine
Equipment	-
Manufacturer's Name	-
Supplier Name	-
Machine Serial No.	-
Model	-
<b>Location of Installation</b>	Packing Hall

#### **6.0 SYSTEM DESCRIPTION:**

The Checkweigher Machine contains display conveyor belt control box automatic sensor for over & underweight variation other machine signal rejection foreign product rejection

The Checkweigher Machine consists of following Parts:-

- Infeed conveyor
- Photo sensor/reflector
- Weighing conveyor
- Display
- Control box
- Power switch
- Rejecter (option)
- Rejecter conveyor (option)



PROTOCOL CUM
REPORT No.:

#### 7.0 PRE – QUALIFICATION REQUIREMENTS:

#### **7.1** Verification of Documents:

- Executed and approved design qualification document
- Electrical circuits diagram
- Technical specification of equipment
- Certificate of material of construction of components.

#### 7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

  Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

#### 7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



PR(	OTO	COL	CUM
REI	POR	ΓΝο	

#### **8.0** CRITICAL VARIABLES TO BE MET:

#### 8.1 General Checks and Location Suitability:

INSTALLATION CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Leveling	Should be properly balanced		
Levening	and leveled		
	Metal parts should be		
Edges of parts	properly grind without any		
	sharp edges		
Welding of Joints	Welding of joints should be		
Welding of Joints	without any welding burrs		
Place of Installation	Packing Hall		
Room Condition	General working condition		
Illumination in area	NLT 300 Lux.		
Working space	Should be sufficient for easy		
around the	operation, cleaning,		
equipment	sanitation and maintenance		

Checked By Production	Verified By Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL	CUM
REPORT No.	•

#### **8.2 EQUIPMENT VERIFICATION:**

#### **8.2.1 TECHNICAL SPECIFICATIONS:**

PARAMETERS	ACCEPTANCE CRITERIA	OBSERVATION Complies/ Non Complies	OBSERVED BY (ENGINEERING) (SIGN/DATE)
Model	-		
S. No.	-		
Capacity	500 gm / 2,000 gm		
Resolution	0.01 gm / 0.1 gm		
Accuracy (36 )*1	0.08 gm / 0.18 gm		
Max. throughput	150 pcs. / min.		
Conveyor belt width	200 mm		
Conveyor length	350 mm		
Transport medium	Urethane belt		
Conveyor belt speed	15 – 120 m/min.		
Max. product dimensions	Length: 30 – 300 mm Width: 200 mm		
Weighing sensor	Strain gauge load cell		
Display	7inch touch panel color display (WVGA)		
Operation method	Touch panel (resistive film type), operation buttons		
Number of recorded items	1,000 items (10 groups x 100 items)		
Communication functions	Modbus TCP / Modbus RTU/ RS-232C/485 (selectable) / TCP/IP(PostScript printer)/USB (for PostScript printer, USB memory, data storage, image import use)*3		
External input	Non-Voltage contact input 4 points		
External output	Relay output 8 points		
Dust / Water resistance specifications	IP 65		
Operation temperature	5 - 40°C / humidity below		



P	RO	TOO	COL	CUM
R	EP	ORT	' No	•

PARAMETERS	ACCEPTANCE CRITERIA	OBSERVATION Complies/ Non Complies	OBSERVED BY (ENGINEERING) (SIGN/DATE)
/ humidity range	85% (with no condensation)		
Power supply * 4	Single phase AC100V – 240 V (+10% / -15%), 50/60Hz 180VA		
External dimensions * 2	Length: 700 mm / Width: 660 mm / Height: 710 – 860 mm		
Weight * 2	Approx. 35 Kg.		
Material	Display: ABS resin  Conveyor unit: Aluminum (alumite coating) and PP resin  Control box: Stainless steel		
	Base unit: Stainless steel		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL CU	M
REPORT No ·	

#### **8.2.2 INSTALLATION CHECKS:**

	Specification	OBSERVATION Complies/ Non Complies	Observed by (Engineering) (Sign/Date)
The delivered	Checkweigher Machine, options		_
and accessorie	s match the order description.		
Options and ac	cessories are properly connected to		
Checkweigher			
No external da	mage affects the accuracy.		
Installation environment	Temperature range (5.0 to 40.0 <sup>0C</sup> )		
	Humidity (Below 85.0%)		
	No condensation		
Use a solid tab	le or base for the Checkweigher		
Machine and a	void vibration.		
Ensure that the	instrument is level by adjusting		
the adjuster bo			
Avoid installin	g the Checkweigher Machine near		
air conditioner	s or in an area exposed to direct		
sunlight.			
Install the instrument away from magnetically			
charged substances.			
Install the instrument away from areas where dust			
accumulates.			
Cables should be routed so that they cannot be			
damaged or hinder daily operations.  Maximum capacity 500 / 2,000 gm			
	•		
Minimum reso	lution 0.01 gm / 0.1 gm		
Main power tu	rns on without problems		
Checked By Production Sign/Date:		Verified By Quality Assura Sign/Date:	
Inference:			
		Reviewed By Manager QA Sign/Date:	



PROTOCOL CUM
REPORT No.:

#### **8.3** MOC Verification List:

S.No.	COMPONENTS	MOC	OBSERVATION Complies/ Non Complies	OBSERVED BY (ENGINEERING) (SIGN/DATE)
1.	Control Box and Base unit	Stainless Steel, grade 304		
2.	Display unit	ABS Resin		
3.	Conveyor Belt	Urethane Material Belt		
4.	Conveyor Unit	Aluminium (alumite coating) and PP Resin		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



PROTOCOL CU	JM
REPORT No.:	

#### 8.4 Safety:

CHECKS	ACCEPTANCE CRITERIA	OBSERVATION Complies/ Non Complies	OBSERVED BY ENGINEERING (SIGN/DATE)
No Sharp Edges	Rounded Corners		
Motor	No open motor and no timing belt for safety and reduce accident of risk		
Electrical &	Safely enclosed control box and		
Electronic Guard	display unit. Proper wire earthing		
External	All external material used are of		
Components	stainless steel 304 and Food grade		

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL CU	M
REPORT No.:	

#### **8.5 UTILITIES PROVIDED:**

PARAMETERS	ACCEPTANCE CRITERIA	OBSERVATION COMPLIES/ NON COMPLIES	OBSERVED By (ENGINEERING) (SIGN/DATE)
Electricity	Voltage: AC100V-240V		
	(+10% / - 15%),		
	50-60 Hz 180VA		
Light Indication for	Shall be properly connected		
machine / instrument	and identified		
working Condition			

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



PROTOCOL CUM	I
REPORT No.:	

9.0	<b>REFERENCES:</b>
-----	--------------------

- Validation Master Plan
- Design Qualification Protocol Cum Report
- Instruction Manual
- P & ID
- Electrical Diagram

#### 10.0 DOCUMENTS TO BE ATTACHED:

- Instruction Manual
- Assembly Guide
- Dimension Drawing

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):



PROTOCOL CUM
REPORT No.:

<u> </u>	RMA DEVILS
14.0	CONCLUSION:
15.0	RECOMMENDATION:



PROTOCOL CUM REPORT No.:

#### **16.0 ABBREVIATIONS:**

cGMP : Current Good Manufacturing Practices

CWM : Check Weigher Machine

DQ : Design Qualification

QB : Quality block

IQ : Installation Qualification

mm : Millimetre

MOC : Material of Construction

QA : Quality Assurance

RH : Relative Humidity

Sr. : Serial No.

WHO : World Health Organization



PROTOCOL	CUM
REPORT No.	

17.0	PROTOCOL	POST	-APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			