

PROTOCOL No.:

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT

FOR

STIRRER

EQUIPMENT ID. No.	
LOCATION	Solution Preparation Room
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

CONTENTS

S.No.	TITLE	Page No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	Equipment Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8-11
9.0	References	12
10.0	Documents to be Attached	12
11.0	Deviation from Pre-Defined Specification, If Any	13
12.0	Change Control, If Any	13
13.0	Review (Inclusive of follow up action, If Any)	13
14.0	Conclusion	14
15.0	Recommendation	14
16.0	Abbreviations	15
17.0	Protocol Post Approval	16



PRO	TO	COL	No.:

_	^		1 DDD	~ T T A T
1.	.()	PRE –	APPK	OVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of Stirrer.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier

3.0 SCOPE:

- The Scope of Qualification Document is limited to the Installation Qualification of **Stirrer** (**Make:**) to be installed in **Solution Preparation Room**, **Coating area**.
- The equipment shall be operated under the dust free environment and conditions as per the cGMP requirements.



PROTOCOL No.:

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
	Initiation, Review, Approval, Authorization, and Compilation of the		
	Installation Qualification Protocol cum Report.		
	Co-ordination with Production and Engineering to carryout Installation		
Quality Assurance	Qualification.		
	Monitoring of Installation Qualification Activity.		
	Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		
	Review & Pre Approval of Installation Qualification Protocol cum Report.		
	To Co-ordinate and support for Execution of Qualification study as per		
Production	Protocol.		
	Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		
	Review & Pre Approval of Installation Qualification Protocol cum Report.		
	Co-ordination, Execution and technical support in Stirrer Installation		
Engineering	Qualification Activity.		
	Responsible for Trouble Shooting (if occurs during execution).		
	Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		



PROTOCOL No.:	PRO	TO	COL	No.:
---------------	------------	----	-----	------

5.0 EQUIPMENT DETAILS:

Equipment Name	Stirrer
Equipment ID.	
Manufacturer's Name	Techmach Engineering Works.
Model .No	GMP
Supplier's Name	Techmach Engineering Works.
Location of Installation	Solution Preparation Room

6.0 EQUIPMENT DESCRIPTION:

Stirrer is suitable for emulsifying, dispersing, mixing and comminuting of liquid to Liquid products. It is based on rotor- stator principle. It is available in plain as well as water jacketed model which are suitable for heat sensitive products.

Three way cock system for drainage & recirculation of liquids provided as standard. Extra discharge spout provided as a standard for viscous products.

Special design facilitates adjustment of the grinding gap by an exterior screw by means of handle even during operation.

Stirrer is an important step in pharmaceutical manufacturing process; this equipment is a self Contained & portable unit for the process of size reduction. It uses the principle of impact of air. The product is dropped axially from the hopper in a communication chamber where it comes in contact with blades rotating at high speed.

Operation:

Product is fed to the operating area of a rotor, having a speed of 2800 RPM by specially designed feed device. The product is processed by high shear, pressure & friction between two Phase, and also, which exerts their force on it by means of pressing & releasing action..



PROTOCOL No.:	PRO)TO	COL	No.:
---------------	-----	-----	-----	------

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document
- Piping and instrumentation diagram (P& ID)
- Technical specification of equipment
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



PRO	TO	COL	No.:

8.0 CRITICAL VAI	KIABLES	$1\mathbf{U}$	DE MET
------------------	---------	---------------	--------

8.1	Installation	Qualification	Checklist:

S.No.	Installation Check	Observation	Observed by (Engineering) Sign/ Date
1.	Check for the Dimensional accuracy		
2.	Check for the receipt of the consignment		
	in good condition		
3.	Check for any scratches on the machine		
	body		
4.	Check for the electrical panel. All		
	Electrical connections should be as per the		
	Circuit Diagram.		
5.	Check the Rotor Assembly Free		
	Movements		
6.	Check The Grease in the Bearing Housing		
7.	Check the Direction of Rotation		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



PR(OTO	COL	No.

8.2 Technical specification:

S.No.	Component	Loca	ation	Observation	Observed by Engineering (Sign/Date)
1.	Model.No	GMP			
2.	Capacity	Std			
3.	Main Motor		415 ,3Phase, 50 Hz Flange		
4.	FLP Starter	Make : HP : Relay :	700		
5.	Castor Wheel	Make : Size : Model :	Swift 65 x 25mm SSPU6525M		

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	•••••
	•••••
	Reviewed By (Manager QA) Sign/Date:
	-



PROTOCOL 1

8.3 MOC Verification List:

S.No.	Component	МОС	Observation	Observed by Engineering (Sign/Date)
1.	Rotor	SS316		
2.	Cap On Rotor	SS316		
3.	Center Bolt	SS316		
4.	Upper Stator	SS316		
5.	Lower Stator	SS316		
6.	Baffle	SS316		
7.	Body Cover	SS304		
8.	Top Cover	SS304		
9.	Motor Housing	CI		
10.	Base For Housing	CI		

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Danisana J Da
	Reviewed By
	(Manager QA)
	Sign/Date:



PROT	OCOL	No.:
-------------	------	------

8.4 SAFETY:

Critical variables	Acceptance criteria	Observation	Observed by Engineering (Sign/Date)
Mechanical	Mechanical guard for all rotating parts.		
Guard			
Joints	Welding of joints without any welding		
	burrs.		
Metal Parts	All the metal parts should be		
	properly grounded without any sharp		
	Edges.		
Leveling and	Equipment should be properly balanced &		
Balancing	leveled.		
Electrical	Electrical wiring should be as per		
Wiring	approved drawings.		
Noise Level	Below 80 db.		
Emergency	Provided easy access position.		
Switch			

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By
	(Manager QA) Sign/Date:



PRO	TO	COL	No.:
1110	\mathbf{I}	$\mathbf{c}\mathbf{c}\mathbf{L}$	1 1 U

9.0 REFERENCES:

The Principle Reference is the following:

- Validation Master Plan
- Schedule-M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Operation and Maintenance Manual.



PRO	TO	COL	No.:

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



PRO	TO	COL	No.:

14.0	CONCLUSION:
15.0	RECOMMENDATION:



PROTOCOL No.:

16.0 ABBREVIATIONS:

AC : Alternative Current

cGMP : current Good Manufacturing Practices

DQ : Design Qualification

Hz : Hertz

IQ : Installation Qualification

Ltd : Limited

mm : Millimetre

MOC : Material of Construction

No. : Number

QA : Quality Assurance

SOP : Standard Operating Procedure

SRR : Stirrer

Std : Standard

V : Volt

WHO : World Health Organization



DD		\sim	$\alpha \alpha$. T	TA 1	r	
PRI	D. I.					\mathbf{n}	•
PR(, ,	v	\mathbf{v}		Τ.	v	

17.0 POST-	APPRO	VAL:
------------	--------------	------

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER / EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			