

PROTOCOL No.:

S.No.	ITEM DESCRIPTION	PAGE No.
1.0	PROTOCOL APPROVAL	2
2.0	OVERVIEW:	3
2.1	Objective	3
2.2	Purpose	3
2.3	Scope	3
2.4	Responsibility	3-4
2.5	Execution Team	5
3.0	ACCEPTANCE CRITERIA	6
4.0	REVALIDATION CRITERIA	6
5.0	INSTALLATION QUALIFICATION PROCEDURE	7
5.1	Equipment Description	7-8
5.2	Instruction for Filling the Checklist	9
5.3	Installation Check-List	10
5.4	Identification of Major Components	11-14
5.5	Verification of Material of Construction	15-16
5.6	Identification of Supporting Utilities	17
5.7	Identification of Safety Feature(s)	18-19
5.8	Identification of Component to be calibrated	20
5.9	Identification of Standard Operating Procedure	21
5.10	Verification of Drawing and Documents.	22
5.11	Abbreviation	23
5.12	List of Annexure	24-25
5.13	Deficiency And Corrective Action(s) Report(s)	26
6.0	INSTALLATION QUALIFICATION FINAL REPORT	27
6.1	Summary	27
6.2	Conclusion	27
6.3	Final report approval	28



PROTOCOL No.:

1.0 PROTOCOL APPROVAL:

Signing of this approval page of Protocol indicates agreement with the qualification approach described in this document. If modification to the qualification approach becomes necessary, an addendum shall be prepared and approved. The protocol cannot be used for execution unless approved by the following signatories.

This Installation Qualification protocol of Bin blender has been reviewed and approved by the following signatories:

FUNCTION	NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE
PREPARED			QUALITY		
BY			ASSURANCE		
			QUALITY		
REVIEWED			ASSURANCE		
BY			ENGINEERING		
			PRODUCTION		
			HEAD		
APPROVED			OPERATION		
BY			QUALITY		
			ASSURANCE		



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

BIN BLENDER

PROTOCOL No.:

2.0 OVERVIEW:

2.1 **OBJECTIVE:**

The objective of developing and executing this protocol is to collect sufficient data pertaining to the Bin blender and define the qualification requirements and acceptance criteria for the unit. Successful completion of these qualification requirements will provide assurance that the Bin blender was installed as required in area Blender 1200 ltr.

2.2 PURPOSE:

The purpose of this protocol is to establish documentary evidence to ensure that the Bin blender received matches the Design specification and also to ensure that it is properly and safely installed.

2.3 SCOPE:

This Protocol is applicable to installation of Bin blender in blender 1200 ltr. area of the manufacturing facility.

2.4 RESPONSIBILITY:

In accordance with protocol, following functions shall be responsible for the qualification of system.

Execution Team (Comprising members from Production, Engineering and Quality Assurance) and their responsibilities are following:

- > Prepares the qualification protocol.
- Ensures that the protocol is in compliance with current policies and procedures on system Qualification.
- ➤ Distributes the finalized protocol for review and approval signatures.
- > Execution of Qualification protocol.
- > Review of protocol, the completed qualification data package, and the final report.
- ➤ The installation checks, operational checks, calibration, SOP identification, identification features, identification of utility supply shall be carried out by engineering persons
- ➤ The production operator / supervisor shall carry out the cleaning and operation of machine.

Head – Production/ Engineering:

Review of protocol, the completed qualification data package, and the final report.



PROTOCOL No.:

> Assist in the resolution of validation deficiencies.

Head – Operation and Quality Assurance:

> Review and approval of protocol, the completed qualification data package, and the final report.



PROTOCOL No.:

2.5 EXECUTION TEAM:

The satisfactory installation of the Bin blender shall be verified by executing the qualification studies described in this protocol. The successfully executed protocol documents that the Bin blender is installed satisfactorily.

Execution team is responsible for the execution of installation qualification of Bin blender and Execution team comprises of:

NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE



PROTOCOL No.:

3.0 ACCEPTANCE CRITERIA:

- 3.1 The Bin blender shall meet the system description given in design specification.
- 3.2 The Bin blender shall meet with the acceptance criteria mentioned under the topic "Identification of major components"
- 3.3 All material of constructions of the contact parts to be checked as per the specifications.

4.0 REVALIDATION CRITERIA:

The machine has to be revalidated if

- There are any major changes, which affect the performance of the equipment.
- After major breakdown, maintenance is carried out.
- As per revalidation date and schedule.

5.0 INSTALLATION QUALIFICATION PROCEDURE

5.1 EQUIPMENT DESCRIPTION:

Equipment Name	:	Bin blender
Supplier / Manufacturer	:	
Capacity	:	1200 L / 600 L
Serial No.	:	
Location	:	Blender-1200 Ltr.

Brief Description:

GMP model Bin blender is unique, versatile equipment used for lubricating/ blending the granules/ powder.

The equipment comprises main SS cladded column, drive assembly, bearing housing, arm assembly, hydraulic cylinder & bin.

The main column is sandwiched between floors & slab. The double acting hydraulic cylinder is located centrally inside the column & bearing housing is mounted on hydraulic cylinder. Adapting this double acting hydraulic cylinder the bin can lift to & lower down to discharge the product after blending operation.



PROTOCOL No.:

The main shaft i.e. drive shaft is located in the bearing housing, at rear end of drive shaft the direct mounting inline helical gear box of/ Siemens make is fixed & the motor is directly fastened on the gear box. Because of this drive assembly the chain sprocket & V belt pulley design is discarded & it saves the unwanted lubrication & frictional loss. At the other end i.e. front side of drive shaft the arm assembly is located where blender bin can easily be engaged & dis-engaged.

The prime mover will be coupled directly with in line helical gear box. The output shaft of gear box will be connected to blender drive shaft. By this coupling the blender output RPM will be achieved 5-10 RPM.

The drive assembly is located inside the column & front opening of column is covered with nylon belt by which cGMP factor is maintained.

The arm assembly is provided with gate & locking bolt & wheel type nut. By maintaining the required height & proper level of the arm both bins can be slide easily & hold inside the arm with the help of the gate locking arrangement.

The main panel is located at service floor & all the related cables are routed through slab & column from main panel to operator panel. The operator panel is provided on machine column for easy approachability of operation.

The safety guards are provided around the blender with safety limit switch. The acting hydraulic cylinder is unique feature of this equipment & pilot operated anti-burst, non-return valve provided on cylinder port is a safety factor of this equipment. The power pack enclosure having hydraulic components & motor will be located inside the mast.



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

BIN BLENDER

PROTOCOL No.:

5.2 INSTRUCTION FOR FILLING THE CHECKLIST:

- 5.2.1 In case of identification of major component actual observation should be written in specified location.
- 5.2.2 In case of the compliance of the test actual observation should be written in specified location.
- 5.2.3 For identification of utilities actual observation should be written in specified location.
- 5.2.4 Give the detailed information in the summary and conclusion part of the installation qualification report.
- 5.2.5 Actual observation of the component should be written in specified location.
- 5.2.6 Whichever column is blank or not used 'NA' shall be used.



INSTALLATION QUALIFICATION PROTOCOL CUM **REPORT FOR**

BIN BLENDER

P	RC	T	O	C	OI		١o.	:
---	----	---	---	---	----	--	-----	---

INSTALLATION CHECKLIST: 5.3

Installation checklist is as follows:

S.No.	Statement	Method of verification	Actual observation	Checked By Sign/Date
1.	Verify the purchase order.	Physically		
2.	Verify that the "As Built" drawing is complete and represents the design concept.	Physically		
3.	Verify that major components are securely anchored and shock proof.	Physically		
4.	Verify that there is no observable physical damage.	Physically		
5.	Verify that there is sufficient room provided for servicing.	Physically		
6.	Verify that all piping and electrical connections are done according to the drawings.	Physically		
7.	All access ports are examined and cleared of any debris.	Physically		
8.	Safe electrical connections.	Physically		
9.	Wiring diagram affixed to inside section of control panel.	Physically		
10.	Equipment identification nameplate visible.	Physically		
11.	Units installed on foundation are secure in place as per manufacturer's recommendations.	Physically		

Remark:	 	 	 _
110111111111			

Reviewed by (Sign/Date)



PROTOCOL No.:

5.4 IDENTIFICATION OF MAJOR COMPONENTS:

Describe each critical component and check them and fill the inspection checklist.

System Components	Design	n Specification	Method of Verification	Observation	Verified By Sign/Date
	Name	Bin blender- 1200/600 ltrs.	Verified with name plate		
Equipment Description	Make	SAAN Engineers Pvt. Ltd.	Verified with name plate		
•	Model	BB-1200/600 Ltrs.	Verified with name plate		
	Sr. No.	012/14-2015	Verified with name plate		
	Dimension (Supporting main column)	600 x 900 x 3300 mm Ht.	Physically by measurement/ Technical Certificate		
	Location	Blender 1200 Ltr.	Visually /physically		
Gear Box	Make	Siemens	Visually /physically		
	Spec.	Model- K-108 Ratio- 138.87:1	Visually /physically		
Motor For Blending	Make	Hindustan	Visually /physically		
	Spec.	7.5 HP/ 5.5 KW, 1450 RPM, Non- FLP	Visually /physically		
	Sr. No.	1114M489018	Visually /physically		
Motor For Lifting	Make	НММ	Visually /physically		
	Spec.	2 HP, 1420 RPM, 3 Ph, TEFC	Visually /physically		
	Sr. No.	1014M483624	Visually /physically		
Proximity Sensor	Make	Electroquip	Visually /physically		
	Spec.	PNP- 24 VDC/18	Visually /physically		
Hydraulic	Make	Rexroth	Visually /physically		



PROTOCOL No.:

Pump			Visually	
rump	Spec.	Model- 6cc/Rev	/physically	
TT 1 1'.			Visually	
Hydraulic	Make	Rexroth	/physically	
Solenoid		Model-	Visually	-
Valve	Spec.	4WE6E62EG24N9K	/physically	
	Spec.	4 W E0E02E024N7K	physically	
171			Visually	
Flow Control	Make	Shakti	/physically	
			Visually	+
Valve	Spec.	SVR-12	/physically	
Classic Wales			Physically/	
Check Valve	Make	Integrated	Test	
	TVICKE	integrated	Certificate	
			Physically/	+
	Spec.	4ck-30	Test	
	~ P~~.	ION 50	Certificate	
Dunggaran			Visually	
Pressure	Make Shreeji		/physically	
Gauge		Model- 0- 280 Kg/	Visually	1
Spec.		Cm ²	/physically	
Duogguno			Visually	
Pressure Relief Valve	Make	Prism	/physically	
Kellel Valve			Physically/	1
	Spec.	Model- 06- 200 BAR	Test	
	Spec.	1,10 de 1 00 200 B111t	Certificate	
Power Panel		Floor- mounted type	Visually	
1 Owel 1 allei	Description	located on service	/physically	
	Description	floor	1 3 3	
		Mains ON/ OFF	Visually	_
		Switch,	/physically	
		MCB,	physically	
	Parts	Indication Lamp (R,		
	Tarts	Y, B),		
		SMPS,		
		AC Drive (VFD)		
SMPS	~	,	Visually	
SIMILS	Spec.	24 Volts DC	/physically	
VFD			Visually	
VLD	Make	Mitsubishi	/physically	
				-
	Spec.	FRD-740-120EC	Visually	
	1		/physically	
Operating Panel		ON/ OFF Selector	Visually	
		Switch,	/physically	
	Parts	Enable/disable		
		Selector switch,		
		UP/DOWN Switch,		
		Emergency Switch,		



PROTOCO	L No.:
---------	--------

RUN/STOP Switch,		
Speed regulating		
rotary Switch,		
VFD fault Hooter		

Remark:	 	 	 	

Reviewed by (Sign/Date)



PROTOCOL No.:

VERIFICATION OF MATERIAL OF CONSTRUCTION: should be verified by test certificates of respective material apart from that SS material should be verified by molybdenum kit in absence of test certificate.

Name of Components	Material of Construction	Method of Verification	Observation	Checked By Sign/Date
Side covers Guards &	SS 304	Molybdenum		
paneling.		kit/ Test		
		Certificate		
Bin	SS 316	Molybdenum		
		kit/ Test		
		Certificate		
Man way Cover	SS 316	Molybdenum		
_		kit/ Test		
		Certificate		
Discharge Valve	SS 316	Molybdenum		
		kit/ Test		
		Certificate		
Charging Nozzle and	SS 316	Molybdenum		
Dummy		kit/ Test		
		Certificate		
Air Vent Nozzle and	SS 316	Molybdenum		
Dummy		kit/ Test		
		Certificate		
Main Column	MS with SS 304	Molybdenum		
Widin Column	cladded.	kit/ Test		
		Certificate		
Arm Assembly	SS 304.	Molybdenum		
7 Hill 7 Assembly	BB 304.	kit/ Test		
		Certificate		
Main Shaft	En – 8 Precision			
Walli Shart	Lii – 6 i iccision	Physically/ Test		
		Certificate		
Support Pendent	MS Painted	Physically		
Guide Roller	MS Painted	Physically		
Carriage Assembly	MS Painted	Physically		
Carriage Rollers	MS Plated	Physically		



PROTOCOL No.:

Gear Box Mounting Plate	MS painted	Physically	
Safety Railing	SS 304	Molybdenum	
		kit/ Test	
		Certificate	
Power Panel (Main Panel)	MS Powder coated	Physically	
Control Panel (SS 304	Molybdenum	
Operation)		kit/ Test	
		Certificate	
Power pack Sump	MS Powder coated	Physically	
Power pack Enclosure	MS Powder coated	Physically	
Gasket	Food grade silicone rubber	Test Certificate	

Remark:	 	 	

Reviewed by (Sign/Date)



PROTOCOL No.	PRO	TO	COI	No.
--------------	------------	----	-----	-----

5.6 IDENTIFICATION OF SUPPORTING UTILITIES:

Utility	Method of verification	Observation	Checked by Sign/ Date
Electricity: 3 phase, $415 \pm 5\%$ V			
AC, $50 \text{ Hz} \pm 5\%$ supply with	Physically		
neutral and proper earthing			
Compressed Air:	Dharainallar		
5-6 Kg/Cm ²	Physically		

Remark:		 	 	
Reviewed	by (Sign/Date)			

5.7 IDENTIFICATION OF SAFETY FEATURES: Identify and record the safety features (if any) and their function in following tables:

Safety Features Description	Function	Method of Verification	Observation	Checked By Sign/ Date
Machine emergency stop	To stop machine immediately in case of emergency	Physically		
Safety guard (Manual) for moving blender & acting as a jumper for earth continuity	For equipment & operation safety	Physically		
Up proximity switch	To stop the machine at high reach	Physically		



PROTOCOL No.:

Down proximity switch	To limit the minimum lift & to perform blending. Machine does not start if it is in down position.	Physically	
	To stop the blender bin at	Physically	
Position proxy	its home position after		
	blending operation gets		
	over		
Anti burst	To avoid sudden fall due	Physically	
POC non			
returnable	to hydraulic failure		
valve			
	1) To protect the blender	Physically	
Variable	motor against over load		
frequency	2) To select/ change the		
drive	blending RPM		
	3) For soft start/ stop		
Limit switches	For access safety guard to	Physically	
Emili switches	shut- off the system		
Motor		Physically	
overload relay	For motor safety/		
(for lifting	protection		
motor)			

Remark:			 	
Reviewed	l by (Sign/Dat	re)		



PROTOCOL No.:

5.8 IDENTIFICATION OF COMPONENT TO BE CALIBRATED:

Name of Components	Range	Make	ID	Location	Identified By Sign/Date		
					<u> </u>		
Remark:							

Nemark.	
Reviewed	by (Sign/Date)



PR	OT	\mathbf{O}	COL	No	.:
PΚ	UΙ	UU	JUL	/ INO.	.:

5.9 IDENTIFICATION OF STANDARD OPERATING PROCEDURE (SOP):

The following Standard Operating Procedures were identified as important for effective performance of Bin blender.

S.No.	SOP TITLE	IDENTIFIED BY	DATE
Remark:			

Reviewed by (Sign/Date)



P	R	O	\mathbf{T}	O	\mathbf{C}	O	T.	N	n	•
	7.	v	_	v	•	v	_	T 4	v	

5.10 VERIFICATION OF DRAWING AND DOCUMENTS:

Following documents are reviewed and attached as listed below:

S.No.	DRAWING AND DOCUMENT DETAIL	CHECKED BY (SIGN)	DATE				
Remark:							
Reviewe	ed by (Sign/Date)						



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

BIN BLENDER

PROTOCOL No.:

5.11 Abbreviation

MOC: Material of Construction

SS: Stainless Steel

RPM: Revolution per minute

AC: Alternative current

MS: Mild steel

cGMP: Current good manufacturing practice

PO: Purchase order



	_				
\mathbf{p}	4 Y I '	1 W	'/ NI	No	•
1 1/		W.	λL		• •

5.12 LIST OF ANNEXURES:

Annexure No.	Document Title
I	
ss (if any):	
y & Date:	Verified By & Date:



PROTOCOL No.:

5.13	DEFICIENCY	AND CORRECTIV	VE ACTION (S) I	REPORT (S):
------	------------	---------------	-----------------	-------------

Following	deficiency	was '	verified	and	corrective	actions	taken	in	consultation	with	the
Engineerir	ng Departme	ent.									

Description of deficiency:

Corrective action(s) taken:

Deviation accepted by (Sign/Date)

Deviation Approved by (Sign/Date)



PROTOCOL No.:

6.0	INSTALLATION QUALIFICATION FINAL REPORT:
-----	--

6.1 SUMMARY:

6.2 CONCLUSION:

Prepared By Sign/ Date

Checked By Sign/ Date



PROTOCOL No.:

6.3 FINAL REPORT APPROVAL:

It has been verified that all tests required by this protocol are completed, reconciled and attached to this protocol or included in the qualification summary report. Verified that all amendments and discrepancies are documented, approved and attached to this protocol. If applicable signature in the block below indicates that all items in this qualification report of Bin blender have been reviewed and found to be acceptable and that all variations or discrepancies have been satisfactorily resolved.

FUNCTION	NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE
			QUALITY ASSURANCE		
REVIEWED BY			ENGINEERING		
			PRODUCTION		
APPROVED			HEAD OPERATION		
BY			QUALITY ASSURANCE		