

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

EQUIPMENT ID NO.	• • • • • • • • • • • • • • • • • • • •
AREA	·
MAKE	: SOLACE ENGINEER(MKTG.) PVT. LTD
EQUIPMENT NAME	: AUTOCOATER 66"
PROTOCOL NO.	:

The purpose of this document is to qualify the PLC SYSTEM FOR AUTO COATER 66 and its control systems.

This document provides evidence that the PLC system is installed according to design specification, and operates as per design specification and complies with that standard operating practice and thus meets the cGMP obligation.

PROTOCOL PRE-APPROVAL PAGE

Signing of this approval page of protocol No. indicates agreement with the qualification approach described in this document. Modifications to the qualification approach become necessary, an addendum shall be prepared and approved. The protocol cannot be used for execution unless approved by the following authorities.

Name and Designation of Authorized Person	Signature	Date
Performed by:		
PROJECT ENGINEER		
Reviewed by:		
ENGINEERING		
Approved by:		
Q.A		



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

TABLE OF CONTENTS

1.0	DOCUMENT REVISION HISTORY	4
1.1	GLOSSARY/ DEFINITIONS	
2.0	GENERAL	5
2.1	OBJECTIVE	5
2.2	SCOPE	5
2.3	REFERENCES	5
3.0	EQUIPMENT / SYSTEM ARCHITECTURE	6
3.1	DESIGN DOCUMENTS	7
3.2	TEST QUALIFICATION INSTRUMENTS	7
4.0	EXECUTION	
4.1	GENERAL	
4.2	IDENTIFICATION OF PERFORMERS AND EXECUTOR	
5.0	PURPOSE OF THE INSTALLATION QUALIFICATION	
6.0	CONTENTS OF THE INSTALLATION QUALIFICATION	9
7.0	STRUCTURE AND PROCEDURE OF THE INSTALLATION QUALIFICATION TESTS	10
8.0	CONDITION OF AUTOCOATER 66" BEFORE INSTALLATION QUALIFICATION TESTS	
9.0	OVERVIEW OF THE INSTALLATION QUALIFICATION TESTS	
10.0	REVIEW SUMMARY	12



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:

Test specification: Installation Qualification **References:** General Principles of PLC Validation

1.0 DOCUMENT REVISION HISTORY

Version No.	Reason for Revision	Status	Approval Date
1.0	First Version	Approved	

1.1 GLOSSARY/ DEFINITIONS

PLC	Programmable Logic Controller
HMI	Human Machine Interface
OIT	Operator Interface Terminal
NA	Not Applicable
GUI	Graphical User Interface
PC	Personal Computer
IQ	Installation Qualification
OQ	Operational Qualification
LED	Light Emitting Diode
CPU	Central Processing Unit
SOP	Standard Operating Procedure
ID	Identification



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:

Test specification: Installation Qualification **References:** General Principles of PLC Validation

2.0 GENERAL

2.1 OBJECTIVE

The objective of developing and executing this protocol is to collect sufficient data pertaining to the Autocoater 66" and define the qualification requirements and acceptance criteria for the same. Successful completion of these qualification requirements will provide assurance that the PLC of Autocoater 66" is installed and adheres to the specified design and that the system is installed according to the customary regulations and recommendations and meets Installation requirements.

2.2 SCOPE

The qualification study shall be performed to the Autocoater 66".

This Protocol shall define the test procedures, documentation, references and acceptance criteria to establish that the Autocoater 66" is installed as intended and is in accordance to the directives from the manufacturer/supplier of the Autocoater 66".

Subsequently on the fulfillment of the Installation Qualification validation shall include the associated interfacing hardware and software.

2.3 REFERENCES

The Publications listed below form part of this protocol. Each publication shall be the latest revision and addendum in effect on the date this protocol is approved for execution unless noted otherwise. Expect as modified by the requirements specified herein or the details of the drawings, work included in this protocol shall conform to the applicable provision of these publications.

- 1. 21 CFR 210 Code of Federal Regulations; Current Good Manufacturing Practice in Manufacturing, Processing, Packing or Holding of Drugs
- 2. 21 CFR 210 Code of Federal Regulations; Current Good Manufacturing Practice for Finished Pharmaceuticals
- 3. GAMP 5 Good Automated Manufacturing Practice; Version 5.0



QUALITY ASSURANCE DEPARTMENT


INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:

Test specification: Installation Qualification **References:** General Principles of PLC Validation

3.0 EQUIPMENT / SYSTEM ARCHITECTURE

System Architecture:



MITSUBAC 19/3M Comm. Cable



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:

Test specification: Installation Qualification **References:** General Principles of PLC Validation

3.1 DESIGN DOCUMENTS

Design requirements and sequence of operation are based on the following documentation:

- System architecture diagram, along with a complete hardware listing of the components supplied with the PLC wiring Diagram (if not listed on the architecture diagrams).
- System Operation Manuals & Guides.
- Communication cables directly interfacing with the system.

3.2 TEST QUALIFICATION INSTRUMENTS

To execute this protocol, the following will be needed by the executor: Standard devices (used for reference readings) calibration certificates shall be provided.

Multimeter - 600 volts maximum, 10 amperes maximum.

The above test instruments should have valid calibration on the date of report execution and validity certificate to that effect should be available and traceable to National standard.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:	
Test specification: Installation Qualification	
References: General Principles of PLC Validation	

4.0 EXECUTION

4.1 GENERAL

The satisfactory installation and integration of the Autocoater 66" shall be verified by executing the qualification studies described in this protocol. Successfully executed protocol documents that the PLC of Autocoater 66" is installed and satisfactorily integrated.

4.2 IDENTIFICATION OF PERFORMERS AND EXECUTOR

All Performers involved in this protocol execution are to sign within the prescribed format given below:

Name	Designation	Signature	Initial	Date



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

-		112		
ı	ii.	г	а	۰

Test specification: Installation Qualification **References:** General Principles of PLC Validation

5.0 PURPOSE OF THE INSTALLATION QUALIFICATION

6.0 CONTENTS OF THE INSTALLATION QUALIFICATION

In order to guarantee that the Autocoater 66"corresponds to the specified design, the following items shall be checked:

- Check for the PLC installed system details
- Check if the Documents to be delivered are available, readable and complete.
- Check for the installed system Hardware components
- Check for the Communication Cables
- Check for the Power Utility of System
- Check for the User/access levels
- Check for the Software Backup and Configuration
- Check for the General System Inspection for the Control Panel



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:

Test specification: Installation Qualification **References:** General Principles of PLC Validation

7.0 STRUCTURE AND PROCEDURE OF THE INSTALLATION QUALIFICATION TESTS

The individual tests consist of the following two elements:

- a) Test procedure sheet.
- b) Test result sheets and Annexure for each individual test (dependent on the respective test).

The Test Specification of the individual IQ tests is structured as follows:

- Designation of each test by a **Title**.
- The section **Purpose** describes background or aim of the test.
- The sections **Tools/reference documents** specify tools or documents required for the test.
- **Prerequisites** define the necessary test conditions or preparations.
- The section **Test procedure** describes step by step the actions to be performed by the executor/performer.
- The section **Acceptance criteria** defines the set of expected results that shall be met for the test to be passed.
- The section **Actual result meets acceptance criteria** must be filled out and signed by the executor/performer and a **witness** or **approval** person from the customer.

Comments/Deviations are noted by the executor/performer if the test can't be carried out in the prescribed way or the expected result was not met.

- The section **Appendices** is used to support the test sheets.

8.0 CONDITION OF AUTOCOATER 66" BEFORE INSTALLATION QUALIFICATION TESTS

The following conditions have to be fulfilled before carrying out the IQ tests:

- The installation of the System must be completed.
- The system marking (Tag No., cable No.) must be correctly executed.
- The manufacturer Manuals must be completely filled and available.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:

Test specification: Installation Qualification **References:** General Principles of PLC Validation

9.0 OVERVIEW OF THE INSTALLATION QUALIFICATION TESTS

The above-described content of the IQ is divided into the following tests:

Test No.	Title	Test purpose	Test Performed by (Date/ Sign)
	Installed System details	Identification of the system to be validated	
	Documents	Check for availability of master documents.	
	Hardware components	Check for system associated hardware components	
	Communication Cables	Check for Communication Cables Details	
	Power Utility	Check for Power Utility Details	
	User/access levels	Check for available User/access levels	
	Software Backup and Configuration	Check for the Software Backup and Configuration	
	General System Inspection for Control Panel	Check for General System Inspection for Control Panel	

The overview of the IQ can also be taken as a check list for the state of test execution.

The Installation Qualification is successfully completed, if the results of all above mentioned IQ test items meet the acceptance criteria.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

т	п.	4	1	
				۰

Test specification: Installation Qualification **References: General Principles of PLC Validation**

10.0 REVIEW SUMMARY

The review summary has to be filled out after carrying all installation qualification tests. Possible corrective actions or differences from the test protocols have to be recorded.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

		_		
1	r÷	11	ച	

Test IQ 1: Installed System Details

Purpose:

This test sheet of the IQ is intended to describe which and what system is being validated.

Tools/ reference documents:

Nil

Prerequisites:

Nil

Test procedure:

- Confirm the identification tag No., supplier, model No., location of the system
- Record the parameters in the test sheet with verification source.



QUALITY ASSURANCE DEPARTMENT

Title:	
	Test result sheet: Installed System Details

Description	Specified As	As Observed	Verification Source	Discrepancy? (Yes/No)	Acceptable? (Yes/No)
System Name	Autocoater 66"				
ID No.					
Area					
Manufacturer / Supplier	SOLACE Engineers (MKTG.) Pvt. Ltd.				



QUALITY ASSURANCE DEPARTMENT

Acceptance criteria: - Data recorded from the name tag plates/room plates shall match with the data specified in test data table.						
Actual result meets accept (Yes/No)	ance criteria:					
Tests performed at:	Verified By	Company/ Dept.	Date	Sign		
Tests performed at:	Checked By	Company/ Dept.	Date	Sign		
Comments/ deviations:						
Appendix No :						
••						



QUALITY ASSURANCE DEPARTMENT

D*41				
`itle:	Т	Cest IQ 2 : Documen	its	
Purpose: Check that the d	ocuments listed in the following	ng table are available	e, readable and complete.	
Tools/ referenc Nil	documents:			
Prerequisites: Nil				
Test procedure Check that the Check that the	e documents to deliver, listed e documents are readable and	in the test result shee complete.	et: " Documents" are ava	ailable.



QUALITY ASSURANCE DEPARTMENT

Title:	
	Test result sheet: Documents

Document /Software name	Title/Make	Document/Software version or ID-No.	Document/Software present, readable and complete (Yes/No)
Wiring Drawing	Electrical Drawing of Autocoater-66		
Operational Manual	Operational Manual		



QUALITY ASSURANCE DEPARTMENT

Actual result meets acceptance criteria: (Yes/No) Tests performed at:			'Documents'' (next page	are available	z, readable and comple	
Tests performed at: Verified By Company/ Dept. Date Sign		tance criteria:				
Tests performed at: Checked By Company/ Dept. Date Sign Comments/ deviations:		-				
Comments/ deviations:	Tests performed at:	Verified By	Company/ Dept.	Date	Sign	
Comments/ deviations:	Tests performed at	Checked By	Company/ Dept	Date	Sign	
	resis performed at.	Checked By	Сотрану/ Берг.	Date	Sign	
ppendix No :	Comments/ deviations:					
ppendix No :						
	ppendix No :					



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

т	п•	4	1	

Test IQ 3 : System Hardware Components

Purpose:

To verify Physical system installation with system documents.

Tools/ reference documents:

Nil

Prerequisites:

Nil

Test procedure:

- Verify the installed system by visual inspection and record the relevant details of the individual hardware components.
- Identify all components model number, quantities and document the same.



Tests performed at:

Checked By

Company/ Dept.

Date

Sign

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

		, 2011221		KOTOCOL OF T		011110100011	1211 00
Title: Test IQ 3: System Hardware Components							
Component Description	Manufa Specifi		Actua	l Observation	Dis	crepancy?(Y es/No)	Acceptable?(Yes/No)
				PLC			
Manufacturer / Supplier	Mitsubishi						
Equipment ID/Model No.							
Quantity (No)	01						
Equipment ID/Model No.							
Quantity (No)	01						
Equipment ID/Model No.							
Quantity (No)	01						
Equipment ID/Model No.							
Quantity (No)	01						
	•			HMI		<u>'</u>	
Manufacturer / Supplier	Mitsubishi						
Model No.	10.4" CTS						
Quantity (No)	01						
				SMPS			
Manufacturer / Supplier	Siemens or E	Equivalent					
Quantity (No)	02						
Acceptance criteria: - Physical installation of the system shall be verified and details shall be recorded. Model number and quantity of the system component shall match with the physical system installation.							
Actual result m (Yes/No)	eets acceptanc	ce criteria:					
				I a		-	Ta:
Tests performe	a at:	Verified By	1	Company/ Dept		Date	Sign



QUALITY ASSURANCE DEPARTMENT

22,					Le l'on he loe	• •
Component Description	Manufa Specifi	cturer cation	Actua	l Observation	Discrepancy?(es/No)	Y Acceptable?(Yes/No)
Comments/ devi	ations:	<u> </u>		-	<u> </u>	
Appendix No : _	_					



QUALITY ASSURANCE DEPARTMENT

Purpose: To Verify the communication cables used for interfacing between system components. Flools/ reference documents: Nil Fererequisites: Nil Fest procedure: Verify model/catalogue numbers and connectivity of the cables.	Title:	Test IQ 4 : Communication Cables
Prerequisites: Nil Fest procedure:		nication cables used for interfacing between system components.
Vil Cest procedure:		uments:
Fest procedure: Verify model/catalogue numbers and connectivity of the cables.	Prerequisites: Nil	
	Γest procedure: Verify model/cata	logue numbers and connectivity of the cables.



QUALITY ASSURANCE DEPARTMENT

Title:	
	Test result sheet: Communication Cables

Source	Destination	Make/Type	Actual Observation	Discrepancy?(Yes/No)	Acceptable?(Yes/No)
PLC	НМІ				
НМІ	Printer				



QUALITY ASSURANCE DEPARTMENT

Acceptance criteria: - Details of the communication cables used for the system shall be identified.					
Actual result meets accep (Yes/No)	tance criteria:				
Tests performed at:	Verified By	Company/ Dept.	Date	Sign	
Tests performed ut.	vermed by	сотрану вери	Bute	- Joign	
Tests performed at:	Checked By	Company/ Dept.	Date	Sign	
Comments/ deviations:					
Appendix No :					



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

n	٠,	41		
1	lir	ш	Δ	٠
	•			

Test IQ 5: Power Utility

Purpose:

To verify that the electrical utilities are installed and are available as specified.

Tools/ reference documents:

Digital Multimeter

Prerequisites:

Nil

Test procedure:

- Power on the system and put the multimeter in AC/DC voltage measurement range and measure the voltage at terminal end. Note down the voltage reading in the test data sheet. Repeat above step for all system modules those are separately powered.



QUALITY ASSURANCE DEPARTMENT

Title:	
	Test result sheet: Power Utility

Description	Specified Range	Measurement Results	Within Range? (Yes/No)	Discrepancy? Yes/No)
		PLC System		
Voltage	24 V DC (± 2V)			
		HMI		
Voltage	24 V DC (± 2V)			

Title:	
	Test Instrument Used

Test Instrument	Manufacturer	Tag number	Calibrated Date	Calibration Due Date
Digital Multimeter				



QUALITY ASSURANCE DEPARTMENT

(Yes/No) Tests performed at: Verified By Company/ Dept. Date Sign Tests performed at: Checked By Company/ Dept. Date Sign Comments/ deviations: Appendix No :	Tests performed at: Verified By Company/ Dept. Date Sign Tests performed at: Checked By Company/ Dept. Date Sign Comments/ deviations:	Actual result meets accept	ance criteria:			
Tests performed at: Checked By Company/ Dept. Date Sign Comments/ deviations:	Tests performed at: Checked By Company/ Dept. Date Sign Comments/ deviations:	(Yes/No)				
Comments/ deviations:	Comments/ deviations:	Tests performed at:	Verified By	Company/ Dept.	Date	Sign
Comments/ deviations:	Comments/ deviations:	Tests performed at:	Checked By	Company/ Dept.	Date	Sign
		1		1 3 1		5
Appendix No :	Appendix No :	Comments/ deviations:		•		-
Appendix No :	Appendix No :					
Appendix No :	Appendix No :					
Appendix No :	Appendix No :					
Appendix No :	Appendix No :					
		Appendix No :				



QUALITY ASSURANCE DEPARTMENT

INSTALL	ATION QUALIFICATION I	PROTOCOL OF PLC F	OR AUTOCOATER	56"
Fitle:	Test IO 6 : Use	rs/ Access Availability	V	
	2000 2 4 0 0 0 0 0	10, 110000 11, 4114	,	
Purpose: Γο verify availability of us	ers those can access to syste	em for logged data files	S.	
Tools/ reference docume Nil	ents:			
Prerequisites: Nil				
Test procedure: - Run the System Check & list out the a	vailable users in system.			



QUALITY ASSURANCE DEPARTMENT

Users List	Us	ser Level	Available? (Y/N)		screpancy? (Yes/No)	Acceptable? (Yes/No
Operator]	Level 1				
Supervisor]	Level 2				
Master]	Level 3				
		ata files.				
Actual result mee	ets accept					
			Company/ D	Dept.	Date	Sign
(Yes/No)	at:	ance criteria:	Company/ D Company/ D		Date Date	Sign Sign



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:

Test IQ 7: Software Backup and Configuration

Purpose:

To verify availability of Customized application Backup and Configuration.

Tools/ reference documents:

Nil

Prerequisites:

Nil

Test procedure:

- Take the PLC backup.
- Scan the backup copy for viruses using the most current vendor or client-supplied virus detection utility.
 Or
- Ensure availability of willingness letter given by system supplier.
- Ensure availability of hard copy of Program Backup.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:	
	Test result sheet: Software Backup and Configuration

Application Software Name	Application software version	Backup Available? (Yes/No)	Discrepancy? (Yes/No)	Acceptable? (Yes/No)
Gx Developer				

OR

Description	Specified As	As Observed (Yes/No)	Discrepancy? (Yes/No)
Willingness letter availability	Willingness letter should available.		

OR

Description	Specified As	As Observed (Yes/No)	Discrepancy? (Yes/No)
Hardcopy of Program Backup	Hardcopy of Program Backup should available.		



QUALITY ASSURANCE DEPARTMENT

Acceptance criteria: • PLC Program backup sl	nall ha readahla in wali	I defined application soft	ware version		
OR	nan be readable in wen	i defined application soft	wate version.		
• Willingness Letter Shal	l be available.				
ORHardcopy of Program B	Sackup Shall be availah	ole.			
Actual result meets accep					
(Yes/No)	unce criteria.				
Tests performed at:	Verified By	Company/ Dept.	Date	Sign	
	vermed by	· ·	Dute	Digit	
Tests performed at:	Checked By	Company/ Dept.	Date	Sign	
Tests performed at:	Спескей Бу	Company/ Dept.	Date	Sign	
Comments/ deviations:					
Comments/ deviations: Appendix No :					



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

1	٠.	4	١.	
			Δ	

Test IQ 8: General System Inspection For Control Panel

Purpose:

To Inspect the system for General Cleanliness and break-free wirings.

Tools/ reference documents:

Multimeter

Prerequisites:

Nil

Test procedure:

- Visually Inspect the Control Panel Cabinet for General Cleanliness.
- Search for any un-terminated or broken Wiring/Modules in Controller panel.
- Visually Inspect the Separation of Power and Signal cables.
 Verification of components such as Exhaust fans, Service lights, glands position, cables ferruling, tags for components.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

_				
1	ľi	tl	ما	٠

Test result sheet: General System Inspection For Control Panel

Procedures	Expected Result	Actual Observations	Discrepancy?(Yes/No)	Acceptable? (Yes/No)
Control Panel cabinet	It should be cleanliness and dust free			
Proper Wiring	It should not be un- terminated or broken wiring/modules			
Communication cables	It should be separate for Power and Signal Cables			
Exhaust Fan, Service Light, Glands Position	It should be available depending upon the Panel Design			
Earthing	Panel Earthing Should be made with proper Conductor and Voltage between Neutral And Earth should be less than 1volt			



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"					
Acceptance criteria: Cabinet must be Clean; then High voltage (i.e. > 440 V)	re shall not be any bro and Signal Cables mu	ken Wires/Modules. ust be separate			
Actual result meets accep	tance criteria:				
(Yes/No)					
Tests performed at:	Verified By	Company/ Dept.	Date	Sign	
Tests performed at:	Checked By	Company/ Dept.	Date	Sign	
Comments/ deviations:					
Appendix No :					
Аррении 110					



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

П	••	പ

INSTALLATION QUALIFICATION TEST STATUS

Test	Test Name		Fail	Discr	epancy Found
Number	Test Name	Pass	Fail	Yes	No
1	Installed System details				
2	Documents				
3	Hardware components				
4	Communication Cables				
5	Power Utility				
6	Users/ Access Availability				
7	Software Backup and Configuration				
8	General System Inspection for Control Panel				



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

7	п.		
1	ш	1	IΔ·

QUALIFICATION COMPLETION AND APPROVAL

Verified that all test cases required by this reports are completed, reconciled and attached to this report and are included in the Qualification summary report.

Signatures in the block below indicate that all items in this Installation Qualification have been reviewed and approved.

POST APPROVAL PAGE Name and Designation of Authorized Person Signature Date Performed by: M/s. PROJECT ENGINEER Reviewed by: M/s. ENGINEERING Reviewed by: M/s. PRODUCTION Approved by: M/s. Q.A



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL OF PLC FOR AUTOCOATER 66"

Title:

TERMINOLOGIES

A. Alarm

A device or function that signals the existence of an abnormal condition by means of an audible or visible discrete change, or both, intended to attract attention.

B. Control System

A system in which deliberate guidance or manipulation is used to achieve a prescribed value of a variable.

C. Interlock

An arrangement of signals, which perform a logical function in a control system.

D. LED

Light Emitting Diode. Status indicators available on the PLC modules to reflect the Input/output and processor status.

E. HMI

Human Machine Interface, which is used to interface the application program with Programmable Logic Controller.

F. CIQ

Control System Installation Qualification, which includes the static behaviour of the system.

G. NABL

National Accreditation Board for Testing and Calibration laboratories according to ISO 17025.

H. PLC

Programmable logic Controller, which is programmed, based on the system requirement by the software. After that whole system controls based on the PLC Commands.

I I/O

Input and Output signals of PLC system.

J. M/C

Machine.



QUALITY ASSURANCE DEPARTMENT

Title: SUPPORTING DOCUMENTS / APPENDICES					

S.No.	Description Of Attachment	Reference	Checked By / Date