

QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST			
<b>Department:</b> Quality Assurance	SOP No.:		
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:		
Supersedes: Nil	Review Date:		
Issue Date:	Page No.:		

### FACTORY ACCEPTANCE TEST

#### **FOR**

#### **AUTOCOATER WITH**

**INTERCHANGEABLE DRUMS 12" & 18"** 

DOCUMENT: .....

### TABLE OF CONTENTS

1.	PRE APPROVAL SHEET	3
2.	REVISION HISTORY	4
3.	SYSTEM INFORMATION	4
4.	INTRODUCTION & PURPOSE OF DOCUMENTS	5
4.1	WE ARE LIFE ENGINEERS	5
4.2	LET'S SAVE LIVES TOGETHER	5



QUALITY ASSURANCE DEPARTMENT

### FACTORY ACCEPTANCE TEST

THE TORT RECEIT THINKE TEX	,1
<b>Department:</b> Quality Assurance	SOP No.:
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	<b>Effective Date:</b>
Supersedes: Nil	Review Date:
Issue Date:	Page No.:

5. OBJECTIVE	5
6. SUMMARY	
7. VERIFICATION	
8. RESPONSIBILITIES	6
8.1 MANUFACTURER'S	6
8.2 CLIENT'S	6
9. SCHEMATIC DIAGRAM	7
10. SYSTEM DESCRIPTION	8
11. SYSTEM VERIFICATION	9
11.1PHYSICAL VERIFICATION	9
11.2DRAWING VERIFICATION	10
11.3ELECTRICAL COMPONENTS VERIFICATION	11
11.4PNEUMATIC COMPONENTS VERIFICATION	12
11.5BOUGHT OUT COMPONENTS VERIFICATION	13
12. MATERIAL OF CONSTRUCTION CERTIFICATE VERIFICATION	
13. TEST VERIFICATIONS	20
	20
13. TEST VERIFICATIONS	<b>20</b> 20
13.1EQUIPMENT DIMENSION VERIFICATION	<b>20</b> 202020
13. TEST VERIFICATIONS	<b>20</b> 202020
13.1EQUIPMENT DIMENSION VERIFICATION	
13. TEST VERIFICATIONS	
13. TEST VERIFICATIONS  13. 1 EQUIPMENT DIMENSION VERIFICATION  14. FUNCTIONAL KEY VERIFICATION OF AUTOCOATER  14. 1 FUNCTIONAL VERIFICATION OF AUTOCOATER  14. 2 AUTOCOATER PAN SPEED VERIFICATION  14. 3 FUNCTIONAL VERIFICATION OF SOLUTION TANK 10 L  14. 4 SAFETY VERIFICATION  15. EQUIPMENT FINISH VERIFICATION  15. 1 AUTO COATER 12" & 18"	
13. TEST VERIFICATIONS	



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST		
<b>Department:</b> Quality Assurance	SOP No.:	
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:	
Supersedes: Nil	Review Date:	
Issue Date:	Page No.:	

### 1. PRE APPROVAL SHEET:

M/s					
	Name	Department	Designation	Signature	Date
Prepared by		QA			
Checked by		QA			
Approved by		QA/QC			

M/s



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST			
<b>Department:</b> Quality Assurance	SOP No.:		
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:		
Supersedes: Nil	Review Date:		
Issue Date:	Page No.:		

	Name	Department	Designation	Signature	Date
Reviewed by					
Reviewed by					
Reviewed by					
Reviewed by					
Approved by					

### 2. REVISION HISTORY:

S.No.	REVISION	DATE	REVISION SUMMARY

### 3. SYSTEM INFORMATION:

EQUIPMENT	AUTOCOATER WITH INTERCHANGEABLE DRUMS 12" & 18"
MANUFACTURER	M/s
CUSTOMER	M/s
SERIAL NO.	
MODEL NO.	
SITE	



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST			
<b>Department:</b> Quality Assurance	SOP No.:		
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:		
Supersedes: Nil	Review Date:		
Issue Date:	Page No.:		

#### 4. INTRODUCTION & PURPOSE OF DOCUMENTS:

#### **4.1 WE ARELIFE ENGINEERS:**

We are an engineering solutions company working as an essential piece of massive life sciences ecosystem. By bringing together our customers, partners, industry leaders, regulators and governments we effect greater impact and bring our mission to life.

Our purpose is reflected through our strategy, approach and objectives. We consciously evaluate our performance through a broader lens for creating value – economic benefits to our customers, environmental benefits for a greener planet and social benefits to people everywhere.

#### 4.2 LET'S SAVE LIVES TOGETHER:

Our start-to-finish engineering solutions help you accelerate growth and optimize costs. With every project we take on, irrespective of size, complexity, or geography, we commit resources, people, know-how and technology to deliver a successful outcome.

Our purpose is deeply rooted in our belief that all lives have equal value. Together with our customers and partners, we're building pharmaceutical and biotech capability, so everyone, wherever they are in the world has the same access to affordable life-saving medicines.

#### **5. OBJECTIVE:**

- Factory acceptance test is a comprehensive document providing all the details required for design and operational point of view. It thus ensures that proposed design of the equipment is suitable for its intended purpose & provides documented evidence that quality is built into the design of the equipment.
- This documentation will define the responsibilities, acceptance criteria, basis of design, technical specifications, list of major bought out parts, utility requirements, safety and c-GMP features.

#### 6. SUMMARY:

- FAT will enable to analyze **M/s.** .....it is assembled and trial point of view all accessories are matching with reference Approved drawing.



QUALITY ASSURANCE DEPARTMENT

TA CHOON A CONTRACT WINDS		
FACTORY ACCEPTANCE TEST		
<b>Department:</b> Quality Assurance	SOP No.:	
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:	
Supersedes: Nil	Review Date:	
Issue Date:	Page No.:	

• The team from M/s. ....., M/s. .....will jointly ensure execution, review and approval of protocol.

#### 7. VERIFICATION:

- Factory Acceptance Test (FAT), undergo complete checkup of **M/s.** ...... from document verification through DQ, fitment through assembly and trial through utility mentioned in compliance with Approved GA drawing & P&ID.
- M/s. ...... assures M/s. .....that the machine is manufactured and tested as per URS and PO.
- M/s. ...... assures M/s. ......by undergoing the above said document verification in DQ. Approved GA Drawing, Electrical Drawing, fitment and trial through this Factory Acceptance Test (FAT), will ensure M/s. .....that they are being given what they have offered in Offer Specification (OS) & Purchase Order (PO).

### **8. RESPONSIBILITIES:**

Specific requirements regarding testing of this equipment are:

#### **8.1 MANUFACTURER'S:**

- Preparation of the FAT protocol.
- Approval for release of this protocol to M/s. ..... For acceptance

#### **8.2** CLIENT'S:


- Supervising and reporting all FAT checks with respect to the M/s. .....
- Approval of the Protocol prior to commencement of the work.
- Final completed report approval.



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST		
Department: Quality Assurance	SOP No.:	
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:	
Supersedes: Nil	Review Date:	
Issue Date:	Page No.:	

### 9. SCHEMATIC DIAGRAM:



(SCHEMATIC DIAGRAM FOR M/s. .....)



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST		
<b>Department:</b> Quality Assurance	SOP No.:	
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:	
Supersedes: Nil	Review Date:	
Issue Date:	Page No.:	

#### **10.SYSTEM DESCRIPTION:**

- Design is cGMP Current Good Manufacturing Practices compliance.
- All contact parts AISI 316 & non-contact parts AISI 304.
- Fully automatic film coating process by PLC Controls with HMI Touch screen.
- Flexible batch operations.
- Complete separation of production and technical area
- The machine structure made from S.S.304 quality fitted with Closed Drive, Perforated Pan, Washing sink, Inlet air plenum, Exhaust air plenum with Airtight door.
- Perforated pan with 50% opening for better quality finish.
- Excellent mixing and tumbling by special design of removable on each sloping face of the pan and anti-sliding baffles provided on perforated diagonal face.
- Perforated Pan having variable speed through AC frequency Drive.
- Automatic Spraying systems provided with Atomized Spray Gun, Adjustable spray gun arms, High precise flow peristaltic pump, solution holding tank with pneumatic stirrer.
- Front Entry stainless steel arm, with facility to adjust the angle of spray guns is provided.
- Inlet air and outlet air will be controlled by pneumatic operated damper which is provided on top of the machine and at inlet and outlet duck.
- Inlet air and Exhaust air flow controls through AC Frequency drive of both blower.
- Inlet Air handling unit made from stainless steel 304 quality. The Inlet air handling units fitted with Pre filter-EU4 and sandwich of HEPA-EU13 and Fine filters-EU7, Inlet air blower with motor, Electric heater.
- Advance PLC Controls system with HMI- color Touch screen provided of Mitsubishi make for complete automatic coating process and batch data receipt management.



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST			
<b>Department:</b> Quality Assurance	SOP No.:		
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:		
Supersedes: Nil	Review Date:		
Issue Date:	Page No.:		

#### **11.SYSTEM VERIFICATION:**

### 11.1 PHYSICAL VERIFICATION:

METHOD	DESCRIPTION	ACCEPTANCE CRITERIA	OBSERVATION
Internal Surface finish Verification	Check internal surface of machine	-Mirror finish -Curved corner	Yes  No
External Surface finish Verification	Check outer surface of machine	-Matt finish -Curved corner	Yes  No
Document Verification	Verification of Wiring diagram	-As per wiring diagram attached in Documentation file.	Yes  No
Document Verification	Verification of Input / Output connection	-As per Input/ Output List are Mention in PLC FDS.	Yes  No
Document Verification	Verification of MOC certificate	-Verification of MOC Contact and Non-Contact parts as per test certificate.	Yes  No
Machine Dimension	Verification with machine	As per attached GA drawing in Documentation file.	Yes No No



QUALITY ASSURANCE DEPARTMENT				
FACTORY ACCEPTANCE TEST				
Departm	nent: Quality Assurance		SOP No.:	
<b>Title:</b> Fa	actory Acceptance Test for Autoco 2" & 18"	ater with Interchangeable	Effective I	Date:
Supersec	les: Nil		Review Da	ite:
Issue Da	te:		Page No.:	
1	1.2 DRAWING VERIFICATION	ON:		
F	Following documents are required for		tocol: -	
S.No.	DOCUMENTS	REFERENCE No.		CHECK (YES/NO)
1.	Approved G.A Drawing			Yes No
2.	Electrical Drawing			Yes No No
3.	P & ID Drawing			Yes No
Comm	ents:			
Reviev	ved Bv:	Signature & Date:		
Reviewed By: Signature & Date:				



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST		
<b>Department:</b> Quality Assurance	SOP No.:	
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:	
Supersedes: Nil	Review Date:	
Issue Date:	Page No.:	

#### 11.3 ELECTRICAL COMPONENTS VERIFICATION:

#### Verification

Major Components in GA Drawing to be covered in Component List Any discrepancies and deviations are to be noted in deviations report.

### Compliance

Major components mentioned below should comply in accordance with the approved GA Drawing.

HMI			
Make	Mitsubishi		
Model No.			
Serial No.			
Quantity	01 No.		
Location	At operating panel		
Verification	Yes □ No □		
Remark			
PLC			
Make	Mitsubishi		
Model No.			
Serial No.			
Quantity	01 No.		
Location	Inside the control panel		
Verification	Yes □ No □		
Remark			
VFD FOR PAN MOTO	OR		
Make	Mitsubishi		
Model No.			
Serial No.			
Quantity	01 No.		
Location	Inside the control panel		
Verification	Yes □ No □		
Remark			
VFD FOR INLET BLOWER			
Make	Mitsubishi		
Model No.			
Serial No.			
Quantity	01 No.		
Location	Inside the control panel		



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST		
<b>Department:</b> Quality Assurance	SOP No.:	
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:	
Supersedes: Nil	Review Date:	
Issue Date:	Page No.:	

Verification	Yes □	No □		
Remark				
VFD FOR EXHAUST	VFD FOR EXHAUST BLOWER			
Make	Mitsubishi			
Model No.				
Serial No.				
Quantity	01 No.			
Location	Inside the control panel			
Verification	Yes □	No □		
Remark				

### 11.4 PNEUMATIC COMPONENTS VERIFICATION:

MAGNEHELIC PRESSURE GAUGE			
Make	Dwyer		
Range	0-250 Pascal		
Quantity	01 Nos. (For chamber pressure)		
Location	At structure		
Verification	Yes □ No □		
Remark			
AIR FILTER REGUI	ATOR		
Make	Festo		
Model			
Quantity	01 No.		
Location	Pneumatic Panel		
Verification	Yes □ No □		
Remark			
PRESSURE REGULA	ATOR		
Make	Festo		
Model			
Location	Pneumatic Panel		
Quantity	03 Nos.		
Verification	Yes □ No □		
Remark			
PRESSURE SWITCH			
Make	Festo		
Model			
Quantity	03 Nos.		



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST		
<b>Department:</b> Quality Assurance	SOP No.:	
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:	
Supersedes: Nil	Review Date:	
Issue Date:	Page No.:	

Location	Pneumatic Panel	
Verification	Yes □	No □
Remark		

### 11.5 BOUGHT OUT COMPONENTS VERIFICATION:

PAN MOTOR	
Make	Hindustan
Serial No.	
Description	FLP
Voltage	415±10% V
HP	1.5
Speed	1415 RPM
Quantity	01 No.
Location	Table Housing
Verification	Yes □ No □
Remark	
GEAR BOX	
Make	Bonfiglioli
Type	
Serial No.	
Ratio	56:1
Quantity	01 No.
Location	Table Housing
Verification	Yes □ No □
Remark	
	ERFLY VALVE ON/OFF TYPE
Make	Aira
Serial No.	Inlet- A-751017147 , Exhaust- A-751017142
Size	6"
Quantity	02 Nos.
Location	At Inlet and exhaust Duct
Verification	Yes □ No □
Remark	
RH SENSOR	
Make	Radix
Serial No.	
Type	NONFLP
Description	0-100 % Rh



	FACTORY ACCEPTANCE TES	ST
Department: Quality	y Assurance	SOP No.:
<b>Title:</b> Factory Acception Drums 12" & 18"	ptance Test for Autocoater with Interchangeable	Effective Date:
Supersedes: Nil		Review Date:
Issue Date:		Page No.:
Quantity	01 No.	
Location	Inlet Duct	
Verification	Yes □	No □
Remark		
TEMPERATURE	ESENSOR	
Make	Radix	
Serial No.	Inlet – Exhaust	
Type	NONFLP	
Range	0-150°C	
Description	PT 100 3 wire	
Quantity	02 No's.	
Location	Inlet duct & Exhaust duct	
Verification	Yes □	No □
Remark		
PRODUCT SENS	SOR	
Make	Radix	
Serial No.		
Type	NONFLP	
Description	0-100°C	
Quantity	01 No.	
Location	Inside the pan	
Verification	Yes □	No □
Remark		
VESSEL LAMP		
Make	Neptune	
Model No.		
Serial No.		
Quantity	01 No.	
Location	Top side of the chamber	
Verification	Yes □	No □
Remark		
SPRAY GUN		
Make	Spraying System	
Description	For Film Coating	
Serial No.		
Orifice	1.0 mm	
Quantity	01 No.	



FACTORY ACCEPTANCE TES	ST
Department: Quality Assurance	SOP No.:
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:
Supersedes: Nil	Review Date:
Issue Date:	Page No.:

		Tuge 11011
Location	Spray Gun header	
Verification	Yes	No □
Remark	100 2	110 =
INLET AHU		
Make	Damcon	
Capacity	250CFM	
Quantity	01 No.	
Location	Inside structure	
Verification	Yes □	No □
Remark		
INLET BLOWER	MOTOR	
Make	Hindustan electric motor	
Serial No.		
Voltage	415±10% V	
Description	NON FLP	
HP	0.5	
Speed	2810 RPM	
Quantity	01 No.	
Location	Inside AHU	
Verification	Yes □	No □
Remark		
INLET BLOWER		
Make	Hari Udyog	
Capacity	250 CFM	
Job No.	122/0.5	
Static pressure	5"	
Quantity	01 No.	
Location	At Inlet AHU	
Verification	Yes □	No □
Remark		
<b>EXHAUST BLOV</b>	VER MOTOR	
Make	Hindustan electric motor	
Serial No.		
Voltage	415±10% V	
Description	NONFLP	
HP	1	
Speed	2845 RPM	
±	<u> </u>	



FACTORY ACCEPTANCE TES	ST
<b>Department:</b> Quality Assurance	SOP No.:
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:
Supersedes: Nil	Review Date:
Issue Date:	Page No.:

0	01 N-	
Quantity	01 No.	N -
Verification	Yes □	No □
Remark		
EXHAUST BLOWER		
Make	Universal Air Technologies	
Capacity	400 CFM	
Static pressure	6''	
Quantity	01 No.	
Location	At scrubber unit	
Verification	Yes □	No □
Remark		
PRE FILTER	1	
Make	Fine Airsys	
Serial No.		
Description	10 micron	
Quantity	01 No.	
Location	Inside AHU	
Verification	Yes □	No □
Remark		
FINE FILTER		
Make	Fine Airsys	
Serial No.		
Description	3 micron	
Quantity	01 No.	
Location	Inside AHU	
Verification	Yes □	No □
Remark		
HEPA FILTER		
Make	Fine Airsys	
Serial No.		
Description	0.3 micron	
Quantity	01 No.	
Location	Inside AHU	
Verification	Yes □	No □
Remark		
PROXY SENSOR		
Make	Pepperl+Fuchs	
Description	NBB4-12GM50-E2	



FACTORY ACCEPTANCE TES	ST
<b>Department:</b> Quality Assurance	SOP No.:
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:
Supersedes: Nil	Review Date:
Issue Date:	Page No.:

Quantity	01 No.
Location	At Pan drive
Verification	Yes □ No □
Remark	
PERISTALTIC PUMI	P
Make	Flowtech
Model No.	
Serial No.	
Type	NONFLP
Description	2 Head
Quantity	01 No.
Location	At structure
Verification	Yes □ No □
Remark	
SOLUTION TANK	
Make	Fablife
MOC	SS 316
Capacity	05 L
Quantity	01 No.
Location	Near pan chamber
Verification	Yes □ No □
Remark	
PNEUMATIC STIRR	ER
Make	PMT
Description	Pneumatically operated
Quantity	01 No.
Location	At solution tank
Verification	Yes □ No □
Remark	
SCRUBBER	
Make	Universal Air Technologies
Type	Wet Scrubber (Venturi type)
Capacity	400 CFM
Quantity	01 No.
Location	Service Floor
Verification	Yes □ No □
Remark	
MOTOR FOR PUMP	



FACTORY ACCEPTANCE TES	ST
<b>Department:</b> Quality Assurance	SOP No.:
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:
Supersedes: Nil	Review Date:
Issue Date:	Page No.:

		<u> </u>
Make	Hindustan electric Motors	
Serial No.		
HP	1	
Voltage/Frequency	415/50Hz	
Quantity	02 No's.	
Location	Service Floor	
Verification	Yes □	No □
Remark		
RECIRCULATION F	PUMP – 1 & RECIRCULATION PUMP – 2	
Make	Leakless	
Model No.		
Serial No.		
Quantity	02 No's.	
Location	Service Floor	
Verification	Yes □	No □
Remark		
pH SENSOR WITH T	FRANSMITTER	
Make	Aster	
Range	0-14 ph	
Serial No		
Quantity	01 No.	
Location	Service Floor	
Verification	Yes □	No □
Remark		
PRESSURE SWITCH	Í	
Make	Danfoss	
Model No		
Quantity	01 No.	
Location	Service Floor	
Verification	Yes □	No □
Remark		
PRESSURE GAUGE		
Make	Fiebig	
Range	0-2.1 kg/cm <sup>2</sup>	
Quantity	01 No.	
Location	Service Floor	
Verification	Yes □	No □
Remark		



		FACTORY ACCEPTANCE TES	ST	
epartm	nent: Quality Assurance		SOP No.:	
	actory Acceptance Test for 2" & 18"	r Autocoater with Interchangeable	Effective Date:	
upersec	des: Nil		Review Date:	
sue Da	te:		Page No.:	
Comm	ents:			
Reviev	ved By:	Signature	& Date:	
	•	Signature  TION CERTIFICATE VERIFICATION  SPECIFIED		PASS/
12.M	ATERIAL OF CONSTRUC	TION CERTIFICATE VERIFICATION SPECIFIED	ON:	PASS/ FAIL
12.M. S.No.	ATERIAL OF CONSTRUC	TION CERTIFICATE VERIFICATION	ON:	



QUALITY ASSURANCE DEPARTMENT

OP No.:
ffective Date:
eview Date:
age No.:
f

#### **13.TEST VERIFICATIONS:**

### 13.1 EQUIPMENT DIMENSION VERIFICATION:

### Verification

Refer the approved drawing and compare with the actual dimensions on the equipment. Re-check whether the drawing clearly specifies the manufacturing standards adopted.

### Compliance

Deviations in the measured dimensions, if any, should be within acceptable limits.

DRAWING No.:			REV:
S.No.	DESCRIPTION	DIMENSION OBSERVED	COMPLIES (YES/NO)
1.	Overall Dimension		
Commen	ts:		

Reviewed By:	Signature & Date:	

#### 14. FUNCTIONAL KEY VERIFICATIONOF AUTOCOATER:

S.No.	FUNCTION	VERIFICATION	COMPLIES (YES/NO)
1.	Inlet blower working	Check the performance of blower	
2.	Exhaust blower working	Check the performance of blower	
3.	Inlet and Exhaust Valve Operation	Check pneumatic operation On/OFF	
4.	Product temperature sensor	Product temperature sensor working	
5.	Inlet & exhaust temperature sensors	Check the working of temperature	·



		FACTORY	Y ACCEPT	ANCE TES	ST	
Department: Quality Assurance				SOP No.:		
Title: Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"  Supersedes: Nil				Effective Date:  Review Date:		
	working		sensor			
6.	Spray gun working			he Spray gu	n working	
7.	Alarms & interlocks			he alarm &	interlock as per	
	14.1 FUNCTIONAL VI	ERIFICATIO	N OF AUT	OCOATE	R:	
S.No.	DESCRIPTION	NO	D	CURRENT	· /	SPEED
1.	Pan motor	N.A.	R	Y	В	(RPM)
2.	Inlet blower motor	N.A.				
3.	Exhaust blower motor	N.A.				
14.2 AUTOCOATER PAN SPEED VERIFICATION  S.No. FUNCTION VERIFICATION						IPLIES //N)
1.	Pan speed	Pan m	nax speed 20	RPM	(1	/14)
	14.3 FUNCTIONAL VI		ON OF SOL	UTION TA	NK 10 L: WORKING	<b>.</b>
G 1	FUNCTIO	JN		(SATISFA	CTORY/ NOT SA	ATISFACTORY)
Solution	on tank working					
Comm	nents:					
Reviewed By:				Signature &	ጵ Date:	



epartment: Quality Assurance				No.:		
<b>Fitle:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"				ive Date:		
ipersedes: Nil			Reviev	w Date:		
sue Date:	Date: Page No.:					
14.4 SAFE	TY VERIFICAT	TION:				
S.No.	S	AFETY FEATURE		Co	Complies (Yes/No)	
1. After pre stopped	essing emergency	stop button machine operation s	should be			
Comments:						
Reviewed By:		Signature	& Date:			
Reviewed By:  15.EQUIPMENT  15.1 AUT		CATION:	& Date:			
15.EQUIPMENT  15.1 AUT  Description of	FINISH VERIFICO COATER 12'	CATION:  ' & 18":  ired as per DO Protocol	& Date:	nieved as	Pass/Fail	
15.EQUIPMENT	FINISH VERIFICO COATER 12'	CATION:  ' & 18":  ired as per DO Protocol	inish Act	nieved as		
15.EQUIPMENT  15.1 AUT  Description of Item	FINISH VERIFICO O COATER 12' Finish Requi	CATION:  ' & 18":  ired as per DQ Protocol.  Finish	inish Acl per DQ P	nieved as Protocol		
15.EQUIPMENT  15.1 AUT  Description of Item	FINISH VERIFICO COATER 12' Finish Requi	CATION:  ' & 18":  ired as per DQ Protocol.  Finish	inish Acl per DQ P Area	nieved as Protocol		
15.EQUIPMENT  15.1 AUT  Description of Item  Main body	FINISH VERIFICO COATER 12' Finish Requi	CATION:  ' & 18":  ired as per DQ Protocol.  Finish  RA≤0.4μm  RA≤0.6μm	inish Ach per DQ P Area Mirror	nieved as Protocol		
15.EQUIPMENT  15.1 AUT  Description of	FINISH VERIFICO COATER 12' Finish Requiration Area Internal External	CATION:  ' & 18":  ired as per DQ Protocol.  Finish  RA≤0.4μm  RA≤0.6μm  RA≤0.4μm	inish Ach per DQ P Area Mirror Matt	nieved as Protocol		
15.EQUIPMENT  15.1 AUT  Description of Item  Main body  Coating Pan12"	FINISH VERIFIC O COATER 12' Finish Requi Area Internal External Internal	CATION:  ' & 18":  ired as per DQ Protocol.  Finish  RA≤0.4μm  RA≤0.6μm  RA≤0.4μm  RA≤0.4μm	inish Ach per DQ P Area Mirror Matt Mirror	nieved as Protocol		
15.EQUIPMENT  15.1 AUT  Description of Item  Main body	FINISH VERIFICO COATER 12'  Finish Requiration Area Internal External Internal External	CATION:  ' & 18":  ired as per DQ Protocol.  Finish  RA≤0.4μm  RA≤0.6μm  RA≤0.4μm  RA≤0.4μm  RA≤0.4μm	inish Ach per DQ P Area Mirror Matt Mirror	nieved as Protocol		
15.EQUIPMENT  15.1 AUT  Description of Item  Main body  Coating Pan12"	FINISH VERIFICO COATER 12'  Finish Requiration Area Internal External Internal External Internal Internal Internal	CATION:  ' & 18":  ired as per DQ Protocol.  Finish  RA≤0.4μm  RA≤0.6μm  RA≤0.4μm  RA≤0.4μm  RA≤0.4μm	inish Ach per DQ P Area Mirror Matt Mirror Mirror	nieved as Protocol		



	PHARMA	DEVILS		
	QUALITY ASSURA	NCE DEPARTMENT		
	FACTORY ACC	EPTANCE TES	T	
Departmen	nt: Quality Assurance		SOP No.:	
Title: Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"  Effective Date:				
Supersedes	s: Nil		<b>Review Date:</b>	
Issue Date:	:		Page No.:	
16.WA	TER DRAINABILITY TEST:			
For	cleaning verification;			
	<ul> <li>Put water inside the chamber (where the</li> <li>Ensure that there is no resistance/obstru</li> <li>Ensure that no water remains inside the</li> </ul>	action from the tes		
Λ ("I'ION" =			DRAINABILI	
Put water inside the chamber (SATISFACTORY/ NOT SATISFACTORY)			ATISFACTORT)	
Commen	ts:			
		ignature & Date:		
17.POS	T-APPROVAL SHEET:		,	
S.No.	ACCEPTANCE CR	RITERIA		REMARKS (YES/NO)
1.	Visual Inspection and Fitment check carried out and found satisfactory.		Yes 🗌 No 🗌	
2.	MOC & Bought Out Item Verified and found satisfactory.		Yes  No	
3. Deviations (If any) compiled and M/scan be dis			dispatched.	Yes  No
Comments:				



QUALITY ASSURANCE DEPARTMENT

FACTORY ACCEPTANCE TEST			
<b>Department:</b> Quality Assurance	SOP No.:		
<b>Title:</b> Factory Acceptance Test for Autocoater with Interchangeable Drums 12" & 18"	Effective Date:		
Supersedes: Nil	Review Date:		
Issue Date:	Page No.:		

M/s					
	Name	Department	Designation	Signature	Date
Reviewed by					
Reviewed by					
Approved by					

### **18.ABBREVIATIONS:**

ABBREVIATIONS	FULL FORM
AISI	American Iron & Steel Institute
CFM	Cubic Feet Per Minute
cGMP	Current Good Manufacturing Practices
DQ	Design Qualification
FAT	Factory Acceptance test
FLP	Flame Proof
FS	Full Scale
GA	General Assembly
GEP	Good Engineering Practices
HMI	Human Machine Interface
MCB	Miniature Circuit Breaker
MOC	Material of Construction
NFLP	Non-Flame Proof
OQ	Operational Qualification
P & ID	Process & Instrumentation Diagram
PLC	Programmable Logic Controller
RH	Relative Humidity
SS	Stainless Steel
VFD	Variable Frequency Drive