Phurmu Nevils

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT

FOR

MULTI MILL

EQUIPMENT ID. No.	R)KVIII
LOCATION	
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8-13
9.0	References	14
10.0	Documents to be Attached	14
11.0	Deviation from Pre-Defined Specification, If Any	14
12.0	Change Control, If Any	14
13.0	Review (Inclusive of follow up action, If Any)	15
14.0	Conclusion	15
15.0	Recommendation	15
16.0	Abbreviations	16
17.0	Protocol Post Approval	17



Pherum Devils

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

1.0 PROTOCOL PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)	QA Executive	Pharraden's	01/01/25

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)	Head Production	fharraden's	01/01/25
HEAD (ENGINEERING)	Head Engineering	Pharraden's	01/01/25

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)	Head Quality Assurance	Phaeraden's	01/01/25



Pherma Devils

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of Multi Mill for
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of Multi Mill (Make Elicon Pharma) installed in the Granulation at
- Equipment Transfer from
- The Multi Mill is a standalone unit with plug in type electrical connections for operation and is on castor wheel. Hence, may be moved as per requirement to other area of operation which shall not change the performance of equipment.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Multi Mill.





QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
	Initiation, Review, Approval and Compilation of the Installation		
	Qualification Protocol c <mark>u</mark> m Report.		
	Co-ordination with Production and Engineering to carryout Installation		
Quality Assurance	Qualification.		
-	Monitoring of Installation Qualification Activity.		
j.	Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		
7.	Review & Pre Approval of Installation Qualification Protocol cum Report.		
<i>j</i> *	 To Co-ordinate and support for Execution of Qualification study as per 		
Production	Protocol.		
	Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		
1	Review & Pre Approval of Installation Qualification Protocol cum Report.		
	Co-ordination, Execution and technical support in Multi Mill Installation		
	Qualification Activity.		
Engineering	Calibration of Process Instruments.		
	• Responsible for Trouble Shooting (if occurs during execution).		
	Post Approval of Installation Qualification Protocol cum Report after		
	Execution.		





QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

5.0 EQUIPMENT DETAILS

Equipment Name	Multi Mill
Equipment ID.	
Manufacturer's Name	Elicon Pharma
S.No.	7 1 4 1 6
Model	GMP Model
Supplier's Name	Elicon Pharma
Location of Installation	Granulation

6.0 SYSTEM DESCRIPTION:

This equipment is a self-contained a portable unit for the process of size reduction. It uses the principle of Impact in Air. The product is dropped axially from the feed hopper. In a communication chamber where it comes in contact with blades (Either the Knife edge or the impact edge) rotating at high speed.

Operating speed are variable & can be varied in steps of 600/1500/2100/2800 by a simple & design of placing the "V" belt in the desired groove of a multi-groove pulley.

Operating parts can be dismantled & assembled quickly, thereby saving down time during cleaning.

A safety limit switch can be incorporated in the top cover so as to switch off the equipment as soon as the cover is opened (optional).

Screen range from

Perforated 0.5 mm to 2.5 mm in S.S. 316/304 quality.

Wire mesh with backup frame-4 mesh to 80 mesh in S.S. 316/304 quality.

Special Hollander weave screen of 110/24 mesh in S.S. 316/304 quality.





QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

7.0 PRE-QUALIFICATION REQUIREMENTS:

7.1.1 Verification of Documents:

- Executed and approved design qualification document
- GA Drawing
- Technical specification of equipment
- Certificate of material of construction of components.

7.1.2 Procedure:

- Verify the above-mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.3 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



Pherma Devils

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.0 CRITICAL VARIABLES TO BE MET:

8.1 Installation Qualification Checklist:

S.No.	INSTALLATION CHECK	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Check for the Dimensional Accuracy	Verified dimensions by using calibrated measuring tape.	pharraden's
2.	Check for the receipt of the consignment in good condition	Verified the consignment after receipt and found in intact condition.	Marafei(3
3.	Check for any scratches on the machine body	No any scratch observed on equipment surface.	fhairaderis
4.	Identify the hoppers with their lids	Lid observed over the hopper.	Pharraden's
5.	Identify the Feed Frame in the working zone	Feed frame is at the working height.	Marraden's
6.	Identify the Feeding tube	Feeding tube found intact.	Marraden's
7.	Check for the electrical panel. All Electrical connections should be as per the Circuit Diagram.	All electrical connections found as per the circuit diagram available at electrical panel.	Marraden's
8.	Check driving component in base cabinet.	Driving component found at the base cabinet.	Marraderifs

Checked By (Production) (Production) (V/V/25) Sign/Date:

Verified By
(Quality Assurance)
Sign/Date:

Inference:

Verified Installation Checks (Dimensions / intact condition of multi-mill during receiving / scratch over surface / lid over hopper / feed frame at working height / feeding tube found intact / Circuit diagram available) & observed all checks within the acceptance criteria.

Reviewed By | Matrafer() (Manager QA) (WOV25)
Sign/Date:



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.2 Component Location List:

S.No.	COMPONENT	LOCATION	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/ DATE
1.	Hopper (All types)	On the top of the machine	Hopper found located at the top of the machine.	Marradents
2.	Feed Hopper (All types)	Working zone	Feed Hopper found at the working level.	paraderis
3.	Column	Below discharge hopper	Column found below the discharge hopper.	Phannaden's
4.	Bearing Housing	Between Bearing 30206 (above) & 30207 (Below)	Housing available for ball bearings.	Pharraderis
5.	Blades	Attached to beater	Blades found attached to beater.	fhairaderi/s
6.	Screen	Held by screen holding plate attached to stud	Screen found held by screen holding plate attached to stud.	paraki(s
7.	Screen Holding Plate	Held with stud	Screen holding plate held with stud.	Marradevils
8.	Motor	Positioned above the hopper at the top the machine	Motor found positioned above the hopper at the top of the machine.	Plairader(3
9.	Castor Wheel	At the base	Castor wheel found at the base.	Pharraden's
10.	Gasket	Surrounding hopper (charging & discharging)	Gasket available around the hopper.	Marraden(s

Checked By [Maraden] (Production) (VO)/25 Sign/Date:

Inference:

<u>Verified components & their locations found as per the provided approved Design Specification.</u>

Reviewed By
(Manager QA)
(Molecular Company Co



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.3 **Installation requirement checks:**

INSTALLATION CHECK	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Check for machine supported on castor wheel.	Machine supported on 4 Nos. castor wheel to keep machine on level ground	Machine found supported on 04 numbers of castor wheel to keep machine leveled with ground.	Pharraden(3
Check direction of motor	 Forward should give Clock wise rotation. Reverse to give Anti-clockwise rotation. 	Forward movement of blades shows clockwise rotation. Reverse movement of blades shows anti clockwise rotation.	Marraden'ts
Check for grease cup on bearing housing	Bearing housing should be fully greased for lubrication. (Recommended grease is MOSIL BRB500).	Bearing housing found fully greased for lubrication.	paradens
Assembled Rotor & the blade.	 The scraper blades have to be in the lowest. Blade should be fixed with their knife edge in forward direction. 	The scraper blades found at the lowest. Blades found fixed with their knife edges in forward direction.	Marradents

Checked By (Production) Sign/Date:

01/01/25

Verified By (Quality Assurance) 1/0/25 Sign/Date:

Inference:

Verified Installation Checks like machine support, motor direction, motor lubrication, found as per the acceptance criteria.

> **Reviewed By** (Manager QA) 01/01/25 Sign/Date:....







QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.4 MOC Verification List:

S.No.	PARTS NAME	MOC	OBSERVATION
1.	Motor	STD	Motor found of standard size
2.	Column	AISI 304	Column found of AISI304 after verification by using Molybdenum test kit
3.	Base	MS with AISI 304 CLADED	Base is of MS with AISI 304 cladded.
4.	Bearing housing	CI	Bearing housing are of Cast Iron.
5.	SS Blades	SS316	SS blades are of SS316 after verification by using Molybdenum test kit.
6.	Perforated Screen (2mm)	AISI 316	Perforated Screen are of 2 mm made of AISI316 after verification by using Molybdenum test kit.
7.	Screen Holding Plate	AISI 316	Screen holding plate is of AISI316 after verification by using Molybdenum test kit.
8.	Holding Plate Supporting Bolt & Wing	AISI 316	Holding plate supporting bolt & wing are of AISI316 after verification by using Molybdenum test kit.
9.	Feeding Hopper	SS316	Feeding Hopper is of SS316 after verification by using Molybdenum test kit.
10.	Intermediate Hopper	SS316	Intermediate Hopper is of SS316 after verification by using Molybdenum test kit.
11.	Discharge Hopper	SS316	Discharge hopper is of SS316 after verification by using Molybdenum test kit.
12.	Castor Wheel	Nylon	Castor Wheel is of Nylon.
13.	Gasket	White Food Grade Silicon	Gasket made of White Food Grade Silicon.
14.	Teflon Rope	Teflon	Teflon rope made of Teflon.
15.	Control Panel	AISI 304	Control panel made of AISI304 after verification by using Molybdenum test kit.
16.	Push Button	STD	Push button is of standard size.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

S.No.	PARTS NAME	MOC	OBSERVATION
17.	'V' - Belt	STD. Rubber	"V" Belt is of standard size made of rubber.

Checked By (Production) Sign/Date:

Verified By

(Quality Assurance) Sign/Date:

Inference:

Verified contact & non-contact parts by using Molybdenum Kit & observed all contact parts of SS316 (Red color shows for SS316 & Green color shows for SS304).

> **Reviewed By** (Manager QA) Sign/Date:





QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.5 Utility Verification List:

S.No.	UTILITY PARAMETER	-	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Make	"REMI"	"REMI"	Motor is of "Remi" make.	Marraden(s
2.	Voltage:	415 ± 5%	415 ± 5%	Voltage is of 415 V.	paralei(s
3.	HP	3НР	ЗНР	Motor is of 3 HP.	Pharnaderils
4.	RPM	1410	1410	Motor runs at the RPM of 1410.	Plainadents
5.	AMP	4.7	4.7	Current observed 4.7 Ampere.	Pharraderis

Checked By Maradents
(Production) WW5
Sign/Date:

Inference:

<u>Verified Installation Checks like machine support, motor direction, motor lubrication, found as per the acceptance criteria.</u>

Reviewed By Maradials (Manager QA) W//25 Sign/Date:





QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.6 Safety:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATIONS
MCB	MCB is provided so that when there is	Miniature Circuit Breaker provided to avoid any short
	an overload in current or any short circuit then the MCB trips.	circuit or overload.
Mechanical Guard	Mechanical guard for all rotating parts.	Mechanical guard provided for all rotating parts.
Joints	Welding of joints without any welding burrs.	Welding joints without any welding burrs.
Metal Parts	All the metal parts should be properly grounded without any sharp Edges.	All metal parts found properly grounded without any sharp edges.
Leveling and Balancing	Equipment should be properly balanced & leveled.	Multi-mill is properly balanced & leveled.
Electrical Wiring and	Electrical wiring should be as per	Electrical wiring found as per
Earthing	approved drawings. Double external	approved drawing. Double
	Earthing to control machine (panel and	earthing provided to control
	motors) and operator should be	panel.
	provided.	
Noise Level	Below 80 db.	Noise level observed below 80
Emergency Switch	Provided easy access position.	db. Emergency Switch provided is easily accessible.

Checked By	Phannaden's
(Production)	01/01/25
Sign/Date:	

Verified By Maraden()
(Quality Assurance) (1/01/25)
Sign/Date:

Inference:

Verification done for Safety related features like proper fitting of Multi-mill, its electrical wirings, Guards for moving parts & Switch for ON & OFF during Emergency, all safety features found within the acceptance criteria.

Reviewed By Marradents (Manager QA) W/3/25
Sign / Date:

Pharma Davils

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

9.0 **REFERENCES:**

The Principle Reference is the following:

- Validation Master Plan
- Schedule-M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Operation and Maintenance Manual.

11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:

All Installations checks verified and observed as per approved Design Specification, no Deviation observed from the pre-defined acceptance criteria.

12.0 CHANGE CONTROL, IF ANY:

No any Change Control initiated during the Installation Verification; all checks were found as per the Design Specification.

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

Reviewed all Installation Checks (Leveling of Sifter / grinding of sharp edges / Welding joints / Illumination in area of Installation / working space / Equipment make & model / its components / Electrical fittings / MOC of Components / Dimensions & Safety features), all checks verified were found within the acceptance criteria, hence no any follow up action required.

Pherma Devils

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

14.0 CONCLUSION:

On the basis of above review, it can be concluded that all the Installation Checks were verified and observed as per the Design Specification provided to vendor and physically verified during FAT done by the site.

15.0 RECOMMENDATION:

On the basis of the above conclusion, the Installed Multi-mill shall be forwarded for Operational Qualification to find out the mechanical working of the Multi-mill.

16.0 ABBREVIATIONS:

AISI : American Iron and Steel Institute

CI : Cast Iron

cGMP : Current Good Manufacturing Practices

DQ : Design Qualification

HP : Hours Power

IQ : Installation Qualification

Ltd : limited

MCB : Miniature Circuit Breaker

mm : Millimetre

MML : Multi Mill

MOC : Material of construction

No. : Number

OD : Oral Solid Dosage

Pvt : Private

QA : Quality Assurance

RPM : Revolutions per Minute

SS Stainless Steel

V : Volts

VFD : Variable Frequency Drive

Pherina Devils

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

17.0 PROTOCOL POST- APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)	QA Executive	fhavraden's	02/01/25

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)	Head Production	sharraden's	03/01/25
HEAD (ENGINEERING)	Head Engineering	sharrasen's	04/01/25

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)	Head Qu <mark>ality A</mark> ssurance	shavraden's	06/01/25

