

SERIAL No.	ITEM DESCRIPTION	PAGE No.
1.0	PROTOCOL APPROVAL	3
2.0	OVERVIEW:	4
2.1	Objective	4
2.2	Purpose	4
2.3	Scope	4
2.4	Responsibility	4-5
2.5	Execution Team	6
3.0	ACCEPTANCE CRITERIA	7
4.0	REQUALIFICATION CRITERIA	7
5.0	INSTALLATION QUALIFICATION PROCEDURE	8
5.1	System Description	8
5.2	Instruction for filling the checklist	9
5.3	Installation checklist	10-11
5.4	Identification of major components	12-16
5.5	Verification of material of construction	17-18
5.6	Identification of supporting utilities	18
5.7	Identification of safety features	19
5.8	Identification of component to be calibrated	20
5.9	Identification of standard operating procedure (sop)	21
5.10	Verification Of Drawing And Documents	22
5.11	Abbreviation	23
5.12	Deficiency And Corrective Action(s) (Reports)	24
5.13	Annexure (S)	25
6.0	INSTALLATION QUALIFICATION FINAL REPORT	26
6.1	Summary	26
6.2	Conclusion	26
6.3	Final Report Approval	27



PROTOCOL No.:

1.0 | PROTOCOL APPROVAL:

Signing of this approval page of Protocol indicates agreement with the qualification approach described in this document. If modification to the qualification approach becomes necessary, an addendum shall be prepared and approved .The protocol cannot be used for execution unless approved by the following authorities.

This Installation Qualification protocol of Storage Tank has been reviewed and approved by the following persons:

FUNCTION	NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE
PREPARED BY			QUALITY ASSURANCE		
			QUALITY ASSURANCE		
REVIEWED BY			ENGINEERING		
			PRODUCTION		
APPROVED			HEAD OPERATION		
BY			QUALITY ASSURANCE		



OVERVIEW:				
OBJECTIVE:				
The objective of developing and executing this protocol is to collect sufficient data				
pertaining to the Storage Tank and define the installation qualification requirements				
and acceptance criteria for the Storage Tank. Successful completion of these				
installation qualification requirements will provide assurance that the Storage Tank				
was installed as required in the manufacturing area.				
The Qualification of Storage Tank performed in view of ointment area of				
manufacturing facility of Macleods pharmaceuticals Ltd.				
PURPOSE:				
The purpose of this protocol is to establish documentary evidence to ensure that				
the Storage Tank received matches the Design specification and also to ensure				
that it is properly and safely installed.				
SCOPE:				
This Protocol is applicable to installation of Storage Tank in ointment area of the				
manufacturing facility at Macleod's pharmaceutical ltd. Unit IX, Sikkim & the				
subsequent documentation.				
RESPONSIBILITY:				
In accordance with protocol, following functions shall be responsible for the				
qualification of system.				
Execution Team (Comprising members from Production, Engineering and				
Quality Assurance) and their responsibilities are following:				
Prepares the qualification protocol.				
➤ Ensures that the protocol is in compliance with current policies and				
procedures on system Qualification.				
Distributes the finalized protocol for review and approval signatures.				
> Execution of Qualification protocol.				
> Review of protocol, the completed qualification data package, and the final				
report.				
> The installation checks, operational checks, calibration, SOP identification,				
identification features, identification of utility supply shall be carried out by				
engineering persons				



PROTOCOL No.:

The production operator / supervisor shall carry out the cleaning and operation of machine.
Head – Production/ Engineering:
Review of protocol, the completed qualification data package, and the final report.
Assist in the resolution of validation deficiencies.
Head – Operation and Quality Assurance:
Review and approval of protocol, the completed qualification data package, and the final report.

2.5 EXECUTION TEAM:

The satisfactory installation of the Storage Tank shall be verified by executing the qualification studies described in this protocol. The successfully executed protocol documents that the Storage Tank is installed satisfactorily.

Execution team is responsible for the execution of installation of Storage Tank. Execution team comprises of:

NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE



PROTOCOL No.:

3.0	ACCEPTANCE CRITERIA:
3.1	The Storage Tank shall meet the system description given in design qualification.
3.2	The Storage Tank shall meet with the acceptance criteria mentioned under the
	topic "Identification of major components"
3.3	All material of constructions of the contact parts to be checked as per the specifications.
3.4	The RPM of motor/stirrer should be in the range of ±5% deviation.

4.0	REQUALIFICATION CRITERIA:			
	The machine shall be requalified if			
	There are any major changes in system components which affect the			
	performance of the system			
	After major breakdown maintenance is carried out.			
	As per revalidation date and schedule			

5.0 INSTALLATION QUALIFICATION PROCEDURE:

5.1	SYSTEM DESCRIPTION	N:	
1	Equipment Name	:	Storage Tank
2	Supplier/Manufacturer	:	Bectochem Consultants & & Engineers Pvt. Ltd.
	Model	:	GMP
3	Serial no.	:	NA
5	Location	:	Holding Tank-1

The Storage Tank consists of Following Components:

- 1. Storage Tank comprises of top lid and bottom cone welded with central cylindrical shell.
- 2. Storage Tank is provided with jacket for maintaining the product temperature.
- 3. Stirrer entry at the top with the drive for the stirrer is mounted on a hinged plate at the top edge of the Tank. It will be provided with a VFD for speed variation. This assembly is provided with the single cartridge mechanical seal.
- 4. Storage Tank is designed for steam circulation.
- 5. Entire Tank is mounted on 4 Nos. leg supports which are fixed.



5.2	INSTRUCTION FOR FILLING THE CHECKLIST
5.2.1	In case of identification of major component actual observation should be written in specified location.
5.2.2	In case of the compliance of the test actual observation should be written in specified location.
5.2.3	For identification of utilities actual observation should be written in specified location.
5.2.4	Give the detailed information in the summary and conclusion part of the installation Qualification report.
5.2.5	Actual observation of the component should be written in specified location.
5.2.6	Whichever column is blank or not used 'NA' shall be used.

5.3	INSTALLATION CHECKLIST:	
	Installation checklist is as follows:	

S.No.	Statement	Method Of Verification	Actual Observation	Checked By Sign/Date
1	Verify purchase order copy and write down P.O. number	Visually/ Documental		
2	Verify that the "As Built" drawing is complete and represents the design concept.	, ,		
3	Verify that there is no observable physical damage	Physically		
4	Examine All access ports are cleared of any debris.	Physically		



PROTOCOL No.:

S.No.	Statement	Method Of Verification	Actual Observation	Checked By Sign/Date
5	Verify that all components are properly assembled, securely anchored and shock proof.	Physically		
6	Verify that all electrical connections are properly done and safe	Physically		
7	Verify that the equipment is properly earthed	Physically		
8	Verify that utility line is properly connected	Physically		
9	Verify the proper leveling of equipment	Physically		
10	Verify that there is sufficient space provided for operation, cleaning, preventive maintenance	Physically		
11	Equipment/system identification no. Is visible	Physically		

Reviewed by (Sign/Date)



PROTOCOL No.:

5.4 IDENTIFICATION OF MAJOR COMPONENTS:

Describe each critical component and check them and fill the inspection checklist.

System Components	Design Specification		Method Of Verification	Actual Observation	Checked By Sign/Date
	Make	Bectochem Consultants & Engineers Pvt. Ltd.	Physically/ Technical Specification		
Tank Design	Gross Capacity	1900 Liters	Physically/ Technical Specification		
	Working Capacity	1765 Liters	Physically/ Technical Specification		
	Make	Bharat Bijlee	Visually / Physically		
Motor	Sr. No.	To be recorded	Visually / Physically		
	Spec.	7.5 HP, 1450 RPM, NON-FLP, Frame- 132S	Visually / Physically		
Main Shell	Make	BCEPL	Physically/ Technical Specification		
	Size	5 Thk	Physically/ Technical Specification		
Top Lid	Make	BCEPL	Physically/ Technical Specification		
TOP LIG	Size	2 Thk	Physically/ Technical Specification		



System Components	Design Specification		Method Of Verification	Actual Observation	Checked By Sign/Date
Bottom Cone	Make	BCEPL	Physically/ Technical Specification		
	Size	2 Thk	Physically/ Technical Specification		
	Make	Bonfiglioli	Visually / Physically		
Gear Box	Spec.	AS 60 D F P 132	Visually / Physically		
	Ratio	41.5	Visually / Physically		
Jacket Shell	Make	BCEPL	Physically/ Technical Specification		
	Size	5 Thk	Physically/ Technical Specification		
Jacket Cone	Make	BCEPL	Physically/ Technical Specification		
Jacket Corre	Size	5 Thk	Physically/ Technical Specification		
Insulation	Make	BCEPL	Physically/ Technical Specification		
Shell/Cone	Size	2 Thk	Physically/ Technical Specification		
Leg Pipe	Make	BCEPL	Physically/ Technical Specification		
3 1 2	Size	80 NB X SCH. 40	Physically/ Technical Specification		



System Components	Design Specification		Method Of Verification	Actual Observation	Checked By Sign/Date
Anchor	Make	BCEPL	Physically/ Technical Specification		
Agitator Shaft	Size	Ø 65	Physically/ Technical Specification		
Anchor	Make	BCEPL	Physically/ Technical Specification		
Sweep	Size	Ø 1250 X 12 Thk	Physically/ Technical Specification		
Base Plate	Make	BCEPL	Physically/ Technical Specification		
Dase Flate	Size	12 mm	Physically/ Technical Specification		
Sensor PT	Make	Eureka	Visually / Physically		
100	Size	½" BSP	Visually / Physically		
Pressure	Make	Baumer	Visually / Physically		
Gauge	Range	0-7 Kg/cm ²	Visually / Physically		
Nozzle Schedul			edule		
	Location	Product inlet	Visually / Physically		
N1	Size	38 OD X 14 SWG	Physically/ Technical Specification		



System Components	Design Specification		Method Of Verification	Actual Observation	Checked By Sign/Date
	Location	Bottom Outlet	Visually / Physically		
N2	Size	63 OD X 14 SWG	Physically/ Technical Specification		
	Location	Steam inlet & cold water outlet	Visually / Physically		
N3	Size	25 NB X SCH 40	Physically/ Technical Specification		
	Location	Steam outlet & cold water inlet	Visually / Physically		
N4	Size	25 NB X SCH 40	Physically/ Technical Specification		
	Location	Jacket Vent	Visually / Physically		
N5	Size	15 NB X SCH 10	Physically/ Technical Specification		
	Location	Jacket Drain	Visually / Physically		
N6	Size ½" X SCH 40	Physically/ Technical Specification			
	Location	Thermowell	Visually / Physically		
N7	Size	½" X SCH 40	Physically/ Technical Specification		
	Location	WIP Spray Nozzle	Visually / Physically		
N8	Size	38 OD X 14 SWG	Physically/ Technical Specification		



PROTOCOL No.:

System Components	Design Specification		Method Of Verification	Actual Observation	Checked By Sign/Date
	Location	Spray Nozzle	Visually / Physically		
N9	Size	38 OD X 14 SWG	Physically/ Technical Specification		
		Load Cell s	ystem		
Load Cell	Make	Mettle Toledo	Physically		
	Model	SBH-1 P/N71204083	Physically		
	Sr. No.	To Be Recorded	Physically		
Load cell Display	Make	Mettle Toledo	Physically		
	Model	TWS 300 Series	Physically		
		Metering F	Pump		
	Make	Hindustan	Visually / Physically		
Motor	Spec.	2 HP, 1420 RPM, Frame- 90 L	Visually / Physically		
	Sr. No.	To be recorded	Physically		
VFD					
	Make	Delta	Visually / Physically		
	Model	VFD055E43A	Visually / Physically		

Remark:	 	 	

Reviewed by (Sign/Date)



PROTOCOL No.:

5.5 VERIFICATION OF MATERIAL OF CONSTRUCTION:

Name Of Components	Material Of Construction	Method Of Verification	Observation	Verified By Sign/Date
Main Shell	SS 316 L	By Molybdenum		
		Kit/ Test		
		Certificate		
Top Lid	SS 316 L	By Molybdenum		
		Kit/ Test		
		Certificate		
Bottom Cone	SS 316 L	By Molybdenum		
		Kit/ Test		
		Certificate		
Anchor Agitator	SS 316	By Molybdenum		
Shaft		Kit/ Test		
		Certificate		
Anchor Sweep	SS 316 L	By Molybdenum		
		Kit/ Test		
		Certificate		
Jacket Shell	SS304	By Molybdenum		
		Kit/ Test		
		Certificate		
Jacket Cone	SS304	By Molybdenum		
		Kit/ Test		
		Certificate		



PRO	TO	COL	No.:
-----	----	-----	------

Name Of Components	Material Of Construction	Method Of Verification	Observation	Verified By Sign/Date
Insulation	SS304	By Molybdenum		
Shell/Cone		Kit/ Test		
		Certificate		
Base Plate	SS304	By Molybdenum		
		Kit/ Test		
		Certificate		
Leg Pipe	SS304	By Molybdenum		
		Kit/ Test		
		Certificate		

Remark:						
Reviev	wed by (Sign/Date)					
5.6	IDENTIFICATION OF SUPPOR	RTING UTILITIES	S :			
S.No.	Utility	Method Of Verification	Observation	Checked By Sign/Date		

S.No.	Utility	Method Of Verification	Observation	Checked By Sign/Date
1.	Electricity: 3 Phase, 415v & 50 Hz with neutral and proper earthing	By using clamp meter		
2.	Compressed Air	Physically		

Remark:			
	d bv (Sign/Date)	 	

5.7	IDENTIFICATION OF SAFETY FEATURES:
	Identify and record the safety/interlocking features (if any) and their function in
	following tables:



DD	\sim	α	\sim T	™ T	
PR				No.	•
1 17		、 、、	v	110	• •

Safety Features Description	Location/Identification	Method Of Verification	Observation	Identified By Sign/Date
Earthing of motor	To avoid the accident due to the leakage current.	Visually		
Safety valve	To avoid the accident due to high pressure in the jacket.	Visually		

Remark:			 	
Reviewe	d by (Sign/Date	e)		



DD		$\alpha \alpha \alpha$	`T 1	N T
νv	4 Y I Y	1 M '1	N I I	No.:
1 1/		\cdots		. TU

5.8 ID	ENTIFICATIO	N OF COMPONEN	T TO BE CALIBRATE	D
----------	-------------	---------------	-------------------	---

Name of Components	Range	Make	ID	Location	Identified By Sign/Date
Remark:			<u> </u>		

Nemaik.	
Reviewe	by (Sign/Date)



DD		$\alpha \alpha \alpha$	`T 1	N T
νv	4 Y I Y	1 M '1	N I I	No.:
1 1/		\cdots		. TU

5.9	IDENTIFICATION OF STANDARD OPERATING PROCEDURE (SOP)
	The following Standard Operating Procedures were identified as important for
	effective performance of Storage Tank operation.

S.No.

SOP Title

Verified By Sign/ Date

Remark:	 	

Reviewed by (Sign/Date)



DD	α		\sim	~	\sim	•	TA T		
PR	4 D	1 1						Λ	•
1 1/	`	1	.,	v			Τ.4	v.	

5.10	VERIFICATION OF DRAWING AND DOCUMENTS:		
	Following documents are reviewed and attached as listed below:		

S.No.	Drawing And Document Detail	Verified By Sign/Date
Remark	(:	
Review	red by (Sign/Date)	



5.11	ABBREVIATIONS				
	Following Abbreviations are used in the installation qualification protocol of				
	Double Head Tube Filling Machine.				
	MOC : Material of construction				
	RPM: Rotation per minute				
	/ : Per				
	V : Volts				
	HZ : Hertz				
	HP : Horse Power				
	Amp. : Ampere				
	kw : Kilo watt				
	mm : Millimeter				
	°C : Degree Centigrade				
	FLP : Flame Proof				
	Spec. : Specification				
	Qty. : Quantity				
	Itrs. : Liters				
	BCEPL: Bectochem Consultants & Engineers Pvt. Ltd.				
	VFD : Variable Frequency Drive				



PR	ОΤ	\mathbf{OC}	\mathbf{OL}	No.:
----	----	---------------	---------------	------

5.12	DEFICIENCY AND CORRECTIVE ACTION (S) REPORT (S)
------	---

Following deficiency was verified and corrective actions taken in consultation with the Engineering Department.

Description of deficiency:
Corrective action(s) taken:

Deviation accepted by (Sign/Date)

Deviation Approved by (Sign/Date)



P	R	O	Т	O	\mathbf{C}	o	L	N	0.:
_	7.	v	_	v	\mathbf{v}	v	_	Τ.4	U

5.13	Annexure (S)	
------	--------------	--

Annexure No.	Details Of Annexure
Remarks (if any):	
Dono By & Doto:	Varified By 9 Data

Done By & Date:	Verified By & Date:



PRO	госо	L No.:
------------	------	--------

6.0	INSTALLATION QUALIFICATION FINAL REPORT:
6.1	SUMMARY:
0.1	COMMANT.
6.2	CONCLUSION:
Prepa	red By Checked By

Sign/ Date

Sign/ Date



PROTOCOL No.:

6.3 FINAL REPORT APPROVAL

It has been verified that all tests required by this protocol are completed, reconciled and attached to this protocol or included in the qualification summary report. All amendments and discrepancies are documented, approved and attached to this protocol. If applicable, Signature in the block below indicates that all items in this qualification report of Storage Tank have been reviewed and found to be acceptable and that all variations or discrepancies have been satisfactorily resolved. After the successful installation qualification of the Storage Tank the equipment can be taken for operational qualification.

FUNCTION	NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE
			QUALITY ASSURANCE		
REVIEWED BY			ENGINEERING		
			PRODUCTION		
			HEAD		
APPROVED			OPERATION		
BY			QUALITY ASSURANCE		