

QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 1 of 18

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

NITROGEN GAS GENERATION AND DISTRIBUTION SYSTEM

(CAPACITY: 10 Nm³/Hr)

EQUIPMENT ID. No.	
LOCATION	UTILITY BLOCK
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 2 of 18

PROTOCOL CONTENTS

S. No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8
9.0	References	14
10.0	Documents to be Attached	14
11.0	Deviation from Pre-Defined Specification, If Any	15
12.0	Change Control, If Any	15
13.0	Review (Inclusive of follow up action, If Any)	15
14.0	Conclusion	16
15.0	Recommendation	16
16.0	Abbreviations	17
17.0	Post Approval	19



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 3 of 18

1.0 PROTOCOL PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:	
EFFECTIVE DATE:	
PAGE No.: 4 of 18	

2.0 OBJECTIVE:

- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of Nitrogen
 Gas Generation & Distribution System (Make Mass Gas air Systems Pvt. Ltd.) to be installed in utility block at
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Nitrogen Gas
 Generation & Distribution System.



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:	

EFFECTIVE DATE:

PAGE No.: 5 of 18

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES			
Quality Assurance	Initiation, Authorization, Approval and Compilation of the Installation			
	Qualification Protocol cum Report.			
	Co-ordination with Production, and Engineering to carryout Installation			
	Qualification.			
	Monitoring of Installation Qualification Activity.			
	Post Approval of Installation Qualification Protocol Cum Report after			
	Execution.			
Production	Review & Pre Approval of Protocol cum Report.			
	To Co-ordinate and support for Execution of Qualification study as per			
	Protocol.			
	Post Approval of Installation Qualification Protocol Cum Report after			
	Execution.			
Engineering	Review & Pre Approval of Protocol cum Report.			
	Co-ordination, Execution and technical support in Nitrogen gas Generation &			
	Distribution System Installation Qualification Activity.			
	Calibration of Process Instruments.			
	Responsible for Trouble Shooting (if occurs during execution).			
	Post Approval of Installation Qualification Protocol Cum Report after			
	Execution.			



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 6 of 18

5.0 EQUIPMENT DETAILS:

Equipment Name	Nitrogen Gas Generation & Distribution System
Equipment ID No.	
Model	PSA Based model
Manufacturer's Name	MASS GASAIR SYSTEMS PVT. LTD.
Supplier's Name	MASS GASAIR SYSTEMS PVT. LTD.
Capacity	10 Nm ³ /hr.
Outlet Pressure	5.5 Kg/cm ²
Place of Installation	UTILITY BLOCK



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 7 of 18

6.0 SYSTEM DESCRIPTION:

Type : PSA BASED NITROGEN PLANT

Capacity: 10 Nm³/hr

Purity : 99.5%

Outlet Pressure : 5.5 Kg/cm²

Dew Point : (-) 40 °C

- PSA (Pressure Swing Adsorption) Based Nitrogen Plant is to produce Nitrogen gas form Atmospheric compressed air. Air passes through Carbon Molecular Sieves (CMS) at a certain pressure, the moisture, Oxygen and CO₂ are selectively adsorbed, and balance nitrogen comes out and collects in the receiver.
- Compressed air first collects in air receiver at 7.0 kg/cm² pressure and then goes to PSA module through air filter module. The air receiver has been providing to avoid air pressure fluctuation so that a constant flow & pressure will available during plant operation. One high efficient air filter has been provided at the outlet of air receiver to arrest dust particles from nitrogen gas before enter in PSA module.
- This is a specially designed composite bed type PSA module having two towers filled with special grade of Activated Alumina and second generation of high efficient Carbon Molecular Sieves (CMS) to produce 99.5% pure Nitrogen. As compressed air passed through PSA module, moisture from compressed air is adsorbed in Alumina Bed and oxygen & carbon dioxide are selectively adsorbed in CMS bed, balance Nitrogen collected in surge vessel at the outlet of PSA Module.
- Surge Vessel is a vertical, cylindrical type vertical pressure vessel. Surge vessel has been provided to collect outlet nitrogen before send to storage tank/user point.
- One Oxygen analyzer connected with this vessel to measure oxygen impurity in the product nitrogen. Nitrogen from surge vessel now goes to user point through flow meter and backpressure control valve at required flow and pressure. To avoid impure high oxygen content in nitrogen on 3-way vent valve has been provided with an interlock of oxygen analyzer. In case oxygen content high as purity limit nitrogen will vent out in the atmosphere till purity comes with in desired limit.



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:	
EFFECTIVE DATE:	_

PAGE No.: 8 of 18

7.0 PRE-QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document.
- Instrumentation diagram.
- Technical specification of equipment.
- Calibration certificate of components.
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

\mathbf{DD}	α T	α	W	N ₁
L V	.,,	,,,		L No.

EFFECTIVE DATE:

PAGE No.: 9 of 18

8.0 CRITICAL VARIABLE	FO IO	RE MEI	:
-----------------------	-------	--------	---

8.1 General Checks and Location Suitability:

Installation Checks	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Leveling	Should be properly balanced		
	and leveled.		
Edges of parts	All the parts should be		
	properly grind without any		
	sharp edges.		
Welding of Joints	Welding of joints should be		
	without any welding burrs.		
Place of Installation	Utility block Block		
Working space around	Should be sufficient for easy		
the equipment	operation, cleaning,		
	sanitation and maintenance.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PRO	TO	CO	T. N	lo I
\mathbf{I}	1	\mathbf{c}	\mathbf{L}	ıv.

EFFECTIVE DATE:

PAGE No.: 10 of 18

8.2 Installation Checks:

S.No.	Specification	Observation	Observed By (Engineering) Sign/Date
1.	Check the Proper mechanical		
	installation of Nitrogen Gas		
	Generation & Distribution		
	system		
2.	Check any physical damage to		
	the equipment		
3.	Check the assembly of		
	components as per the general		
	arrangement drawing		
5.	Check the proper electrical		
	installation Nitrogen Gas		
	Generation & Distribution system		
6	Check the proper pipe line		
	installation of Nitrogen Gas		
	Generation & Distribution System		
7	Check that major components		
	are protected from leakage and		
	there is no physical damage		
8	Check that all piping have been		
	done according to the drawing		

		Reviewed By (Manager QA) Sign/Date:
Inferen	ce:	
Checkeo (Produc Sign/Da	· ·	Verified By (Quality Assurance) Sign/Date:
	done according to the drawing	



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

				_		
PR	ЛT	M	CO	Т	NΛ	
		•			1 7 1 1 2	

EFFECTIVE DATE:

PAGE No.: 11 of 18

8.3 MOC Verification List:

1	S. No.	Components	Acceptance Criteria	Observations	Observed By (Engineering) Sign/Date
	1.	Moisture trap	Alumina bed		
	2.	Oxy trap	CMS Bed		
	3.	MOC for Pressure vessels	IS 2062		
	4.	MOC of Pipes	IS 1239 Cl. 'C'		

Checked By (Production)	Verified By (Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PR	\mathbf{OT}	α	α	T N	^
PK	. ,	L /L .	. , , ,	I A IN	(). `

EFFECTIVE DATE:

PAGE No.: 12 of 18

8.4 Equipment Verification:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Manufacturer	MASS GASAIR SYSTEMS PVT. LTD.		
Туре	PSA Based		
Capacity	10 Nm³/hr.		
Activated alumina bed tower.	For absorption of Oxygen & Carbon dioxide from atmospheric compressed air.		
CMS tower	For absorption of moisture from atmospheric compressed air.		
Air receiver tank	Collection of atmospheric compressed air at 7.0 Kg/cm²g		
Nitrogen receiver tank	Storage of nitrogen @ 5.5 Kg/cm ² g for further distribution		
Surge vessel	Collect outlet nitrogen before send to nitrogen receiver		
Oxygen analyzer	Analyze oxygen content before collection in nitrogen receiver tank.		
Exhaust silencer	Reduce noise pollution during exhaust		
Cartridge Filter	1 μ		
Oil trap filter	Activated Carbon Filter		
Oil trap filter	0.01 μ		
Bacteriological Filter	0.22 μ		
Outlet Pressure	5.5 Kg/cm ² g		
Max. Working Pressure	7.0 Kg/cm ² g		



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

	~	~ ~	~ -		
DΩ	OTC	M Y		No	
1 1/	,,,,			170	

EFFECTIVE DATE:

PAGE No.: 13 of 18

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Design Pressure	8.0 Kg/cm²g		
Test Pressure	12.4 Kg/cm²g		
MOC for Pressure vessels	IS 2062		
MOC of Pipes	IS 1239 Cl. 'C'		
MOC of Change-over	Die Cast Aluminum (specially		
valves	Design for PSA System).		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:	

EFFECTIVE DATE:
PAGE No.: 14 of 18

9.0 **REFERENCES:**

The Principle Reference is the following:

- Master Validation Plan
- Schedule-M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC
- Calibration certificates



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT **FOR** NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

		PAGE No.: 15 of 18
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:	
12.0	CHANGE CONTROL, IF ANY:	
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):	



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 16 of 18

14.0	CONCLUSION:	
15.0	RECOMMENDATION:	
15.0	RECOMMENDATION:	



QUALITY ASSURANCE DEPARTMENT

INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 17 of 18

16.0 ABBREVIATIONS:

No. : Number

WHO: World Health Organization

QA : Quality Assurance

PVT. : Private

Ltd. : Limited

ID: Identification

No. : Number

PC : Pure & Cure

UB : Utility Block

PSA: Pressure Swing Adsorption

CMS: Carbon molecular sieve

Kg : Kilo gram

°C : Degree centigrade

Mg : milligram m^3 : meter cube

IQ : Installation qualification



INSTALLATION QUALIFICATOIN PROTOCOL CUM REPORT FOR NITROGEN GAS GENERATION & DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 18 of 18

17.0 PROTOCOL POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			