

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

# **INSTALLATION QUALIFICATION**

# **PROTOCOL CUM REPORT**

# FOR

# **RAPID MIXER GRANULATOR**

EQUIPMENT ID No.	
LOCATION	
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



#### INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR **PROTOCOL CONTENTS** S.No. TITLE PAGE No. 1.0 **Protocol Pre-Approval** 3 2.0 **Objective** 4 3.0 Scope 4 Responsibility **4.0** 5 5.0 **Equipment Details** 6 **System Description** 6-7 6.0 7.0 **Pre-Qualification Requirements** 8 8.0 **Critical Variables to be Met** 9-17 9.0 References 18 10.0 **Documents to be Attached** 18 11.0 **Deviation from Pre-Defined Specification, If Any** 18 12.0 **Change Control, If Any** 18 Review (Inclusive of follow up action, If Any) 13.0 19 14.0 Conclusion 19 15.0 Recommendation 19 16.0 Abbreviations 20 17.0 **Protocol Post Approval** 21



## **INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR** 1.0 PROTOCOL PRE-APPROVAL:

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



## **INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR** 2.0 OBJECTIVE:

- To carry out the Installation Qualification of Rapid Mixer Granulator to be used for mixing of powder or blends and granulating the materials in formulation Plant.
- To confirm that the equipment and its components are as per the Specifications and Installed as per the Approved Design and complies with cGMP practices.
- To ensure that there is sufficient information available to operate and maintain the equipment Safely, Effectively and Consistently.

#### **3.0 SCOPE:**

- The scope of this installation qualification protocol cum report is limited to qualification of **Rapid Mixer Granulator (Make- Elicon Pharma, Capacity- 600 liter)** to be installed in the ......
- Equipment Transfer from Plant.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required for installation qualification activity.



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
	<ul> <li>Preparation, Review, Approval and Compilation of the Installation Qualification Protocol cum Report.</li> <li>Co-ordination with Production and Engineering to carryout Installation</li> </ul>		
Quality Assurance	<ul><li>Qualification.</li><li>Monitoring of Installation Qualification Activity.</li></ul>		
	<ul> <li>Post Approval of Installation Qualification Protocol cum report after Execution.</li> </ul>		
Production	<ul> <li>Review &amp; Pre Approval of Installation Qualification Protocol cum Report.</li> <li>To Co-ordinate and support for Execution of Qualification study as per Protocol.</li> <li>Post Approval of Installation Qualification Protocol cum report after Execution.</li> </ul>		
Engineering	<ul> <li>Review &amp; Pre Approval of Installation Qualification Protocol cum Report.</li> <li>Co-ordination, Execution and technical support in Installation Qualification Activity.</li> <li>Responsible for Trouble Shooting (if occurs during execution).</li> <li>Post Approval of Installation Qualification Protocol cum report after Execution.</li> </ul>		



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### 5.0 EQUIPMENT DETAILS:

Equipment Name	Rapid Mixer Granulator	
Equipment ID.		
Manufacturer's Name	Elicon Pharma	
Supplier's Name	Elicon Pharma	
Location of Installation		

#### 6.0 SYSTEM DESCRIPTION:

RMG or high sear machine is a very precision machine, performing dry mixing and wet granulation in the same bowl in only 6 to 20 min. the entire operation is fully dust free and automatic including discharge. All parts coming in contact with mix are of stainless AISI 316 L quality and are highly polished.

Basic machine consist of base frame made from MS angle and channels. Top of the frame is covered by one big MS plate. Complete base frame is Cladded by SS sheet. Top plate is Cladded by 1.5 mm thick SS embossed sheet for anti- slip property and easy cleaning. Mixing bowl is fixed on top of this plate. There are two impellers inside the bowl. Main impeller run in horizontal plane and chopper granulation impeller run in vertical plane. Top lid is operated pneumatic Festo cylinder. Main impeller is support on main shaft, which has its special Z type housing. Z type housing totally eliminates any chance of cross contamination of product mix with bearing lubricants. Z type housing cap contains PTFE and Labyrinth seal along with air purging facility totally eliminates cross contamination. Chopper blades are directly mounted on chopper shaft. Chopper housing is entirely made of AISI 316 L having air purging and special seals. Main impeller is having unique design and blade angle, thus pushing the material radial direction. Machine has a discharge outlet with pneumatic cylinder. Discharge piston has profile exactly matching with the vessel interior, giving a perfect sealing arrangement.

#### CHARGING AND DRY MIXING

Pre- weighed raw material is charged through the charging port located on the top lid of the RMG bowl. This is achieved through IPC Bin/paste kettle using a material handling device.

Once charged the dust proof charging interface is manually disengaged and the charging hole is sealed shut. All machine safety control is activated.



### INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

Main impeller and chopper are operated in slow speeds through PLC and hen in fast speed as per process requirement. Duration of total process time is timer controlled.

#### WET MIXING/ GRANULATION

Binder thus added into the mass by slow/ fast operation of the main impeller with concurrent operation of the chopper results in dough formation. This operation is on a timed cycle basis and is continuously monitored by the operator through the ampere meter reading which is displayed on the operating panel of the RMG.



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### 7.0 PRE - QUALIFICATION REQUIREMENTS:

#### 7.1 Verification of Documents :

- Executed and approved design qualification document.
- Piping and Instrumentation Diagram (P& ID).
- Electrical Circuits Diagram.
- Technical Specification of Equipment.
- Certificate of Material of Construction of Components.

#### 7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

#### 7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### 8.0 CRITICAL VARIABLES TO BE MET:

#### 8.1 General Checks & Location:

INSTALLATION CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Grouting and Mounting	Should be grouted and mounted properly.		
Leveling	Should be properly balanced and leveled.		
Edges of Parts	Metal edges should be properly Rounded off without any sharp edges.		
Welding of Joints	Welding of joints should be without any welding burrs.		
Place of Installation			
Illumination in area	NLT 300 Lux.		
Working space around the equipment.	Should be sufficient for easy operation, cleaning, sanitation and maintenance.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA)
	Sign/Date:



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### 8.2 UTILITIES REQUIRED:

PARAMETERS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Electrical Supply	3 Phase Voltage- 415 V $\pm$ 10 % Frequency- 50 Hz $\pm$ 5 %		
Compressed Air			
Flow Pressure	6 bar (kg/cm <sup>2</sup> )		
Quality	Oil, Water & Dust free		
General method of the	<b>A.</b> No loose hanging cables		
electrical wiring	<b>B.</b> Well-insulated electrical wirings.		
	<b>C.</b> Located in a safe place well protected from water leakage		
	during machine cleaning and		
	also safe for operator during		
	Operation.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### 8.3 MOC Verification List:

S.No.	COMPONENT	MOC	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Stand	AISI 304		
2.	Main Bearing house	AISI 304		
3.	Chopper Housing	AISI 316		
4.	Staircase and Railing	SS 304		
5.	'V' Belt	Rubber		
6.	Bowl	AISI 316		
7.	Top Lid	AISI 316		
8.	Filter 5 Micron	AISI 316		
9.	Chopper Blade	SS 316		
10.	Discharge Piston	AISI 316		
11.	Control Panel with PLC	AISI304		
12.	Safety Rail	AISI304		
13.	Motor	C.I.		

Checked By (Production) Sign/Date: Inference:	Verified By (Quality Assurance) Sign/Date:
	<b>Reviewed By</b>
	(Manager QA)
	Sign/Date:



### INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### 8.4 Drawing Verification:

REFERENCE ENGINEERING DRAWINGS	AVAILABLE (YES/NO)	OBSERVED BY (ENGINEERING) SIGN/DATE
General arrangement Diagram		
Power Circuit Diagram		
Pneumatic Diagram for Solenoid valve		
Panel Physical Layout		
Circuit Diagram for PLC Controls		

Checked By (Production) Sign/Date: ..... Verified By (Quality Assurance) Sign/Date: .....

#### Inference:

> Reviewed By (Manager QA) Sign/Date: .....



# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

## 8.5 EQUIPMENT VERIFICATION:

#### 8.5.1 Technical specifications:

COMPONENTS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Equipment	Name: Rapid mixer granulator		
Description	Model: cGMP		
Gross capacity	600 L		
Working Capacity	480 L		
<b>Overall Dimension</b>	Length : 3000 mm		
	Width : 2850 mm		
	Height : 3600 mm		
Platform	Height : 1325 mm		
Discharge port	Inner Dia : 253 mm		
Other dimensions	Should be as per the		
as per Drawing	specification mentioned in		
	drawing		
Main motor	Make : Hindustan		
	HP : 40/50 HP		
	Volt : 415±10%		
	Hz : 50±5%		
	Sr.No : 63197		
Chopper motor	Make : Hindustan		
	HP : 5/7.5 HP		
	Volt : $415 \pm 10 \%$		
	Hz : $50 \pm 5\%$		
	Phase : 3		
	RPM : 1430/2900		
	Sr.No : 407457		
Lid Lifting	Make : Dancal India		
Cylinder	StrokeRange: 500 mm		
Gear Box	Make : Elicon		



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

COMPONENTS ACCEPTANCE CRITERIA		OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
	Size : 8''		
	Ratio : 10:1		
	Sr.No : 453662		
Clearance of main	1 to 2 mm		
impeller from			
bottom of bowl Clearance of main	5 to 7 mm		
impeller from side	5 to / mm		
of bowl			
Location of	155 mm from bottom of bowl		
chopper			
PLC	Make : Allen		
	Size : 6"		
Main bowl	Bottom thickness : 6 mm		
	Shell of the bowl : 5 mm		
	Cone of the bowl : 5 mm		
	Lid of the bowl : 5 mm		
	Rim of the bowl : 20 mm		
Stand or platform	From MS (angle and channel),		
	Cladded suitably from outside		
by 16 swg, 1.5 mm thick, S.S.			
304 sheets completely welded			
	all around, flush type of SS 304		
	covers. Dimension of the		
platform are as per G.A.			
	drawing top cladded sheet of		
the platform is dimpled SS 304			
	to have anti slip property.		
Staircase and	Staircase		
railing	Make: SS 304		
_	Railing		
	Make : SS pipe make:		
	prp-		



# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

COMPONENTS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE	
Size : 38 mm diameter.				
Main impeller	Blade: 3 Nos.			
MOC: AISI 316L				
Chopper impeller	Blade: 2 Nos.			
	MOC: AISI 316L			
Discharge	It is with pneumatic discharge			
assembly	piston which matched the			
	interior vessel.			
Electric panel and	Complete operating panel of SS			
Control panel.	304 in 16 gauge having display			
	MMI E 1061. Both Auto &			
	Manual mode to be provided for			
	machine with PLC only.			
	Complete flexibility will be			
	provided for operator for his			
	ease and convenience.			
	Main service made up of mild			
	steel, powder coated to be kept			
	in service area.			
Checked By		Verified	By	
(Production)		-	Assurance)	
Sign/Date:		Sign/Dat	e:	
Inference:				
		Roviowa	d Rv	
			Reviewed By (Manager QA)	
		_	e:	



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR 8.6 INSTALLATION CHECKS:

S.No.	SPECIFICATION	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Identification and verification of		
	major and sub components of Rapid		
	mixer granulator.		
2.	Verification of system utility		
	requirements.		
3.	Check that all bolts are properly		
	tightened.		
4.	Ensure all Electric connections		
	done properly.		
5.	Ensure all mechanical adjustment.		
6.	Check that all Pneumatic		
	connections are properly fitted.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By
	(Manager QA) Sign/Date:



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### **8.7 SAFETY:**

CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Main Air Pressure low	Machine should not Start		
Top Lid is open.	Machine should not Start		
Discharge port is open.	Machine should not Start		
Main impeller blade is lifted.	Machine should not Start		
Discharge of Material will not occur if FBD trolley is not beneath discharge opening.	Machine should not Start		
Main motor tripped.	Machine will not run		
Chopper motor tripped.	Machine will not run		
Discharge open for cleaning.	Machine will not Run		
Emergency push button pressed.	Machine will not run.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	<b>Reviewed By</b>
	(Manager QA)
	Sign/Date:



# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### 9.0 **REFERENCES:**

### The Principle Reference is the following:

- Validation Master Plan
- Schedule-M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 Good Manufacturing Practices and Inspection

#### **10.0 DOCUMENTS TO BE ATTACHED:**

- Certificate of MOC.
- Operation and Maintenance Manual.

## 11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:

12.0 CHANGE CONTROL, IF ANY:



## **INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR** 13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):

#### 14.0 CONCLUSION:



#### **15.0 RECOMMENDATION:**




## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR

#### **16.0 ABBREVIATIONS:**

cGMP	:	Current Good Manufacturing Practices
CQA	:	Corporate Quality Assurance
DQ	:	Design Qualification
GB	:	General Block
HP	:	Horse power
Hz	:	Hertz
Id	:	Inner diameter
ID.	:	Identification
IQ	:	Installation Qualification
Kg	:	Kilogram
KW	:	Kilo watt
Ltrs	:	Liters
MCB	:	Miniature Circuit Break
Mm	:	Mili meter
mm	:	Millimeter
MOC	:	Material of Construction
NLT	:	Not Less Than
No.	:	Number
PLC	:	Programmable Logical Control
RMG	:	Rapid Mixer Granulator
V	:	Volt
WHO	:	World Health Organization



## INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR RAPID MIXER GRANULATOR 17.0 PROTOCOL POST - APPROVAL:

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			