



**OPERATIONAL QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
MULTI MILL**

<b>EQUIPMENT ID No.</b>	
<b>LOCATION</b>	
<b>DATE OF QUALIFICATION</b>	
<b>SUPERSEDE PROTOCOL No.</b>	<b>NIL</b>



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**PROTOCOL CONTENTS**

<b>S.No.</b>	<b>TITLE</b>	<b>PAGE No.</b>
<b>1.0</b>	<b>Protocol Pre-Approval</b>	<b>3</b>
<b>2.0</b>	<b>Objective</b>	<b>4</b>
<b>3.0</b>	<b>Scope</b>	<b>4</b>
<b>4.0</b>	<b>Responsibility</b>	<b>5</b>
<b>5.0</b>	<b>Equipment Details</b>	<b>6</b>
<b>6.0</b>	<b>System Description</b>	<b>6</b>
<b>7.0</b>	<b>Pre-Qualification Requirements</b>	<b>7</b>
<b>8.0</b>	<b>Critical Variables to be Met</b>	<b>8-12</b>
<b>9.0</b>	<b>References</b>	<b>13</b>
<b>10.0</b>	<b>Documents to be Attached</b>	<b>13</b>
<b>11.0</b>	<b>Deviation from Pre-Defined Specification, If Any</b>	<b>13</b>
<b>12.0</b>	<b>Change Control, If Any</b>	<b>13</b>
<b>13.0</b>	<b>Review (Inclusive of follow up action, If Any)</b>	<b>14</b>
<b>14.0</b>	<b>Conclusion</b>	<b>14</b>
<b>15.0</b>	<b>Recommendation</b>	<b>14</b>
<b>16.0</b>	<b>Abbreviations</b>	<b>15</b>
<b>17.0</b>	<b>Protocol Post Approval</b>	<b>16</b>



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**1.0 PROTOCOL PRE- APPROVAL:**

**INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

**REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

**APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**2.0 OBJECTIVE:**

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Multi Mill and to ensure that it produces desired Quality & rated output according to manufactures specifications.

To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Start up & Shut down Procedure and Safety Features

**3.0 SCOPE:**

- The scope of this operational qualification protocol cum report is limited to qualification of **Multi Mill (Make- Elicon Pharma)** installed in the .....
- Equipment Transfer from .....
- The Multi Mill is a standalone unit with plug in type electrical connections for operation and is on castor wheel. Hence, may be moved as per requirement to other area of operation which shall not change the performance of equipment.
- This Protocol will define the methods and documentation used to perform OQ activity the Multi Mill for OQ. Successful completion of this Protocol will verify that Multi Mill meet all acceptance criteria and ready for Performance Qualification



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

<b>DEPARTMENTS</b>	<b>RESPONSIBILITIES</b>
<b>Quality Assurance</b>	<ul style="list-style-type: none"><li>• Initiation, Review, Approval and Compilation of the Operational Qualification Protocol cum Report.</li><li>• Co-ordination with Production and Engineering to carryout Operational Qualification.</li><li>• Monitoring of Operation Process.</li><li>• Post Approval of Operational Qualification Protocol cum Report after Execution</li></ul>
<b>Production</b>	<ul style="list-style-type: none"><li>• Review of Operational Qualification Protocol cum Report.</li><li>• To Co-ordinate and support for execution of Operation Qualification study as per Protocol.</li><li>• Post Approval of Operational Qualification Protocol cum Report after Execution</li></ul>
<b>Engineering</b>	<ul style="list-style-type: none"><li>• Review &amp; Pre Approval of Operational Qualification Protocol cum Report.</li><li>• Co-ordination, Execution and technical support in Multi Mill Operational Qualification Activity.</li><li>• Responsible for Trouble Shooting (if occurs during execution).</li><li>• Post Approval of Operational Qualification Protocol cum Report after Execution</li></ul>



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Multi Mill
<b>Equipment ID.</b>	
<b>Manufacturer's Name</b>	Elicon Pharma
<b>S.NO.</b>	EP/P&CHPL/MM-3HP/8/AUG/2014
<b>Supplier's Name</b>	Elicon Pharma
<b>Location of Installation</b>	

**6.0 EQUIPEMENT DESCRIPTION:**

This equipment is a self contained a portable unit for the process of size reduction. It uses the principle of Impact in air. The product is dropped axially from the feed hopper. In a communication chamber where it comes in contact with blades (Either the Knife edge or the impact edge) rotating at high speed. Operating speed are variable & can be varied in steps of 750/1500/2100/3000 by a simple & design of placing the "V" belt in the desired groove of a multi-groove pulley. Operating parts can be dismantled & assembled quickly, thereby saving down time during cleaning. A safety limit switch can be incorporated in the top cover so as to switch off the equipment as soon as the cover is opened (optional).

Screen range from

Perforated 0.5 mm to 2.5 mm in S.S. 316 /304 quality.

Wire mesh with backup frame-4 mesh to 80 mesh in S.S. 316/304 quality.

Special Hollander weave screen of 110/24 mesh in S.S. 316/304 quality.



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**7.0 PRE- QUALIFICATION REQUIREMENTS:**

**7.1 Verification of Documents:**

- DQ Protocol cum Report.
- IQ Protocol cum Report.
- SOP for Operation & Cleaning of Multi Mill.
- SOP for Preventive Maintenance of Multi Mill.

**7.1.1 Procedure:**

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the OQ Protocol cum report.

**7.1.2 Acceptance Criteria:**

All the documents should be available, complete and approved by respective authorities.



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**8.0 CRITICAL VARIABLES TO BE MET:**

**8.1 Verification of documents:**

The results of any tests should meet the limits and acceptance criteria specified in the test documents.

Any deviations or issues should be rectified and documented prior to OQ commencing.

S.No.	DOCUMENT NAME	DOCUMENT / SOP NO.	COMPLETED (YES/NO)	CHECKED BY (ENGINEERING) SIGN/DATE	VERIFIED BY (QA) SIGN/DATE
1.	DQ Protocol Cum Report				
2.	IQ Protocol Cum Report				
3.	SOP for operation & Cleaning of Multi Mill				
4.	SOP for Preventive Maintenance of Multi Mill				

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:** .....

**Inference:**

.....  
.....  
.....

**Reviewed By**

**Manager QA)**

**Sign/Date:** .....





**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**8.2 Test Equipment Calibration:**

Verify that all critical instruments associated with the system will be in a calibrated state. Review the calibration status for the test equipment to be utilised and record the calibration due dates in the table below. All Equipment / Instrumentation must remain within the calibration due date for the duration of OQ test for which the item is used. If a due date potentially occurs during the testing period then the instrument must be recalibrated before it can be utilised.

EQUIPMENT / INSTRUMENTS NAME	EQUIPMENT / INSTRUMENT I.D.	CALIBRATION ON	DUE ON	OBSERVED BY SIGN/DATE

**Checked By**  
**(Production)**  
**Sign/Date:** .....

**Verified By**  
**(Quality Assurance)**  
**Sign/Date:** .....

**Inference:**

.....  
.....  
.....  
.....  
.....  
.....

**Reviewed By**  
**Manager QA)**  
**Sign / Date:** .....



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**8.3 Operational And Functional Checks:**

Operate the Multi Mill as per Manufacturer's Manual / SOP and Check for the following functions of the Equipment. The Equipment should function as desired.

ITEM	OPERATION	ACCEPTANCE CRITERIA	OBSERVATION
<b>Power supply</b>	Connect 3Ph, 415V, AC supply to the control panel through proper isolator.	Machine will be ready for operation.	
<b>Motor &amp; drive</b>	Check the direction of motor shows on machine by direct arrow.	Motor should not run in opposite direction as arrow shows.	
<b>VFD</b>	Run the motor at different speed.	Motor can be allowed to run at variable speed.	
<b>Earthing</b>	Proper earthing should be provided to machine.	Earthing will secure from shocks to operator of machine.	
<b>Blades</b>	<ul style="list-style-type: none"> <li>• Check that blades should be properly tightened.</li> <li>• Check the blade should be properly fitted so no material leakage will occur from sides of the screen.</li> </ul>	<ul style="list-style-type: none"> <li>• If not then noise level will be more &amp; also the possibility of removing blade.</li> <li>• For proper milling.</li> </ul>	
<b>Bearing House</b>	It will hold the blade assembly with shaft with the help of bearing for easy & smooth operation.	Proper lubrication should be done on bearing for noise free operation.	
<b>PU Wheel</b>	For easy shifting of the machine.	Smooth handling & easy handling can be done.	

**Checked By**  
**(Production)**  
**Sign/Date:** .....

**Verified By**  
**(Quality Assurance)**  
**Sign/Date:** .....

**Inference:**

.....  
.....  
.....

**Reviewed By**  
**(Manager QA)**  
**Sign /Date:** .....



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**8.4 Safety Testing / Interlocking:**

ITEM	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
<b>To deactivate the equipment in event</b>	The machine should stop immediately and should not start when started till emergency stop switch is released		
<b>Off an emergency stop</b>	The machine should be made to turn off during any emergency.		

**Checked By  
(Production)  
Sign/Date: .....**

**Verified By  
(Quality Assurance)  
Sign/Date: .....**

**Inference:**

.....

.....

.....

.....

.....

**Reviewed By  
(Manager QA)  
Sign / Date: .....**



**PHARMA DEVILS**  
QUALITY ASSURANCE DEPARTMENT

**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**8.5 Power Failure Verification:**

ITEM	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
<b>Main Power Shut Down</b>	Equipment stops in a safe and secure condition.		
<b>Main Power Restored</b>	Equipment can be restarted with no problems or adverse conditions.		

**Checked By (Production)**  
Sign/Date: .....

**Verified By (Quality Assurance)**  
Sign/Date: .....

**Inference:**

.....

.....

.....

.....

.....

.....

**Reviewed By (Manager QA)**  
Sign/Date: .....







**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**16.0 ABBREVIATIONS:**

cGMP	:	Current Good Manufacturing Practices
DQ	:	Design Qualification
IQ	:	Installation Qualification
mm	:	Millimeter
MML	:	Multi Mill
No.	:	Number
OQ	:	Operational Qualification
QA	:	Quality Assurance
SOP	:	Standard Operating Procedure
WHO	:	World Health Organization



**OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL**

**17.0 PROTOCOL POST -APPROVAL:**

**INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
<b>OFFICER / EXECUTIVE (QUALITY ASSURANCE)</b>			

**REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
<b>HEAD (PRODUCTION)</b>			
<b>HEAD (ENGINEERING)</b>			

**APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
<b>HEAD (QUALITY ASSURANCE)</b>			