

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE PROTOCOL No.:

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

EQUIPMENT ID. No.	
LOCATION	Ampoule Washing & Sterilizing Room
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	7
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8-17
9.0	References	18
10.0	Documents to be Attached	18
11.0	Deviation from Pre-Defined Specification, If Any	18
12.0	Change Control, If Any	19
13.0	Review (Inclusive of follow up action, If Any)	19
14.0	Conclusion	19
15.0	Recommendation	19
16.0	Abbreviations	20
17.0	Protocol Post Approval	21



FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PROT	UUU	LN	О.:	•

1.0 PROTOCOL PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD			
(QUALITY ASSURANCE)			



AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PROTOCOL No.:

2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of Ampoule Vertical Ultrasonic Washing Machine.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of Ampoule Vertical Ultrasonic Washing Machine to be installed in the Ampoule Washing & Sterilization Room.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Ampoule Vertical Ultrasonic Washing Machine.



AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PROTOCOL No.:

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
	Preparation, Review, Approval and Compilation of the Installation		
	Qualification Protocol cum Report.		
Onality Assurance	Co-ordination with Production and Engineering to carryout Installation		
Quality Assurance	Qualification.		
	Monitoring of Installation Qualification Activity.		
	Post Approval of Qualification Protocol cum Report after Execution.		
	Review & Pre Approval of Protocol cum Report.		
Duaduation	To Co-ordinate and support for Execution of Qualification study as per		
Production	Protocol.		
	Post Approval of Qualification Protocol after Execution.		
	Review & Pre Approval of Protocol cum Report.		
	Co-ordination, Execution and technical support in VFS Installation		
Ei	Qualification Activity.		
Engineering	Calibration of Process Instruments.		
	Responsible for Trouble Shooting (if occurs during execution).		
	Post Approval of Qualification Protocol after Execution.		



FOR

AMPOULE VERTICAL ULTRASONIC WASHING **MACHINE**

PROTOCOL No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	Vertical Ultrasonic Ampoule Washing Machine	
Equipment		
Manufacturer's Name	Truking Technologies Ltd.	
Model		
Supplier's Name	Truking Technologies Ltd.	
Location of Installation	Ampoule Washing & Sterilization Room	



FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PROTOCOL No.:

6.0 SYSTEM DESCRIPTION:

The Automatic Washing Machine finishes the procedures from bottle infeed, ultrasonic coarse cleaning, external precision cleaning, internal precision cleaning, bottle out feed. It adopts the ultrasonic cleaning, uses the recycled water and compressed air to clean the internal and external of bottles by a series of needles and nozzles.

The washing machine consists of the following parts, such as infeed conveyor belt, ultrasonic cleaning part, scroll lifting part, water & rinsing part, out feed part and water & air circulation system.

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document.
- Piping and instrumentation diagram (P& ID).
- Electrical circuits diagram.
- Technical specification of equipment.
- Calibration certificate of components.
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum Report.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PROTOCOL No.:

8.0 CRITICAL VARIABLES TO BE MET:

8.1 GENERAL CHECKS AND LOCATION SUITABILITY:

Installation Checks	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Grouting and	Should be properly grouted		
Mounting	and mounted.		
Leveling	Should be properly		
	balanced and leveled.		
Edges of parts	Metal parts should be		
	properly ground without		
	any sharp edges.		
Welding of Joints	Welding of joints should be		
	without any welding burrs.		
Place of Installation	Ampoule Washing &		
	Sterilizing Room		
Room Condition	RH: NMT 55%		
	TEMP: 23 ± 2 °C		
Illumination	NLT 300 Lux		
Working space	Should be sufficient for easy		
around the	operation, cleaning,		
Equipment.	sanitation and maintenance.		

Equipment.	sanitation and maintenance.	
Checked By (Production) Sign/Date: Inference:		Verified By (Quality Assurance) Sign/Date:
		Reviewed By (Manager QA) Sign/Date:



FOR

AMPOULE VERTICAL ULTRASONIC WASHING **MACHINE**

PROTOCOL No.:

EQUIPMENT VERIFICATION 8.2 TECHNICAL SPECIFICATIONS

Critical Variabl	es Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Machine Specific	ation		
Model	AQCL20/6		
Dimension	2400 mm x 2400 mm x 1650mm		
Orientation	Left to right		
Main Motor			
Make	Siemens		
Model	ILE0001-0EB42-1AA6		
MMI			
Make	Siemens		
Model	6ES7-2BD23-0XB8		
Water Pump			I
Make	Grundfos		
Model	CM10-4A-R-G-E-AQQE		
Filters			
Make	Pall		
Model	SASM031G15J -01 qty SAS011GBP15J-03 qty		
Size	Compressed Air-0.22 µ Purified water-0.22 µ WFI – 0.22 µ Recirculated Water- 3 µ		
Transducer	Recirculated Water 5 p		
Make	Schneider		
Model	ATV12H037M2 -01 qty ATV12HU15M2 -01 qty		
Pneumatic Cylin	der		1
Make	Festo		
Pressure Transm	ittor		
Make	Duwei		
Model	DW801 -03 qty DW803 -01 qty		
Manual Diaphra	gm valve		·
Make	Gemu		



FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PROTOCOL No.:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Model	61215D88C31701TS 1507 -02		
	qty		
	67325D88C31702TS 1507 -06		
	qty		
Pneumatic Diaphra			1
Make	Gemu		
Model	650 15D88345A20T1 1507 -01		
	qty		
	687 40D88C317 2 1507 -01 qty		
	650 15D 88 34 5A 1 0T1 1507 -		
	06 qty		
Conveyor			1
Length	361 mm		
Liquid level Sensor			1
Make	Fanyi		
Model	DHRE-ABS		
Ultrasonic Generato	or		
Make	Leishi		
Model	LASP-E10-1000		
RTD Sensor			
Range	0-100 °C		
Infeed Motor			
Make	Fenghua		
Capacity	0.37 kw		
RPM	1350		
Sound Alarm Indica	ator		1
Red Indicator	Machine Stop & Alarm start		
Orange Indicator	Warning		
Green Indicator	Machine is working		
PLC	· · · · · ·		1
Make	Siemens		
Model	57200 CN		
Contactor	1		1
Make	Scheinder		
Safety Relay	1		1
Make	Scheinder		



FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

_	n	$\overline{}$		\sim	\sim	\sim	-	T T		
ויא	ĸ	1	ш		\mathbf{C}		١.	N	Λ	•

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
MCB			•
Make	People		
Power Switch			
ON/OFF Switch	Black		
Green Indicator on HMI	Machine ON		
Red Mashroom	Emergency stop		
Button on HMI			
Checked By (Production) Sign/Date:		Verified By (Quality Assura Sign/Date:	ance)
Inference:			
		Reviewed By (Manager QA Sign/Date:)



FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

		\sim	\sim τ	T T	
$\nu \nu$	'' 1	7 M '	1 NI	No.	•
1 17		``	. , , ,	TIV.	•

8.3 INSTALLATION CHECKS

G	CDE CIEIC A TION	OBSERV	ATION	OBSERVED BY
S. No.	SPECIFICATION	Tick $(\sqrt{/\times})$	(Yes/No)	(ENGINEERING) (SIGN/DATE)
1.	All the M.S base bolts provided for packing			
	purpose to be replaced by SS base bolts with rubber pad.			
2.	Check the height of the machine by adjusting the			
2.	base bolts to match the height.			
3.	Also proper leveling of the machine should be			
	done using appropriate sprit level by adjusting			
	the base bolts.			
4.	Carefully examine the wiring diagram of the			
5.	machine before making any connection. Connect the cables to the panel to their			
٥.	respective connectors.			
6.	Check wires for proper polarity of the AC			
	motor.			
7.	Connect the sensor cables to the terminal in the			
	panel.			
8.	Make sure that 'earthing' is provided.			
9.	After all wires connected, connect the mains cable.			
10.	Check wires for proper polarity on the AC motor			
11.	Check equipment has easy access for			
- 10	maintenance cleaning			
12.	Check the filters installed according to flow direction.			
13.	Check the surface is smooth and clean.			
14.	Check the installed room should meet the Grade			
	D cleanliness.			

14.	Check the installed room should meet the Grade		
	D cleanliness.		
(Pro	cked By duction) /Date:	` •	ed By y Assurance) pate:
Infe	rence:		
		Revie	wed By
		•	ager QA) Date:



AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

	~ -			~ -		
υD	W	7	"	м	No.	•
		` ,		,,,	-110	

8.4 MOC Verification List:

Parts Name	Material of construction	Observation	Observed By (Engineering) Sign/Date
SS Belt	SS304		
pipes	SS316L		
Mesh belt	SS316L		
Scew Conveyor	POM		
Sealing Gasket	Silicon Rubber		
Roller	SS304		
Guide Sleeve	SS316L		
Nozzles	SS316L		

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PR	O_{1}	\mathbf{O}	COI	No.:
T T/	\mathbf{v}	\cdot	\sim \sim 1	4 I TU

8.5 Utility Verification List:

Critical variables	Acceptance criteria	Observation	Observed By (Engineering) Sign/Date
Electrical Supply	Voltage : 440 V		
	Phase : 3 Phase		
	Frequency: 50 HZ		
Room Condition	Temperature : 23 ± 2 °C		
	RH: NMT 55 %		
Compressed Air	6 Bar		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Daviewed Dv
	Reviewed By (Manager QA) Sign/Date:



FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

DD	\sim r	_	\sim T	- TAT	
PK(L No.	. :

8.6 Safety:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
MCB	MCB for equipment protection.		
Earthing	Earthing to be provided to Control Panel.		
Joints	Welding of joints without any welding burrs.		
Metal Parts	All the metal parts should be Properly grounded without any sharp edges.		
Leveling And Balancing	Equipment should be properly balanced & leveled		
Electrical Wiring And Earthing	Electrical wiring should be as per approved drawings. Double external Earthing to control machine (Panel and Motors) and operator should be provided		
Guards	Guards for all Moving Parts		
Noise Level	Below 80 db		

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

PR	O_{1}	\mathbf{O}	COI	No.:
T T/	\mathbf{v}	\cdot	\sim \sim 1	4 I TU

8.7 Control Panel Checks:

Test Particulars	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Check that Machine is	Machine should be connected		
connected with control panel.	with control panel. PLC make,		
Record the details of PLC	model no., serial no should be		
	checked and verified		
Check the input output against	All the input output shall meet		
Wiring Diagram visually	the Requirements		
during installation			

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



MACHINE

AMPOULE VERTICAL ULTRASONIC WASHING

n	D	$\boldsymbol{\cap}$	T	\cap		\mathbf{OI}	N	۲_	
r	K	v	L	U	יטי	UΙ	⊿ IN	w.	

9.0 **REFERENCES**:

- Design Qualification
- Vendor Documents

10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Calibration certificates.
- Operation and Maintenance Manual.

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

T	T.	\sim		\sim		OL	TA 1	r	
ν	'12'			. 1	ч .			\mathbf{n}	
1	1/	v	_	v	\mathbf{v}	\mathbf{U}	Τ.	U ••	

14.0	CONCLUSION:
15.0	RECOMMENDATION:



PROTOCOL No.:

FOR

AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

16.0 ABBREVIATIONS:

cGMP : Current Good Manufacturing Practice

mm : Millimeter

PLC : Programmable Logical Control

MOC : Material of Construction

P & ID : Piping and Instrumentation Diagram

RH : Relative Humidity

SS : Stainless Steel

URS : User requirement specification

UWM : Ultrasonic Washing Machine

IQ : Installation Qualification

No : Number

NLT : Not less than

NMT : Not more than

MCB : Miniature Circuit breaker

V : Volt

HZ : Hertz

AC : Alternating Current

Db : Decibel



AMPOULE VERTICAL ULTRASONIC WASHING MACHINE

n	-	\sim		\sim		\sim T	TA T	
ν	ĸ	6 D		4 1	'	\mathbf{OL}		Λ•
1	7.	v	1	v	· •	\mathbf{U}	144	J.,

17.0 PROTOCOL POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			