



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

|                                |                             |
|--------------------------------|-----------------------------|
| <b>EQUIPMENT ID. No.</b>       |                             |
| <b>LOCATION</b>                | <b>Solution Preparation</b> |
| <b>DATE OF QUALIFICATION</b>   |                             |
| <b>SUPERSEDES PROTOCOL No.</b> | <b>NIL</b>                  |



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**CONTENTS**

| <b>S.No.</b> | <b>TITLE</b>  | <b>PAGE No.</b> |
|--------------|---|-----------------|
| <b>1.0</b>   | <b>Protocol Pre-Approval</b>                            | <b>3</b>        |
| <b>2.0</b>   | <b>Objective</b>  | <b>4</b>        |
| <b>3.0</b>   | <b>Scope</b>  | <b>4</b>        |
| <b>4.0</b>   | <b>Responsibility</b>                                   | <b>5</b>        |
| <b>5.0</b>   | <b>Equipment Details</b>                                | <b>6</b>        |
| <b>6.0</b>   | <b>Equipment Description</b>                            | <b>6</b>        |
| <b>7.0</b>   | <b>Pre-Qualification Requirements</b>                   | <b>7</b>        |
| <b>8.0</b>   | <b>Critical Variables to be Met</b>                     | <b>8-11</b>     |
| <b>9.0</b>   | <b>References</b>                                       | <b>12</b>       |
| <b>10.0</b>  | <b>Documents to be Attached</b>                         | <b>12</b>       |
| <b>11.0</b>  | <b>Deviation from Pre-Defined Specification, If Any</b> | <b>12</b>       |
| <b>12.0</b>  | <b>Change Control, If Any</b>                           | <b>12</b>       |
| <b>13.0</b>  | <b>Review (Inclusive of follow up action, If Any)</b>   | <b>12</b>       |
| <b>14.0</b>  | <b>Conclusion</b>                                       | <b>13</b>       |
| <b>15.0</b>  | <b>Recommendation</b>                                   | <b>13</b>       |
| <b>16.0</b>  | <b>Abbreviations</b>                                    | <b>14</b>       |
| <b>17.0</b>  | <b>Protocol Post Approval</b>                           | <b>15</b>       |



**PHARMA DEVILS**  
QUALITY ASSURANCE DEPARTMENT

**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**1.0 PROTOCOL PRE – APPROVAL:**

**PREPARED BY:**

| DESIGNATION                              | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE<br>(QUALITY ASSURANCE) |      |           |      |

**REVIEWED BY:**

| DESIGNATION                              | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OPERATING MANAGER<br>(QUALITY ASSURANCE) |      |           |      |
| HEAD<br>(ENGINEERING)                    |      |           |      |

**APPROVED BY:**

| DESIGNATION          | NAME | SIGNATURE | DATE |
|----------------------|------|-----------|------|
| HEAD<br>(PRODUCTION) |      |           |      |



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**2.0 OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Colloidal Mill.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

**3.0 SCOPE:**

- To verify the critical dimensions of the unit and record Serial Numbers / Model Number of critical Components.
- To verify that the correct hardware has been installed, system initializes correctly.
- To Calibrate Temperature and Pressure Measurements of Control System, Recorder, Gauges and Displays.



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

| <b>DEPARTMENTS</b>       | <b>RESPONSIBILITIES</b>  |
|--------------------------|--|
| <b>Quality Assurance</b> | <ul style="list-style-type: none"><li>• Preparation, Review, Authorization and Compilation of the Installation Qualification Protocol cum Report.</li><li>• Co-ordination with Production and Engineering to carryout Installation Qualification.</li><li>• Monitoring of Installation Qualification Activity.</li></ul>   |
| <b>Production</b>        | <ul style="list-style-type: none"><li>• Review &amp; Pre Approval of Protocol cum Report.</li><li>• To Co-ordinate and support for Execution of Qualification study as per Protocol.</li><li>• Post Approval of Qualification Protocol after Execution.</li></ul>  |
| <b>Engineering</b>       | <ul style="list-style-type: none"><li>• Review &amp; Pre Approval of Protocol cum Report.</li><li>• Co-ordination, Execution and technical support in Colloidal Mill Installation Qualification Activity.</li><li>• Calibration of Process Instruments.</li><li>• Responsible for Trouble Shooting (if occurs during execution).</li><li>• Post Approval of Qualification Protocol after Execution</li></ul> |



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**5.0 EQUIPMENT DETAILS:**

|                                 |                                      |
|---------------------------------|--------------------------------------|
| <b>Equipment Name</b>           | Colloid Mill                         |
| <b>Equipment ID.</b>            |                                      |
| <b>Manufacturer's Name</b>      | Chamunda Pharma Machinery Pvt. Ltd., |
| Model No.                       |                                      |
| S.No.                           |                                      |
| <b>Supplier's Name</b>          | Chamunda Pharma Machinery Pvt. Ltd.  |
| <b>Location of Installation</b> | Solution Preparation                 |

**6.0 EQUIPMENT DESCRIPTION:**

Colloidal mill is suitable for homogenizing, emulsifying, dispersing, mixing and comminuting of liquid to highly viscous products. It is based on rotor- stator principle. It is available in plain as well as water jacketed model which are suitable for heat sensitive products.

Three way cock system for drainage & recirculation of liquids provided as standard. Extra discharge spout provided as a standard for viscous products.

Special design facilitates adjustment of the grinding gap by an exterior screw by means of handle even during operation.

Colloid is an important step in pharmaceutical manufacturing process; this equipment is a self Contained & portable unit for the process of size reduction. It uses the principle of impact of air. The product is dropped axially from the hopper in a communication chamber where it comes in contact with blades rotating at high speed.

**Operation:**

Product is fed to the operating area of a rotor, having a speed of 2800 RPM by specially designed feed device. The product is processed by high shear, pressure & friction between the stator & rotor, and is also subjected to intense vibration, which exerts their force on it by means of pressing & releasing action. Due to the slightly deviating tapering of the milling surface of stator & rotor, the angular gap becomes narrow towards the discharge section.



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**7.0 PRE – QUALIFICATION REQUIREMENTS:**

**7.1 Verification of Documents:**

- Executed and approved design qualification document
- Technical specification of equipment

**7.1.1 Procedure:**

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

**7.1.2 Acceptance Criteria:**

- All the documents should be available, complete and approved by respective authorities.



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**8.0 CRITICAL VARIABLES TO BE MET:**

**8.1 Installation Qualification Checklist:**

| S.No. | Installation Check   | Observation<br>(Complies/ Not Complies) | Observed by<br>(Engineering)<br>Sign/ Date |
|-------|--|---|--|
| 1.    | Check for the Dimensional accuracy   |   |  |
| 2.    | Check for the receipt of the consignment<br>in good condition  |   |  |
| 3.    | Check for any scratches on the machine<br>body   |   |  |
| 4.    | Check for the electrical panel. All<br>Electrical connections should be as per the<br>Circuit Diagram. |   |  |
| 5.    | Check the Rotor Assembly Free<br>Movements   |   |  |
| 6.    | Check The Grease in the Bearing Housing  |   |  |

**Checked By**  
**(Production)**  
Sign/Date: .....

**Verified By**  
**(Quality Assurance)**  
Sign/Date: .....

**Inference:**

.....  
.....  
.....  
.....  
.....

**Reviewed By**  
**(Manager QA)**  
Sign / Date: .....





**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**8.2 Technical specification:**

| S.No. | Component                  | Acceptance Criteria  | Observation<br>(Complies/ Not Complies) | Observed by<br>Engineering<br>( Sign/Date ) |
|-------|----------------------------|--|---|---|
| 1.    | Model No.                  | CPMCM-3  |   |   |
| 2.    | S.No.                      |  |   |   |
| 3.    | Hopper                     | 15 Ltr.  |   |   |
| 4.    | Particle size<br>reduction | 5 to 10 microns  |   |   |
| 5.    | Design capacity            | Max output :12000 Kg/ shift<br>Minimum output: 120 Kg/ shift   |   |   |
| 6.    | Charging Height            | 1410 mm  |   |   |
| 7.    | Discharging Height         | 750 mm   |   |   |
| 8.    | Over All Dimension         | 850 mm x 440 mm x 1410 mm  |   |   |
| 9.    | Main Motor                 | Make : Hindustan<br>Motor speed : 2800 RPM<br>(±10%)<br>Supply : 415<br>V,3Phase,50 Hz<br>Type : Flange mounted,<br>TEFC<br>Frame : 90 L<br>KW/HP : 2.25/3 |   |   |
| 10.   | FLP Starter                | Make : FCG<br>Hp : 3<br>Relay : 4 to 6 amp   |   |   |
| 11.   | Castor Wheel               | Make : Swift<br>Size : 65 x 25mm<br>Model : SSPU6525M  |   |   |

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:** .....

**Inference:**

.....  
.....  
.....  
.....  
.....

**Reviewed By**

**(Manager QA)**

**Sign / Date:** .....



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**8.3 MOC Verification List:**

| S.No. | Component           | MOC   | Observation<br>(Complies/ Not Complies) | Observed by<br>Engineering<br>(Sign/Date ) |
|-------|---------------------|-------|---|--|
| 1.    | Housing             | SS316 |   |  |
| 2.    | Discharging Disc    | SS316 |   |  |
| 3.    | Rotor               | SS316 |   |  |
| 4.    | Cap On Rotor        | SS316 |   |  |
| 5.    | Center Bolt         | SS316 |   |  |
| 6.    | Upper Stator        | SS316 |   |  |
| 7.    | Lower Stator        | SS316 |   |  |
| 8.    | Baffle              | SS316 |   |  |
| 9.    | Hopper Cone         | SS316 |   |  |
| 10.   | 3 Way Cock Assembly | SS316 |   |  |
| 11.   | Mid Pipe            | SS316 |   |  |
| 12.   | Circulating Pipe    | SS316 |   |  |
| 13.   | Drain Pipe          | SS316 |   |  |
| 14.   | Cock Handle         | SS304 |   |  |
| 15.   | Discharge Hopper    | SS316 |   |  |
| 16.   | Hopper Lid          | SS316 |   |  |
| 17.   | Body Cover          | SS304 |   |  |
| 18.   | Top Cover           | SS304 |   |  |
| 19.   | Motor Housing       | C.I.  |   |  |
| 20.   | Base For Housing    | C.I.  |   |  |

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:** .....

**Inference:**

.....  
.....  
.....

**Reviewed By  
(Manager QA)**

**Sign / Date:** .....



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**8.4 SAFETY:**

| <b>Critical variables</b>             | <b>Acceptance criteria</b>  | <b>Observation<br/>(Complies/ Not Complies)</b> | <b>Observed by<br/>Engineering<br/>(Sign/Date )</b> |
|---------------------------------------|---|---|---|
| <b>MCB</b>                            | MCB is provided so that when there is an overload in current or any short circuit then the MCB trips.   |   |   |
| <b>Mechanical Guard</b>               | Mechanical guard for all rotating parts.  |   |   |
| <b>Joints</b>                         | Welding of joints without any welding burrs.  |   |   |
| <b>Metal Parts</b>                    | All the metal parts should be properly grounded without any sharp Edges.  |   |   |
| <b>Leveling and Balancing</b>         | Equipment should be properly balanced & leveled.  |   |   |
| <b>Electrical Wiring And Earthing</b> | Electrical wiring should be as per approved drawings. Double external Earthing to control machine (panel and motors) and operator should be provided. |   |   |
| <b>Noise Level</b>                    | Below 80 db.  |   |   |
| <b>Emergency Switch</b>               | Provided easy access position.  |   |   |

**Checked By  
(Production)  
Sign/Date: .....**

**Verified By  
(Quality Assurance)  
Sign/Date: .....**

**Inference:**

.....  
.....  
.....  
.....  
.....

**Reviewed By  
(Manager QA)  
Sign / Date: .....**



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**9.0 REFERENCES:**

**The Principle Reference is the following:**

- Validation Master Plan
- Schedule-M “Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products.”
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 – Good Manufacturing Practices and Inspection.

**10.0 DOCUMENTS TO BE ATTACHED:**

- Any other relevant documents

**11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:**

.....  
.....  
.....  
.....

**12.0 CHANGE CONTROL, IF ANY:**

.....  
.....  
.....  
.....

**13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):**

.....  
.....  
.....  
.....  
.....  
.....



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**14.0 CONCLUSION:**

.....  
.....  
.....  
.....  
.....  
.....  
.....  
.....  
.....

**15.0 RECOMMENDATION:**

.....  
.....  
.....  
.....  
.....  
.....  
.....  
.....



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**16.0 ABBREVIATIONS:**

|      |   |                                      |
|------|---|--------------------------------------|
| CFR  | : | Code of Federal Regulations          |
| cGMP | : | current Good Manufacturing Practices |
| COL  | : | Colloid mill                         |
| DQ   | : | Design Qualification                 |
| EU   | : | European Union                       |
| FDA  | : | Food and Drug Administration         |
| Hz   | : | Hertz                                |
| IQ   | : | Installation Qualification           |
| mm   | : | Millimeter                           |
| MOC  | : | Material of Constructions            |
| No.  | : | Number                               |
| QA   | : | Quality Assurance                    |
| SOP  | : | Standard Operating Procedure         |
| URS  | : | User Requirements Specification      |
| V    | : | Volt                                 |
| WHO  | : | World Health Organization            |



**INSTALLATION QUALIFICATION PROTOCOL CUM REPORT  
FOR  
COLLOID MILL**

**17.0 PROTOCOL POST-APPROVAL:**

**PREPARED BY:**

| DESIGNATION                              | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE<br>(QUALITY ASSURANCE) |      |           |      |

**REVIEWED BY:**

| DESIGNATION                              | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OPERATING MANAGER<br>(QUALITY ASSURANCE) |      |           |      |
| HEAD<br>(ENGINEERING)                    |      |           |      |

**APPROVED BY:**

| DESIGNATION          | NAME | SIGNATURE | DATE |
|----------------------|------|-----------|------|
| HEAD<br>(PRODUCTION) |      |           |      |