

PROTOCOL No.:

			1

S.No.	ITEM DESCRIPTION	PAGE No.
1.0	PROTOCOL APPROVAL	2
2.0	OVERVIEW:	3
2.1	Objective	3
2.2	Purpose	3
2.3	Scope	3-4
2.4	Responsibility	5
2.5	Execution Team	6
3.0	ACCEPTANCE CRITERIA	6
4.0	REVALIDATION CRITERIA	6
5.0	OPERATIONAL QUALIFICATION PROCEDURE	7
5.1	Equipment Description	7-9
5.2	Instruction for Filling the Checklist	10
5.3	Verification of Calibrated component	11
5.4	Test Instrument Details	12
5.5	Verification of functional checks	13-19
5.6	Verification of safety features	20
5.7	Verification of supporting utilities	21
5.8	Verification of Standard Operating Procedure	22
5.9	Training Record Of Personnel (S)	22
5.10	List of annexure	23
5.11	Deficiency And Corrective Action(s) Report(s)	24
6.0	OPERATIONAL QUALIFICATION FINAL REPORT	25
6.1	Summary	25
6.2	Conclusion	25
6.3	Final report approval	26



#### **1.0 PROTOCOL APPROVAL:**

Signing of this approval page of Protocol indicates agreement with the qualification approach described in this document. If modification to the qualification approach becomes necessary, an addendum shall be prepared and approved. The protocol cannot be used for execution unless approved by the following authorities.

This Operation Qualification protocol of Blister pack machine has been reviewed and approved by the following Persons

FUNCTION	NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE
PREPARED			QUALITY		
BY			ASSURANCE		
			QUALITY		
DEVIEWED			ASSURANCE		
REVIEWED BY			ENGINEERING		
			PRODUCTION		
			HEAD		
APPROVED			OPERATION		
BY			QUALITY		
			ASSURANCE		



#### 2.0 OVERVIEW:

#### 2.1 **OBJECTIVE:**

The objective of developing and executing this protocol is to collect sufficient data pertaining to the Blister pack machine and define the qualification requirements and acceptance criteria for the machine and to prove that each operation proceeds as per design specification and the tolerances prescribed there in the document, are the same at utmost transparency.

The Qualification of Blister pack machine performed in view of Soft gel Blister packing area of manufacturing facility.

#### 2.2 PURPOSE:

The purpose of this protocol is to establish documentary evidence to ensure that the Blister pack machine received matches the Design specification and also to ensure that it is properly and safely installed.

#### **2.3 SCOPE:**

The Scope of this protocol is limited to the operational Qualification of Blister pack machine in Soft gel Blister packing area of manufacturing.

Once the operational qualification of Blister pack machine has been completed successfully, the equipment shall be preceded for the performance qualification procedure.

#### 2.4 **RESPONSIBILITY:**

In accordance with protocol, following functions shall be responsible for the qualification of system.

Execution Team (Comprising members from Production, Engineering and Quality Assurance) and their responsibilities are following:

- Prepares the qualification protocol.
- Ensures that the protocol is in compliance with current policies and procedures on system Qualification.



- > Distributes the finalized protocol for review and approval signatures.
- Execution of Qualification protocol.
- > Review of protocol, the completed qualification data package, and the final report.
- The operational checks, calibration, SOP verification, verification of safety features, verification of utility supply shall be carried out by engineering persons and production person.
- > The production operator / supervisor shall carry out the cleaning and operation of machine.

#### **Head – Production/ Engineering:**

- > Review of protocol, the completed qualification data package, and the final report.
- > Assist in the resolution of validation deficiencies.

#### Head – Operation and Quality Assurance:

Review and approval of protocol, the completed qualification data package, and the final report.

#### 2.5 EXECUTION TEAM:

The satisfactory operation of the Blister pack machine shall be verified by executing the qualification studies described in this protocol. The successfully executed protocol documents that the Blister pack machine is operational and is satisfactorily working.

Execution team is responsible for the execution of Operational Qualification of Blister pack machine. Execution team comprises of:

NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE



#### **3.0** ACCEPTANCE CRITERIA:

- 3.1 The equipment shall be operational as per its specified operating instructions.
- 3.2 All SOPs for the equipment shall be verified and checked.
- 3.3 All material of constructions of the contact parts to be checked as per the specifications.
- 3.4 All the functionality of equipment components to be checked.
- 3.5 All the safety features of the equipment shall be verified and utilities shall be available near the equipment.
- 3.6 The validity of the calibration of tests instruments shall be checked and all the required calibration of the components of the equipment shall be performed.

#### 4.0 **REVALIDATION CRITERIA:**

The machine has to be revalidated if

- There are any major changes, which affect the performance of the equipment.
- After major breakdown maintenance is carried out.
- As per revalidation date and schedule

#### 5.0 OPERATIONAL QUALIFICATION PROCEDURE

#### 5.1 EQUIPMENT DESCRIPTION:

Equipment Name	:	Blister packing machine
Supplier / Manufacturer	:	Elmach Packages (India) Pvt. Ltd.
Dimension (LXWXH)	:	3480 mm X 1100 mm X 2180 mm
Model	:	EPI 2500
Serial no.	:	2606
Base film	:	Thermo-formable, bi-axially oriented, non- toxic pvc,



pvc with pvdc coating.

Lidding material	:	Hard tempered Aluminium foil with heat sealable coating
PVC base film width	:	212 mm (Max)
PVC film thickness	:	0.25 mm to 0.30 mm
PVC reel diameter	:	440 mm (Max)
Aluminium foil width	:	208 mm (Max)
Aluminium foil thickness	:	0.02 mm to 0.03 mm
Aluminium reel diameter	:	220 mm (Max)
Format area	:	Min 25 MM X 196 MM
		Max 102 MM X 196 MM
Advance length	:	110 mm (Max)
Punched out pack length	:	204 mm (Max)
Punched out pack width	:	110 mm (Max)
Output	:	Max 140 strokes / min (Depend on the Product).
Air Pressure Required	:	Minimum 6 bar (Kg/cm <sup>2</sup> )
Cooling water Flow Rate	:	2 lit / min. at 13 °C to 16 °C
Location	:	Blister packing area II

#### Blister packing machine comprises of following components.

- 1. Hopper
- 2. Vibrator
- 3. Forming Roller (Assembly)
- 4. Feeding Box
- 5. Web guide track
- 6. Sealing Roller (Assembly)
- 7. Guide roller
- 8. Machine panel & cover



- 9. Trim chute
- 10. Embossing Unit
- 11. Perforation Unit
- 12. Pack pick and place assembly
- 13. Batch Code printing unit
- 14. Punching station
- 15. Conveyer belt
- 16. Emergency switch

The Blister packing machine EPI –2500 is an automatic blister packing machine utilized for packing of tablets in blister packs. The EPI 2500 machine draws PVC base film from a reel feed assembly in to the forming station, where blister are continuously formed. The formed web moves over the guide track to the feeding station. Here using a suitable feeding attachment, product is automatically filled in the blister cavities. Filled web moves to the sealing station. Lidding material, drawn from the reel stock, is feed to the sealing station. Lidding material gets sealed with the filled web enclosing the product hermetically (airtight closure protecting the product from outside contaminates). The filled and sealed web is fed by an indexing mechanism into the pack punching station. Here, the web gets punched into the packs as per layout. The blister pack are either collected in bins or transferred on a conveyor belt and conveyed for further handling. The trim waste is sheared off into small pieces for easy handling and disposal.

All the operational controls and sequences of the machine are arranged by Man-Machine Interface mounted conveniently located in front of the machine and mechanical cams, which determines the positional accuracy of the machine with the feed pack.



#### 5.2 INSTRUCTION FOR FILLING THE CHECKLIST

- 5.2.1 In case of the compliance of the test actual observation should be written in specified location.
- 5.2.2 For identification of the components of the equipment and utilities actual observation should be written in specified location.
- 5.2.3 Give the detailed information in the summary and conclusion part of the Operational Qualification report.
- 5.2.4 Whichever column is blank or not used 'NA' shall be used.

#### 5.3 Verification of Calibrated component :

This test is intended to describe the equipments/instruments and its complete details to have traceability to the national standard, which is to be used for the verification of the operation of the Blister pack machine.

S.No.	Name of Instrument	Inst. ID. Number	Calibration done on	Calibration valid up to	Certificate number

**Remarks:** 

------

Done By & Date:

Verified By & Date:



#### 5.4 Test instrument calibration:

Review the calibration status for the test instrument to be utilized in operational qualification testing and record the calibration due dates in the table below. All equipment / instrumentation must remain within the calibration due date for the duration of OQ test for which the item is used. If a due date potentially occurs during the testing period then the instrument must be recalibrated before it can be utilized.

S.No.	Test Instrument	ID	Calibration done Date	Calibration Due Date	Calibration Certificate No

**Remarks:** 

------

\_\_\_\_\_

**Checked By/Date:** 

Verified By/Date:



# 5.5 VERIFICATION OF FUNCTIONAL CHECKS:

Name of system component	Specified function	Method of verification	Observation	Checked By Sign/Date
Check correct working of	The machine should be	Physically by		
the machine	operational.	challenging		
Hopper	To charge the Tablet	Visually		
Vibrator	To produce vibration so that tablets come in the feeding channel easily	Visually		
Feeding channel	To collect the tablets	Visually		
Operating panel	To operate the machine through the switches	Visually		
Forming roller	Formation of pockets with the aid of vacuum	Visually		
Sealing roller	The seal the Aluminium foil with the base foil.	Visually		
Punching Station	For proper cutting of the packs from the web as per layout	Visually		



Name of system component	Specified function	Method of verification	Observation	Checked By Sign/Date
Uniformity of sealing of the		Physically by		
formed web with the		challenging		
lidding material:				
1. Place a carbon paper in				
between two plain paper				
sheets & place them over	Uniform impression of			
the counter sealing roller.	the counter sealing die			
	and knurling of the			
2. Stick them with an	pressure Sealing roller			
adhesive tape to the counter	on the paper is			
sealing roller. Press the start	observed.			
push button for pressing the				
papers between pressure				
sealing roller and counter				
sealing roller. Repeat the				
test using the web and the				
lidding material.				



Name of system component	Specified function	Method of verification	Observation	Checked By Sign/Date
Base foil splice detection:	Filled and sealed web	Physically by		
1. Splice the end of	with spliced base foil	challenging		
preceding base foil with the	is punched into blister			
end of succeeding base foil	packs & splice pack			
an adhesive tape & start the	are rejected.			
machine				
Lid foil splice detection:	Filled and sealed web	Physically by		
1. Splice the end of	with spliced lid foil is	challenging		
preceding lid foil with the	punched into blister			
end of succeeding lid foil	packs & splice packs			
an adhesive tape & start the	are rejected.			
machine				



Name of system component	Specified function	Method of verification	Observation	Checked By Sign/Date
Overprinting arrangement:		Physically by		
1. Mount Batch code		challenging		
printing drum.				
2. Mount the stereo types	Batch code printer			
over the drum.	stereos are on the			
	roller, in the position			
	as described			
3. Put a mixture of ink and				
thinner over inking roller	Drum and inking roller			
and engage the roller	are engaged.			
against the drum.				
4. Press the start push				
button.	No smudging of ink			
	and no shifting of			
	printing are observed.			
Forming & Sealing &		Physically by		
Perforation temperature		challenging		
controllers:				
1. Switch on the	Temperature control is			
temperature controller & set	'ON', temperature is			
the temperature at between	set & remains within			
$145^{0}$ C & $160^{0}$ C. Run the	the set value			
machine				



Name of system component	Specified function	Method of verification	Observation	Checked By Sign/Date
Cooling water temperature:		Physically by		
		challenging		
Press the start push button				
& switch off the cooling of the water cooler.	Initially machine starts & when cooling water temperature exceeds the set value, the machine stops			

#### Remarks:\_\_\_\_\_

Done By & Date:

Verified By & Date:



# 5.5.1 Verification of Operational Checks:

Test	Acceptance Criteria	Method of verification	Observation
Switch 'ON'	Power supply should be on	By Challenging	
Switch 'OFF'	Power supply should be off	By Challenging	
Speed control with	Control the machine speed with	Physically by	
rotating knob	knob	challenging	
Forming heater indicator	Indication shall glow when start	Physically by	
	the forming heater.	challenging	
Sealing heater indicator	Indication shall glow when start	Physically by	
	the sealing heater.	challenging	
Green start push buttom	Machine should start.	Physically by	
		challenging	
Red stop push button	Machine should stop.	Physically by	
		challenging	
Feeder motor Speed	Control the feeder motor speed	Physically by	
controller		challenging	
Aluminum foil Speed	Control the aluminum foil motor	Physically by	
controller	speed	challenging	
Vibrator Switch for auto /	Vibrator should start in auto /	Physically by	
manual	manual mode	challenging	



Name of system component	Specified function	Method of verification	Observation
Machine speed	Set the machine On various speed like 40	On controller	
	,60,80 and 100 cuts / minute	display	
Forming roller	To indicate the temperature of Forming		
temperature	roller .Set the roller temperature at various	Diamlass aboats	
indicator	temperature like 120°C, 160 °C 180 °C and	Display check	
	record the same		
Sealing roller	To indicate the temperature of Sealing roller		
temperature	.Set the roller temperature at various	Display aboak	
indicator	temperature like 180 °C , 200 °C, 220 °C	Display check	
	and record the same		
Power failure test	Machine shall be set at different		
	temperature of sealing and forming		
	temperature and shut down for 3 minute and	Display check	
	again restart the machine, The set parameter		
	should not change.		

#### **Remarks:**

Done By & Date:

Verified By & Date:



# 5.6 VERIFICATION OF SAFETY FEATURES:

Safety Features Description	Method of Verification	Acceptance Criteria	Observation	Verified By Sign/Date
No PVC film	Remove the PVC and start the machine.	The machine should not start.		
Emergency stop	Run the machine & Press the emergency stop push button.	The machine should stop immediately.		
Earthing	Check whole body with multimeter for any current leakage.	No current leakage should be observed.		

Remark: -----

**Reviewed by (Sign/Date)** 



#### 5.7 VERIFICATION OF SUPPORTING UTILITIES:

Utility	Method of Verification	Observation	Verified By Sign/Date
<b>Electricity:</b> 3 phase, 415V	By challenging		
AC, 50Hz supply with	with clamp meter		
neutral and proper earthing			
Compressed air	Physically		
6 kg/cm <sup>2</sup>			
Chilled water line	Physically		
13 to 16 °C			

#### Remark: -----

\_\_\_\_\_

\_\_\_\_\_

## Reviewed by (Sign/Date)

# 5.8 VERIFICATION OF STANDARD OPERATING PROCEDURE (SOP)

The following Standard Operating Procedures were identified as important for effective performance of Blister pack machine

S.No.	SOP Title	SOP Number	Verified By (Sign/Date)

Remark: -----

\_\_\_\_\_

**Reviewed by (Sign/Date)** 



#### 5.9 TRAINING RECORD OF PERSONNEL (S):

S.No.	Name of Personnel	Designation	Sign. & Date	Trained By	Remark

Remark:	 	 	 

**Reviewed by (Sign/Date)** 

#### 5.10 LIST OF ANNEXURES:

Annexure No.	Document Title

Remarks (if any):

Done By & Date:

Verified By & Date:



#### 5.11 DEFICIENCY AND CORRECTIVE ACTION (S) REPORT (S):

Following deficiency was identified and corrective actions taken in consultation with the Engineering Department.

**Description of deficiency:** 

**Corrective action(s) taken:** 

Deviation accepted by (Sign/Date)

Deviation Approved by (Sign/Date)



6.0

# **OPERATIONAL QUALIFICATION** FOR **BLISTER PACKING MACHINE**

# **OPERATIONAL QUALIFICATION FINAL REPORT:**

6.1 **SUMMARY:** 

#### 6.2 **CONCLUSION:**

Prepared By Sign/Date

Checked By Sign/Date



#### 6.3 FINAL REPORT APPROVAL

It has been verified that all tests required by this protocol are completed, reconciled and attached to this protocol or included in the qualification summary report. Verified that all amendments and discrepancies are documented, approved and attached to this protocol. If applicable

Signature in the block below indicates that all items in this Operational qualification report of Blister pack machine have been reviewed and found to be acceptable and that all variations or discrepancies have been satisfactorily resolved.

FUNCTION	NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE
			QUALITY ASSURANCE		
REVIEWED BY			ENGINEERING		
			PRODUCTION		
			HEAD		
APPROVED			OPERATION		
BY			QUALITY ASSURANCE		