

PROTOCOL No.:

# PERFORMANCE QUALIFICATION REPORT FOR VIAL SEALING MACHINE

EQUIPMENT ID. No.	
LOCATION	Vial Capping Room
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

# **REPORT CONTENTS**

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	<b>Equipment Details</b>	6
6.0	Pre-Qualification Requirement	6
7.0	Tests & Checks	7
8.0	Checklist Of All Tests And Checks	10
9.0	Documents To Be Attached	11
10.0	Non Compliance	11
11.0	Deviation From Pre-Defined Specification, If Any	11
12.0	Change Control, If Any	11
13.0	Review Inclusive of Follow Up Action, If Any	12
14.0	Conclusion	12
15.0	Recommendations	12
16.0	Abbreviations	13
17.0	Post Approval	14



PROTOCOL No.	PR	ROT	OC.	$\mathbf{OL}$	No.
--------------	----	-----	-----	---------------	-----

#### 1.0 PRE – APPROVAL:

**INITIATED BY:** 

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (QUALITY CONTROL)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.:

#### **2.0 OBJECTIVE:**

- To provide documented evidence that the Equipment is performing consistently, repeatedly and
  reproducibly within its established operating range and the results of all the test parameters meet the
  pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

#### **3.0 SCOPE:**

- The scope of this report is limited for qualification of Vial Sealing Machine installed in Vial Capping Room.
- This report provides all the relevant information of the performance qualification activity, In-process observations and analytical data of testing of collected samples.



PROTOCOL No.:

#### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Report:

DEPARTMENTS	RESPONSIBILITIES	
<b>Quality Assurance</b>	Preparation, Authorization, Approval and Compilation of the	
	Performance Qualification Report.	
	Co-ordination with Quality Control, Production and Engineering to	
	carryout Performance Qualification Activity.	
	• Monitoring of Performance Qualification.	
Production	Review of Report.	
	• To co-ordinate and support Performance Qualification Activity.	
<b>Quality Control</b>	Review of Report.	
	• Analytical Support (Microbiological Testing/Analysis)	
Engineering	Reviewing of qualification protocol for correctness, completeness and	
	technical excellence.	
	• Responsible for trouble shooting (if occurred during execution).	
	• Maintenance & preventive maintenance as per schedule.	



PROTOCOL No.	PR	OT	$\mathbf{OC}$	OL	No.
--------------	----	----	---------------	----	-----

#### **5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Vial Sealing Machine
Equipment	
Manufacturer's Name	Aegis Pharma Tech
Supplier's Name	Aegis Pharma Tech
<b>Location of Installation</b>	Vial Capping Room

#### **6.0 PRE – QUALIFICATION REQUIREMENTS:**

Verification for availability, completeness and approval status of all the required relevant documents shall be done and observations shall be recorded in the performance qualification report.

- Executed and approved Design Qualification document.
- Executed and approved Installation Qualification document.
- Executed and approved Operational Qualification document.
- SOP for Operation & Cleaning of Vial Sealing Machine.
- SOP for Preventive Maintenance of Vial Sealing Machine.



PR(	)TO	COL	No.
T T/	,,,	COL	110.

Sign/Date: .....

7.0 TESTS	AND	<b>CHECKS:</b>
-----------	-----	----------------

nents:
n

Record the observations for documents in the below mentioned table.

S.No.	Document Name	Document/SOP No.	Completed (Yes/No)	Checked By (Engineering) Sign/Date	Verified By (QA) Sign/Date
1.	<b>Executed and approved</b>				
	<b>Design Qualification</b>				
	document				
2.	<b>Executed and approved</b>				
	Installation				
	Qualification document				
3.	<b>Executed and approved</b>				
	Operational				
	Qualification document				
4.	PQ Protocol approved				
5.	SOP for Operation &				
	Cleaning of Vial Sealing				
	Machine.				
6.	<b>SOP for Preventive</b>				
	Maintenance of Vial				
	<b>Sealing Machine.</b>				
Check (Produ	ed By			Verified By Quality Assuran	ce)
Sign/D	Oate:		\$	Sign/Date:	
Infere	nce:				
				•••••	
				Reviewed By Manager QA)	



PR	CO	TO	CC	$\mathbf{I}$	No.	•

7.2	Capping	<b>Quality:</b>
-----	---------	-----------------

Date of Test				
Vial Size				
Cycle				
Parameter		Low Speed (	)	
Sample after(min.)				
Vials No.	1	2	3	4
Proper Sealing (Vacuum				
Leak Test)				
Proper Crimping				
Breakage of Flip off Seals				
Cut on Aluminium Seals				
Aluminium seal Rotation				
Parameter		Optimum Speed (	<u>'</u>	)
Proper Sealing (Vacuum				
Leak Test)				
Proper Crimping				
Breakage of Flip off Seals				
<b>Cut on Aluminium Seals</b>				
Aluminium seal Rotation				



P	PR	O	Т	O	$\mathbf{C}$	O	L	N	lo.	.:

Parameter	High Speed (	)	
<b>Proper Sealing (Vacuum</b>			
Leak Test)			
<b>Proper Crimping</b>			
Breakage of Flip off Seals			
<b>Cut on Aluminium Seals</b>			
Aluminium Seal Rotation			
Checked By		Verified By	7
(Production)		(Quality As	ssurance)
Sign/Date:		Sign/Date:	
Inference:			
		Reviewed I	Ву
		(Manager (	QA)
		Sign/Date:	



P	R	N	$\mathbf{T}$	N	C	U.	T.	N	'n	•
L	1/	v	1	v	v	v.	L	T.4	v.	

#### 8.0 CHECKLIST OF ALL TESTS & CHECKS:

This checklist is provided to ensure that all tests or checks required for this protocol have been executed.

This checklist is provided to ensu	re that all tests or	checks required for this protocol have been executed.
Tests or Checks	Executed (Yes/No)	Remarks
Verification of DQ, IQ & OQ &		
Other Documents		
<b>3.1.0.</b> 2. <b>3.1.1.1.</b>		
<b>Verification of Machine Performance</b>		
Checked By		Verified By
(Production)		(Quality Assurance)
Sign/Date:		Sign/Date
Inference:		
	•••••	
	•••••	
		Daviawad Dy
		Reviewed By (Manager QA)
		Sign/Date:



PR	$\mathbf{O}$	$\mathbf{C}$	$\mathbf{C}$	$\mathbf{M}$	N	n.	•

#### 9.0 DOCUMENTS TO BE ATTACHED:

- Operation and Maintenance Manual.
- Copy of SOP's.
- Any Other Relevant Documents.

10.0	NON COMPLIANCE:
11.0	DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:



PR	$\Delta$ r		$\sim$	r 1	N T		
νĸ		 			N	$\mathbf{n}$	•
	` '	 ,			7	<b>u</b> ,	

1 11/1	RIVIA DE VIES
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):
14.0	CONCLUSION:
15.0	RECOMMENDATION:



PROTOCOL No.:

#### **16.0 ABBREVIATIONS:**

WHO : World Health Organization

FDA : Food and Drug Administration

CFR : Code of Federal Regulations

cGMP : Current Good Manufacturing Practices

EU : European Union

QC : Quality Control

DQ : Design Qualification

IQ : Installation Qualification

OQ : Operational Qualification

PQ : Performance Qualification

SOP : Standard Operating Procedure

NLT : Not Less Than

KW : Kilo watt

SS : Stainless Steel

ID. : Identification

mm : Mili meter

MCB : Miniature Circuit Breaker

ID : Inner Diameter



PROTOCOL No	0.	
-------------	----	--

#### 17.0 POST APPROVAL:

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (QUALITY CONTROL)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			