

EQUIPMENT ID. No.	
LOCATION	AMPOULE LINE
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	7-14
9.0	References	14
10.0	Documents to be Attached	14
11.0	Deviation from Pre-Defined Specification, If Any	14
12.0	Change Control, If Any	15
13.0	Review (Inclusive of follow up action, If Any)	15
14.0	Conclusion	15
15.0	Recommendation	15
16.0	Abbreviations	16
17.0	Protocol Post Approval	17



1.0 PROTOCOL PRE – APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (QC-MICROBIOLOGY)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



2.0 **OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Biometric System.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of Biometric to be installed at Ampoule line.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Biometric System.



4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Preparation, Review and Compilation of the Installation Qualification Protocol cum Report. Co-ordination with Production and Engineering to carryout Installation Qualification. Monitoring of Installation Qualification Activity. Post Approval of Qualification Protocol cum Report after Execution.
Production	 Review of Installation Qualification Protocol cum Report. To Co-ordinate and support for Execution of Qualification study as per Protocol. Post Approval of Installation Qualification Protocol Cum Report after Execution.
Engineering	 Review of Installation Qualification Protocol cum Report. Co-ordination, Execution and technical support in Installation Qualification Activity. Responsible for Trouble Shooting (if occurs during execution). Post Approval of Installation Qualification Protocol cum report after Execution.



5.0 EQUIPMENT DETAILS:

Equipment Name	Biometric System
Equipment ID.	
Manufacturer's Name	
Modal	
Location of Installation	Ampoule line

6.0 SYSTEM DESCRIPTION:

The NIYAMA HVAC BMS encompasses state-of-the-art technology with the vision of monitoring and controlling AHU parameters within the Concord environment where accurate temperature, humidity and CFM monitoring and controlling are essential.Niyama HVAC BMS supplied by Shree Aerodynamic Products having following basic components:

- Our modules in Ms powder Coated Control panel with necessary control outputs , supply and CFM , Temperature ,Humidity Sensors and Real-time Display Console with Alert Indications
- Communication card for PC.
- HVAC BMS software

Distinctive Features

- Data monitoring, logging and notification using central base receiver.
- The Internet- and web-enabled remote diagnostics and maintenance
- Controlled access to NIYAMA HVAC BMS software based on allocated user privileges.
- Display current temperature ,humidity ,CFM Initiates alarm as per defined parameter limits for each parameters
- Real time monitoring, logging and reporting.
- Best-in-class data analysis tools, including ability to graph and report in standard and user-defined formats.
- Wired module connections to the central computer system.
- Modules are scalable and easy to integrate for fast time-to-market applications.



7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

The results of any tests should meet the limits and acceptance criteria specified in the test documents. Any deviations or issues should be rectified and documented prior to IQ commencing.

S.No	. Document Name	Document/SOP No.	Completed (Yes/No)	Checked By (Engineering) Sign/Date
1.	DQ Protocol Cum Report			

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



8.0 CRITICAL VARIABLES TO BE MET:

8.1 Installation Qualification Checklist:

INSTALLATION CHECKS	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	VARIFICARTION SOURCE	OBSERVED BY (ENGINEERING) SIGN/DATE
Application:	Biometric System			
Biometric System is	should meet the			
capable to ensure that	requirement to			
only authorized	ensure that only			
person shall access	authorized person			
the critical area	access the critical			
	area			
Working:	Instrument			
Working of	identified the			
Biometric System	personnel through			
	the finger			
	identification and			
	allows opening the			
	door through the			
	magnetic control			
Electrical Control	The system should			
Panel	have Electrical			
	Control Panel.			

Checked By Engineering Sign/Date: Verified By Quality Assurance Sign/Date:

Inference:

•••••••••••••••••••••••••••••••••••••••	
••••••	
	Reviewed By
	Manager QA
	Sign/Date:



8.2 VERIFICATION OF UTILITIY REQUIREMENTS:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	VARIFICATION SOURCE	OBSERVED BY (ENGINEERING) SIGN/DATE
Utility connection	ons should be available as per	the manufacturer's sp	pecification.	
Power	230 V, 1-phase, 50 Hz. Continues ups power supply			
Personal computer, For data logging & monitoring	Intel Core i5 Processor, 16 GB RAM Minimum, Ubuntu OS, 1TB Hard Drive, USB support			
Printer	Any printer.			
User	All the user list with Email ids			

Checked By	
Engineering	
Sign/Date:	,

Verified By Quality Assurance Sign/Date:

Inference:

.....

Reviewed By Manager QA Sign/Date:



8.3 TECHNICAL SPECIFICATIONS/KEY DESIGN FEATURES

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	VARIFICATION SOURCE	OBSERVED BY (ENGINEERING) SIGN/DATE
Body	Powder coated panels			
Dimensions	820 mm x 771 mm x 220.22 mm			
Weight	50 Kg Approx.			
Functions:				
Temperature	-40 to +125 °C with 2 decimal point			
CFM	CFM is Based on Delta P			
Relative Humidity	0 to 100% with 2 decimal point			
Accurate Monitoring	Locally, Centrally and Remotely.			
Display	Real Time Display ,Big LCD display			
Trends	Online and Historical			
Features	 Trends Alarm set point configuration Control parameter configuration 			
Measurements	CFM, Pressure, Temperature and RH			
High and low alarm	Upper and Lower limit			
Alarmoutput(Optional)	Dry contact or solid state			
Data printing	Individual or centralized module			
Communication	Hard wired / wireless			
Hooter	Potential free output			
User configurable	High & Low alarms setup			
Alarm output	Simple ON/OFF control			
Operator attention	Visual and Audible alarm notification			
Support	Multiple Windows			



ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	VARIFICATION SOURCE	OBSERVED BY (ENGINEERING) SIGN/DATE
ts:			
Machine No. 1			
IC name: Atmega128 A Manufacturer :ATMEL Speed grades: 0 - 16 MHz			
4.5-5.5 V Qty.: 1 No. IC number: SN75176B Manufacturer: Texas Instruments Bidirectional Transceivers Operating Voltages : 4.5-5.5 V			
IC Number: DS1307 Manufacturer: Dallas semiconductor Operating Voltages: 4.5-5.5 V Two wire interface Auto power fail to detect and switch circuitry Qty : 1 No.			
IC Number: SHT15 Manufacturer: Sensirion Two wire interface Operating range : -40 to +125 °C Operating Voltages: Qty: 1 No. In Each			
	CRITERIAts:Machine No. 1IC name: Atmega128AManufacturer : ATMELSpeed grades: 0 - 16MHzOperating Voltages:4.5-5.5 VQty.: 1 No.IC number: SN75176BManufacturer: TexasInstrumentsBidirectionalTransceiversOperating Voltages:4.5-5.5 VQty : 1 No.IC Number: DS1307Manufacturer: DallassemiconductorOperating Voltages:4.5-5.5 VTwo wire interfaceAuto power fail todetect and switchcircuitryQty : 1 No.IC Number: SHT15Manufacturer:SensirionTwo wire interfaceOperating range : -40to +125 °COperating Voltages:	ACCEPTANCE CRITERIA(COMPLIES /NOT COMPLIES)ts:Machine No. 1IC name: Atmega128 A Manufacturer : ATMEL Speed grades: 0 - 16 MHz Operating Voltages: 4.5-5.5 V Qty: 1 No. IC number: SN75176B Manufacturer: Texas Instruments Bidirectional Transceivers Operating Voltages: 4.5-5.5 V Qty : 1 No. IC Number: DS1307 Manufacturer: Dallas semiconductor Operating Voltages: 4.5-5.5 V Qty : 1 No.IC Number: DS1307 Manufacturer: Dallas semiconductor Operating Voltages: 4.5-5.5 V Qty : 1 No.IC Number: SHT15 Manufacturer: Sensirion Two wire interface Auto power fail to detect and switch circuitry Qty : 1 No.IC Number: SHT15 Manufacturer: Sensirion Two wire interface Operating range : -40 to +125 °COperating Voltages: Qty: 1 No. In Each	ACCEPTANCE CRITERIA(COMPLIES)VARIFICATION SOURCEIter(COMPLIES)VARIFICATION SOURCEMachine No. 1(COMPLIES)(COMPLIES)IC name: Atmega128 A Manufacturer :ATMEL Speed grades: 0 - 16 MHz Operating Voltages: 4.5-5.5 V Qty: 1 No. IC number: SN75176B Manufacturer: Texas Instruments Bidirectional Transceivers Operating Voltages: 4.5-5.5 V Qty: 1 No. IC Number: DS1307 Manufacturer: Dallas semiconductor Operating Voltages: 4.5-5.5 V Qty: 1 No



CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	VARIFICATION SOURCE	OBSERVED BY (ENGINEERING) SIGN/DATE
RH Sensor	IC Number: SHT15			
	Manufacturer:			
	Sensirion			
	Two wire interface			
	Operating range : 0 to 100%			
	Operating Voltages:			
	Qty: 1 No. In Each			
	Module			
Differential	IC Number: 5852-003-			
Pressure Sensor	D			
	Manufacturer: Silicon			
	Microstructures			
	Two wire interface			
	Operating range : 0.3 PSI to 1.5 PSI			
	Operating Voltages :			
	Qty: 1 No. In Each			
	Module			
Digital Display	IC Number: HUT21D			
Room	Manufacturer:			
Temperature	Measurement Specialties, Inc.			
Sensor	Two wire interface			
	Operating range : -40 to +125 °C Operating Voltages :			
	Qty: 1 No. In Each			
	Module			



CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	VARIFICATION SOURCE	OBSERVED BY (ENGINEERING) SIGN/DATE
Digital Display	IC Number: HUT21D			
Room RH Sensor	Manufacturer:			
	Measurement			
	Specialties, Inc.			
	Two wire interface			
	Operating range : 0 to 100% Operating Voltages :			
	Qty: 1 No. In Each			
	Module			
Digital Display	IC Number: SM9543			
Room Differential	Manufacturer: Silicon			
Pressure Sensor	Microstructures			
	Two wire interface Operating range : 500 Pa Operating Voltages :			
	Qty: 1 No. In Each			
	Module			
Identification plate	Name of the equipment and/or suppliers name to be available on the equipment.			
Any physical damage to the equipment	No physical damage should be observed			



CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	VARIFICATION SOURCE	OBSERVED BY (ENGINEERING) SIGN/DATE
General method	A. No loose hanging			
of the electrical	cables			
wiring	B. Well-insulated			
	electrical wirings.			
	C. Located in a safe			
	place well protected			
	from water seepage			
	during machine or			
	floor cleaning and			
	also safe for			
	operator during			
	operation			

Checked By	
Engineering	
Sign/Date:	,

Verified By Quality Assurance Sign/Date:

Inference:

•••••	••••••	••••••	
•••••	•••••	••••••	
•••••	•••••	••••••	•••••••••••••••••••••••••••••••••••••••

Reviewed By Manager QA Sign/Date:



8.4 SAFETY FEATURE & ALARM :

Critical Variables	Acceptance Criteria	OBSERVATION (Complies /Not Complies)	OBSERVED BY (ENGINEERING) SIGN/DATE
Leveling and	Biometric System should be		
balancing	properly balanced & leveled		
Electrical wiring	Electrical wiring should be		
	proper		

Checked By	Verified By
Engineering	Quality Assurance
Sign/Date:	Sign/Date:

Inference:

> Reviewed By Manager QA Sign/Date:



9.0 **REFERENCES:** Design Qualification ٠ 10.0 **DOCUMENTS TO BE ATTACHED:** Any other relevant documents. ٠ 11.0 **DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:** 12.0 **CHANGE CONTROL, IF ANY: REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):** 13.0 14.0 **CONCLUSION:**



PHARMA DEVILS

15.0 RECOMMENDATION:

16.0 ABBREVIATIONS:

cGMP	:	Current Good Manufacturing Practice
BMS	:	Biometric System
IQ	:	Installation Qualification
Pa	:	Pascal
Qty.	:	Quantity
%	:	Percentage
V	:	Voltage
CFM	:	Cubic Feet Minute
LCD	:	Liquid Crystal Display
°C	:	Degree Centigrade
Kg	:	kilo gram
Р	:	Pressure
mm	:	Mille Meter
RH	:	Relative Humidity
GB	:	Giga Byte
TB	:	Tetra Byte
RAM	:	Random Access memory
Hz	:	hartz



17.0 PROTOCOL POST- APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (QC-MICROBIOLOGY)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			