

PROTOCOL No.:

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR BIOMETRIC SYSTEM

EQUIPMENT ID. No.	
LOCATION	
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6-10
7.0	Pre-Qualification Requirements	10
8.0	Critical Variables to be Met	11-22
9.0	References	23
10.0	Documents to be Attached	23
11.0	Deviation from Pre-Defined Specification, If Any	23
12.0	Change Control, If Any	23
13.0	Review (Inclusive of follow up action, If Any)	23
14.0	Conclusion	24
15.0	Recommendation	24
16.0	Abbreviations	25
17.0	Post Approval	26



DD		T	\mathbf{a}		\cap T	NT.	
РK	v	Ľ	U	U	OL	IN	J.:

1.0	PROTOCOL	PRE –	APPROVAL:
-----	----------	-------	------------------

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.:

2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of Biometric System.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of Biometric System to be installed.
- This document provides all the relevant information related to specification, installation checks
 and acceptance criteria to be required to perform installation qualification activity of Biometric
 System.



PROTOCOL No.:

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
	Preparation, Review, Authorization and Compilation of the Installation Qualification Protocol cum Report.
Quality Assurance	 Co-ordination with Production and Engineering to carryout Installation Qualification.
	 Monitoring of Installation Qualification Activity. Post Approval of Qualification Protocol cum Report after Execution.
Production	 Review & Pre Authorization of Installation Qualification Protocol cum Report. To Co-ordinate and support for Execution of Qualification study as per Protocol. Post Approval of Installation Qualification Protocol Cum Report after Execution.
Engineering	 Review & Pre Approval of Installation Qualification Protocol cum Report. Co-ordination, Execution and technical support in Installation Qualification Activity. Calibration of Process Instruments. Responsible for Trouble Shooting (if occurs during execution). Post Approval of Installation Qualification Protocol Cum report after Execution.



DD		T	\mathbf{a}		\cap T	NT.	
РK	v	Ľ	U	U	OL	IN	J.:

5.0 EQUIPMENT DETAILS:

Equipment Name	Biometric System
Equipment ID.	
Manufacturer's Name	
Location of Installation	

6.0 SYSTEM DESCRIPTION:

The Biometric Authentication System based on biometric features (e.g. fingerprint). This system is to ensure that only authorized person shall access the critical area. This instrument identified the personnel through the finger identification and allows opening the door through the magnetic control.

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document.
- Technical specification of equipment.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



DD	Δ T	\sim	~	\sim T	B 1		
PΚ	CT.	7				Λ	•
1 1/		ν,	•		_ 1 ⊿	۱ 7.	

8.0 CRITICAL VARIABLES TO BE MET:

8.1 Installation Qualification Checklist:

INSTALLATION CHECKS	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	OBSERVED BY (ENGINEERING) SIGN/DATE
Application:	Biometric System should		
Biometric System is	meet the requirement to		
capable to ensure that only	ensure that only		
authorized person shall	authorized person access		
access the critical area	the critical area		
Working:	Instrument identified the		
Working of Biometric	personnel through the		
System	finger identification and		
	allows opening the door		
	through the magnetic		
	control		
Electrical Control Panel	The system should have		
	Electrical Control Panel.		

Checked By	Verified By		
Production	Quality Assurance		
Sign/Date:	Sign/Date:		
Inference:			
	•••••••••••••••••••••••••••••••••••••••		
	Reviewed By		
	Manager QA		
	Sign/Date:		



n	D	$\boldsymbol{\cap}$	T	\cap		\mathbf{OI}	N	۲_	
r	K	v	L	U	יטי	UΙ	⊿ IN	w.	

8.1 VERIFICATION OF UTILITIY REQUIREMENTS:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	OBSERVED BY (ENGINEERING) SIGN/DATE
Utility connections shoul	d be available as per the manufacturer'	s specification.	
Electricity	$220~\text{V} \pm 10\%$ / 50 Hz, Three Phase		
UPS	Should be Connected with UPS		
Room Condition	Should be able to meet the requirement of clean environment.		

Checked By	Verified By	
Production	Quality Assurance	
Sign/Date:	Sign/Date:	
Inference:		
	•••••••••••••••••••••••••••••••••••••••	
	Reviewed By	
	Manager QA	
	Sign/Date:	



P	R	n	Т	O	\mathbf{C}	()I	[,	N	'n.	

8.2 Installation Checks For Technical Specification:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION (COMPLIES /NOT COMPLIES)	OBSERVED BY (ENGINEERING) SIGN/DATE
Magnet Lock	Door Mounted		
	Biometrics recognizes the		
Access Control	finger print with real time		
	monitoring		
Mounting applicability	Every Person can easily		
Wounting applicability	access		
	No physical damage to the		
Physical Condition	instrument after locating on		
	the final site of installation		
	All access parts are		
Cleanliness	examined and cleared of any		
	debris		
Leveling & anchoring	Instrument should be leveled		
Levening & unchorning	properly.		
	Loose unidentified wires		
	should not be present		
	Required electric		
Earthling and connections	connections are connected		
	properly (tight) and		
	appropriately grounded and		
	protected from shock		

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
•••••••••••••••••••••••••••••••••••••••	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No).	:
-------------	----	---

8.3 SAFETY FEACHURE & ALARM:

Critical Variables	Acceptance Criteria	OBSERVATION (Complies /Not Complies)	OBSERVED BY (ENGINEERING) SIGN/DATE
Leveling and	Biometric System should be		
balancing	properly balanced & leveled		
Electrical wiring	Electrical wiring should be		
	proper		

ecked By duction n/Date: Sign/Date:	
Inference:	
	Reviewed By Manager QA Sign/Date:



DD		α	\sim T	TA T	
PΚ	OT				•
1 1/			v	110.	•

9.0	REFERENCES:
J.U	

- Design Qualification
- Vendor Documents

10.0 DOCUMENTS TO BE ATTACHED:

- Calibration certificates.
- Any other relevant documents.

	This other relevant decamenes.
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
13.0 14.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY): CONCLUSION:
	CONCLUSION:
	CONCLUSION:



PROTOCOL No.:

15.0	RECOMMENDATION:

16.0 ABBREVIATIONS:

cGMP : Current Good Manufacturing Practice

BMS : Biometric System

HP : Horse Power

Hz : Hertz

IQ : Installation Qualification

MCB : Miniature circuit breaker

mm : Millimeter

NLT : Not less than

NMT : Not More Than

RH : Relative Humidity

RPM : Revolution per minute

SS : Stainless steel



n	-	\sim		\sim		\sim T	TA T		
ν	'12	6 D		4 1	'	\mathbf{OL}		Λ	•
1	7.	v	1	v	· •	$\mathbf{v}_{\mathbf{L}}$	T.4	v.	

17.0 PROTOCOL POST- APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			