

PROTOCOL No.:

# INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR BOTTLE WASHING MACHINE

EQUIPMENT ID. No.	
LOCATION	Washing Room
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



PROTOCOL No.:

### PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	<b>Equipment Details</b>	6
6.0	System Description	7
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8
9.0	References	17
10.0	Documents to be Attached	18
11.0	Deviation from Pre-Defined Specification, If Any	18
12.0	Change Control, If Any	18
13.0	Review (Inclusive of follow up action, If Any)	18
14.0	Conclusion	18
15.0	Recommendation	19
16.0	Abbreviations	19
17.0	Protocol Post Approval	20



PROTOCOL No.	<b>PRO</b>	TO	COL	No.
--------------	------------	----	-----	-----

1.0	PROTOCOL	PRE -	<b>APPROVA</b>	L:
-----	----------	-------	----------------	----

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



DD	$\alpha \alpha \alpha$	`T	<b>T</b> . T
PR	)( )( )(	) [ ,	No.:

### 2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of **Bottle Washing Machine**.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

### 3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of **Bottle Washing Machine** to be installed in the **Ampoule Washing & Sterilization Room**.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Bottle Washing Machine.



PROTOCOL No.:

### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
	Preparation, Review, Authorization and Compilation of the Installation
	Qualification Protocol cum Report.
Quality Assurance	Co-ordination with Production and Engineering to carryout Installation
Quality Assurance	Qualification.
	Monitoring of Installation Qualification Activity.
	Post Approval of Qualification Protocol cum Report after Execution.
	Review & Pre Approval of Protocol cum Report.
Production	To Co-ordinate and support for Execution of Qualification study as per
Froduction	Protocol.
	Post Approval of Qualification Protocol after Execution.
	Review & Pre Approval of Protocol cum Report.
	Co-ordination, Execution and technical support in VFS Installation
Engineering	Qualification Activity.
Engineering	Calibration of Process Instruments.
	Responsible for Trouble Shooting (if occurs during execution).
	Post Approval of Qualification Protocol after Execution.



DD	$\sim$ $\tau$	10	~	` T	<b>T</b> T		
PR		7		11		Λ	•
1 1/	$\mathbf{v}$	v	$\mathbf{c}$	,,,	Τ.4	v.	•

### **5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Bottle Washing Machine
<b>Equipment ID</b>	
Manufacturer's Name	
Model	
Supplier's Name	
<b>Location of Installation</b>	Washing Room Liquid Line

### **6.0 SYSTEM DESCRIPTION:**

The Bottle Washing Machine finishes the procedures from bottle in feed, cleaning, external precision cleaning, internal precision cleaning, and bottle out feed. It adopts the ultrasonic cleaning, uses the recycled water and compressed air to clean the internal and external of bottles by a series of nozzles.

The washing machine consists of the following parts, such as

- 1. Water Tank -02 Nos.
- 2. Pump-02 Nos.
- 3. Control Panel
- 4. Indexing mechanism
- 5. Flow Control valve & Distribution Pipe lines



DD	$\sim$ $^{\rm n}$	-	$\alpha$		<b>T</b> T	
PR	1 1	I 7 1		11		٠.
1 1/	$\mathbf{v}$	$\cdot$	$\mathbf{v}$	ı	111	,

### 7.0 PRE – QUALIFICATION REQUIREMENTS:

### 7.1 Verification of Documents:

- Executed and approved design qualification document.
- Piping and instrumentation diagram (P& ID).
- Electrical circuits diagram.
- Technical specification of equipment.
- Calibration certificate of components.
- Certificate of material of construction of components.

### 7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum Report.

### 7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



D	R	a	Т	n		$\boldsymbol{\cap}$	T	N	^	
Г	$\mathbf{L}$	v	' 1	·	'\	v	L	TA	v.	i

### **8.0** CRITICAL VARIABLES TO BE MET:

### 8.1 GENERAL CHECKS AND LOCATION SUITABILITY:

<b>Installation Checks</b>	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
<b>Grouting and</b>	Should be properly grouted		
Mounting	and mounted.		
Leveling	Should be properly		
	balanced and leveled.		
Edges of parts	Metal parts should be		
	properly ground without		
	any sharp edges.		
Welding of Joints	Welding of joints should be		
	without any welding burrs.		
Place of Installation	Washing Room Liquid		
	Line		
<b>Room Condition</b>	RH: NMT 65%		
	TEMP: NMT 25°C		
Illumination	NLT 300 Lux		
Working space	Should be sufficient for easy		
around the	operation, cleaning,		
Equipment.	sanitation and maintenance.		

Production Quality Assurance Sign/Date: Sign			
Reviewed By Manager QA	Checked By Production Sign/Date:	 Quality Assu	
Reviewed By Manager QA	Inference:		
Reviewed By Manager QA		 	•••••
Reviewed By Manager QA		 	
Manager QA		 	
Manager QA		 	
		Reviewed B	$\mathbf{y}$
Sign/Date:		Manager Q	A
		Sign/Date:	•••••



DD	$\sim$ $^{\rm n}$	-	$\alpha$		<b>T</b> T	
PR	1 1	I 7 1		11		٠.
1 1/	$\mathbf{v}$	$\cdot$	$\mathbf{v}$	ı	111	,

### 8.2 EQUIPMENT VERIFICATION TECHNICAL SPECIFICATIONS

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date	
<b>Machine Specification</b>				
Name	Roatary Bottle Washing			
	Machine			
Model				
Sr. No.	4450			
Dimensions	2085 mm x 1885 mm x			
	1252 mm			
Capacity	96 bottle /min.			
Bottle Size	10 ml to 250 ml			
Machine orientation	Left to Right			
Nos. of jet	96			
Maximum Height of bottle	300 mm			
No. of Indexing Station	16 Nos.			
Speed Variation	3 step pulley			
Mobility of Machine	Anti vibrating pad			
No. of Washing Station	04 Nos.			
Machine Tank #01	MOC SS 304			
Machine Tank #01	Capacity 75 liters.			
Machine Tank #02	MOC SS 304			
Machine Tank #02	Capacity 75 liters.			
Water Level Control	Float Valve			
Main Motor				
Make	Crompton Greaves			
Type	3 PH TEFC induction			
	Motor			
Power	0.3 kw / 0.5 HP 3 Phase			
	415 V AC			
RPM	1410			



### INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

PROTOCOL No.:

	TOR
BOTTLE	WASHING MACHINE

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Sr. No.	IUA10731		
Gear Box	,		
Make	Chamunda		
Model	1 2017		
Ratio	50:1		
Centre Distance	58:5		
Pump			
Make	CRI		
Model	JTS-3/07T		
Type	Self Priming Jet pump		
RPM	2850`		
Sr. No.	12216I93189		
Sr. 100.	12216I92715		
Qty.	02 Nos.		
Pressure Gauge			
Make	Suzhik		
Capacity	0-150 PSI		
	$(0-10.6 \text{ kg/cm}^2)$		
Qty.	04 Nos.		
MCB			
Make	L & T		
Model	BB30160C		
Capacity	C16AMP, 440 V		
Type	3 pole		
Relay			
Make	Pla Relay		
Supply	240 V		
Type	2C/O-MPC		
Main ON / OFF switch			
Make	L & T		



### INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR

PROTOCOL No.:

**BOTTLE WASHING MACHINE** 

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Model	Salzer		
Rating	16 AMP, 440 V AC		
Contactor			
Make	L & T		
Model	MNX-A2		
Rating	10A, 440 V AC		
Qty.	03 Nos.		
Contactor			
Make	L & T		
Model	MNX 12		
Rating	10 A, 440 V AC		
Heater			
Make	Theeta		
Watt	3000		
Volt	230 / 400		
Overload Relay		<u> </u>	
Make	L & T		
Model	MNX -A2		
Rating	10 A, 415 V AC		
<b>Solenoid Coil and Valve</b>			
Make	Usha Pneumatic		
Model	Cruzex		
Туре	2/2 NC		
MOC	SS 304		
Pressure	0-10 kg/cm <sup>2</sup>		
Temp.	0-80 °C		
Thermostat			
Make	Girish Eng. Co.		
Model	210 C		
Range	0-6080 °C		



P	R	N	$\mathbf{T}$	O	C	$\mathbf{OI}$	n.	•

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
V Belt			
Make	Shavison		
Size	A1128LP/A43		
SMPS			
Make	Shavison		
Model	G31-120-24		
I/P	230V AC, 1.5A, 50-		
	60Hz		
O/P	24 V DC , 5A		

Checked By	Verified By
Production	<b>Quality Assurance</b>
Sign/Date:	<b>Sign/Date:</b>
Inference:	
	Reviewed By
	Manager QA
	<b>Sign/Date:</b>



	-	$\sim$		$\sim$		$\sim$ T	- TA 1	r	
ν	424	. 1	т		'	$\mathbf{OI}$		$\mathbf{n}$	•
L	7.	v	1	v	· •	$\mathbf{v}_{\mathbf{L}}$	1 T.	v	•

### 8.3 INSTALLATION CHECKS:

S.No.	Specification	Observation	Observed By Engineering Sign/Date
1.	Verify that the "As built"		
	drawings are complete and		
	represent the design concept		
2.	Check the proper mechanical		
	installation		
3.	Check the proper electrical		
	installation of		
4.	Check the equipment is free		
	from any defects		
5.	Check the finishing of product		
	contact parts		
6.	Verify that major components		
	are securely anchored and		
	protected from shock		
7.	Verify that there is no		
	observable physical damage		
8.	Verify that "Room layout"		
	drawing is OK and sufficient		
	space for servicing is provided		

Checked By Production Sign/Date: Inference:	Verified By Quality Assurance Sign/Date:
	Reviewed By Manager QA Sign/Date:



P	R	O	T	O	C	O1	L	N	0.	:
---	---	---	---	---	---	----	---	---	----	---

### **8.4** MOC Verification List:

Parts Name	Material of construction	Observation	Observed By (Engineering) Sign/Date
Machine and Drive Panel Cover	SS 304		
Drive and Non drive shaft	EN-24		
Platform & Top head	SS 304		
Ball Valve	SS 304		
All nuts and Bolts	SS 304		
Water storage tank	SS 304		
Float Valve	SS 304		
Motor and Pump cover	SS 304		
Machine structure	M.S.		
Heater and Suction strainer	SS 304		
All Nozzles & Circulation Pile line	SS 304		
All Pipe fittings	SS 304		
Top Guide for Bottle adjustment	SS 304		

Checked By	Verified By
Production	<b>Quality Assurance</b>
Sign/Date:	<b>Sign/Date:</b>
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.	OL No.
--------------	--------

### 8.5 Utility Verification List:

Critical variables Acceptance criteria		Observation	Observed By (Engineering) Sign/Date
	Voltage: 440 V ± 5%		
<b>Electrical Supply</b>	Phase : 3 Phase		
	Frequency : $50 \text{ Hz} \pm 3\%$		
Room Condition	Temperature : NMT - 25°C		
Room Condition	RH : NMT – 55%		
Hot Water	Pressure: 0.5 kg/cm <sup>2</sup> to 1.5		
not water	kg/cm <sup>2</sup>		
Purified Water	Pressure: 0.5 kg/cm <sup>2</sup> to 1.5		
Turned water	kg/cm <sup>2</sup>		
Compressed Air	Pressure: 2 to 4 kg/cm <sup>2</sup>		
Re-circulated water	Pressure: 1.0 kg/cm <sup>2</sup> to 2.0		
Ke-circulated water	kg/cm <sup>2</sup>		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



### 8.6 Safety:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
MCB	MCB for equipment protection.		
Earthing	Earthing to be provided to Control Panel.		
Joints	Welding of joints without any welding burrs.		
Metal Parts	All the metal parts should be Properly grounded without any sharp edges.		
Leveling And Balancing	Equipment should be properly balanced & leveled		
Electrical Wiring And Earthing	Electrical wiring should be as per approved drawings. Double external Earthing to control machine (Panel and Motors) and operator should be provided		
Guards	Guards for all Moving Parts		
Noise Level	Below 80 db		

Checked By	Verified By
Production	<b>Quality Assurance</b>
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



DD	$\sim$ $^{\rm n}$	-	$\alpha$		<b>T</b> T	
PR	1 1	I 7 1		11		٠.
1 1/	$\mathbf{v}$	$\cdot$	$\mathbf{v}$	ı	111	,

### 8.7 Control Panel Checks:

Test Particulars	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Check that Machine is	Machine should be connected		
connected with control panel.	with control panel. PLC make,		
Record the details of PLC	model no., serial no should be		
	checked and verified		
Check the input output against	All the input output shall meet		
Wiring Diagram visually	the Requirements		
during installation			

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:

### 9.0 **REFERENCES:**

- Design Qualification
- Vendor Documents

### 10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Calibration certificates.
- Operation and Maintenance Manual.



	<b>n</b>	$\sim$		$\sim$	~	$\sim$	_	TA T		
и	ĸ.				$\mathbf{C}$				Λ	•
		.,	1	.,	•			1.4	v.	•

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:
12.0	CIMITOL CONTROL, II MAT.
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
14.0	CONCLUSION:
15.0	RECOMMENDATION:



PROTOCOL No.:

### **16.0 ABBREVIATIONS:**

cGMP : Current Good Manufacturing Practice

mm : Millimeter

PLC : Programmable Logical Control

MOC : Material of Construction

P & ID : Piping and Instrumentation Diagram

RH : Relative Humidity

SS : Stainless Steel

URS : User requirement specification

UWM : Ultrasonic Washing Machine

IQ : Installation Qualification

No : Number

NLT : Not less than

NMT : Not more than

MCB : Miniature Circuit breaker

PVT. : Private

LTD. : Limited

V : Volt

HZ : Hertz

AC : Alternating Current

Db : Decibel



DD	$\sim$ $^{\rm r}$	-	00		<b>T</b> T	
PR		I 7 1		11		٠.
1 1/	$\mathbf{O}$	$\cdot$	$\mathbf{v}$		T 4 C	,

17.0 INOIOCOLIODI MIINO IM	<b>17.0</b>	PROTOCOL	<b>POST</b>	<b>APPRO</b>	VAL:
----------------------------	-------------	----------	-------------	--------------	------

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			