

PROTOCOL No.:

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR SS JACKETED MANUFACTURING TANK CAPACITY: 2000 LITER

EQUIPMENT ID. No.	
LOCATION	SYRUP MANUFACTURING ROOM
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol pre-approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Detail	6
6.0	System Description	6
7.0	Pre Qualification Requirement	7
8.0	Critical Variables to be Met	8
9.0	Reference	17
10.0	Documents to be Attached	17
11.0	Deviation from pre-defined specification, if any	18
12.0	Change control, if any	18
13.0	Review (inclusive of follow up action, if any)	18
14.0	Conclusion	18
15.0	Recommendation	18
16.0	Abbreviations	19
17.0	Protocol post Approval	20



PROTOCOL No

1.0 PROTOCOL PRE- APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



JACKETED MANUFACTURING TANK

PROTOCOL No.:

2.0 OBJECTIVE:

- To prepare the installation Qualification on basis of User Requirement Specification, Purchase Order and information given by Supplier.
- To ensure that all Critical Aspects of Equipment / Product Requirement, cGMP and Safety have been considered in designing the Equipment and is properly documented.
- To specify the performance basis for acceptance of equipment.

3.0 SCOPE:

- The Scope of this Qualification Document is limited to the Design Qualification for SS jacketed Mfg tank. (Make:) to be installed in Liquid Line.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of jacketed manufacturing vessel



JACKETED MANUFACTURING TANK

PROTOCOL No.:

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following Departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES			
Quality Assurance	 Preparation, Review and Authorization of Installation Qualification Protocol cum Report. Assist in the verification of Critical Process Parameter, Drawings, as per the Specification. Co-ordination with Production and Engineering to carryout Design Qualification. Monitoring of Design Qualification activity. Post Approval of Installation Qualification Protocol cum Report after Execution. 			
Production	 Review and Approval of Installation Qualification Protocol cum Report. Assist in the verification of Critical Process Parameter, Drawings, as per the Specification. Post Approval of Installation Qualification Protocol cum Report after Execution. 			
Engineering	 Review of Installation Qualification Protocol cum Report. To co-ordinate and support the Activity. To assist in Verification of Critical Process Parameter, Drawings, as per the Specification i.e. Specification of the sub-components / bought out items, their Make, Model, Quantity and Backup Records / Brochures. Details of Utilities Material of Construction of all components Brief Equipment Description Safety Features and Alarms Post Approval of Installation Qualification Protocol cum Report after Execution. 			



JACKETED MANUFACTURING TANK

PROTOCOL No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	SS Jacketed Manufacturing vessel
ID. Number	
Capacity	2000 lt.
Gross Capacity	2395 lt.
Manufacturer's Name	Pharmatech Process Equipment
Model	MFV-2000
Supplier's Name	Pharmatech Process Equipment
Location of Installation	Manufacturing Area

6.0 SYSTEM DESCRIPTION:

The Manufacturing Tank Comprises of Top & Bottom Torispherical Dish ends (10 %) Welded with Central cylindrical shell. It provide with limpet coil at shell for heating & cooling of vessel. It provided with glass wool insulation at shell. This is principally designed for the sugar syrup preparation and manufacturing of liquid syrup.

Bottom Entry Agitator of rating 5 HP, 960 RPM is provided at the bottom dish end of the tank with the help of specially designed lantern stool support. The bottom entry agitator is provided with mechanical seal to avoid the leakage during operation. Top dish is provided with nozzles as per the service requirement and on the top dishend manhole with davit arm arrangement is provided for ease in cleaning the vessel. Top dish is provided with two nos. lifting hooks for ease at the time of installation.

Entire vessel is mounted on four legs support.

Manufacturing tank is provided with all pipe fittings and valves with TC fittings and silicon gasket.



PR	വ	$\Gamma \Omega$	CO	T.	N۵	٠.
1 1/	\mathbf{v}	,			T 40	

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document
- Verification of Certificate of material of construction of components.
- Verification of Calibration Certificate of test Instrument.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.



JACKETED MANUFACTURING TANK

PR	OT	റ്റ	ΛI	\cdot N	'n
1 1/	\ /\	v	VL	/ I 7	υ.,

8.0 CRITICAL VARIABLES TO BE MET:

8.1 General Checks and Location Suitability:

Installation Checks	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Physical Damage	Should be no Damage to the jacketed mfg tank with stirrer		
Leveling	Should be properly balanced and leveled		
Edges of parts	Metal parts should be properly grind without any sharp edges		
Welding of Joints	Welding of joints should be without any welding burrs		
Place of Installation	Syrup Manufacturing		
Room Condition	General working condition		
Working space around the equipment	Should be sufficient for easy operation, cleaning, sanitation and maintenance		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



PR	വ	ΓO	C	\cap 1	Γ. `	N	n

8.2 Utility Verification:

INSTALLATION CHECKS	ACCEPTANCE	CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Equipment	Manufacturing ves	ssel 2000 ltr.		
Model	cGMP Model			
ELECTRICAL INSTAL	LATION:			
	Voltage	415±10% V		
Electricity	Phases	3 Phase		
	Frequency	50 Hz		
Electrical connections have been provided and secured.	Should be provided	d & secured		
All components in the panel are properly secured	Should be properly	y secured		
Earthing connection to control panel & equipment	Earthing connection panel & equipment provided.			

Checked By Production Sign & Date	Verified By Quality Assurance Sign & Date
Inference:	
	Reviewed By: Manager QA Sign & Date



JACKETED MANUFACTURING TANK

DD	\sim r	\mathbf{r}	α	·T	TAIT .
РК					No.

8.3 Installation Checks:

S.No.	SPECIFICATION	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
1.	Verify that the "As built"		
	drawings are complete and		
	represent the design concept		
2.	Check the proper mechanical		
	installation		
3.	Check the proper electrical		
	installation of		
4.	Check the equipment is free		
	from any defects		
5.	Check the finishing of product		
	contact parts		
6.	Verify that major components		
	are securely anchored and		
	protected from shock		
7.	Verify that there is no observable		
	physical damage		
8.	Verify that "Room layout"		
	drawing is OK and sufficient		
	space for servicing is provided		

Checked By Production Sign & Date	Verified By Quality Assurance Sign & Date
Inference:	
	Reviewed By:
	Manager QA Sign & Date



PR	()	ГС)C(1(N	n
1 1/		1 1	,,,	,,,	1.4	

8.4 Verification of Technical Specification:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Equipment Name	Jacketed Manufacturing Tank		
Make	Pharmatech Process Equipment		
Model	MFV-2000		
Gross Capacity	2395Ltr.		
Working Capacity	2000 Ltr.		
Contact Part	AISI 316 L		
Non Contact Part	AISI 304		
Main Shell	1350 x 6 mm thick		
Bottom Dish end	1350 x 6 mm (10 % Torispherical)		
Bottom Dish end	1350 x 6 mm (10 % Torispherical)		
Limpet coil	50NB x 3 mm thick		
Insulation cladding	OD 1500 x 2 mm thick		
Insulation at shell	45 mm thick		
Leg Pipe	140 x 3 mm thick		
Agitator shaft	38 mm		
Agitator blade	225 sweep x 4 mm thick		
Lifting hooks	12 mm thick		
Baffles	1050 x 150 x 6 mm thick		
Gasket for bottom Valve	4 mm thick		
Gasket for Manhole	10 mm sq.		



PROTOCOL No.:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Eye Bolt	M 12 x 65 long		
Davit arm assembly	Pipe and Elbow of 50 x 3 mm thick		
Davit arm Bearing housing	69 x 150 mm thick		
Davit arm swing shaft	55 x 150 mm thick		
Motor	5 hP , 960 RPM, 415 V, 50 Hz		
Mechanical Seal	Double Cartridge; Water cooled Model: VT-9/VT-9 Seal Faces: TC/ TC & Carbon / satellite Size: 38 mm		
Safety Valve (For Impact coil)	Type : Spring Actuated Set Pressure : 4.0 kg/cm ² MOC : SS 304		
Safety Valve (For Vessel)	Type : Spring Actuated Set Pressure : 2.5 kg/cm ² MOC : SS 316 L		
Pressure Gauge	Type : 4 " Dial Range : 0-7 kg/cm ² Accuracy : ± 1 %. MOC : AISI 304		
Compound Gauge	Type : 4 " Dial Range : 0-760 mm Hg & 0-7 kg/cm ² glycerin filled Accuracy : ± 1 %. MOC : AISI 316 L		
Outlet Valve (vessel)	Type : Flush bottom valve Outlet Conn. : 2" Operation : Manual		
Butterfly Valve (For Process)	Conn. size : 38 mm Conn. Type : TC / TC Operation : Manual		



JACKETED MANUFACTURING TANK

PROTOCOL No.:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Angle Seated Valve (For Steam and Cooling Water	Conn. size : 25 mm Conn. Type : TC / TC Operation : Pneumatic MOC : SS 304		
Ball Valve (Jacket vent & bypass)	Conn. size : 38 mm Conn. Type : TC / TC Operation : Manual MOC : SS 304		
Temperature controller	Mounting : Panel door Input : RTD Model : EC 48 Accuracy : 0.1 % of span		
Temperature Sensor	Type : PT 100, 3 wire , simplex Shed dia. : 6 mm Range : 0-150 °C MOC : AISI 316 L		
Spray Ball	Type : Dynamic self rotating with 360° water flow : 159 LPM at 2 Bar Conn. size : 1 ½" BSP Range : 0-150 °C MOC : SS 316 L		
Steam Trap	Type : Ball Float Model : SOFT 31 Conn. size : 1" BSP MOC : SS 304		
Strainer	Type : Y type Model : FMSTR 31 Conn. size : 1" BSP MOC : SS 304		
Thermosyphon	With seal inlet and outlet, cooling water inlet and outlet fitted with cooling coil, level switch filling connection,		
VFD	Rating 3.7 kw, 12 A, 480 V AC 3Ph Model : FMSTR 31 Conn. size : 1" BSP MOC : SS 304		



DD	$\mathbf{\Lambda}^{r}$	$\Gamma \cap$	α	\T	TAT _	
PR	()			"	180	١.

THE THE VIEW		
Checked By Production Sign/Date:		Verified By Quality Assurance Sign/Date:
Inference:		
•••••	 	
		Reviewed By (Manager QA) Sign/Date:



PR	വ	ΓO	C	\cap 1	Γ. `	N	n

8.5 MATERIAL OF CONSTRUCTION:

S.No.	COMPONENTS	MOC	OBSERVATIONS
1	Main Shell	SS316L	
2	Bottom Dishend	SS 304	
3	Top Dishend	SS 316L	
4	Limpet Coil	SS 316L	
5	Insulation Cladding	SS 304	
6	Insulation shell	Glass Wool / equivalent	
7	Leg Pipe	SS316 L	
8	Agitator shaft	SS316 L	
9	Agitator Blade	SS316 L	
10	Lifting Hooks	SS316 L	
11	Baffles	SS316 L	
12	Gasket for Bottom Valve	Silicon	
13	Gasket for manhole	Silicon	
14	Eye Bolt	SS 304	
15	Davit arm Assembly	SS 304	
16	Davit arm Bearing Housing	SS 304	
17	Davit arm swing shaft	SS 304	
18	Spray ball	SS 316 L	
19	Agitator	SS 316 L	

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.:

8.6 Safety:

CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY ENGINEERING SIGN/DATE
	Electrical wiring should be as per		
Electrical Wiring And	approved drawings. Double		
Earthing	external Earthing to control		
	machine, Panel and operator		
	should be provided		
Noise Level	Below 80 db		
Variable Frequency Drive	Motor safety from overload		
Dilve	Main power supply should be		
Main Supply	always switched off when not in		
11 0	use.		
Safety valve	Safety against over pressure		
Air pressure switch	Protection for low air pressure		
All pressure switch	for pneumatic valves		
Rupture Disc	Safety against Over pressure		
Insulation	For operator safety & Heat loss		
nisulation	prevention		
Emarganay Putton	Protection against abnormal		
Emergency Button	condition		
Instrument air pressure	Low air pressure protection		
Overload Relay	For motor & equipment		
Overload Relay	protection		
Temperature	To Control the temperature of		
Controller	vessel		
Steam Court 137.1	For Controlling On / Off Action		
Steam Control Valve	of Steam Depending on the set		



JACKETED MANUFACTURING TANK

PRO	T	UC	OL	No.
-----	---	----	----	-----

CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY ENGINEERING SIGN/DATE
	point.		

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
•••••	
	Reviewed By
	(Manager QA)
	Sign/Date:
	~

9.0 REFERENCES:

The Principle Reference is the following:

- Validation Master Plan
- Schedule-M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 Good Manufacturing Practices and Inspection

10.0 DOCUMENTS TO BE ATTACHED:

- MOC & Calibration certificate
- P & ID
- Any other relevant Documents



DD	$\mathbf{\Lambda}^{r}$	$\Gamma \cap$	α	\T	TAT _	
PR	()			"	180	١.

PHARN	IA DEVILS
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:
12.0	CHANGE CONTROL, IF ANY:
12.0	CIMITOD CONTROL, II III.
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
14.0	CONCLUSION:
14.0	CONCLUSION.
15.0	RECOMMENDATION:



JACKETED MANUFACTURING TANK

PROTOCOL No.:

16.0 ABBREVIATIONS:

AISI : American Iron & Steel Institute

BSP : British Standard Pipe

cGMP : Current Good Manufacturing Practices

D : Depth

db : Decible

DQ : Design Qualification

GA : General Arrangement

HMI : Humen Machine Interface

HP : Horse Power

Hz : Hertz

Kg : Kilograms

KW : Kilo Watt

LPH : Liter per Hours

LPM : liter per Minute

Ltd. : limited

MFT : Manufacturing Vessel

mm : Millimeter

MOC : Material of Construction

NO : Number

OD : outer Diameter

PLC : Programmable Logic Controller

PO : Purchase Order

PT-100 : Platinum-100

PVT. : Private

RPM : Revolution per Minute

SS : Stainless Steel

TC : Triclover

Temp. : Temperature

V : Volt

VFD : Variable Frequency Drive



PR	A	T/	γ	Γ	ıΤ	N	(A)
1 1	1,	11	V.	$-\mathbf{U}$	_	17	v.

17.0 PROTOCOL POST APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			