

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR VIAL FILLING & STOPPERING MACHINE

PROTOCOL No.:

INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR VIAL FILLING & STOPPERING MACHINE

EQUIPMENT ID. No.	
LOCATION	Vial Filling & Stoppering Room
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR VIAL FILLING & STOPPERING MACHINE

PROTOCOL No.:

CONTENTS

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	9
8.0	Critical Variables to be Met	10
9.0	References	14
10.0	Documents to be Attached	14
11.0	Deviation from Pre-Defined Specification, If Any	15
12.0	Change Control, If Any	15
13.0	Review (Inclusive of follow up action, If Any)	16
14.0	Conclusion	16
15.0	Recommendation	16
16.0	Abbreviations	17
17.0	Post Approval	18



DD/	$\Delta T \Omega$	$\alpha \alpha$	T 1N.T
PKC	JΙU	いしい	L No.:

VIAL FILLING & STOPPERING MACHINE

1.0 PRE – APPROVAL	ı:
--------------------	----

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.:

VIAL FILLING & STOPPERING MACHINE

2.0 OBJECTIVE:

- To provide documented evidence for the Installation Qualification of Vial Filling & Stoppering Machine.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

3.0 SCOPE:

- The scope of this installation qualification protocol cum report is limited to qualification of Vial
 Filling & Stoppering Machine (Make:) to be installed in the Vial Filling & Stoppering
 Room.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Vial Filling & Stoppering Machine.



VIAL FILLING & STOPPERING MACHINE

PROTOCOL No.:

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
	Preparation, Review, Approval and Compilation of the Installation
	Qualification Protocol cum Report.
Quality Assurance	Co-ordination with Production and Engineering to carryout Installation
Quality Assurance	Qualification.
	Monitoring of Installation Qualification Activity.
	Post Approval of Qualification Protocol cum Report after Execution.
	Review & Pre Approval of Protocol cum Report.
Production	To Co-ordinate and support for Execution of Qualification study as per
Froduction	Protocol.
	Post Approval of Qualification Protocol after Execution.
	Review & Pre Approval of Protocol cum Report.
	Co-ordination, Execution and technical support in VFS Installation
Engineering	Qualification Activity.
Engineering	Calibration of Process Instruments.
	Responsible for Trouble Shooting (if occurs during execution).
	Post Approval of Qualification Protocol after Execution.



VIAL FILLING & STOPPERING MACHINE

	PR	OTO	COL	No.:
--	----	-----	-----	------

5.0 EQUIPMENT DETAILS:

Equipment Name	Vial Filling & Stoppering Machine
Equipment ID.	
Manufacturer's Name	
Supplier's Name	
Location of Installation	Vial Filling & Stoppering Room

6.0 SYSTEM DESCRIPTION:

The equipment is an automated means to fill sterile dry powder with different weights in different sizes of vials & rubber stoppered the same as well pressing of rubber stopper vial. The equipment having four heads with double track filling action. This machine works on vacuum filling principle giving guarantee of high accuracy of fill weight with minimal spillage.

Sterile dry powder loads into powder hopper. Powder hopper will agitate the powder & delivers to the port wheel through powder agitator .When wheel port come under the powder hopper, vacuum will take place.

Powder hopper agitator will push down the powder & due to vacuum in.

Wheel port, powder will enter into the port & fills in it. As soon as wheels start rotating, Doctor Blades will scrap out the excess powder from wheel.

An electro mechanical sensor will sense the presence of vial & pass signal to the solenoid valve. Once powder slug purge into vial, vial separators will carry the vial & pass on the same conveyor belt for the rubber stoppering process.

Filled vials convey on slat conveyor belt for next operation, as soon as filled vial comes to the lateral belt, same will hold the vial firmly from body diameter & will carry vial underneath the rubber stopper chute, the filled vial will pick one rubber stopper from rubber stopper chute & belt will carry the same vial for pressing the rubber stopper under the two pressing roller.

The first roller will position the rubber stopper & second will press the rubber stopper. Still lateral belts are holding the vial after pressing the rubber stopper, lateral belt will push out the vial on conveyor & conveyor will transfer the vial on scrambler turn table for next Operation.



PROTOCOL No.:

VIAL FILLING & STOPPERING MACHINE

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document.
- Piping and instrumentation diagram (P& ID).
- Electrical circuits diagram.
- Technical specification of equipment.
- Calibration certificate of components.
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum Report.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



PRO	TOCO	L No.:
	1000	

VIAL FILLING & STOPPERING MACHINE

8.0 CRITICAL VARIABLES TO BE MET:

8.1 Installation Qualification Checklist:

Installation Checks	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Grouting and Mounting	Should be properly grouted and mounted.		
Leveling	Should be properly balanced and leveled.		
Edges of parts	Metal parts should be properly ground without any sharp edges.		
Welding of Joints	Welding of joints should be without any welding burrs.		
Place of Installation	Vial Filling & Stoppering Room		
Room Condition	RH: NMT 30% TEMP: 23 ± 2 °C		
Illumination	NLT 300 Lux		
Working space around	Should be sufficient for		
the Equipment.	easy operation, cleaning, sanitation and maintenance.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



PROTOCOL No.:

VIAL FILLING & STOPPERING MACHINE

8.2 Installation Checks:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Model	AHPF - 250		
Dimensions	3168 mm x 1804mm x		
	770 mm		
Main drive assembly	Motor		
	Make : Remi		
	Power: 0.75 kw		
	RPM: 1390 RPM		
	HZ : 50 Hz Gear box Make : Bonfiglioli		
	Power: 0.75 kw		
	RPM: 1390 RPM		
Conveyor belt	Quantity: 1 Nos.		
Filling head assembly	Quantity: 1 Nos.		
Unscrambler & scrambler	Motor		
turn table	Make : Remi		
	Power: 0.25 HP		
Powder Hopper	Quantity: 1 Nos.		
Port Wheel	Quantity: 1 Nos.		
Vial separator assembly or Carriage assembly	Quantity: 1 Nos.		
Rubber stopper bowl	Quantity: 1 Nos.		
Lateral belt	Quantity: 1 Nos.		
Vibrator assembly	Quantity: 1 Nos.		
Rubber stopper pressing	Quantity: 1 Nos.		
device assembly	Make : Chain Drive		
Vial holding pressing device assembly	Quantity: 1 Nos.		



PROTOCOL No.:

VIAL FILLING & STOPPERING MACHINE

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
On / Off Main switch	Make : Wago		9
	Quantity: 1 Nos.		
	16 Amp., 2 Pole		
Indicating Lamp	Make : Technique		
	Quantity: 1 Nos. 220		
	VAC		
Sensor	Make : Accent		
	Quantity: 1 Nos.		
	Inductive Proximity		
MCB	Make : Indo Kopp		
	Quantity: 1 Nos.		
	6 Amp., 2Pole		
Power Relay	Make : PLA		
	Quantity: 1 Nos.		
	230VAC, 5 Amp		
Vibrator Card	Make : Amba		
A.C. D.: T1.1.	Quantity: 1 Nos.		
AC Drive Turn Table	Make : Delta Quantity : 1 Nos.		
	0.5 HP, 220V AC,1 Phase		
	· · · · · · · · · · · · · · · · · · ·		1

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



VIAL FILLING & STOPPERING MACHINE

DD	\cap	T/	7	\sim	١T	No.
$\mathbf{L}\mathbf{L}$	v	1,	"		ıL	INU.

8.3 MOC Verification List:

Parts Name	Material of construction	Observation	Observed By (Engineering) Sign/Date
Filling Head Assembly	S.S. 304		
Unscrambler & Scrambler Turn Table	S.S. 304		
Powder Hopper	S.S. 316 L		
Port Wheel	S.S. 316 L		
Rubber Stopper Bowl	S.S. 316 L		
Vibrator Assembly	S.S. 316 L		
Conveyor Guide Rail	S.S. 304		
Conveyor 'C' Channel	S.S. 304		
Universal Joint (for Powder Hopper)	Carbon steel duly cladded		
	with S.S		
Filling Head & Rubber Stopper Pipe	S.S. 304		
Pipe Housing	S.S. 304		
Rubber Stopper Pressing Roller	S.S. 304		
Vial holding Pressing Device Block	S.S. 304		
Vibrator Bowl	S.S. 316 L		
Vibrator Bowl Chute	S.S. 316 L		
Powder Wheel Piston	S.S. 316 L		
Doctor Blade for Hopper	S.S. 316 L		

Checked By	Verified By
(Production)	(Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign/Date:



VIAL FILLING & STOPPERING MACHINE

P	R	O	Т	O	\mathbf{C}	U.	T,	N	n	•
		v	_	v	•	◡.	_	T 4	v	•

8.4 Utility Verification List:

Critical variables	Acceptance criteria	Observation	Observed By (Engineering) Sign/Date
Electrical Supply	Voltage : 220 V		
	Phase : 1 Phase		
	Frequency: 50 HZ		
Room Condition	Temperature : 23 ± 2 °C		
	RH: NMT 30 %		
Air supply(Nitrogen gas	1 Kg/cm ²		
for dosing)			
Vacuum supply	25 Hg.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



VIAL FILLING & STOPPERING MACHINE

PROTOCOL No.:

8.5 Safety:

Critical Variables	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Hardware Emergency	For Operator Safety.		
switch at Operator Console			
Vacuum pressure drop	For safety of the batch		
interlock			
Powder low level – Machine	For safety of the batch & the		
stop	process.		
Rubber stopper low level –	For safety of the batch & the		
Machine stop	process.		
Motor overload Relay	For Motor & equipment		
	protection.		
Air Regulator for Nitrogen &	Control the velocity of Nitrogen		
Compressed Air	& Compressed air		
No Vial No Filling Sensor	To avoid the wastage of		
	product.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



DD	\sim		_	~		-	
νv	<i>.</i> 1				11		\mathbf{n}
PR	ι,	1	.,	\mathbf{L}	ш	1.7	w.

VIAL FILLING & STOPPERING MACHINE

8.5.1 Control Panel Check:

Test Particulars	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Check that Machine is	Machine should be connected		
connected with control panel.	with control panel. PLC make,		
Record the details of PLC	model no., serial no should be		
	checked and		
Check the input output against	All the input output shall meet the		
Wiring Diagram visually during	Requirements		
installation			

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



PROTOCOL No.:

VIAL FILLING & STOPPERING MACHINE

9.0 **REFERENCES**:

The Principle References is the following

- Validation Master Plan
- Schedule- M-"Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2-Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Calibration certificates.
- Operation and Maintenance Manual.

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



DD		\sim	101		T	
$\nu \nu$	OT.			_	\mathbf{n}	•
1 1/		W.	~ / / /		w.	

VIAL FILLING & STOPPERING MACHINE

1 11/1	MIA DE VIES
14.0	CONCLUSION:
15.0	RECOMMENDATION:
13.0	RECOMMENDATION.



FOR

VIAL FILLING & STOPPERING MACHINE

PROTOCOL No.:

16.0 ABBREVIATIONS:

AC : Alternating Current

Amp : Amperes

cGMP : Current Good Manufacturing Practices

KVA : Kilo Volt Ampere

MCB : Miniature circuit breaker

MOC : Material of Construction

PLC : Programmable Logic Controller

PO : Purchase Order

RH : Relative Humidity

V : Volt

SOP : Standard Operating Procedure

URS : User Requirement Specification

P & ID : Piping & Instrumentation Diagram

NMT : Not More Than

NLT : Not Less Than

SS : Stain less Steel

VFS : Vial Filling & Stoppering Machine



INSTALLATION QUALIFICATION PROTOCOL CUM REPORT FOR VIAL FILLING & STOPPERING MACHINE

DD	\sim		\sim		\sim T	- TA 1	r	
PR							Λ	•
1 1/	v	_	v	v	$\mathbf{v}_{\mathbf{L}}$	4 T.	v.	

17.0 POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			