

PROTOCOL No.:

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR SWING CONVEYOR

EQUIPMENT ID. No.	
LOCATION	Vial Filling & Stoppering Room
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



PROTOCOL No.:

CONTENTS

S.No.	TITLE	PAGE No.		
1.0	Pre-Approval	3		
2.0	Objective			
3.0	Scope	4		
4.0	Responsibility	5		
5.0	Equipment Details	6		
6.0	Equipment Description	6		
7.0	Pre-Qualification Requirements			
8.0	Critical Variables to be Met			
9.0	References			
10.0	Documents to be Attached			
11.0	Deviation from Pre-Defined Specification, If Any			
12.0	Change Control, If Any			
13.0	Review (Inclusive of follow up action, If Any)			
14.0	Conclusion			
15.0	Recommendation			
16.0	Abbreviations	16		
17.0	Post Approval	17		



PR()T()	COI	No.

1.0	PRE –	APPR	OVAL:
-----	-------	-------------	--------------

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.	PR	OT	OC	OL	No.
--------------	----	----	-----------	----	-----

2.0 OBJECTIVE:

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Swing Conveyor and to ensure that it produces desired Quality & rated output according to manufactures specifications.
- To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Start up & Shut down Procedure and Safety Features.

3.0 SCOPE:

- The scope of this Operational Qualification Protocol Cum Report is limited to qualification of Swing
 Conveyor (Make: Punchtab Engineering Private Limited) installed between Vial Filling &
 Stoppering Machine and Vial Sealing Machine.
- This Protocol cum Report will define the methods and documentation used to perform OQ activity of Swing Conveyor.
- Successful completion of this Protocol cum Report will verify that Swing Conveyor meet all acceptance criteria and ready for Production Use.



Pl	R(T(O	\mathbf{C}	ΟI	Jo.	

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Preparation, Review, Approval and compilation of the operational Qualification Protocol cum Report. Co-ordination with Production and Engineering to carryout Operational Qualification. Monitoring of Operation Process. Post Approval of Operational Qualification Protocol cum Report after Execution.
Production	 Review of Operational Qualification Protocol cum Report. To Co-ordinate and support for execution of Operational Qualification study as per Protocol. Post Approval of Operational Qualification Protocol cum Report after Execution.
Engineering	 Review of Operational Qualification. To co-ordinate and support Operational Qualification Activity. Calibration of Process Instruments. Post Approval of Operational Qualification Protocol cum Report after Execution.



PR	OT	OC	OI.	No.
1 1/	σ	\mathbf{c}	\mathbf{u}	11U.

5.0 EQUIPMENT DETAILS:

Equipment Name	Swing Conveyor	
Equipment		
Manufacturer's Name	Punchtab Engineering Private Limited	
Model	cGMP Model	
Supplier's Name	Punchtab Engineering Private Limited	
Location of Installation	Vial Capping Room	

6.0 EQUIPEMENT DESCRIPTION:

Swing Conveyor used for transfer of filled & Stoppard vials from filling & stoppering machine to vial sealing machine.

The Conveyor system is available with adjustable speed from (1-60). Digital display is provided for VFD.



PR	OT	OC	OI.	No.
1 1/	σ	\mathbf{c}	\mathbf{u}	11U.

7.0 PRE - QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- DQ Protocol cum Report.
- IQ Protocol cum Report.
- Draft SOP for Operation & Cleaning of Swing Conveyor.
- Draft SOP for Preventive Maintenance of Swing Conveyor.
- Electrical Circuits Diagram.
- Technical specification of equipment.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the OQ Protocol cum Report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.



ΡĮ	30	$\mathbf{T}C$	CO	1(No.	•
		\mathbf{I}	\cdot	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	1 1 U •	

Sign/Date:

	8.0	CRITICAL	VARIABLES	TO	BE ME	T
--	-----	----------	------------------	----	-------	---

8.1 `	Verification	of documents:

The results of any tests should meet the limits and acceptance criteria specified in the test documents. Any deviations or issues should be rectified and documented prior to OQ commencing.

S. No.	Document Name	Document / SOP No.	Completed (Yes/No)	Checked By (Engineering) Sign/Date	Verified By (Quality Assurance) Sign/Date
1.	DQ Protocol cum Report				
2.	IQ Protocol cum Report				
3.	Draft SOP for Operation &				
	Cleaning of Swing				
	Conveyor.				
4.	Draft SOP for Preventive				
	Maintenance of Swing				
	Conveyor.				

Checked By (Production)	Verified By (Quality Assurance)
Sign/Date:	Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)



$\mathbf{p}\mathbf{p}$	Ω T	\cap	CC	ìΤ	No.	
II	VI.	v	-	1	TAO.	•

(Manager QA)

Sign/Date:

8.2 Test Equipment Calibration:

Verify that all critical instruments associated with the system are in a calibrated state. Review the calibration status for the test equipment to be utilised and record the calibration due dates in the table below. All Equipment/Instrumentation must remain within the calibration due date for the duration of OQ test for which the item is used. If a due date potentially occurs during the testing period then the instrument must be recalibrated before it can be utilised.

Equipment/ Instruments Name	Equipment/Instrument I.D.	Calibration On	Due On	Observed By Sign/Date
Checked By			Verified By	
(Production) Sign/Date:			(Quality Assu Sign/Date:	rance)
Inference:				
		•••••		
			Reviewed Rv	



PR	OT	'n	C(T	No	
II	VΙ	ι,	w	ZL	/ 17U	

8.3 Operational and Functional Checks:

Operate the Swing Conveyor as per Manufacturer's Manual/SOP and Check for the following functions of the Equipment. The Equipment should function as desired.

Item	Operation	Acceptance criteria	Observation
Power	Connect 3Phase, 415V, AC	Machine will be ready	
supply	supply to the panel through proper isolation.	for operation.	
Motor &	Check the direction of	Motor should not run	
drive	motor shows on machine	in opposite direction	
	by direction arrow.	as arrow shows.	
Conveyor	Run the Conveyor at	Motor can be allowed	
Speed	different speed.	to run at adjustable	
Adjustor		speed.	
Earthing	Proper earthing should be	Earthing will secure	
	provided to machine.	from shocks to	
		operator of machine.	
Castor	For easy shifting of the	Smooth handling &	
Wheel with	machine.	easy handling can be	
Interlockings		done.	

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



ΡĮ	30	\mathbf{T}	C	OI.	No.
	\cdot		, _ `	-	T 10.

Sign/Date:

8.4 Power Failure Verification:

Item	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Main Power Shut Down	Equipment stops in a safe		
	and secure condition.		
Main Power Restored	Equipment can be		
	restarted with no		
	problems or adverse		
	conditions.		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)



ΡĮ	30	\mathbf{T}	C	OI.	No.
	\cdot		, _ `	-	T 10.

8.5 Emergency Operation Verification:

Item	Acceptance Criteria	Observation	Observed By (Engineering) (Sign/Date)
ON/OFF Push Button			
Press ON Button	Equipment should Start		
Press OFF Button	Equipment should Stop		
With the Press OFF	The Equipment will be		
Button pressed, try to	inoperative.		
cause movement of an			
operating function.			

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



PR	\mathbf{O}^{r}	$\Gamma \Omega$	CO	T	No	,
РK	v.	w	w	ய	INO	

9.0 REFERENCES:

The Principle Reference is the following:

- Validation Master Plan.
- Schedule M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2. Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Operation and Maintenance Manual.
- Copy of Draft SOPs.
- Any other Relevant Documents.



P	R	O	${f T}$	O	\mathbf{C}	O	\mathbf{L}	N	O.	:

11.0	DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



PR	OT	'n	C(T	No	
II	VΙ	ι,	w	ZL	/ 17U	

PHA	RMA DEVILS	
14.0	CONCLUSION:	
		•••••
15.0	RECOMMENDATION:	



PROTOCOL No.:

16.0 ABBREVIATIONS:

No. : Number

WHO : World Health Organization

cGMP : Current Good Manufacturing Practices

mm : Millimetre

Amp. : Ampere

DQ : Design Qualification

IQ : Installation Qualification

OQ : Operational Qualification

MOC : Material of Construction

NLT : Not Less Than

HP : Horse Power

KW : Kilo Watt

SS : Stainless Steel

ID. : Identification

Kg : Kilo Gram

AC : Alternating Current

CON : Conveyor

Ltrs : Liters

MCB : Miniature Circuit Break



PROTOCOL No.	PRC	OTO	COL	No.
--------------	-----	-----	-----	-----

17.0 POST APPROVAL	7.0	POST	APPR	OVAL
--------------------	-----	------	-------------	------

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			