

PROTOCOL No.:

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR JACKETED MANUFACTURING TANK

EQUIPMENT ID No.	
LOCATION	LIQUID LINE
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

CONTENTS

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8-11
9.0	References	12
10.0	Documents to be Attached	12
11.0	Deviation from Pre-Defined Specification, If Any	12
12.0	Change Control, If Any	12
13.0	Review (Inclusive of follow up action, If Any)	12
14.0	Conclusion	12
15.0	Recommendation	13
16.0	Abbreviations	13
17.0	Post Approval	14



DD	\sim		\sim	\sim	_	•	T T		
PR				•				Λ	•
1 1/	, ,	1	,	v	、 ,		1.4	w	

1.0 PRE – APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



JACKETED MANUFACTURING TANK

PROTOCOL No.:

2.0 OBJECTIVE:

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Stirrer and to ensure that it produces desired Quality & rated output according to manufactures specifications.
- To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Start up & Shut down Procedure and Safety Features

3.0 SCOPE:

- The scope of this operational qualification protocol cum report is limited to qualification of Stirrer installed in Liquid Line.
- The Stirrer is a standalone unit with plug in type electrical connections for operation and is on castor wheel. Hence, may be moved as per requirement to other area of operation which shall not change the performance of equipment.
- This Protocol will define the methods and documentation used to perform OQ activity the Stirrer for OQ. Successful completion of this Protocol will verify that Stirrer meet all acceptance criteria and ready for Routine Use.



PROTOCOL No.:

JACKETED MANUFACTURING TANK

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Preparation, Review, Authorization and Compilation of the Operational Qualification Protocol cum Report. Co-ordination with Production and Engineering to carryout Operation Qualification. Monitoring of Operation Process. Post Approval of Operational Qualification Protocol cum Report after Execution
Production	 Review & Pre Approval of Operational Qualification Protocol cum Report. To Co-ordinate and support for execution of Operation Qualification study as per Protocol. Post Approval of Operational Qualification Protocol cum Report after Execution
Engineering	 Review & Pre Approval of Operational Qualification Protocol cum Report. Co-ordination, Execution and technical support in Stirrer Operational Qualification Activity. Responsible for Trouble Shooting (if occurs during execution). Post Approval of Operational Qualification Protocol cum Report after Execution



JACKETED MANUFACTURING TANK

DD	\sim τ	10	~	` T	T T		
PR		7		11		Λ	•
1 1/	\mathbf{v}	v	\mathbf{c}	,,,	Τ.4	v.	•

5.0 EQUIPMENT DETAILS:

Equipment Name	Jacketed manufacturing Tank
Equipment ID.	
Manufacturer's Name	
Model .No	GMP
Supplier's Name	
Location of Installation	Liquid Line

6.0 EQUIPEMENT DESCRIPTION:

Jacketed manufacturing Tank is suitable for manufacturing Liquid products. It is based on rotor-stator principle. It is available in plain as well as water jacketed model which are suitable for heat sensitive products.

Special design facilitates adjustment of the grinding gap by an exterior screw by means of handle even during operation.



PROTOCOL No.:

JACKETED MANUFACTURING TANK

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- Executed and approved design qualification document
- Technical specification of equipment
- Certificate of material of construction of components.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum report.

7.1.2 Acceptance Criteria:

• All the documents should be available, complete and approved by respective authorities.



P	R	N	Т	()	\mathbf{C}	M		N	N.	•
_	T.	$\mathbf{\mathbf{\mathcal{I}}}$	_	v	•	\mathbf{C}	_	т.	v.	•

JACKETED MANUFACTURING TANK

8.0 CRITICAL VARIABLES TO BE MET:

8.1 Verification of documents:

The results of any tests should meet the limits and acceptance criteria specified in the test documents. Any deviations or issues should be rectified and documented prior to OQ commencing

S.No.	Document Name	Completed (Yes/No)	Checked By (Engineering) Sign/Date	Verified By QA Sign / Date
1.	DQ Protocol Cum Report			
2.	IQ Protocol Cum Report			
3.	Draft SOP for operation & Cleaning of Stirrer			
4.	Draft SOP for Preventive Maintenance of Stirrer			
Chock	nd Rv		Varified Ry	,

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign/Date:



DD	\sim r		_	\sim T		T
עע					_	A .
PR	\ / .	LV	,	\/ 1		ıv.

JACKETED MANUFACTURING TANK

8.2 Test Equipment Calibration:

Equipment / Instruments Name	Equipment / Instrument I.D.	Calibration On	Due On	Observed By Sign/Date

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
incrence.	
	Reviewed By
	Manager QA
	Sign/Date:
	-



_		~		~		
Ľ	٨	rk ktff		CTURING	'I' A NI	K
J /	٦.	CIXETED	MANULA	CIUMING		7.2

	TO	α		T T		
PRO			11		Λ	•
\mathbf{I}	\mathbf{L}	\mathbf{v}	ı	Τ.	v.	

8.3 Operational And Functional Checks:

Item	Acceptance criteria	Observation	Observed By (Engineering) Sign/Date
Power	Connect 3Ph, 415V, AC		
supply	supply to the control panel		
supply	through proper isolator		
Motor &	Check the direction of motor		
Motor & drive	shows on machine by direct		
unve	arrow.		
ON-OFF	Green Button Operation Starts		
Operation	& Red Operation Stops as		
Push Button	Required		
Stirrer	Check that Stirrer should be		
Stiffer	working properly		
Blades	Check that Stirrer should be		
Diades	tightened.		
	Stirrer is Suitable for, Mixing		
Application	Comminuting of Liquids to		
	Liquid.		
RPM	Should be as per manufacturer		
verification	Specification and variation ± 1		
vermeation	%		
Temperature	Should be as per manufacturer		
Verification	Specification and variation ± 1		
Verification	%		
Checked By Production Sign/Date:		Verified By Quality Assuran Sign/Date:	ce

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.:

JACKETED	MANUFA	CTURING	TANK

JACKETED	MANIIFA	CTURING	TANK
JACKETED	WIANUFA		IANN

8.4	Safety	Testing /	/ Interlocking:
-----	--------	-----------	-----------------

Item	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Noise Level	Below 80 db		29112
Checked By Production Sign/Date:		Verified By Quality Assurar Sign/Date:	
Inference:			
	••••••	•••••	•••••
		Reviewed By Manager QA Sign/Date:	
8.5 Power Failu	re Verification:		
Item	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Main Power Shut	Equipment stops in a safe and		
Down	secure condition.		
Main Power Restore			
	no problems or adverse		
	conditions.		
Checked By Production Sign/Date:		Verified By Quality Assurar Sign/Date:	
Inference:			
		Reviewed By Manager QA Sign/Date:	



PR	(0)	T	()(CO	\mathbf{L}	N	0.	:

JACKETED MANUFACTURING TANK

9.0 **REFERENCES**:

- Design Qualification Protocol cum Report
- Installation Qualification Protocol cum Report
- GA Drawing
- Operating manual
- Wiring Diagram

10.0 DOCUMENTS TO BE ATTACHED:

- Operation And Maintenance Manual
- Copy Of Draft SOPs
- Any Other Relevant Documents

11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:
12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
14.0	CONCLUSION:



JACKETED MANUFACTURING TANK

DD	\sim \sim	_	$\alpha \alpha$		r
ועע			' '		\sim
PR		、 ,	-	1.4	W

IIIAN	VIA DE VILS				
15.0	RECOMMEN	NDATIO	ON:		
16.0	ABBREVIAT	IONS:			
	Amp.	:	Ampere		
	cGMP	:	Current Good Manufacturing Practices		
	HP	:	Horse power		
	ID.	:	Identification		
	IQ	:	Installation Qualification		
	KW	:	Kilo watt		
	MCB	:	Miniature circuit break		
	mm	:	Millimetre		
	MOC	:	Material of construction		
	NLT	:	Not less than		
	No.	:	Number		
	SS	:	Stainless steel		
	WHO	:	World Health Organization		



PROTOCOL No).:
-------------	-----

17.0 POST- APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			