



EQUIPMENT ID. No.	
LOCATION	Packing Hall
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



PROTOCOL No.:

CONTENTS

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	Equipment Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8
9.0	References	13
10.0	Documents to be Attached	13
11.0	Deviation from Pre-Defined Specification, If Any	14
12.0	Change Control, If Any	14
13.0	Review (Inclusive of follow up action, If Any)	14
14.0	Conclusion	15
15.0	Recommendation	15
16.0	Abbreviations	16
17.0	Post Approval	17



ARMA DEVILS

1.0 PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



2.0 **OBJECTIVE:**

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Packing Conveyor and to ensure that it produces desired Quality & rated output according to manufactures specifications.
- To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Start up & Shut down Procedure and Safety Features.

3.0 SCOPE:

- The scope of this Operational Qualification Protocol cum Report is limited to qualification of **Packing Conveyor (Make: Punchtab Engineering Private Limited)**.
- This Protocol cum Report will define the methods and documentation used to perform OQ activity of Packing Conveyor.
- Successful completion of this Protocol cum Report will verify that Packing Conveyor meet all acceptance criteria and ready for Production Use.



4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Preparation, Review, Approval and compilation of the operational Qualification Protocol cum Report. Co-ordination with Production and Engineering to carryout Operational Qualification. Monitoring of Operation Process.
Production	 Review of Operational Qualification Protocol cum Report. To Co-ordinate and support for execution of Operational Qualification study as per Protocol. Post Approval of Operational Qualification Protocol cum Report after Execution.
Engineering	 Review of Operational Qualification. To co-ordinate and support Operational Qualification Activity. Calibration of Process Instruments.



5.0 EQUIPMENT DETAILS:

Equipment Name Packing Conveyor	
Equipment	
Manufacturer's NamePunchtab Engineering Private Limited	
Supplier's Name Punchtab Engineering Private Limited	
Location of Installation Packing Hall	

6.0 EQUIPEMENT DESCRIPTION:

Packing Conveyor is suitable for online operation/transfer of packing material from one area to another or from one machine to another. Packing Conveyor can also be used to adjust the packing area length with other machines. Packing conveyor is suitable for easy movement of material or operator.

The conveyor system is available in various speed ranges with option of fixed speed or variable speed drive system using AC Variable frequency drive system.

The conveyor belt brings the container or products from the labeling/ blister/ strip machine, operator in turn pickup. These bottles/ products & visually inspect the bottles/ products & doing necessary action like primary packing, secondary packing, picking & placing at proper place.



7.0 PRE - QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- DQ Protocol cum Report.
- IQ Protocol cum Report.
- Draft SOP for Operation & Cleaning of Packing Conveyor.
- Draft SOP for Preventive Maintenance of Packing Conveyor.
- Electrical Circuits Diagram.
- Technical specification of equipment.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the OQ Protocol cum Report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.



8.0 CRITICAL VARIABLES TO BE MET:

8.1 Verification of documents:

The results of any tests should meet the limits and acceptance criteria specified in the test documents.

Any deviations or issues should be rectified and documented prior to OQ commencing.

S.No.	Document Name	Document / SOP No.	Completed (Yes/No)	Checked By (Engineering) Sign/Date	Verified By (Quality Assurance) Sign/Date
1.	DQ Protocol cum Report				
2.	IQ Protocol cum Report				
3.	Draft SOP for Operation &				
	Cleaning of Packing				
	Conveyor.				
4.	Draft SOP for Preventive				
	Maintenance of Packing				
	Conveyor.				

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By
	(Manager QA) Sign/Date:



8.2 Test Equipment Calibration:

Verify that all critical instruments associated with the system are in a calibrated state. Review the calibration status for the test equipment to be utilised and record the calibration due dates in the table below. All Equipment/Instrumentation must remain within the calibration due date for the duration of OQ test for which the item is used. If a due date potentially occurs during the testing period then the instrument must be recalibrated before it can be utilised.

Equipment/ Instruments Name	Equipment/Instrument I.D.	Calibration On	Due On	Observed By Sign/Date

Checked By	
(Production)	
Sign/Date:	

Verified By (Quality Assurance) Sign/Date:

Inference:

.....

.....

Reviewed By (Manager QA) Sign/Date:



8.3

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR PACKING CONVEYOR

Operational and Functional Checks:

Operate the Swing Conveyor as per Manufacturer's Manual/SOP and Check for the following functions of the Equipment. The Equipment should function as desired.

Item	Operation	Acceptance criteria	Observation
Power	Connect 3Phase, 415V, AC	Machine will be ready	
supply	supply to the panel through	for operation.	
	proper isolation.		
Motor &	Check the direction of	Motor should not run	
drive	motor shows on machine	in opposite direction	
	by direction arrow.	as arrow shows.	
Conveyor	Run the Conveyor at	Motor can be allowed	
Speed	different speed.	to run at adjustable	
		speed.	
Earthing	Proper earthing should be	Earthing will secure	
	provided to machine.	from shocks to	
		operator of machine.	

Checked By		
(Production)		
Sign/Date:	• •	

Verified By (Quality Assurance) Sign/Date:

Inference:

Reviewed By
(Manager QA)
Reviewed By (Manager QA) Sign/Date:



8.4 **Power Failure Verification:**

Item	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Main Power Shut Down	Equipment stops in a safe		
	and secure condition.		
Main Power Restored	Equipment can be		
	restarted with no		
	problems or adverse		
	conditions.		

Checked B	у						
(Productio	n)						
Sign/Date:		 	 	 	•		• •

Verified By (Quality Assurance) Sign/Date:

Inference:

Reviewed By
(Manager QA)
Reviewed By (Manager QA) Sign/Date:



Item

8.5

Emergency Operation Verification:

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR PACKING CONVEYOR

PROTOCOL No.:

Observed By (Engineering)

(Sign/Date)

Acceptance Criteria Observation

ON/OFF Push Button		
Press ON Button	• Equipment should Start	
Press OFF Button	• Equipment should Stop	
With the Press OFF	The Equipment will be	
Button pressed, try to	inoperative.	
cause movement of an		
operating function.		

Checked B	у		
(Production	n)		
Sign/Date:	•••••	 	••••

- --

Verified By (Quality Assurance) Sign/Date:

Inference:

Reviewed By (Manager QA) Sign/Date:



9.0 **REFERENCES**:

The Principle Reference is the following:

- Validation Master Plan.
- Schedule M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2. Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Operation and Maintenance Manual.
- Copy of Draft SOP's.
- Any other Relevant Documents.



INOTOCOL

11.0 DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:

12.0 CHANGE CONTROL, IF ANY:

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):



14.0 CONCLUSION:

15.0 RECOMMENDATION:



16.0 ABBREVIATIONS:

No.	:	Number
WHO	:	World Health Organization
FDA	:	Food and Drug Administration
CFR	:	Code of Federal Regulations
cGMP	:	Current Good Manufacturing Practices
mm	:	Millimetre
Amp.	:	Ampere
DQ	:	Design Qualification
IQ	:	Installation Qualification
OQ	:	Operational Qualification
MOC	:	Material of Construction
NLT	:	Not Less Than
HP	:	Horse Power
KW	:	Kilo Watt
SS	:	Stainless Steel
ID.	:	Identification
MCB	:	Miniature Circuit Break



17.0 POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			