

EQUIPMENT ID. No.	
LOCATION	Ointment
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	Nil



PROTOCOL No.:

# REPORT CONTENTS

S.No.	TITLE	PAGE No.
1.0	REPORT PRE-APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	4
5.0	EQUIPMENT DETAILS	5
6.0	PRE-QUALIFICATION REQUIREMENT	5
7.0	TESTS & CHECKS	7
8.0	CHECKLIST OF ALL TESTS AND CHECKS	16
9.0	DOCUMENTS TO BE ATTACHED	17
10.0	NON COMPLIANCE	17
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY	17
12.0	CHANGE CONTROL, IF ANY	17
13.0	<b>REVIEW INCLUSIVE OF FOLLOW UP ACTION, IF ANY</b>	17
14.0	CONCLUSION	17
15.0	RECOMMENDATIONS	18
16.0	ABBREVIATIONS	18
17.0	REPORT POST-APPROVAL	19



# **1.0 REPORT PRE – APPROVAL:**

# **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



# 2.0 **OBJECTIVE:**

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

# **3.0 SCOPE:**

- The scope of this report is limited for qualification of Semi- automatic Crimping machine installed in Ointment section.
- This report provides all the relevant information of the performance qualification activity, Inprocess observations and analytical data of testing of collected samples.

# 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the execution of Performance Qualification Report.

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	Preparation, Pre-Approval and Compilation of the Performance
	Qualification Report.
	• Co-ordination with Quality Control, Production and Engineering to carryout
	Performance Qualification Activity.
	Monitoring of Performance Qualification.
	• Post Approval of Performance Qualification Report after Execution.
Production	Review of Performance Qualification Report.
	• To co-ordinate and support Performance Qualification Activity.
	• Post Approval Review of Performance Qualification Report after Execution.
Engineering	• Reviewing of qualification protocol for correctness, completeness and
	technical excellence
	• Responsible for trouble shooting (if occurred during execution).
	• Maintenance & preventive maintenance as per schedule.
	• Post Approval Review of Performance Qualification Report after Execution.



#### 5.0 **EQUIPMENT DETAILS:** Equipment Name S .: Ante ...:

Equipment Name	Semi – Automatic Crimping Machine	
Equipment		
Manufacturer's Name	SPEED LINE AEROSOL	
Supplier's Name	SPEED LINE AEROSOL	
Location of Installation	Ointment Section	

#### **PRE – QUALIFICATION REQUIREMENTS:** 6.0

Verification for availability, completeness and approval status of all the required relevant documents shall be done and observations shall be recorded in the performance qualification report.

#### 6.1 **Verification of Documents:**

Record the observations for documents in the below mentioned table.

S. No.	Document Name	Document/SOP No.	Completed (Yes/No)	Checked By (Engineering) Sign/Date	Verified By (QA) Sign/Date
1.	DQ Protocol approved				
2.	IQ Protocol approved				
3.	OQ Protocol approved				
4.	PQ Protocol approved				
5.	SOP for Operation & Cleaning of Semi- Automatic Crimping machine				
6.	SOP for Preventive Maintenance Semi- Automatic Crimping machine				
Checl	ked By		V	erified By	
Produ	uction	Quality Assurance			е
Sign/Date:			S	ign/Date:	
Infere	ence:				
			]	Reviewed By Manager QA Sign/Date:	



# 6.2 TEST EQUIPMENT CALIBRATION:

Instruments Name	Instrument ID	Calibration On	Due On	Observed By Sign / Date

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date:
Inference:	
	<b>Reviewed By</b>
	Manager QA
	Sign/Date:

# 6.3 SEMI AUTOMATIC MACHINE SETTING PARAMETERS:

S.No.	PARAMETERS	ACCEPTANCE	OB	SERVATI	ON
		CRITERIA	RUN 1	RUN 2	RUN 2
1.	Distance between Collet & kept V-	Distance Between			
	block base plate bottle. should be 3	Both collet & bottle			
	mm.	should be 3 mm.			
2.	Compressed air Pressure	Compressed air			
		pressure should be			
		$4.0 - 6.0 \text{ kg/cm}^2$ .			

Checked By	Verified By		
Production	Quality Assurance		
Sign/Date:	Sign/Date:		
Inference:			
	Reviewed By		
	Manager QA		
	Sign/Date:		



7.0 **TESTS AND CHECKS:** 

#### 7.1 **RUN NO.: 01**

#### 7.1.1 **PHYSICAL TEST :**

Date of test				Product Name	
Batch No.				Pack Size	
Bottle No.	Physi	ical defect of crimp		observation	
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
Acceptance Criteria: No any physical defect of crimp should be observed.					

Checked by: Production Sign/Date	Verified by: Quality Assurance Sign/Date
Inference:	
	Reviewed By Manager QA Sign/Date:



PROTOCOL No.:

# 7.1.2 SMOOTHNESS OF CRIMP:-

BOTTLE No.	SMOOTHNESS OF CRIMP	OBSERVATION	
1.			
2.			
3.			
4.			
5.			
6.			
7.			
8.			
9.			
10.			
Acceptance Criteria: Crimp should be smooth finished without sharp edge.			

Checked by: Production	Verified by: Quality Assurance
Sign/Date	Sign/Date
Inference:	
	<b>Reviewed By</b>
	Manager QA
	Sign/Date:



7.1.3 LEAK TEST

BOTTLE NO.	LEAK TEST	OBSERVATION		
1.				
2.				
3.				
4.				
5.				
6.				
7.				
8.				
9.				
10.				
Acceptance Criteria: No leakage bottles should be observed.				

Checked by: Production Sign/Date	Verified by: Quality Assurance Sign/Date
Inference:	
	Reviewed By Manager QA
	Sign/Date:



7.2 RUN NO.: 02

# 7.2.1 PHYSICAL TEST :

Date of test				Product Name	
Batch No.				Pack Size	
Bottle No.	Physi	cal defect of crimp		observation	
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
Acceptance Criteria: No any physical defect of crimp should be observed.					

 Checked by:
 Verified by:

 Production
 Quality Assurance

 Sign/date.....
 Sign/date.....

 Inference:
 Reviewed By

 Manager QA
 Sign/Date:

 Sign/Date:
 Sign/Date:



PROTOCOL No.:

# 7.2.2 SMOOTHNESS OF CRIMP:-

BOTTLE NO.	SMOOTHNESS OF CRIMP	OBSERVATION		
1.				
2.				
3.				
4.				
5.				
6.				
7.				
8.				
9.				
10.				
Acceptance Criteria: Crimp should be smooth finished without sharp edge.				

Verified by:
Quality Assurance
Sign/date
•••••••••••••••••••••••••••••••••••••••
<b>Reviewed By</b>
Manager QA
Sign/Date:
•



**7.2.3 LEAK TEST** 

BOTTLE NO.	LEAK TEST	OBSERVATION		
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
Acceptance Criteria: No leakage bottles should be observed .				

Checked by:	Verified by:
Production	Quality Assurance
Sign/date	Sign/date
Inference:	
	<b>Reviewed By</b>
	Manager QA
	Sign/Date:



7.3 RUN NO.: 03

# 7.3.1 PHYSICAL TEST :

Date of test				Product Name	
Batch No.				Pack Size	
Bottle No.	Physi	ical defect of crimp		observation	
1					
2	<u> </u>				
3					
4					
5					
6					
7					
8					
9					
10	1				
Accontance a		No any physical de	fact of anima a	hould be observed	

Acceptance criteria : No any physical defect of crimp should be observed.

Checked by: Production Sign/date	Verified by: Quality Assurance Sign/date		
Inference:			
	<b>Reviewed By</b>		
	Manager QA		
	Sign/Date:		



PROTOCOL No.:

# 7.3.2 SMOOTHNESS OF CRIMP:-

BOTTLE NO.	SMOOTHNESS OF CRIMP	OBSERVATION			
1.					
2.					
3.					
4.					
5.					
6.					
7.					
8.					
9.					
10.					
Acceptance Criteria: Crimp should be smooth finished without sharp edge.					

Checked by:	Verified by:
Production	Quality Assurance
Sign/date	Sign/date
Inference:	
•••••••••••••••••••••••••••••••••••••••	•••••••••••••••••••••••••••••••••••••••
	<b>Reviewed By</b>
	Manager QA
	Sign/Date:



**7.3.3 LEAK TEST** 

BOTTLE NO.	LEAK TEST	OBSERVATION
1.		
2.		
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		
Acceptance Criteria: 1	No leakage bottles should be obser	rved .

Checked by:	Verified by:
Production	Quality Assurance
Sign/date	Sign/date
Inference:	
	<b>Reviewed By</b>
	Manager QA
	Sign/Date:



# 8.0 CHECKLIST OF ALL TESTS & CHECKS:

This checklist is provided to ensure that all tests or checks required for this protocol have been executed.

S.NO.	TEST	ACCEPTANCE CRITERIA	EXECUTED (YES/ NO)
1.	Physical defect of crimp	No physical defect should be observed	
2.	Smoothness of crimp	Crimp should be smooth finished without sharp edge.	
3.	Leak test	No leakage bottle should be observed.	

Checked By Production Sign/Date: ..... Verified By Quality Assurance Sign/Date.....

## Inference:

•••••	 •	• • • • • • • • • • • • • • • • • • • •	• • • • • • • • • • • • • • • • • • • •
••••••	 ••••••		•••••
•••••	 •	• • • • • • • • • • • • • • • • • • • •	• • • • • • • • • • • • • • • • • • • •
••••••••••••••••••••••••••••••	 •		• • • • • • • • • • • • • • • • • • • •

Reviewed By Manager QA Sign/Date: .....

PHAR	MA DEVILS	
9.0	DOCUME	Er
	• Evenue	~

PHARN	IA DEVILS		
9.0	DOCUMEN	NTS TO BE ATTACHED:	
	• Execute	d Raw Data.	
	Any Oth	er Relevant Documents.	
10.0	NON COM	PLIANCE:	
	•••••		
11.0	DEVIATIC	ON FROM PREDEFINED SPECIFICATION IF, ANY:	
12.0	CHANGE	CONTROL, IF ANY:	
	•••••		•••••
	••••••		
13.0	<b>REVIEW</b> (	INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):	
	•••••		
	•••••		
	•••••		•••••
	••••••		

# 14.0 CONCLUSION:

.....

# **15.0 RECOMMENDATION:**



# **16.0 ABBREVIATIONS:**

cGMP	:	Current Good Manufacturing Practices
QA	:	Quality Assurance
PQ	:	Performance Qualification
SS	:	Stainless steel
Nos.	:	Numbers.
SOP	:	Standard Operating Procedure
SS	:	Stain less Steel
WHO	:	World Health Organization



# **17.0 REPORT POST-APPROVAL:**

# **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

# **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER ((QUALITY ASSURANCE))			
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			