

PROTOCOL No.:

PERFORMANCE QUALIFICATION REPORT FOR JACKETED SUGAR MELTING TANK

EQUIPMENT ID. No.	
LOCATION	Sugar Melting Room
DATE OF QUALIFICATION	
SUPERSEDES REPORT No.	NIL



PROTOCOL No.:

REPORT CONTENTS

S.No.	TITLE	PAGE No.
1.0	Report pre approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment details	6
6.0	Pre-requalification requirements	6
7.0	Tests & checks	7
8.0	Check list of all tests & checks	25
9.0	Documents to be attached	26
10.0	Non-compliance	26
11.0	Deviation from pre defined specification	26
12.0	Change control	26
13.0	Review (inclusive of follow up action, if any)	26
14.0	Conclusion	26
15.0	Recommendation	27
16.0	Abbreviation	27
17.0	Report post approval	28



DD		\sim	α	 T T	
PR	4 N I	1			•
1 1/	\ /\	\	\cdot	110	• •

1.0 **REPORT PRE – APPROVAL:**

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE			
(QUALITY ASSURANCE)			

REVIEWED BY:

OPERATING MANAGER (QUALITY ASSURANCE)		
HEAD (QUALITY CONTROL)		
HEAD (ENGINEERING)		
HEAD (PRODUCTION)		

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (OHALITY ASSURANCE)			
(QUALITY ASSURANCE)			



PROTOCOL No.:

2.0 OBJECTIVE:

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

3.0 SCOPE:

- The scope of this qualification protocol is limited to qualification of Sugar Melting Tank Installed in Sugar Melting Room Liquid Line.
- This report provides all the relevant information of the performance qualification activity, Inprocess observations and analytical data of testing of collected samples.



PROTOCOL No.:

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the execution of Performance Qualification Report.

DEPARTMENTS	RESPONSIBILITIES
	Preparation, Approval and Compilation of the Performance
	Qualification Report.
Ovality Assurance	Co-ordination with Quality Control, Production and Engineering to
Quality Assurance	carryout Performance Qualification Activity.
	Monitoring of Performance Qualification Activity.
	Post Approval of Performance Qualification Report after Execution.
	Review of Performance Qualification Report.
Production	To co-ordinate and support Performance Qualification Activity.
	Post Approval of Performance Qualification Report after Execution.
Quality Control	Analytical Support (Microbial Testing/ chemical Analysis).
	Reviewing of qualification report for correctness, completeness and
	technical excellence
Engineering	Responsible for trouble shooting (if occurred during execution).
	Maintenance & preventive maintenance as per schedule.
	Post Approval of Performance Qualification Report after Execution.



PROTOCOL No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	SS Jacketed Sugar Melting Tank
ID. Number	
Capacity	1000 Ltr.
Gross Capacity	1200 Ltr.
Manufacturer's Name	Bright Pharma Engineering Pvt. Ltd.
Sr. No.	
Supplier's Name	Bright Pharma Engineering Pvt. Ltd.
Location of Installation	Sugar Melting Area

6.0 PRE – QUALIFICATION REQUIREMENTS:

6.1 Training Record of Validation Team:

All the persons involved in the execution of qualification activity must be trained in all aspects of the qualification activity including the test methodology, acceptance criteria and safety precautions to be followed during working.

6.2 Verification of Documents:

Verify that the DQ/IQ/OQ of Sugar Melting Tank has been executed and approved.

Verify that SOP for Operating, Cleaning and Preventive Maintenance of the Sugar Melting Tank has been prepared.

S.No.	Document Name	Completed (Yes/No)	Checked By Engineering Sign/Date	Verified By (QA) Sign/Date
1.	Executed and approved DQ Protocol Cum Report			
2.	Executed and approved IQ Protocol Cum Report			
3.	Executed and approved OQ Protocol Cum Report			
4.	Approved PQ Protocol			
5.	SOP for Operating, Cleaning of the Sugar Melting Tank			
6.	SOP for Preventive Maintenance of the Sugar Melting Tank			



PRO	TO	COL	No.:
-----	----	-----	------

7.0	TESTS	AND	CHECKS	:
-----	--------------	------------	---------------	---

7.1 Equipment Volumetric Capacity (In Liters) T	Test:
---	-------

Name of equipment	Capacity of vessel	
Make	Equipment id no.	

Date of test	Trial no.	Acceptance criteria	Observation
		1000 liter $\pm 0.3\%$	
		200 liter ± 0.3%	
		1000 liter $\pm 0.3\%$	
		200 liter ± 0.3%	
		1000 liter ± 0.3%	
		200 liter ± 0.3%	

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PRO'	TOC	OL No.	
------	-----	--------	--

7.2	Equipment Volumetric Capacity (In Liters) Test by chemical assay method at Minimum Speed
	of stirrer:

Name of equipment	Capacity of vessel	
Make	Equipment Id no.	
Stirrer Speed	Area	Syrup Mfg. room

Date	Volume of tank	Weight of Nacl	Result	Acceptance criteria
			Assay	
	200 Ltr.			
	400 Ltr.			
	600 Ltr.			0.882% to 0.912%
	800 Ltr.			
	1000 Ltr.			

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	••••••
•••••••••••••••••••••••••••••••••••••••	••••••
	•••••••••••
	Reviewed By
	Manager QA
	Sign/Date:



n	-	\sim		1	\mathbf{C}	\sim	_	TA 1		
ν	'12	. 1	١.						Λ	•
	1.	ι,	•	•	_	•		1.4	w.	•

Name of equipment	Capacity of vessel	
Make	Equipment Id no.	
Stirrer Speed	Area	Syrup Mfg. room

Date	Volume of tank	Weight of Nacl	Result	Acceptance criteria
			Assay	
	200 Ltr.			
	400 Ltr.			0.0000/ 0.0100/
	600 Ltr.			0.882% to 0.912%
	800 Ltr.			
	1000 Ltr.			

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	•••••••••••••••••••••••••••••••••••••••
	Reviewed By
	Manager QA
	Sign/Date:



DD	_		_	~	~	_		-	
PR	1 1	' " '	1 1	•	1 1			Λ	•
1 1/	, ,	1	,	v	v.		1.4	v.	

Name of equipment	Capacity of vessel	
Make	Equipment Id no.	
Stirrer Speed	Area	Syrup Mfg. room

Date	Volume of tank	Weight of Nacl	Result	Acceptance criteria
			Assay	
	200 Ltr.			
	400 Ltr.			0.0000/ 0.0100/
	600 Ltr.			0.882% to 0.912%
	800 Ltr.			
	1000 Ltr.			

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



DD	\sim r		\sim	\sim		T
עע	1 N				_ _	A 9
PR	\ J.	LV		(/)		ıv.

7.3	Equipment Volumetric Capacity (In Liters) Test by chemical assay method at Maximum Speed
	of stirrer:

Name of equipment	Capacity of vessel	
Make	Equipment Id no.	
Stirrer Speed	Area	Syrup Mfg. room

Date	Volume of tank	Weight of Nacl	Result	Acceptance criteria
			Assay	
	200 Ltr.			
	400 Ltr.			0.0000/ / 0.0400/
	600 Ltr.			0.882% to 0.912%
	800 Ltr.			
	1000 Ltr.			

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
•••••	
•••••••••••••••••••••••••••••••••••••••	•••••••••••••••••••••••••••••••••••••••
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.:

Name of equipment	Capacity of vessel	
Make	Equipment Id no.	
Stirrer Speed	Area	Syrup Mfg. room

Date	Volume of tank	Weight of Nacl	Result	Acceptance criteria
			Assay	
	200 Ltr.			
	400 Ltr.			0.0000/ . 0.0100/
	600 Ltr.			0.882% to 0.912%
	800 Ltr.			
	1000 Ltr.			

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	D : 1D
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.:

Name of equipment	Capacity of vessel	
Make	Equipment Id no.	
Stirrer Speed	Area	Syrup Mfg. room

Date	Volume of tank	Weight of Nacl	Result	Acceptance criteria
			Assay	
	200 Ltr.			
	400 Ltr.			0.0000/ / 0.0100/
	600 Ltr.			0.882% to 0.912%
	800 Ltr.			
	1000 Ltr.			

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	Reviewed By
	Manager QA
	Sign/Date:



PΙ	RO	\mathbf{T}	О	C(Ol	L	N	0.	:
----	----	--------------	---	----	----	---	---	----	---

7.4 Test For Verification Of Uniformity Of Mixing at Minimum Speed of stirrer:

Trial No.:01		

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Weight of sodium chloride	Speed	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
	Тор	Description	Lump free solution	
After 05	Bottom	Description	Lump free solution	
		Description	Lump free solution	
		рН	5-7	
	Тор	Assay	Assay of active content	
			should be within 0.882%	
			W/V - 0.912% W/V	
After 10		Description	Lump free solution	
		рН	5-7	
	Bottom	Assay	Assay of active content should be within 0.882% W/V – 0.912%W/V	
	% RSD of Ass	ay	≤ 2%	
		Description	Lump free solution	
		рН	5-7	
After 30	Тор	Assay	Assay of active content should be within 0.882% W/V – 0.912% W/V	
	Bottom	Description	Lump free solution	



PROTOCOL No.:

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
		pН	5-7	
		Assay	Assay of active content should be within 0.882% W/V – 0.912% W/V	
	% RSD of Assay	7	≤ 2%	

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	••••••
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.:

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Weight of sodium chloride	Speed	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
	Тор	Description	Lump free solution	
After 05	Bottom	Description	Lump free solution	
		Description	Lump free solution	
		pH	5-7	
	Тор	Assay	Assay of active content	
			should be within 0.882%	
			W/V - 0.912%W/V	
After 10		Description	Lump free solution	
		pН	5-7	
	Bottom	Assay	Assay of active content	
			should be within	
			0.882% W/V -	
			0.912%W/V	
	% RSD of Ass	say	≤ 2%	
		Description	Lump free solution	
		рН	5-7	
	Тор	Assay	Assay of active content	
A.C. 20			should be within	
After 30			0.882% W/V -	
			0.912%W/V	
		Description	Lump free solution	
	Bottom	рН	5-7	



T	•		$\hat{}$		n 4	$\hat{}$		\sim	^	٠,	r		т		
	,,,	4		١. ١			ν.	٠,		м	L	1	J.	n	
	- 17	١,	₩.			v.	А.			,		1.	ш	u	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
		Assay	Assay of active content	
			should be within	
			0.882% W/V –	
			0.912%W/V	
	% RSD of Assay	1	≤ 2%	

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
•••••	
••••••	
•••••	•••••
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.:

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Weight of sodium chloride	Speed	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
After 05	Тор	Description	Lump free solution	
Alter 03	Bottom	Description	Lump free solution	
		Description	Lump free solution	
		pH	5-7	
	Тор	Assay	Assay of active content should be within 0.882% W/V - 0.912% W/V	
After 10	Bottom	Description	Lump free solution	
		pH	5-7	
		Assay	Assay of active content should be within 0.882% W/V – 0.912% W/V	
	% RSD of Assay		≤ 2%	
	Тор	Description	Lump free solution	
		pH	5-7	
After 30		Assay	Assay of active content should be within 0.882% W/V – 0.912%W/V	
	Dattam	Description	Lump free solution	
	Bottom	pH	5-7	



PROTOCOL No.:

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
		Assay	Assay of active content should be within 0.882% W/V – 0.912% W/V	
	% RSD of Assay	y.	≤ 2%	

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
•••••	
••••••	
•••••	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL	N	0.:
-----------------	---	-----

7.5 Test For Verification Of Uniformity Of Mixing at Maximum Speed of stirrer: Trial No.:01

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Weight of sodium chloride	Speed	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
A.G 05	Тор	Description	Lump free solution	
After 05	Bottom	Description	Lump free solution	
		Description	Lump free solution	
		pH	5-7	
	Тор	Assay	Assay of active content	
			should be within 0.882%	
			W/V - 0.912% W/V	
After 10		Description	Lump free solution	
		pH	5-7	
	Bottom	Assay	Assay of active content	
			should be within	
			0.882% W/V -	
			0.912%W/V	
	% RSD of Ass	say	≤ 2%	
		Description	Lump free solution	
After 30		рН	5-7	
	Тор	Assay	Assay of active content	
			should be within	
			0.882% W/V -	
			0.912%W/V	
	Bottom	Description	Lump free solution	



PROTOCOL No.:

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
		pН	5-7	
		Assay	Assay of active content should be within 0.882% W/V – 0.912%W/V	
	% RSD of Assay	1	≤ 2%	

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	••••••
•••••••••••••••••••••••••••••••••••••••	•••••••••••••••••••••••••••••••••••••••
	Reviewed By
	Manager QA
	Sign/Date:



P	R	O	\mathbf{T}	O	\mathbf{C}	O)	L	N	o.:	
ľ	K	v	L	U	יטי	U.	L	IN	0.3	,

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Weight of sodium chloride	Speed	

Sample interval (minute)	Sample Critical variable location		Acceptance criteria	Observation
A.C. 05	Тор	Description	Lump free solution	
After 05	Bottom	Description	Lump free solution	
		Description	Lump free solution	
		pН	5-7	
	Top	Assay	Assay of active content	
			should be within 0.882%	
			W/V - 0.912% W/V	
After 10		Description	Lump free solution	
	Bottom	pН	5-7	
		Assay	Assay of active content should be within 0.882% W/V – 0.912% W/V	
	% RSD of Assa	ay	≤ 2%	
	Тор	Description	Lump free solution	
		рН	5-7	
After 30		Assay	Assay of active content should be within 0.882% W/V – 0.912% W/V	
		Description	Lump free solution	
	Bottom	pH	5-7	



PROTOCOL No.:

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
		Assay	Assay of active content should be within	
			0.882% W/V – 0.912% W/V	
	% RSD of Assay	7	≤ 2%	

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
•••••	
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.:

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Weight of sodium chloride	Speed	

Sample interval (minute)	Sample Critical variable location		Acceptance criteria	Observation
	Тор	Description	Lump free solution	
After 05	Bottom	Description	Lump free solution	
		Description	Lump free solution	
		рН	5-7	
	Тор	Assay	Assay of active content	
			should be within 0.882%	
			W/V - 0.912% W/V	
After 10		Description	Lump free solution	
	Bottom	рН	5-7	
		Assay	Assay of active content should be within 0.882% W/V – 0.912%W/V	
	% RSD of Assa	ay	≤ 2%	
	Тор	Description	Lump free solution	
		рН	5-7	
After 30		Assay	Assay of active content should be within 0.882% W/V – 0.912% W/V	
		Description	Lump free solution	
	Bottom	pH	5-7	



PR			$\boldsymbol{\wedge}$	α	\sim	T 4		
РΚ	48						Λ	•
		, ,	.,			 1 4		

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
		Assay	Assay of active content should be within 0.882% W/V –	
	% RSD of Assay	7	0.912% W/V ≤ 2%	

••••
•••••
•••••
•••••
•••••
emark
••••
•••••
•••••
•••••
•••••
••••••
•••••



PROTOCOL No.:

9.0 DOCUMENTS ATTACHED:

- Test Report from QC lab
- Any other Relevant Documents.
- Training Record

10.0	NON COMPLIANCE:
	••••••••••••
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:
	••••••
12.0	CHANGE CONTROL, IF ANY:
	••••••
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
	••••••
14.0	CONCLUSION:



PROTOCOL No.:

15.0	RECOMMENDATION:

16.0 ABBREVIATIONS:

% : Percentage

cGMP : Current Good Manufacturing Practices

CQA : Corporate Quality Assurance

DQ : Design Qualification

ID. : Identification

IQ : Installation Qualification

LTD. : Limited

SMT : Sugar Melting Tank

Nacl : Sodium Chloride

No. : Number

OQ : Operational Qualification

PPQ : Performance Qualification Protocol

PVT : Private

RPQ : Report performance qualification

RSD : Relative standard deviation

SOP : Standard Operating Procedure



DD	\sim		\sim	\sim	_	•			
PR				•				Λ	•
1 1/	, ,	1	, ,	v	、 ,		1.4	W.	

17.0 REPORT POST APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

OPERATING MANAGER (QUALITY ASSURANCE)		
HEAD (QUALITY CONTROL)		
HEAD (ENGINEERING)		
HEAD (PRODUCTION)		

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE			