

PERFORMANCE QUALIFICATION

REPORT

FOR

SHRINK WRAPPING MACHINE

EQUIPMENT ID. No.	
LOCATION	Packing Hall
DATE OF QUALIFICATION	
SUPERSEDES REPORT No.	NIL



PROTOCOL No.:

CONTENTS

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	Pre-Qualification Requirements	6
7.0	Tests & Checks	7
8.0	Checklist of all Tests & Checks	11
9.0	Documents Attached	12
10.0	Non Compliance	12
11.0	Deviation From Pre–Defined Specification, If Any	12
12.0	Change Control, If Any	12
13.0	Review (Inclusive of follow up action, If Any)	13
14.0	Conclusion	13
15.0	Recommendation	13
16.0	Abbreviations	14
17.0	Post Approval	15



EVILS SHRINK WRA

1.0 REPORT PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (QUALITY CONTROL)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



2.0 **OBJECTIVE:** •

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all test parameters meet the predefined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated ٠ with the system.

3.0 **SCOPE:**

- The Report covers all aspects of Performance Qualification for the Shrink Wrap Machine (Make: • Vinpack Shrink Wrapping) to be installed in the Packing Hall.
- The report provides all the relevant information of Performance Qualification Activity for Shrink Wrap Machine and all the observation of in-process checks.



PERFORMANCE QUALIFICATION REPORT FOR

SHRINK WRAPPING MACHINE

RESPONSIBILITY: 4.0

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the execution of Performance Qualification.

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Preparation, Review, Approval and Compilation of the Performance Qualification Report. Co-ordination with Quality Control, Production and Engineering to carryout Performance Qualification Activity. Monitoring of Performance Qualification. Post Approval of Performance Qualification Report after Execution.
Production	 Review of Report. To co-ordinate and support Performance Qualification Activity. Post Approval of Performance Qualification Report after Execution.
Quality Control	Review of Report.Analytical Support (Chemical Testing/Analysis).
Engineering	 Reviewing of qualification report for correctness, completeness and technical excellence. Responsible for trouble shooting (if occurred during execution). Maintenance & preventive maintenance as per schedule. Post Approval of Performance Qualification Report after Execution.



5.0 **EQUIPMENT DETAILS:**

Equipment Name	Shrink Wrap Machine	
Equipment		
Manufacturer's Name	Vinpack Shrink Wrapping	
Model	cGMP Model	
Supplier's Name	Vinpack Shrink Wrapping	
Location of Installation	Packing Hall	

PRE - QUALIFICATION REQUIREMENTS: 6.0

The below mentioned activities should be completed prior to commencing the performance qualification activity:

- Design Qualification. •
- Installation Qualification. •
- Operational Qualification. •
- Calibration of all critical Components of Equipment. •
- Preparation of SOP for Operation & Cleaning of Shrink Wrapping Machine. •
- Preparation of SOP for Preventive Maintenance of Shrink Wrapping Machine. •



PERFORMANCE QUALIFICATION REPORT FOR

SHRINK WRAPPING MACHINE

PHARMA DEVILS

TESTS AND CHECKS: 7.0

7.1 **Verification of Documents:**

Record the observations for documents in the below mentioned table.

S.No.	Document Name	Document/SOP No.	Completed (Yes/No)	Checked By (Engineering) Sign/Date	Verified By (QA) Sign/Date
1.	Executed and approved				
	Design Qualification				
	document.				
2.	Executed and approved				
	Installation Qualification				
	document.				
3.	Executed and approved				
	Operational Qualification				
	document.				
4.	PQ Protocol approved.				
5.	SOP for Operation &				
	Cleaning of Shrink				
	Wrapping Machine.				
6.	SOP for Preventive				
	Maintenance of Shrink				
	Wrapping Machine.				

Checked By (Production) Sign/Date:

Verified By (Quality Assurance) Sign/Date:

Inference:

..... **Reviewed By** (Manager QA) Sign & Date:



Observations for Evaluation of Performance by Visual Inspection of the Package of Drug 7.2

Product:

ſ

7.2.1 Test Product Details:

S.No.	Product Name	Product Code	B. No.	B. Size	Manufacturing Date	Expiry Date

7.2.2 In Process Checks: During 1st Batch:

Product Name	Batch No.	
Date	Frequency	Every 15 Minute
Equipment ID	Machine Run Time	1 Hour

Time	Number of Samples	Test	Acceptance Criteria	Accepted (Yes/No)	Checked By Sign/Date
		Visual Inspection	There should be no visual defects of Shrink Wrap Pack		
		Visual Inspection	Temperature should be remaining within specified limits (with respect to product specifications).		



In Process Checks: During 2nd Batch:

Product Name	Batch No.	
Date	Frequency	Every 15 Minute
Equipment ID	Machine Run Time	1 Hour

Time	Number of Samples	Test	Acceptance Criteria	Accepted (Yes/No)	Checked By Sign/Date
		Visual Inspection	There should be no visual defects of Shrink Wrap Pack		
		Visual Inspection	Temperature should be remaining within specified limits (with respect to product specifications).		



PHARMA DEVILS

In Process Checks: During 3rd Batch:

Product Name	Batch No.	
Date	Frequency	Every 15 Minute
Equipment ID	Machine Run Time	1 Hour

Time	Number of Samples	Test	Acceptance Criteria	Accepted (Yes/No)	Checked By Sign/Date
		Visual Inspection	There should be no visual defects of Shrink Wrap Pack		
		Visual Inspection	Temperature should be remaining within specified limits (with respect to product specifications).		

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By
	(Manager QA)
	Sign & Date:



PHARMA DEVILS

CHECKLIST OF ALL TESTS & CHECKS: 8.0

This checklist is provided to ensure that all tests or checks required for this protocol have been executed.

Tests or Checks	Executed (Yes/No)	Remarks
Verification of DQ, IQ & OQ & other documents.		
Verification of performance using Visual Inspection of the Package of drug product.		

Checked By
(Production)
Sign/Date:

Verified By (Quality Assurance) Sign/Date:

Inference:

	Revie	wed By

(Manager QA) Sign & Date:

		PERFORMANCE QUALIFICATION	PROTOCOL No.:
		REPORT FOR	
DILA		SHRINK WRAPPING MACHINE	
	RMA DEVILS		
9.0		S ATTACHED:	
	• Operation a	and Maintenance Manual.	
	• Copy of SC	DPs.	
	• Raw data o	f analysis.	
	• Any other I	Relevant Documents.	
10.0	NON COMPL	JANCE:	
11.0	DEVIATION	FROM PRE-DEFINED SPECIFICATION, IF ANY:	
12.0	CHANGE CO	NTROL, IF ANY:	

PHAI	RMA DEVILS			PORT OR		PROTOCOL No.:
13.0		CLUSIVE OF	FOLLOW UP A	ACTION, IF A	NY):	
			•••••			
			•••••			
			•••••			
			•••••			
			•••••			
14.0	CONCLUSIO	N:				
			•••••			
			•••••			
			•••••			
15.0	RECOMMEN	DATION:				
			•••••			
			•••••			
			•••••			
			•••••			

PHARMA DEVILS

16.0 ABBREVIATIONS:

WHO	:	World Health Organization
FDA	:	Food and Drug Administration
CFR	:	Code of Federal Regulations
cGMP	:	Current Good Manufacturing Practices
EU	:	European Union
QC	:	Quality Control
DQ	:	Design Qualification
IQ	:	Installation Qualification
OQ	:	Operational Qualification
PQ	:	Performance Qualification
SOP	:	Standard Operating Procedure
Kg	:	Kilogram
RSD	:	Relative Standard Deviation
MOC	:	Material of Construction
RPM	:	Revolution per Minute
NLT	:	Not Less Than
HP	:	Horse Power
KW	:	Kilo watt
SS	:	Stainless Steel
ID.	:	Identification



17.0 POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (QUALITY CONTROL)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			