

EQUIPMENT ID. No.		
LOCATION	Sugar melting Room	
DATE OF QUALIFICATION		
SUPERSEDES REPORT No.	NIL	



PROTOCOL No.:

REPORT CONTENTS

S.No.	Title	Page No.
1.0	Report pre approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment details	6
6.0	Pre-requalification requirements	6
7.0	Tests & checks	7-17
8.0	Check list of all tests & checks	18
9.0	Documents to be attached	19
10.0	Non-compliance	19
11.0	Deviation from pre defined specification	19
12.0	Change control	19
13.0	Review (inclusive of follow up action, if any)	19
14.0	Conclusion	19
15.0	Recommendation	19
16.0	Abbreviation	20
17.0	Report post approval	21



PROTOCOL No.:

1.0 REPORT PRE – APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

OPERATING MANAGER (QUALITY ASSURANCE)		
HEAD (QUALITY CONTROL)		
HEAD (ENGINEERING)		

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



2.0 **OBJECTIVE:**

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

3.0 SCOPE:

- The scope of this qualification protocol is limited to qualification of Sugar Melting Tank Installed in Sugar Melting Room, Liquid Line.
- This report provides all the relevant information of the performance qualification activity, In-process observations and analytical data of testing of collected samples.



4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the execution of Performance Qualification Report.

DEPARTMENTS	RESPONSIBILITIES		
	Preparation, Authorization and Compilation of the Performance		
	Qualification Report.		
	• Co-ordination with Quality Control, Production and Engineering to		
Quality Assurance	carryout Performance Qualification Activity.		
	Monitoring of Performance Qualification Activity.		
	• Post Authorization of Performance Qualification Report after		
	Execution.		
	Review & Approval of Performance Qualification Report.		
Production	• To co-ordinate and support Performance Qualification Activity.		
	• Post Approval of Performance Qualification Report after Execution.		
Quality Control	Analytical Support (Microbial Testing/ chemical Analysis).		
	• Reviewing of qualification report for correctness, completeness and		
	technical excellence		
Engineering	• Responsible for trouble shooting (if occurred during execution).		
	• Maintenance & preventive maintenance as per schedule.		
	• Post Approval of Performance Qualification Report after Execution.		



5.0 EQUIPMENT DETAILS:

Equipment Name	Sugar Melting Tank
Equipment	
Manufacturer's Name	
Model	cGMP
Location of Installation	Sugar melting Room

6.0 **PRE – QUALIFICATION REQUIREMENTS:**

6.1 Training Record of Validation Team:

All the persons involved in the execution of qualification activity must be trained in all aspects of the qualification activity including the test methodology, acceptance criteria and safety precautions to be followed during working.

6.2 Verification of Documents:

Verify that the DQ/IQ/OQ of manufacturing vessel has been executed and approved.

Verify that SOP for Operating, Cleaning and Preventive Maintenance of the manufacturing vessel has been prepared.

S.No.	Document Name	Completed (Yes/No)	Checked By Engineering Sign/Date	Verified By (QA) Sign/Date
1.	Executed and approved DQ Protocol Cum Report			
2.	Executed and approved IQ Protocol Cum Report			
3.	Executed and approved OQ Protocol Cum Report			
4.	Approved PQ Protocol			
5.	SOP for Operating, Cleaning of the manufacturing vessel			
6.	SOP for Preventive Maintenance of the manufacturing vessel			



PHARMA DEVILS

7.0 TESTS AND CHECKS :

7.1 Test For Verification Of Mixing Efficiency at Minimum Speed of stirrer:

Date of test	Capacity of vessel	
Name of equipment	Equipment ID No.	
Speed	Location	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
	Тор	Description	Lump free solution and Clear solution	
After 15		Description	Lump free solution and Clear solution	
	Bottom	Temp.	70-90°C	
	DOUOIII	Steam Pressure	1.0 to 1.5 kg/cm ²	
After 30 Bottom	Тор	Description	Lump free solution and Clear solution	
		Description	Lump free solution and Clear solution	
		Temp.	70-90°C	
		Steam Pressure	1.0 to 1.5 kg/cm ²	
Top After 45	Тор	Description	Lump free solution and Clear solution	
	De	Description	Lump free solution and Clear solution	
	Bottom	Temp.	70-90°C	
		Steam Pressure	1.0 to 1.5 kg/cm ²	

Checked By Production Sign/Date: Inference:	Verified By Quality Assurance Sign/Date
	Reviewed By Manager QA Sign/Date:



PROTOCOL No.:

PHARMA DEVILS

Test For Verification Of Melting Efficiency at Minimum Speed of stirrer: 7.2

Trial No.:02

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Speed	Location	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
	Тор	Description	Lump free solution and Clear solution	
After 15		Description	Lump free solution and Clear solution	
	Bottom	Temp.	70-90°C	
	Dottolli	Steam Pressure	1.0 to 1.5 kg/cm ²	
	Тор	Description	Lump free solution and Clear solution	
After 30		Description	Lump free solution and Clear solution	
	Bottom	Temp.	70-90°C	
		Steam Pressure	1.0 to 1.5 kg/cm ²	
	Тор	Description	Lump free solution and Clear solution	
After 45		Description	Lump free solution and Clear solution	
		Temp.	70-90°C	
	Bottom	Steam Pressure	1.0 to 1.5 kg/cm ²	
Checked By			Verified By	1
Production			Quality Assura	nce
Sign/Date:			Sign/Date	•••••
Inference:				
	••••••			
	••••••			
	•••••			
			Reviewed Bv	

Reviewed By Manager QA Sign/Date:



Test For Verification Of Melting Efficiency at Minimum Speed of stirrer: 7.3

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Speed	Location	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
	Тор	Description	Lump free solution and Clear solution	
After 15		DescriptionLump free solution and Clear solutionDescriptionLump free solution and Clear solutionDescriptionLump free solution and Clear solutionTemp.70-90°CSteam Pressure1.0 to 1.5 kg/cm²DescriptionLump free solution and Clear solutionDescriptionLump free solution and Clear solutionDescriptionLump free solution and Clear solutionDescriptionLump free solution and Clear solutionDescription1.0 to 1.5 kg/cm²Steam Pressure1.0 to 1.5 kg/cm²DescriptionLump free solution and Clear solutionDescriptionLump free solution and Clear solutionDescriptionLump free solution and 		
	Bottom	Temp. 70-90°C	70-90°C	
	Dottoin	Steam Pressure	$1.0 \text{ to } 1.5 \text{ kg/cm}^2$	
	Top	Description	1	
After 30		Description	1	
		Temp.	70-90°C	
	Bottom	Steam Pressure	1.0 to 1.5 kg/cm ²	
	Тор	Description	-	
After 45		Description	-	
	Bottom	Temp.	70-90°C	
		Steam Pressure	1.0 to 1.5 kg/cm ²	

Checked By	Verified By	
Production	Quality Assurance	
Sign/Date:	Sign/Date	
Inference:		
	••••••	
	Reviewed By Manager QA Sign/Date:	



PHARMA DEVILS

7.4 Test For Verification Of Melting Efficiency at Maximum Speed of stirrer:

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Speed	Location	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
After 15	Тор	Description	Lump free solution and Clear solution	
		Description	Lump free solution and Clear solution	
	Bottom	Temp.	70-90°C	
	Dottolli	Steam Pressure	$1.0 \text{ to } 1.5 \text{ kg/cm}^2$	
After 30	Тор	Description	Lump free solution and Clear solution	
		Description	n Lump free solution and Clear solution n Lump free solution and Clear solution 70-90°C	
	Bottom	Temp.	70-90°C	
	Dottolli	Steam Pressure	1.0 to 1.5 kg/cm ²	
	Тор	Description	Lump free solution and Clear solution	
After 45		Description	Lump free solution and Clear solution	
	Dottom	Temp.	70-90°C	
	Bottom	Steam Pressure	1.0 to 1.5 kg/cm ²	

Checked By	Verified By
Production	Quality Assurance
Sign/Date:	Sign/Date
Inference:	
	Desidence d Des
	Reviewed By
	Manager QA
	Sign/Date:



PROTOCOL No.:

PHARMA DEVILS

7.5 Test For Verification Of Melting Efficiency at Maximum Speed of stirrer:

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Speed	Location	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
	Тор	Description	Lump free solution and Clear solution	
After 15		Description	Lump free solution and Clear solution	
	Bottom	Temp.	70-90°C	
	Bottom	Steam Pressure	$1.0 \text{ to } 1.5 \text{ kg/cm}^2$	
After 30	Тор	Description	Lump free solution and Clear solution	
		Description	Lump free solution and Clear solution	
	_	Temp.	70-90°C	
	Bottom	Steam Pressure	1.0 to 1.5 kg/cm ²	
	Тор	Description	Lump free solution and Clear solution	
After 45		Description	Lump free solution and Clear solution	
	D //	Temp.	70-90°C	
	Bottom	Steam Pressure	1.0 to 1.5 kg/cm ²	

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date
Inference:	
	Reviewed By Manager QA Sign/Date:



PROTOCOL No.:

PHARMA DEVILS

7.6 Test For Verification Of Melting Efficiency at Maximum Speed of stirrer:

Date of test	Capacity of vessel	
Name of equipment	Equipment Id no.	
Speed	Location	

Sample interval (minute)	Sample location	Critical variables	Acceptance criteria	Observation
After 15	Тор	Description	Lump free solution and Clear solution	
		Description	Lump free solution and Clear solution	
	Bottom	Temp.	70-90°C	
	Dottoin	Steam Pressure	$1.0 \text{ to } 1.5 \text{ kg/cm}^2$	
After 30	Тор	Description	Lump free solution and Clear solution	
		Description	Lump free solution and Clear solution	
	D	Temp.	70-90°C	
	Bottom	Steam Pressure	1.0 to 1.5 kg/cm ²	
	Тор	Description	Lump free solution and Clear solution	
After 45		Description	Lump free solution and Clear solution	
		Temp.	70-90°C	
	Bottom	Steam Pressure	1.0 to 1.5 kg/cm ²	

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date
Inference:	
	Reviewed By Manager QA Sign/Date:



CHECKLIST OF ALL TESTS AND CHECKS:				
	Tests or checks	Executed [Yes/No]	Remark	
Test I	For Verification Of Uniformity Of Mixing			
Produ	Checked By Verified By Production Quality Assurance Sign/Date: Sign/Date			
Infer	ence:			
		Reviewed By Manager QA Sign/Date:		
8.0	DOCUMENTS ATTACHED:			
	• Test Report from QC lab			
	• Any other Relevant Documents.			
	Training Record			
9.0	NON COMPLIANCE:			
10.0	DEVIATION FROM PRE-DEFINED SPECIFICA	ATION, IF ANY:		
11.0	CHANGE CONTROL, IF ANY:			



12.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

13.0 CONCLUSION:

14.0 RECOMMENDATION:

15.0 ABBREVIATIONS:

%	:	Percentage
cGMP	:	Current Good Manufacturing Practices
LTD.	:	Limited
MFT	:	Manufacturing vessel
Nacl	:	Sodium Chloride
No.	:	Number
OQ	:	Operational Qualification
PPQ	:	Performance Qualification Protocol
PVT	:	Private
RPQ	:	Report performance qualification
RSD	:	Relative standard deviation
SOP	:	Standard Operating Procedure



PROTOCOL No.:

PHARMA DEVILS

16.0 **REPORT POST APPROVAL:**

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

OPERATING MANAGER (QUALITY ASSURANCE)		
HEAD (QUALITY CONTROL)		
HEAD (ENGINEERING)		

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			