

PROTOCOL No.:

PERFORMANCE QUALIFICATION REPORT FOR VIAL OPTICAL INSPECTION MACHINE

EQUIPMENT ID. No.	
LOCATION	Packing Hall
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

REPORT CONTENTS

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	Pre-Qualification Requirement	6
7.0	Tests & Checks	7-11
8.0	Checklist Of All Tests And Checks	12
9.0	Documents To Be Attached	13
10.0	Non Compliance	13
11.0	Deviation From Pre-Defined Specification, If Any	13
12.0	Change Control, If Any	13
13.0	Review Inclusive of Follow Up Action, If Any	14
14.0	Conclusion	14
15.0	Recommendations	14
16.0	Abbreviations	15
17.0	Post Approval	16



$\mathbf{D}\mathbf{D}$	\mathbf{m}	\sim	T T T	
PPI		14 Y 11		•
\mathbf{I}	TO	\mathbf{U}	L No.	•

1.0 PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.:

2.0 OBJECTIVE:

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

3.0 SCOPE:

- The scope of this report is limited for qualification of Vial Optical Inspection Machine installed in Packing Hall.
- This report provides all the relevant information of the performance qualification activity, Inprocess observations.



PROTOCOL No.:

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Report:

DEPARTMENTS		RESPONSIBILITIES					
Quality Assurance	•	Preparation, Authorization, Approval and Compilation of the					
		Performance Qualification Report.					
	•	Co-ordination with Quality Control, Production and Engineering to					
		arryout Performance Qualification Activity.					
	•	Monitoring of Performance Qualification.					
Production	•	Review of Report.					
	•	To co-ordinate and support Performance Qualification Activity.					
Engineering	•	Reviewing of qualification protocol for correctness, completeness and					
		technical excellence.					
	•	Responsible for trouble shooting (if occurred during execution).					
	•	Maintenance & preventive maintenance as per schedule.					



PROTOCOL No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	Vial Optical Inspection Machine
Equipment	
Manufacturer's Name	Ambica Pharma Machines Private Limited
Model	AVIN - 240
Supplier's Name	Ambica Pharma Machines Private Limited
Location of Installation	Packing Hall

6.0 PRE – QUALIFICATION REQUIREMENTS:

Verification for availability, completeness and approval status of all the required relevant documents shall be done and observations shall be recorded in the performance qualification report.



PR	Ω	O	CO	T.	No	
\mathbf{I}	\ /\	. ()	\mathbf{U}	ட	110	

7.0 TESTS AND CHECKS	S:			
7.1 VERIFICATION OF I	масні	NE SPEED:		
Date of Test				
Vial Size				
Parameter		Trial-I	Trial-II	Trial-III
	No.	of Vial in One Minutes	No. of Vial in One Minutes	No. of Vial in One Minutes
At 10 (Speed knob Setting)				
At 20 (Speed knob Setting)				
At 30 (Speed knob Setting)				
At 40 (Speed knob Setting)				
At 50 (Speed knob Setting)				
At 60 (Speed knob Setting)				
At 70 (Speed knob Setting)				
At 80 (Speed knob Setting)				
At 90 (Speed knob Setting)				
At 100 (Speed knob Setting)				
Checked By (Production)			Verified By (Quality Ass	surance)
Sign/Date:			Sign/Date:	:
Inference:				

Reviewed By (Manager QA) Sign/Date:



PR	Ω	$\Gamma \Omega$	CC	lί	No	
Γ	\	W	7.	ıL	110	•

7.2	LUX LEVEL	:
-----	-----------	---

1.2 LUALEVEI	<i>.</i>			
Date of Test				
	·			
Parameter	Table NoI	Table NoII	Table NoIII	Table NoIV
Lux Level				
(NLT 2200)				
Checked By (Production) Sign/Date:			Verified By (Quality Assur Sign/Date:	rance)
Inference:				

Reviewed By	
(Manager QA)	
Sign/Date:	



PR	Ω	O	CO	T.	No	
\mathbf{I}	\ /\	. ()	\mathbf{U}	ட	110	

7.3 CHALLENGE TEST:

Date of Test	
Vial Size	

Parameter		Observation		
		Visual Inspector-I	Visual Inspector-II	
	Trial-I Total 400 Vials Good -350 Vials Rejected-50 Vials (Sealing-15, Cracked-21, Empty-14)			
At 40 (Speed knob Setting)	Trial-II Total 400 Vials Good -342 Vials Rejected-58 Vials (Sealing-17, Cracked-22, Empty-15)			
	Trial-III Total 400 Vials Good -346 Vials Rejected-54 Vials (Sealing-11, Cracked-26, Empty-17)			
	Trial-I Total 500 Vials Good -443 Vials Rejected-57 Vials (Sealing-21, Cracked-17, Empty-19)			
At 50 (Speed knob Setting)	Trial-II Total 500 Vials Good -449 Vials Rejected-51 Vials (Sealing-20, Cracked-14, Empty-17)			
	Trial-III Total 500 Vials Good -427 Vials Rejected-73 Vials (Sealing-24, Cracked-29, Empty-20)			
At 60 (Speed knob Setting)	Trial-I Total 600 Vials Good -518 Vials Rejected-82 Vials (Sealing-31, Cracked-26, Empty-25)			
	Trial-II Total 600 Vials			



$\mathbf{p}\mathbf{p}$	\mathbf{O}^{r}	$\Gamma \cap$		\mathbf{U}	N	0.:
РK		ı v	"		∡ IN	0.:

Parameter		Observation		
		Visual Inspector-I	Visual Inspector-II	
	Good -520 Vials Rejected-80 Vials (Sealing-30, Cracked-22, Empty-28)			
	Trial-III Total 600 Vials Good -517 Vials Rejected-83 Vials (Sealing-33, Cracked-28, Empty-22)			
	Trial-I Total 700 Vials Good -609 Vials Rejected-91 Vials (Sealing-37, Cracked-13, Empty-41)			
At 70 (Speed knob Setting)	Trial-II Total 700 Vials Good -602 Vials Rejected-98 Vials (Sealing-36, Cracked-14, Empty-48)			
	Trial-III Total 700 Vials Good -611 Vials Rejected-89 Vials (Sealing-30, Cracked-41, Empty-18)			
Checked By (Production) Sign/Date:		(Qı	rified By nality Assurance) n/Date:	
Inference:				

Reviewed By	
(Manager QA)	
Sign/Date:	••



PROTOCOL No.:

CHECKLIST OF ALL TESTS & CHECKS: 8.0

This checklist is provided to ensure that all tests or checks required for this protocol have been

executed.	V20 01.00 01.00	constoquitor une protection nu co cons
Tests or Checks	Executed (Yes/No)	Remarks
Verification of Machine Speed.		
Lux Level		
Challenge Test		
Checked By (Production) Sign/Date:		Verified By (Quality Assurance) Sign/Date:
Inference:		
		Reviewed By (Manager QA) Sign/Date:



\mathbf{p}	\mathbf{OT}	$\mathbf{\Omega}$	CO	T	No.:	,
Γ	vi	1	w	1	INO.	

9.0	DOCUMENTS TO BE ATTACHED:
	Any Other Relevant Documents.
10.0	NON COMPLIANCE:
11.0	DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:
	DEVIATION FROM FREDERINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:
	DEVIATION FROM FREDEFINED SPECIFICATION IF, ANT:



PROTOCOL No.:

13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
14.0	CONCLUSION:
15.0	RECOMMENDATION:



PROTOCOL No.:

16.0 ABBREVIATIONS:

WHO : World Health Organization

FDA : Food and Drug Administration

CFR : Code of Federal Regulations

cGMP : Current Good Manufacturing Practices

EU : European Union

CQA : Corporate Quality Assurance

QC : Quality Control

DQ : Design Qualification

IQ : Installation Qualification

OQ : Operational Qualification

PQ : Performance Qualification

SOP : Standard Operating Procedure

NLT : Not Less Than

KW : Kilo watt

SS : Stainless Steel

ID. : Identification

mm : Mili meter

MCB : Miniature Circuit Breaker

ID : Inner Diameter



TAT	•		\sim	\sim	\sim	 		
PL	,,,	, I	1	''		NI.	0.:	
	•••	, ,						

17.0 POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			