

PROTOCOL No.:

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR DYNAMIC PASS BOX

EQUIPMENT ID. No.	
LOCATION	External Corridor to Washing & Sterilization Area
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	PROTOCOL PRE-APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	5
5.0	EQUIPMENT DETAILS	6
6.0	SYSTEM DESCRIPTION	6
7.0	PRE-QUALIFICATION REQUIREMENTS	7
8.0	CRITICAL VARIABLES TO BE MET	8
9.0	REFERENCES	11
10.0	DOCUMENTS TO BE ATTACHED	11
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY	11
12.0	CHANGE CONTROL, IF ANY	11
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY)	12
14.0	CONCLUSION	12
15.0	RECOMMENDATION	12
16.0	ABBREVIATIONS	13
17.0	PROTOCOL POST APPROVAL	14



PR	വ	Γ	\mathbf{CO}	T.	N	'n.	•
T 1/	\mathbf{c}	\cdot	\mathbf{v}		_ 1 1	v.	

1.0	PROTOCOL PRE -	- APPROVAL:
-----	----------------	-------------

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.:

2.0 OBJECTIVE:

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Dynamic Pass Box and to ensure that it produces desired Quality & rated output according to manufactures specifications.
- To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Start up & Shut down Procedure and Safety Features.

3.0 SCOPE:

- This Protocol will define the methods and documentation used to perform OQ activity the Dynamic Pass Box for OQ. Successful completion of this Protocol will verify that Dynamic Pass Box meet all acceptance criteria and ready for Performance Qualification.



PROTOCOL No.:

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Initiation, Approval and Compilation of the Operational Qualification Protocol cum Report. Co-ordination with Production and Engineering to carryout Operational Qualification. Monitoring of Operational Qualification Activity. Post Approval of Operational Qualification Protocol cum Report after Execution.
Production	 Review & Pre Approval of Operational Qualification Protocol cum Report. To Co-ordinate and support for Execution of Qualification study as per Protocol. Post Approval of Operational Qualification Protocol cum Report after Execution.
Engineering	 Review & Pre Approval of Operational Qualification Protocol cum Report. Co-ordination, Execution and technical support in Dynamic Pass Box Operational Qualification Activity. Calibration of Process Instruments. Responsible for Trouble Shooting (if occurs during execution). Post Approval of Operational Qualification Protocol cum Report after Execution.



PRO	TC	OC(\mathbf{JC}	No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	Dynamic Pass Box
Equipment	
Manufacturer's Name	
Model	CP- DPB-2'x2' x2'
Supplier's Name	
Location of Installation	External corridor to Washing & Sterilization Area

6.0 SYSTEM DESCRIPTION:

Dynamic pass box are installed between two rooms, generally clean room & non clean room. Through which the materials are transferred from one room to another to protect the interference and is equipped with interlocking system. Only one door can be opened at a time.

The system is equipped with UV Light, sandwich doors with viewing window, and interlocking between the doors. Pass box will act as a barrier between different class area to maintain the integrity of the area. Switch ON the main switch. Switch ON the UV light 20 mins in before starting the works.

To open the door gently turns the round handle to right and to close press the door smoothly inside so that the door will be locked. After shifting the material inside close the door gently and press the buzzer to intimate the person at other end.



PROTOCOL No.:

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- DQ Protocol Cum Report
- IQ Protocol cum Report
- SOP for Operation & Cleaning of Dynamic pass box
- SOP for Preventive Maintenance of Dynamic pass box

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the OQ Protocol cum report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.



PR	വ	ΓO	C	()	[,]	Nο	•

8.0 CRITICAL	VARIABLES	TO BE MET:
--------------	------------------	------------

Λ 1	T7 .00	
8.1	Verification	of documents:
0.1	v Ci iliCauon	or accuments

The results of any tests should meet the limits and acceptance criteria specified in the test documents. Any deviations or issues should be rectified and documented prior to OQ commencing.

S.No.	DOCUMENT NAME	DOCUMENT/SOP NO.	COMPLETED (YES/NO)	CHECKED BY (ENGINEERING) SIGN/DATE
1.	DQ Protocol Cum Report			
2.	IQ Protocol Cum Report			
3.	SOP for Operation & Cleaning			
	of Dynamic pass box.			
4.	SOP for Preventive			
	Maintenance of Dynamic pass			
	box			

8.2 Test Equipment Calibration:

EQUIPMENT/ INSTRUMENTS NAME	EQUIPMENT/ INSTRUMENT ID	CALIBRATION ON	DUE ON	OBSERVED BY SIGN / DATE

Checked By (Production) Sign/Date:	Verified By (Quality Assurance) Sign/Date:
Inference:	
	Reviewed By (Manager QA) Sign/Date:



\mathbf{PR}	O'	ΓO	\mathbf{CC}	T.	N	O.
T T/	◡.	\cdot	\sim	_	T 4	v.

8.3 Operational and Functional Checks:

Operate the Dynamic Pass Box as per Manufacturer's Manual/SOP and Check for the following functions of the Equipment. The Equipment should function as desired.

OPERATIONAL CHECKS	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) (SIGN/DATE)
Blower ON / OFF			
Press Switch ON Position	Blower should be started & blow the air.		
Press Switch OFF Position	Blower should be Stopped.		
Function of Magnehelic G	auge		
Press Switch ON Position of Blower.	Remarkable deflection of needle should be observed in Magnehelic gauge. Deflection should be started from Zero set point.		
UV Light ON / OFF			
Press Switch ON Position	UV Light should get ON.		
Press Switch OFF Position	UV Light should get OFF.		
UV Light Hour Meter			
UV Light Switch ON	Reading in Hour Meter should be Started.		
UV Light Switch OFF	Reading in Hour Meter should be Stopped.		
Light ON/OFF Switch			
Press Switch ON Position	Light should get ON.		
Press Switch OFF Position	Light should get OFF.		
Checked By (Production) Sign/Date:			By Assurance) ::
Inference:			
		Reviewed (Manage Sign/Dat	•



PR	O'	ΓO	CC	\mathbf{I}	N	0.3

8.4	Interlocking:
-----	----------------------

S. No.	PARAMETERS	TEST PROCEDURE	ACCEPTANCE CRITERIA	OBSERVATIONS	OBSERVED BY (ENGINEERING) (SIGN/DATE)
1.	Interlocking between doors & UV Light.	Open the door of one side.	UV Light should get OFF.		
	C C V Eight.	Close the same door.	UV Light should get ON.		
		Open the door of another side.	UV Light should get OFF.		
		Close the same door.	UV Light should get ON.		
2.	Interlocking between both side doors.	Open the door of one side and at the same time try to open the door of another side	Both Doors should not be opened at the same time.		

8.5 Power Failure Verification:

Item	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Main Power shut down	Equipment stops in safe and secure condition		
Main Power Restored	Equipment can be restarted with no problems or adverse conditions.		

Checked By (Production) Sign/Date:		Verified By (Quality Assurance) Sign/Date:
Inference:		
	• • • • • • • • • • • • • • • • • • • •	
		Reviewed By
		(Manager QA)
		Sign/Date:
	/	_



т	T)	$\boldsymbol{\cap}$			C	$\boldsymbol{\wedge}$	T	TA 1	r	
ν								- 13	\mathbf{n}	•
1	17	v	_	v	· •	v	u	Τ.	v.	•

9.0 REFERENCES:

- Design Qualification Party Document
- Installation Qualification Party Document
- Operation Qualification Party Document

10.0 DOCUMENTS TO BE ATTACHED:

TROM PREDEFINED SPECIFICATION IF, ANY: WITROL, IF ANY:
VTROL, IF ANY:
JTROL, IF ANY:
VTROL, IF ANY:
JTROL, IF ANY:
VTROL, IF ANY:
LUSIVE OF FOLLOW UP ACTION, IF ANY):



n	\mathbf{T}	$\boldsymbol{\cap}$		$\boldsymbol{\cap}$	\mathbf{C}	$\boldsymbol{\cap}$	T	TA T	٠_	_
м	ĸ							170	"	•
	7.	v	_	v	\cdot	•	_	Τ.	v.	•

РПАЛ	KIVIA DEVI	ILS					
14.0	CONCLU	JSION:					
15.0	RECOM	MENDAT	ΓΙΟΝ:				
1010							
	•••••						
	••••••	••••••					
	•••••						
16.0	ABBREV	IATION	S:				
	cGMP	:	Current Good Manufacturing Practice				
	DQ	:	Design qualification				
	DYP	:	Dynamic Pass Box				
	ID.	:	Identification				
	IQ	:	Installation Qualification				
	Ltd.	:	Limited				
	mm	:	Millimeter				
	Nos.	:	Number				
	OQ	:	Operational Qualification				
	РО	:	Purchase Order				
	Pvt.	:	Private				



\mathbf{n}	\sim r		\sim	\sim		т	
PR			M .		· ·	10	•
1 1/	\mathbf{v}	·	$\boldsymbol{\mathcal{L}}$	v	⊿ ⊥`	w.	

17.0 PROTOCOL POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			