

PROTOCOL No.:

INSTALLATION QUALIFICATION FOR HVAC BMS



P	R	O	Т	O	CO	T.	N	n
	1.	v		v	\sim	_	Τ.	v.

PRE -APPROVAL PAGE:

INSTALLATION QUALIFICATION DOCUMENT No:							
	"HVAC BN						
	HVAC BN	<u> </u>					
REPORT FOR APPROVAL ()							
Name	Designation	Department	Signature	Date			
REPORT APPROVAL FOR	EXECUTION						
()							
Name	Designation	Department	Signature	Date			
		<u>I</u>	1				



PROTOCOL No.:

TABLE OF CONTENT

Index	Description	Page No.
	PRE - APPROVAL PAGE	2
1.	Qualification panel	4
2.	Objective	4
3.	Equipment Description & Identification	5
4.	Major components	6
5.	Utilities	7
6.	Safety Features and Alarms	8
7.	Identification of SOP's	8
8.	Deviations & Justifications	9
9.	Summary and Installation Verification	10
10.	Acceptance Criteria	11
11.	Appendix	11
	POST - APPROVAL PAGE	12



PRO	TO	COL	No.:
1110	10	$\mathbf{C}\mathbf{D}\mathbf{L}$	1 1U.

INSTALLATION QUALIFICATION

1.0 Qualification panel

Department	Name	Designation	Sign & Date
Functional Department			
Engineering			
Quality Assurance			

2.0 Objective

The purpose of this procedure is to present an outline for the Installation of instrument to verify & ensure that

- The instrument is installed as per the designed specification.
- Each installed subcomponent complies with the engineering design.
- No unauthorized or unrecorded modification has taken place.
- All critical instrumentation has been identified for calibration of the equipment.
- All supporting utilities are properly connected.

3.0 Equipment Description & Identification

Name of the equipment/instrument: HVAC BMS

Description:

The **HVAC BMS** is intended for the monitoring, logging and controlling of AHU parameters.

Modules are designed using state of art technology and uses factory calibrated sensors for highest accuracy. Modules are scalable and provide ease of installation. A wireless connections option provides layout flexibility across the install site.



PROTOCOL N	o.
------------	----

TECHNICAL SPECIFICATION:

DESCRIPTION		
Body	MS Powder Coated Panel	
Gross weight	50 Kg Approx	
Overall Dimension	850 mm x 570 mm x 200 mm	
230V input supply by MCB		
Electrical - 5V DC		

• Equipment Master File

- Manuals
- Schematic drawings
- ❖ IQ/OQ/DQ/PQ protocol

4.0 Major components

Basic unit

Description	Specified	Checked by	Sign /Date
General	Machine No. 1		
Controller	IC name: Manufacturer: Speed grades: 0 - 16 MHz		
Differential Bus	Operating Voltages: 4.5-5.5 V Qty.: 1 No. IC number: Manufacturer: Texas Instruments		
Transreciever;	Bidirectional Transceivers Operating Voltages: 4.5-5.5 V Qty: 1 No.		
Real Time	IC Number:		
Clock	Manufacturer:		
	Operating Voltages : 4.5-5.5 V		
	Two wire interface		
	Auto power fail to detect and switch		



PROTOCOL No.:

Description	Specified	Checked by	Sign /Date
	circuitry		
	Qty: 1 No.		
Temperature	IC Number:		
Sensor	Manufacturer:		
	Two wire interface		
	Operating range : -40 to +125 °C		
	Operating Voltages:		
	Qty: 1 No. In Each Module		
RH Sensor	IC Number:		
	Manufacturer:		
	Two wire interface		
	Operating range: 0 to 100%		
	Operating Voltages:		
	Qty: 1 No. In Each Module		
Differential	IC Number:		
Pressure Sensor	Manufacturer:		
	Two wire interface		
	Operating range: 0.3 PSI to 1.5 PSI		
	Operating Voltages:		
	Qty: 1 No. In Each Module		
	IC Number:		
Digital Display Room	Manufacturer: Two wire interface		
Temperature	Operating range : -40 to +125 °C Operating Voltages:		
Sensor	Qty: 1 No. In Each Module		
Digital Display	IC Number:		
Room RH	Manufacturer:		
Sensor	Two wire interface		
	Operating range: 0 to 100%		



PR	Ω	Γ	CO	T.	No.	•
T T/	\mathbf{v}	\cdot	\sim		11U.	

Description	Specified	Checked by	Sign /Date
	Operating Voltages:		
	Qty: 1 No. In Each Module		
Digital Display	IC Number:		
Room	Manufacturer:		
Differential	Two wire interface		
Pressure Sensor	Operating range: 500 Pa Operating Voltages:		
	Qty: 1 No. In Each Module		

Description	Specification	Actual	Checked by / Date
Identification plate	Name of the equipment and/or		
	suppliers name to be available on		
	the equipment.		
Any physical damage to the	No physical damage should be		
equipment	observed		
General method of the	A. No loose hanging cables		
electrical wiring	B. Well-insulated electrical		
	wirings.		
	C. Located in a safe place well		
	protected from water seepage		
	during machine or floor		
	cleaning and also safe for		
	operator during operation		

5.0 Utilities

Voltage : 230 Volts

Phase : 1 phase

Frequency : 50 Hz



PR	N	O	CO	L	No.	٠
T TF.	\mathbf{v}	. •	\sim	_	T 10.	•

6.0 Safety Features and Alarms

S.No.	Name of the safety item	Specified function	Identified by
1	If Alarm goes beyond user's preset value.	1. Buzzer will be turned ON in module and LED changing colour red for upper alarm yellow for lower alarm and green for no alarm accordingly.	
		2. Alarm notification will be displayed on monitor screen3. Buzzer will be on in device so user can verify the beep sound.	
2	Authorised user access	 Every user will be given permission to display data room wise / Area wise. Only Authorised user will be given permission to modify set values of alarms, updating area and description. Authorise user will be allowed to manage users. Software Version is 1.23. There are 3 level of User access Administrator, Supervisor, Operator. 	

7.0 Identification of SOP's

S.No.	Title of SOP	SOP No.	Identified by



.0 Deviations & Justifications Deviation (If any)	
Justifications (If any)	
CONDUCTED BY .	DATE.
CONDUCTED BY:	DATE:
AUTHORIZED BY:	DATE:
	L



INSTALLATION QUALIFICATION REPORT **FOR**

PROTOCOL N

	HVAC BMS						
ARMA DEVILS							
9.0 Summary a	and Installation Verification						
	SUMMARY						
	INSTALLATION VERIFICATION						
PREPARED B	SY: DATE:						
I KLI AKLD D	DAIL.						
CHECKED BY	Y:	DATE:					



PROTOCOL No.	PR	OΤ	\mathbf{OC}	\mathbf{OL}	No.
--------------	----	----	---------------	---------------	-----

10.0 Acceptance Criteria

- All major components have been installed properly, according to Design specification. & manufacturer recommendations.
- No physical damage has been observed.
- All electrical wires are properly insulated

11.0 Appendix

LIST OF APPENDIX

S.No.	TITLE	APPENDIX No.



P	R	O'	ΓO	C	0	Vo.	

POST - APPROVAL PAGE

Name	Department	Signature	Date
Checked By			
Approved By			