



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

<b>EQUIPMENT ID No.</b>	
<b>LOCATION</b>	<b>Compression</b>
<b>DATE OF QUALIFICATION</b>	
<b>SUPERSEDES PROTOCOL No.</b>	<b>NIL</b>



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**CONTENTS**

<b>S.No.</b>	<b>TITLE</b>	<b>PAGE No.</b>
<b>1.0</b>	<b>Pre-Approval</b>	<b>3</b>
<b>2.0</b>	<b>Objective</b>	<b>4</b>
<b>3.0</b>	<b>Scope</b>	<b>4</b>
<b>4.0</b>	<b>Responsibility</b>	<b>5</b>
<b>5.0</b>	<b>Equipment Details</b>	<b>6</b>
<b>6.0</b>	<b>System Description</b>	<b>6</b>
<b>7.0</b>	<b>Pre-Qualification Requirements</b>	<b>7</b>
<b>8.0</b>	<b>Critical Variables to be Met</b>	<b>8-11</b>
<b>9.0</b>	<b>References</b>	<b>12</b>
<b>10.0</b>	<b>Documents to be Attached</b>	<b>12</b>
<b>11.0</b>	<b>Deviation from Pre-Defined Specification, If Any</b>	<b>13</b>
<b>12.0</b>	<b>Change Control, If Any</b>	<b>13</b>
<b>13.0</b>	<b>Review (Inclusive of follow up action, If Any)</b>	<b>13</b>
<b>14.0</b>	<b>Conclusion</b>	<b>14</b>
<b>15.0</b>	<b>Recommendation</b>	<b>14</b>
<b>16.0</b>	<b>Abbreviations</b>	<b>15</b>
<b>17.0</b>	<b>Post Approval</b>	<b>16</b>



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**1.0 PRE – APPROVAL:**

**INITIATED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>OFFICER/EXECUTIVE (QUALITY ASSURANCE)</b>			

**REVIEWED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>HEAD (PRODUCTION)</b>			
<b>HEAD (ENGINEERING)</b>			

**APPROVED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>HEAD (QUALITY ASSURANCE)</b>			



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**2.0 OBJECTIVE:**

- To provide documented evidence for the Installation Qualification of Metal Detector.
- To confirm that the equipment and its components are installed as per the Specifications mentioned in the design qualification document and other requirements given by supplier.

**3.0 SCOPE:**

- . The scope of this installation qualification protocol cum report is limited to qualification of **Metal Detector** to be installed in the Compression.
- The Metal Detector is a standalone unit with plug in type electrical connections for operation and is on castor wheel. Hence, may be moved as per requirement to other area of operation which shall not change the performance of equipment.
- This document provides all the relevant information related to specification, installation checks and acceptance criteria to be required to perform installation qualification activity of Metal Detector.



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

<b>DEPARTMENTS</b>	<b>RESPONSIBILITIES</b>
<b>Quality Assurance</b>	<ul style="list-style-type: none"><li>• Preparation, Review, Approval and Compilation of the Installation Qualification Protocol cum Report.</li><li>• Co-ordination with Production and Engineering to carryout Installation Qualification.</li><li>• Monitoring of Installation Qualification Activity.</li><li>• Post approval of Installation Qualification Protocol cum Report after execution.</li></ul>
<b>Production</b>	<ul style="list-style-type: none"><li>• Review &amp; Pre Approval of Installation Qualification Protocol cum Report.</li><li>• To Co-ordinate and support for Execution of Installation Qualification study as per Protocol cum Report.</li><li>• Post Approval of Installation Qualification Protocol cum Report after Execution.</li></ul>
<b>Engineering</b>	<ul style="list-style-type: none"><li>• Review &amp; Pre Approval of Installation Qualification Protocol cum Report.</li><li>• Co-ordination, Execution and technical support in Metal Detector Installation Qualification Activity.</li><li>• Calibration of Process Instruments.</li><li>• Responsible for Trouble Shooting (if occurs during execution).</li><li>• Post Approval of Installation Qualification Protocol cum Report after Execution.</li></ul>



PHARMA DEVILS

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Metal Detector
<b>Equipment</b>	
<b>Manufacturer's Name</b>	Unique Equipment Metal Detection System.
<b>Model No.</b>	Digitech-75
<b>Sr. No.</b>	
<b>Supplier's Name</b>	Unique Equipment Metal Detection System.
<b>Location of Installation</b>	Compression

**6.0 SYSTEM DESCRIPTION:**

Metal Detector detects unwanted or stray metal in moving bulk material, sheet or web material, or package or bagged material. They can also be used to detect the presence of metal item, which is intended to be in a non metallic package.

Metal Detector is installed around a conveyor or chute so that material or packages to be inspected will pass through the detector aperture. The detector creates a high frequency electromagnetic field through which all conveyed material and packages must pass. Presences of foreign metallic particles cause a reaction in this field.

The Search Coil consists of three coils surrounding the aperture. The centrally placed Transmitter Coil is driven by a powerful oscillator to generate a strong magnetic field. Spaced equally on each side of the transmitter is the Receiver Coils. These receiver coils acts as aeriels, which collect the signal from the transmitter, producing a voltage across each coil. Without product or metal contamination passing through the aperture the voltage in each coil will be equal, because of the equal from the transmitter coil and with the introduction of a piece of metal into the aperture causes the induced voltages to be unequal. The coils are connected in such a manner that the signals are subtracted from one another to give a value of zero at their output. At this junction the system is said to be balanced.

Any conducting object moving through the aperture will interact with the generated magnetic field, so producing different voltages from each of the coils. The objects produce this effect as it alters the coupling between each receiver and the transmitter in turn as it passes through the aperture. Subtracting these voltages will no longer give an output of zero.

The reactor senses this reaction and the signal is amplified and processed further to actuate the relay contracts. The output may be used to stop a conveyor, sound an alarm, and actuate a marking or any other device or combination of devices.



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**7.0 PRE – QUALIFICATION REQUIREMENTS:**

**7.1 Verification of Documents:**

- Executed and approved Design Qualification Document.
- Piping and Instrumentation Diagram (P & ID).
- Electrical Circuits Diagram.
- Technical Specification of Equipment.
- Calibration Certificate of Components.
- Certificate of Material of Construction of Components.

**7.1.1 Procedure:**

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the IQ Protocol cum Report.

**7.1.2 Acceptance Criteria:**

- All the documents should be available, complete and approved by respective authorities.



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**8.0 CRITICAL VARIABLES TO BE MET:**

**8.1 General Checks and Location Suitability:**

Installation Checks	Acceptance Criteria	Observation	Observed By (Engineering) (Sign/Date)
<b>Mounting of Equipment</b>	Should Be Properly Mounted		
<b>Leveling</b>	Should be properly balanced and leveled		
<b>Edges of parts</b>	Metal parts should be properly grind without any sharp edges		
<b>Welding of Joints</b>	Welding of joints should be without any welding burrs		
<b>Place of Installation</b>	Compression		
<b>Room Condition</b>	Temp. - NMT 25°C RH - NMT 55%		
<b>Illumination in area</b>	NLT 300 Lux.		
<b>Working space around the equipment</b>	Should be sufficient for easy operation, cleaning, sanitation and maintenance		

**Checked By  
(Production)  
Sign/Date: .....**

**Verified By  
(Quality Assurance)  
Sign/Date: .....**

**Inference:**

.....

.....

.....

.....

.....

**Reviewed By  
(Manager QA)  
Sign/Date: .....**





**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**8.2 Utilities Required:**

Parameters	Acceptance Criteria	Observation	Observed By (Engineering) (Sign/Date)
Electricity	230 V AC, 1 PH, 50 Hz.		

**Checked By  
(Production)  
Sign/Date: .....**

**Verified By  
(Quality Assurance)  
Sign/Date: .....**

**Inference:**

.....  
.....  
.....  
.....  
.....

**Reviewed By  
(Manager QA)  
Sign/Date: .....**



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**8.3 Installation Checks:**

S.No.	Specification	Observation	Observed By (Engineering) (Sign/Date)
1.	Check the Proper mechanical installation of Metal detector.		
2.	All the contact parts are Cleaned.		
3.	Check the proper electrical installation of Metal detector.		
4.	To Check that equipment is balanced.		
5.	Check the equipment is free from any defects.		
6.	Check the finishing of product contact parts.		
7.	Check that major components are protected from shock and there is no physical damage.		
8.	Equipment Identification name plate is visible		
9.	Check that all piping and electrical connection have been done according to the drawing.		

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:** .....

**Inference:**

.....

.....

.....

.....

.....

**Reviewed By**

**(Manager QA)**

**Sign/Date:** .....



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**8.4 Safety:**

Checks	Acceptance Criteria	Observation	Observed By Engineering (Sign/Date)
Well embedded equipment	For cGMP site layout		
Electrical connection	Electrical should be as per approved drawings.		
Base plate of Machine	Should be perfectly horizontal		
Control Panel	Should be in apprised position		
Earthing	Properly earthing should be given to function		

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:** .....

**Inference:**

.....

.....

.....

.....

.....

**Reviewed By**

**(Manager QA)**

**Sign/Date:** .....



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**9.0 REFERENCES:**

**The Principle Reference is the following:**

- Validation Master Plan
- Schedule-M – “Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products.”
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 – Good Manufacturing Practices and Inspection.

**The following references are used for addition guidance:**

- FDA/ISPE Baseline Pharmaceutical Engineering Guide-Volume 5:- Commissioning and Qualification Guide, First Edition / March 2001.
- Code of Federal Regulations (CFR), Title 21, Part 210, Current Good Manufacturing Practice (cGMP) in Manufacturing, Processing, Packing, or Holding of Drugs, Beta. April 1, 1998.
- Code of Federal Regulations (CFR), Title 21, Part 211, Current Good Manufacturing Practice (cGMP)
- EU Guide to Good Manufacturing Practice, Part 4, 1997.
- European Commission’s working party on control of medicines and inspections document, Validation Master Plan, Design Qualification, Installation & Operational Qualification, Non Sterile Process Validation, Cleaning Validation, October 1999.
- GMP Guide, Validation of Automated Systems in Pharmaceutical Manufacture, Version 4.0, December 2001.

**10.0 DOCUMENTS TO BE ATTACHED:**

- Technical details for Equipment Requirement with Engineering Drawings.
- Certificate of MOC.
- Calibration certificates.
- Operation and Maintenance Manual.





**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**14.0 CONCLUSION:**

.....

.....

.....

.....

.....

.....

.....

.....

**15.0 RECOMMENDATION:**

.....

.....

.....

.....

.....

.....

.....

.....



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**16.0 ABBREVIATIONS:**

cGMP	:	current Good Manufacturing Practices
WHO	:	World Health Organization
FDA	:	Food and Drug Administration
CFR	:	Code of Federal Regulations
Kg	:	Kilogram
mm	:	Millimeter
AC	:	Alternating Current
NMT	:	Not More Than
RH	:	Relative Humidity
SS	:	Stainless Steel
MOC	:	Material of Construction
No.	:	Number
EU	:	European Union
QA	:	Quality Assurance
IQ	:	Installation Qualification
DQ	:	Design Qualification



**PHARMA DEVILS**

**INSTALLATION QUALIFICATION  
PROTOCOL CUM REPORT  
FOR  
METAL DETECTOR**

**PROTOCOL No.:**

**17.0 POST APPROVAL:**

**INITIATED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>OFFICER/EXECUTIVE (QUALITY ASSURANCE)</b>			

**REVIEWED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>HEAD (PRODUCTION)</b>			
<b>HEAD (ENGINEERING)</b>			

**APPROVED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>HEAD (QUALITY ASSURANCE)</b>			