

PROTOCOL No.:

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR DUST COLLECTOR

EQUIPMENT ID No.	
LOCATION	Compression
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	4
5.0	Equipment Details	5
6.0	Equipment Description	5
7.0	Pre-Qualification Requirements	6
8.0	Critical Variables to be Met	6-8
9.0	References	8
10.0	Documents to be Attached	8
11.0	Deviation from Pre-Defined Specification, If Any	8
12.0	Change Control, If Any	9
13.0	Review (Inclusive of follow up action, If Any)	9
14.0	Conclusion	9
15.0	Recommendation	9
16.0	Abbreviations	10
17.0	Protocol Post Approval	11



DD	_	-	~ /	\sim		-	-	
νv	ľ'n	14	11	''	11		Λ	•
PR	\ ,	11	,,	_\		1.4	v.	

1.0	PROTOCOL	PRE -	APPROVAL:
-----	----------	-------	-----------

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR

PROTOCOL No.:

DUST COLLECTOR

2.0 OBJECTIVE:

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Dust Collector and to ensure that it produces desired Quality & rated output according to manufactures specifications.
- To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Startup & Shut down Procedure and Safety Features.

3.0 SCOPE:

- The Protocol covers all aspects of Operation Qualification for Dust Collector.
- This Protocol cum report will define the methods and documentation used to qualify the Dust Collector for OQ. Successful completion of this Protocol cum Report will verify that the Dust Collector meet all acceptance criteria and is ready for Performance Qualification.

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Preparation, Review, Approval and Compilation of the OQ Protocol cum Report. Co-ordination with Production and Engineering to carryout OQ. Monitoring of Operation Process.
Production	 Review of Operation Qualification Protocol cum Report. To Co-ordinate and support for execution of OQ study as per Protocol. Post Approval of Operation Qualification Protocol cum report after Execution
Engineering	 Review & Pre Approval of Operational Qualification Protocol cum Report. Co-ordination, Execution and technical support in OQ Activity. Responsible for Trouble Shooting (if occurs during execution). Post Approval of Operational Qualification Protocol cum report after Execution



PROTOCOL No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	Dust Collector
Equipment ID.	
Manufacturer's Name	NA
Supplier's Name	NA
Location of Installation	Compression

6.0 EQUIPMENT DESCRIPTION:

Capture the dust with proper capture velocity from process area and send the dust collector chamber with the help of trapping Canvas Cotton Bag Filter simultaneously dust free air will go by 10 micron filter and then send to the environment.

Bag filter dust collector is efficient pollution control equipment and filtration is carried out through woven or non-woven filter media in form of bags. The cleaning action is due to high pressure air passed in the reverse direction or by providing vibration to the bags through the vibratory motor which generates the shocks to dislodge the dust particles from the bags.

S. No.	Parameter	Description
1.	Dust Collector Details	It comprises of:
		Hose PVC Pipe for connecting with the process
		equipments
		HDEP Pipe for connecting with the Equipment
		Butter Fly Valve
		AC Induction Motor
		Canvas Cotton make Filter Bag
		Reverse Rotating Fan
		Electrical Starter Panel
2.	Environmental conditions:	
4.	Temperature	Ambient (up to 30. °C)
3.	Quantity of Air Suction	Air Suction Velocity: 400 FPM



DD	\sim	\sim T	T T	
νv	 OC.	<i>1</i> 11 1		•
1 1/	 w	w	1.1	

7.0 PRE – QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

Verify that the DQ/IQ of the Dust Collector has been executed and approved. Verify that the SOP for Operation, Cleaning and Preventive Maintenance of the Dust Collector has been prepared.

S.No.	Document Name	Document / SOP No.	Completed (Yes/No)
1.	DQ Protocol Cum Report		
2.	IQ Protocol Cum Report		
3.	Draft SOP for Operation & Cleaning of Dust Collector		
4.	Draft SOP for Preventive Maintenance of Dust Collector		

Checked By	Verified By
Sign & Date:	Sign & Date

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the OQ Protocol cum report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.

8.0 CRITICAL VARIABLES TO BE MET:

8.1 TEST EQUIPMENT CALIBRATION:

Verify that all critical instruments associated with the system are in a calibrated state. Review the calibration status for the test equipment to be utilised and record the calibration due dates in the table below. All Equipment / Instrumentation must remain within the calibration due date for the duration of OQ test for which the item is used. If a due date potentially occurs during the testing period then the instrument must be recalibrated before it can be utilised.

Equipment / Instruments Name	Equipment / Instrument I.D.	Calibration On	Due On

Checked By	Verified By
Sign & Date:	Sign & Date:



DD	\sim	\sim	TOP	T	r
PR			'/ NI		\mathbf{n}
1 17	() 1	~~	ΛИ	⊿ I ₹	V

8.2 OPERATIONAL AND FUNCTIONAL CHECKS:

Operate the Dust Collector as per Manufacturer's Manual/SOP and Check for the following functions of the Equipment. The Equipment should function as desired.

Operational Checks	Acceptance Criteria	Observation
Power Supply		
Connect the Power Supply to	Door should be alosed tightly & anonad smoothly	
the Equipment.	Door should be closed tightly & opened smoothly.	
Motor Operation		
Switch ON the Motor	Equipment should be start operating and start dust	
	extraction.	
	After Switch ON the Motor, Reverse Rotating Fan	
	Should move anti-clock wise direction.	
AC Induction Motor Operatio	n for Shaking Canvas Filter Bag holder Frame	
AC Induction Motor	It should work properly and trembling the Canvas Filter	
	Bag Holder frame for release the captured dust.	
Suction Air Velocity at Dust C	Collector Hose Pipe	
Suction Air Velocity (FPM)	400 FPM to 800FPM	
Checked By Sign & Date:	Verified By Sign & Date:	

8.3 SAFETY TESTING:

Item	Acceptance Criteria	Observation
Motor Overload Relay or any	MCB should be trip if overload and any short circuit.	
Short Circuit		

Checked By	Verified By
Sign & Date:	Sign & Date



	~	\sim r	-	\sim	\sim T	T T	
v	~					No.	•
		•		,		110.	

8.4	POWER	FAII	LIRE	VERIFIC	'ATION:
0.7			UNL	A TOME IC	

Item	Acceptance Criteria	Observation
Main Power Shut Down	Equipment stops in a safe and secure condition.	
Main Power Restored	Equipment can be restarted with no problems or adverse conditions.	

	ked By & Date: Verified By Sign & Date:
Infer	ence:
•••••	
•••••	
	n. t
	Reviewed By Sign & Date:
9.0	REFERENCES:
	The Principle Reference is the following:
	• Master Validation Plan.
	• Schedule M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment
	for Pharmaceutical Products."
	 WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2. Good
	Manufacturing Practices and Inspection.
10.0	DOCUMENTS TO BE ATTACHED:
	• Copy of Draft SOP's.
	Any Other Relevant Documents.
11.0	DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:



DD		α	\sim T	™ T
PR		1 M '1		No.:
1 17	.,,,	\cdots		1 1 U

12.0	CHANGE CONTROL, IF ANY:
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
13.0	REVIEW (INCLUDIVE OF FOLLOW, IF ANY).
14.0	CONCLUSION:
15.0	RECOMMENDATION:



PROTOCOL No.:

16.0 ABBREVIATIONS:

Nos. : Numbers

WHO : World Health Organization

OQ : Operational Qualification

MOC : Material of construction

GMP : Good Manufacturing Practices

mm : Millimetre

QTY : Quantity

RPM : Revolutions per Minute

P & I : Piping and Instrumentation diagram

M.S : Mild Steel

V : Volts

HP : Horse Power

RPM : Revolutions per Minute

Pvt. : Privet
Ltd : Limited

AMP : Ampere

°C : Degree centigrade CFM : Cubic feet Minute

MCB : Miniature Circuit Breaker



DD	\sim	_	\sim		T T	
PR		. 11		1	NA	•
1 17		`'			1 7 W	• •

17.0 PROTOCOL POST APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			