

| S.No. | ITEM DESCRIPTION | PAGE No. |
|-------|--|----------|
| 1.0 | PROTOCOL APPROVAL | 3 |
| 2.0 | OVERVIEW: | 4 |
| 2.1 | Objective | 4 |
| 2.2 | Purpose | 4 |
| 2.3 | Scope | 4 |
| 2.4 | Responsibility | 4-5 |
| 2.5 | Execution Team | 6 |
| 3.0 | ACCEPTANCE CRITERIA | 7 |
| 4.0 | REQUALIFICATION CRITERIA | 7 |
| 5.0 | INSTALLATION QUALIFICATION PROCEDURE | 8 |
| 5.1 | System Description | 8 |
| 5.2 | Instruction for filling the checklist | 9 |
| 5.3 | Installation checklist | 10-11 |
| 5.4 | Identification of major components | 12-27 |
| 5.5 | Verification of material of construction | 28-30 |
| 5.6 | Identification of supporting utilities | 31 |
| 5.7 | Identification of safety features | 32-33 |
| 5.8 | Identification of standard operating procedure (sop) | 34 |
| 5.9 | Identification of component to be calibrated | 35-36 |
| 5.10 | Verification Of Drawing And Documents | 37 |
| 5.11 | Abbreviation | 38 |
| 5.12 | Deficiency And Corrective Action(s) (Reports) | 39 |
| 5.13 | Annexure (S) | 40 |
| 6.0 | INSTALLATION QUALIFICATION FINAL REPORT | 41 |
| 6.1 | Summary | 41 |
| 6.2 | Conclusion | 41 |
| 6.3 | Final Report Approval | 42 |



PROTOCOL No.:

1.0 PROTOCOL APPROVAL:

Signing of this approval page of Protocol indicates agreement with the qualification approach described in this document. If modification to the qualification approach becomes necessary, an addendum shall be prepared and approved .The protocol cannot be used for execution unless approved by the following authorities.

This Installation Qualification protocol of has been reviewed and approved by the following persons:

| FUNCTION | NAME | DESIGNATION | DEPARTMENT | SIGNATURE | DATE |
|----------------|------|-------------|-------------|-----------|------|
| PREPARED | | | QUALITY | | |
| BY | | | ASSURANCE | | |
| | | | QUALITY | | |
| | | | ASSURANCE | | |
| REVIEWED BY | | | ENGINEERING | | |
| | | | PRODUCTION | | |
| | | | HEAD | | |
| APPROVED | | | OPERATION | | |
| BY | | | QUALITY | | |
| | | | ASSURANCE | | |



PROTOCOL No.:

2.0 OVERVIEW:

2.1 **OBJECTIVE:**

The objective of developing and executing this protocol is to collect sufficient data pertaining to the IBC Washing and Drying System and define the installation qualification requirements and acceptance criteria for the IBC Washing and Drying System. Successful completion of these installation qualification requirements will provide assurance that the IBC Washing and Drying System was installed as required in the manufacturing area.

2.2 PURPOSE:

The purpose of this protocol is to establish documentary evidence to ensure that the IBC Washing and Drying System received matches the Design specification and also to ensure that it is properly and safely installed.

2.3 SCOPE:

This Protocol is applicable to installation of IBC Washing and Drying System in manufacturing facility.

2.4 RESPONSIBILITY:

In accordance with protocol, following functions shall be responsible for the qualification of system.

Execution Team (Comprising members from Production, Engineering and Quality Assurance) and their responsibilities are following:

- > Prepares the qualification protocol.
- Ensures that the protocol is in compliance with current policies and procedures on system Qualification.
- ➤ Distributes the finalized protocol for review and approval signatures.
- > Execution of Qualification protocol.
- Review of protocol, the completed qualification data package, and the final report.
- ➤ The installation checks, operational checks, component for calibration, SOP identification, identification of safety features, identification of supporting utility supply shall be carried out by engineering persons
- The production operator / supervisor shall carry out the cleaning and operation of machine.

Head – Production/ Engineering:



PROTOCOL No.:

- > Review of protocol, the completed qualification data package, and the final report.
- > Assist in the resolution of validation deficiencies.

Head – Operation and Quality Assurance:

| Review and | approval | of protocol, | the | completed | qualification | data | package, | and | the | final |
|------------|----------|--------------|-----|-----------|---------------|------|----------|-----|-----|-------|
| report. | | | | | | | | | | |



| PROTOCOL No. | PRO | TO | COL | No. |
|--------------|------------|----|-----|-----|
|--------------|------------|----|-----|-----|

2.5 EXECUTION TEAM:

The satisfactory installation of the IBC Washing and Drying System shall be verified by executing the qualification studies described in this protocol. The successfully executed protocol documents that the IBC Washing and Drying System is installed satisfactorily.

Execution team is responsible for the execution of installation of IBC Washing and Drying System. Execution team comprises of:

| NAME | DESIGNATION | DEPARTMENT | SIGNATURE | DATE |
|------|-------------|------------|-----------|------|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |



PROTOCOL No.:

3.0 ACCEPTANCE CRITERIA:

- 3.1 The IBC Washing and Drying System shall meet the system description given in design qualification.
- 3.2 The IBC Washing and Drying System shall meet with the acceptance criteria mentioned under the topic "Identification of major components"
- 3.3 The IBC Washing and Drying System shall be operated by PLC.
- 3.4 All material of constructions of the contact parts to be checked as per the specifications.
- 3.5 All the related drawing and documents shall be checked and complied for availability and authenticity.
- 3.6 All Standard Operating Procedure to be identified.
- 3.7 All the safety feature and utility to be identified.
- 3.8 All measuring component for calibration to be identified.

4.0 REQUALIFICATION CRITERIA:

The machine shall be requalified if

- There are any major changes in system components which affect the performance of the system
- After major breakdown maintenance is carried out.
- As per revalidation date and schedule



PROTOCOL No.:

5.0 INSTALLATION QUALIFICATION PROCEDURE:

| 5.1 | SYSTEM DESCRIPTIO | N: | |
|-----|-----------------------|----|-----------------------------------|
| 1 | Equipment Name | : | IBC Washing and Drying System |
| 2 | Supplier/Manufacturer | : | Cybernetik Technologies Pvt. Ltd. |
| 3 | Model | : | KCPR |
| 4 | Serial no. | : | |
| 5 | Capacity | : | Up to 600 L |
| 6 | Location | : | Drier area |

5.1.1 System description:

Brief description:

The system is designed to wash and dry Bins without manual interventions. It is designed to avoid contamination during washing and drying of single IPC at a time, with flexibility in adjustment of time for each washing and drying cycle.

Main advantages of the system are it saves time required for washing and saves the space occupied by washed drums kept for drying overnight. All these operations are carried out in an isolated environment to avoid contamination due to manual interventions.

At a time single IPC up to 600 litre can be washed.

Location:

The system is located at the interface of unclean & clean area. The technical area associated with the system is located exactly above the washing & drying booth.

The system consist of main four sub assemblies,

- Washing and drying booth
- Water-skid
- Air-skid
- Limpet type hot water tank



PROTOCOL No.:

5.2 INSTRUCTION FOR FILLING THE CHECKLIST:

- 5.2.1 In case of identification of major component actual observation should be written in specified location.
- 5.2.2 In case of the compliance of the test actual observation should be written in specified location.
- 5.2.3 For identification of utilities actual observation should be written in specified location.
- 5.2.4 Give the detailed information in the summary and conclusion part of the installation Qualification report.
- 5.2.5 Whichever column is blank or not used 'NA' shall be used.



PROTOCOL No.:

5.3 INSTALLATION CHECKLIST:

Installation checklist is as follows:

| S.No. | Statement | Method of Verification | Actual Observation | Checked By Sign/Date |
|-------|--|---------------------------|---------------------------|----------------------------|
| 1 | Verify purchase order copy and write down P.O. number | Physically | | |
| 2 | Verify that there is no observable physical damage | Physically | | |
| 3 | Examine All access ports are cleared of any debris. | Physically | | |
| 4 | Verify that all components are properly assembled, securely anchored and shock proof. | Physically | | |
| 5 | Verify that all electrical connections are properly done and safe | Physically | | |
| 6 | Verify that The equipment is properly earthed | Physically | | |
| 7 | Verify that utility line is properly connected | Physically | | |
| 8 | Verify the proper leveling of equipment | Physically | | |
| 9 | Verify that there is sufficient space provided for operation, cleaning, preventive maintenance | Physically | | |



| S.No. | Statement | Method of Verification | Actual Observation | Checked By Sign/Date |
|-------|---------------------------------|---------------------------|--------------------|----------------------------|
| 10 | Equipment/system identification | Physically | | |
| | no. Is visible | | | |

| Domarl | k: | | |
|--------|-------------------|-----------------|--|
| Keman | A | | |
| | | | |
| | | | |
| | | | |
| | | | |
| Review | ed by (Sign/Date) | | |
| | • • | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |



PROTOCOL No.:

5.4 IDENTIFICATION OF MAJOR COMPONENTS:

Describe each critical component and check them and fill the inspection checklist.

| System Components | Design S | Specification | Method of verification | Observation | Verified By Sign/Date |
|-----------------------|----------|--|---|-------------|-----------------------------|
| | Name | IBC Washing and Drying System | Visually /physically | | |
| Equipment Description | Make | Cybernetik Technologies Pvt. Ltd. | Visually /physically | | |
| Description | Model | KCPR | Visually /physically | | |
| | Sr. No. | 285 | Visually /physically | | |
| | Location | Drier area | Visually /physically | | |
| Mechanical Con | nponents | | | | |
| | Make | Grundfos | Visually /physically | | |
| | Model | CRN-5-26-A- FGJ-G-V-HQQV | Visually /physically | | |
| | Motor | 2 Pole/415 VAC/ 3 phase/ 50 Hz, 4 KW/ 2900 | Visually /physically | | |
| Water Pump | Sr. No. | To be recorded | Physically | | |
| 1 | Capacity | 5.8 m3/Hr @ 14 bar | Physically/ Technical Specification | | |
| | Head | 177 meters | Visually /physically | | |
| | Liquid | Water at 60°C | Physically/ Technical Specification | | |



| System Components | Design S | pecification | Method of verification | Observation | Verified By Sign/Date |
|----------------------|-----------------|---|-------------------------|-------------|-----------------------------|
| F.D. Blower | Malza | Vishwakarma | Visually | | 3 |
| | Make | Air systems | /physically | | |
| | | | Physically/ | | |
| | Model | ECHB-1-20-SPL | Technical | | |
| | | | Specification | | |
| | | | Physically/ | | |
| | Capacity | 1500 CFM | Technical | | |
| | | | Specification | | |
| | | | Physically/ | | |
| | Static pressure | 12 inch WC | Technical | | |
| | | | Specification | | |
| | D11 | 2000 DDM | Visually | | |
| | Blower speed | 2880 RPM | /physically | | |
| | Blower Sr. No. | To be recorded | Physically | | |
| | Motor | Make: Crompton | Visually | | |
| | Motor | 7.5 HP/2 poles | /physically | | |
| | Motor Sr. No. | To be recorded | Physically | | |
| | Drive arrange- | Direct driven by | Visually | | - |
| | ment | motor | /physically | | |
| | Accessories | Inlet damper, Access window, Drain plug, Rubber pads | Visually /physically | | |
| I.D. Blower | | Vishwakarma | Visually | | |
| I.D. Diowei | Make | Air Systems | /physically | | |
| | | 1 III ~ J S V IIIIS | Physically/ | | <u>-</u> |
| | Model | ECLL-1-30-SPL | Technical | | |
| | | | Specification | | |
| | | | Physically/ | | 1 |
| | Capacity | 1600 CFM | Technical | | |
| | I) | | Specification | | |
| | | | Physically/ | | 1 |
| | Static pressure | 4 inch WC | Technical | | |
| | 1 | | Specification | | |
| | DI ' | 2000 PD1 f | Visually | | 1 |
| | Blower speed | 2880 RPM | /physically | | |
| | | | Physically/ | | 1 |
| | Temp. | 60°C | Technical | | |
| | 1 | | Specification | | |



| System Components Design Specification | | | Method of verification | Observation | Verified By Sign/Date |
|---|------------------------|---|---|-------------|-----------------------------|
| | Blower Sr. No. | To be recorded | Physically | | |
| | Motor | Make: Crompton 2 HP/ 2 poles | Visually /physically | | |
| | Motor Sr. No. | To be recorded | Physically | | |
| | Drive arrange- ment | Direct driven by motor | Visually /physically | | |
| | Accessories | Inlet damper, Access window, Drain plug, Rubber pads | Visually /physically | | |
| Actuated Diaphragm valves | Make | Crane process flow technologies | Visually /physically | | |
| varves | Туре | Actuated Diaphragm valves | Visually /physically | | |
| | Size | 25 mm OD (Internal wash, external wash, hand wash) | Physically/ Technical Specification | | |
| | Rating | 16 bar max. | Visually /physically | | |
| | Characteristic | On/off type | Visually /physically | | |
| | End connection | Flange connections | Visually /physically | | |
| | Fasteners | SS 316 | Physically/ Technical Specification | | |
| | Method of operation | Pneumatically operated, spring closing actuator, failsafe arrangement with manual override facility | Visually /physically | | |
| | Leakage rate | 100% leak tight | Visually /physically | | |
| Manual Valves | Make | Crane process flow technologies | Visually /physically | | |
| Trianuai vaivos | Type | 'A' weir type diaphragm valve | Visually /physically | | |



| System Components | Design Specification | | Method of verification | Observation | Verified By Sign/Date |
|----------------------|----------------------|------------------------------|---|-------------|-----------------------------|
| | Size | 25 mm OD | Physically/ Technical Specification | | |
| | Rating | 16 bar | Visually /physically | | |
| | End connection | SMS connections | Visually /physically | | |
| | Make | Micro pneumatics | Visually /physically | | |
| | Туре | Actuated | Visually /physically | | |
| Ball Valves | Size | 40 NB | Physically/ Technical Specification | | |
| | Rating | 6 bar | Visually /physically | | |
| | End connection | Flanged end-40 NB ASA 150 | Visually /physically | | |



| System Components | Design | Specification | Method of verification | Observation | Verified By Sign/Date |
|----------------------|-------------------|--|---|-------------|-----------------------------|
| | Make | Pennent | Visually | | |
| C. T | | | /physically | | - |
| Steam Trap | a. | 05 ND | Physically/ | | |
| (Thermodynamic | Size | 25 NB | Technical | | |
| Type) | E. 4 | 25 ND ACA 150 | Specification | | <u> </u> |
| | End Connection | 25 NB ASA 150 Flanges | Visually | | |
| | Connection | Flanges | /physically | | |
| Filters | | | | | |
| HED A. Ett. | | Cybernetik | Visually | | |
| HEPA Filter | Make | Technologies | /physically | | |
| (0.3μ) | | Pvt. Ltd. | | | |
| | Model | EU-13 box type | Visually | | |
| | WIOUCI | | /physically | | |
| | Size | 610 X762 X295 | Physically | | |
| | Size | mm | | | |
| | Sr. No. | To be recorded | Physically | | |
| | | Non woven | Physically/ | | |
| | Media | synthetic media | Technical | | |
| | | | Specification | | - |
| | Efficiency | 99.99% down to 0.3 micron | Test certificate | | |
| | Capacity | 2500 CFM at 25 mm WC | Physically/ Technical Specification | | |
| | Max temp. | 110°C | Physically/ Technical Specification | | |
| Pre filter (3 μ) | Make | Cybernetik Technologies Pvt. Ltd | Visually /physically | | |
| | Model | EU-7 box type | Visually /physically | | |
| | Size | 610 X762 X144 mm | Physically | | |



| System Components | Design S | Design Specification | | Observation | Verified By Sign/Date |
|----------------------|-----------------------|--|--|-------------|-----------------------------|
| | Sr. No. | To be recorded | Physically | | |
| | Media | Felt + Aluminium mesh 99% down to | Physically/ Technical Specification Test certificate | | |
| | Efficiency Max temp. | 3 micron 110°C to 130°C | Physically/ Technical Specification | | |
| | Make | Cybernetik Technologies Pvt. Ltd | Visually /physically | | |
| | Model | EU-4 box type | Visually /physically | | |
| | Size | 610 X610 mm flange size 550X550X150 mm box size | Physically | | |
| Pre filter (10 μ) | Sr. No. | To be recorded | Physically | | |
| | | Felt + | Physically/ | | |
| | Media | Aluminium | Technical | | |
| | | mesh | Specification | | |
| | Efficiency | 95% down to 10 micron | Test certificate | | |
| | Make | Dirak | Visually /physically | | |
| Clip on gasket | Model | Self-gripping (Part no- 209- 0201) | Visually /physically | | |



| System Components | Design S | pecification | Method of verification | Observation | Verified By Sign/Date |
|----------------------|-------------|------------------|------------------------|-------------|-----------------------------|
| | Make | Deep and Deep | Visually | | |
| | With | Beep and Beep | /physically | | |
| | Туре | Solid cone spray | Visually | | |
| | Турс | Solid cone spray | /physically | | |
| Spray Nozzle | | | Physically/ | | |
| (External Washing) | Spray angle | 550 | Technical | | |
| 8, | | | Specification | | |
| | Capacity | 7.6 lpm@8 bar | Physically/ | | |
| | | | Technical | | |
| | | | Specification | | |
| | Make | Grundfos | Visually | | |
| | Wake | Grandios | /physically | | |
| Soap dosing | Model | A-97516526-P1- | Visually | | |
| pump | WIOUCI | 1425 | /physically | | |
| | Туре | CM3-5-A-R-A- | Visually | | |
| | Турс | V-AVBV-FAAN | /physically | | |



| System Components | Design | Specification | Method of verification | Observation | Verified By Sign/Date |
|---------------------------|------------------|--|---|-------------|-----------------------------|
| | Make | Spraying Systems | Visually /physically | | |
| Spray ball (Internal | Туре | D26984-B1/2- /SS316/SS-9.9 fluid driven rotating pipe | Visually /physically | | |
| Washing) | Capacity | 73 lpm @ 16 bar | Physically/ Technical Specification | | |
| | End connection | ½ inch BSPT female | Visually /physically | | |
| Non return | Make | Alfa laval | Visually /physically | | |
| valve | Size | 25 mm OD | Physically/ Technical Specification | | |
| | Make | Kumar | Visually /physically | | |
| Inline conical filter | End connection | ½ inch BSP (F) | Physically/ Technical Specification | | |
| | Membrane disc | 47 mm dia | Physically/ Technical Specification | | |
| | Make | Cipriani | Visually /physically | | |
| 3 way valve | End connection | 25 mm OD Triclover | Physically/ Technical Specification | | |
| | Make | Dwyer | Visually /physically | | |
| Magnehelic gauge | Range | 0 to 100 mm WC | Visually /physically | | |
| guuge | Qty. | 03 Nos | Visually /physically | | - |
| Pressure switche | s & gauges | | | | |
| Pressure switch | Make | Festo | Visually /physically | | |
| in instrument air line | Model | PEV-1/4 SC-OD | Visually /physically | | |



| System Components | Design | Specification | Method of verification | Observation | Verified By Sign/Date |
|---------------------------------|-----------------|---|---|-------------|-----------------------------|
| | Make | Boumer | Visually /physically | | |
| | Range | 0 to 28 kg/cm2 | Visually /physically | | |
| Pressure gauge in water line | Dial Size | 2 ½" (Glycerin filled) | Physically/ Technical Specification | | |
| | End connection | ½" B.S.P Male (Bottom entry) | Physically/ Technical Specification | | |
| | Make | Boumer | Visually /physically | | |
| | Range | 0 to 7 kg/cm2 | Visually /physically | | |
| Pressure gauge in water line | Dial Size | 2 ½" (Glycerin filled) | Physically/ Technical Specification | | |
| | End connection | ¹ / ₄ " B.S.P Male (Bottom entry) | Physically/ Technical Specification | | |
| | Make | Wika | Visually /physically | | |
| Pressure transmitter | Model | S11G1/2B 0-25 bar 1/2" BSP threaded | Physically/ Technical Specification | | |
| | Sr. No. | To be recorded | Physically | | |
| | Make | Dwyer | Visually /physically | | |
| DP transmitter | Model | 616C-3 | Physically/ Technical Specification | | |
| Pneumatic comp | onents (Festo M | ſake) | | | |
| Air service unit | Туре | LFR-D-MINI E- 743 | Visually /physically | | |
| (Filter regulator) | Part No. | ES43LOD-E- MINI | Physically/ Technical Specification | | |
| Pneumatic cylinders: | Туре | ADVU-32-25-P- A | Visually /physically | | |
| (For door locking) (For lance & | Part No. | 156534 | Physically/ Technical Specification | | |



| System Components | Desig | n Specification | Method of verification | Observation | Verified By Sign/Date |
|----------------------|---------------|-----------------|------------------------|-------------|-----------------------------|
| hood lifting) | Tymo | DNC-40-1330- | Visually | | |
| | Type | PPV-A | /physically | | |
| | | | Physically/ | | |
| | Part No. | 163336 | Technical | | |
| | | | Specification | | |
| | Туре | GRL 1/4 | Visually | | |
| Flow control | 1 ype | OKL 1/4 | /physically | | |
| valve | | | Physically/ | | |
| | Part No. | E443 | Technical | | |
| | | | Specification | | |
| Hand spray | Make Deep | Deep & Deep | Visually | | |
| gun | | реер & реер | /physically | | |
| | Type QS-1/4-8 | OS 1/4 8 | Visually | | |
| Straight | | /physically | | | |
| connector | | | Physically/ | | |
| Connector | Part No. | 153005 | Technical | | |
| | | | Specification | | |
| | Type | QST-1/4-8 | Visually | | |
| | Турс | QS1-1/4-0 | /physically | | |
| Tee | | | Physically/ | | |
| | Part No. | 153110 | Technical | | |
| | | | Specification | | |
| | Type | PUN-8 x 1.25 | Visually | | |
| | Турс | 1 UIN-0 A 1.23 | /physically | | |
| PU tubing | | | Physically/ | | |
| | Part No. | 159666 | Technical | | |
| | | | Specification | | |



| System Components | Design S | pecification | Method of verification | Observation | Verified By Sign/Date | | | | |
|----------------------------|-----------------|---|---|-------------|-----------------------------|--|--|--|--|
| Fabricated Items | | | | | | | | | |
| Washing booth | Size | 1750 (L) x 2105 (W) x 2510 (H) mm | Physically/ Technical specification | | | | | | |
| C | Door size | 1390 (L) x 2290 (W) mm | Physically/ Technical specification | | | | | | |
| Hot air ducting | Size | 200 NB | Physically/ Technical specification | | | | | | |
| Air heater | Size | 1000 (L) x 710 (W) x 862 (H) mm | Physically/ Technical specification | | | | | | |
| All fleater | Heating media | Steam @ 3 bar | Physically/ Technical specification | | | | | | |
| Exhaust ducting | Size | 200 NB | Physically/ Technical specification | | | | | | |
| Inlet piping of water pump | Size | 40 OD pipe, 14 SWG | Physically/ Technical specification | | | | | | |
| Internal spray piping | Size | 25 mm OD pipe, 14 SWG | Physically/ Technical specification | | | | | | |
| Internal spray lance | Size | 40 NB, Sch 10 pipe | Physically/ Technical specification | | | | | | |
| High pressure hose | Size | 1" ID x 2000 mm LG | Physically/ Technical specification | | | | | | |
| | End connections | Hydraulic SS 316 (F), Swivel ends | Physically/ Technical specification | | | | | | |
| External spray piping | Size | 25 mm OD | Physically/ Technical specification | | | | | | |



| System Components | Design (| Specification | Method of verification | Observation | Verified By Sign/Date |
|--|------------|--|---|-------------|-----------------------------|
| | Make | Deepjot Engineering | Visually /physically | | 8 |
| Pipe fittings (Sanitary type) SMS unions | Size | 25 (For 25 OD pipe) | Physically/ Technical specification | | |
| SIVIS unions | Seal | Nitrile rubber | Physically/ Technical specification | | |
| Air-skid | Dimensions | 2500 (L) x 1000 (W) x 2200 (H) mm | Physically/ Technical specification | | |
| Water-skid | Dimensions | 1600 (L) x 1000 (W) x 2200 (H) mm | Physically/ Technical specification | | |
| Electrical compos | nents | | | | |
| | Make | Mitsubishi | Visually /physically | | |
| | Туре | FX3U-64MR- ES-UL | Visually /physically | | |
| PLC | Location | Inside control panel on water skid | Visually /physically | | |
| | Qty. | 01 no | Visually /physically | | |
| | Make | Mitsubishi | Visually /physically | | |
| PLC-HMI cable | Туре | MITSU CAB 14 A | Physically/ Technical specification | | |
| | Qty. | 01 no | Visually /physically | | |
| | Make | Mitsubishi | Visually /physically | | |
| DI C analas | Туре | FX3U-4AD- ADP | Visually /physically | | |
| PLC analog module | Location | Inside control panel on water skid | Visually /physically | | |
| | Qty. | 01 no | Visually /physically | | |



| System Components | Design Specification | | Method of verification | Observation | Verified By Sign/Date |
|----------------------|----------------------|--|---|-------------|-----------------------------|
| | Make | Mitsubishi | Visually /physically | | |
| Conventor nort | Туре | FX3U-CNV-BD | Physically/ Technical specification | | |
| Converter port | Location | Inside control panel on water skid | Visually /physically | | |
| | Qty. | 01 no | Visually /physically | | |
| | Make | Mitsubishi | Visually /physically | | |
| НМІ | Туре | E1061 | Visually /physically | | |
| | Location | Inside the junction box | Visually /physically | | |
| | Qty. | 01 no | Visually /physically | | |
| | Make | Siemens | Visually /physically | | |
| | | 3RV20111JA10 one no | Visually /physically | | |
| ı | Туре | 3RV20114AA10 one no | Visually /physically | | |
| MPCB | | 3RV20111EA10 one no | Visually /physically | | |
| | | 3RV20110KA10 one no | Visually /physically | | |
| | Location | Inside control panel on water skid | Visually /physically | | |
| Contactors | Make | Siemens | Visually /physically | | |
| Contactors | Туре | 3RT20171BB41 one no | Visually /physically | | |



| System Components | Design | n Specification | Method of verification | Observation | Verified By Sign/Date |
|----------------------|----------|--------------------------------------|-------------------------|-------------|-----------------------------|
| | | 3RT20181BB41 | Visually | | |
| | | one no | /physically | | |
| | | 3RT20161BB41 | Visually | | |
| | | two nos | /physically | | |
| | | 3RH21401AP00 | Visually | | |
| | | one no | /physically | | |
| | Type | 3TH29111AA10 | Visually | | |
| A | | Four nos | /physically | | |
| Auxiliary | | Inside control | Visually | | |
| contact | Location | panel on water skid | /physically | | |
| | | | Visually | | |
| | Make | Siemens | /physically | | |
| | Туре | 5SL62047RC | Visually /physically | | |
| MCB | Quantity | Three nos | Visually /physically | | |
| | Location | Inside control panel on water skid | Visually /physically | | |
| | Make | Siemens | Visually /physically | | |
| Isolator (MCCB) | Rating | 63A,3VT1706- 2DM36-0AA0 One no | Visually /physically | | |
| | Location | On control panel on water skid | Visually /physically | | |



| System Components | Design S | Design Specification | | Observation | Verified By Sign/Date |
|----------------------|----------|--|--|-------------|-----------------------------|
| | Make | Sai trans X | Visually /physically | | |
| Transformer | Rating | 415/230VAC,20 0VA one unit 415/230VAC,25 0VA one unit | Visually /physically Visually /physically | | |
| | Location | Inside control panel on water skid | Visually /physically | | |
| | Make | P&F | Visually /physically | | |
| Barrier | Туре | KFD2-SR2- EX2-W24VDC One no | Visually /physically | | |
| | Location | Inside control panel | Visually /physically | | |
| | Make | Metal works | Visually /physically | | |
| Solenoid bank | Туре | M51389XV8- 4XI8-6-5-16- 2.5M | Visually /physically | | |
| | Location | On frame on water skid | Visually /physically | | |



| System Components | Desig | n Specification | Method of verification | Observation | Verified By Sign/Date |
|----------------------|------------------|--|---|-------------|-----------------------------|
| Make Rittal | | Rittal | Visually /physically | | |
| Panel | Size | 1000X800X300 One no | Physically/ Technical Specification | | |
| | Location | On water skid | Visually /physically | | |
| | Make | Omron | Visually /physically | | |
| Power supply | Туре | 230 VAC/ 24VDC, 4.5A Two nos | Visually /physically | | |
| | Location | Inside control panel on water skid | Visually /physically | | |
| | Make | Siemens | Physically/ Technical Specification | | |
| Link module | Rating | 3RA1921-1DA00 | Physically/ Technical Specification | | |
| | Location | Inside control panel | Visually /physically | | |
| | Make | Pune tectrol | Visually /physically | | |
| Level sensor | Туре | FGSOJ1DO1WW W | Visually /physically | | |
| Zever sensor | Quantity | One no | Visually /physically | | |
| | Location | Inside water tank | Visually /physically | | |
| | Make | P&F | Visually /physically | | |
| Door sensor | Sensing distance | 10 mm | Physically/ Technical Specification | | |
| | Spec. | NJ10-30GM-N | Visually /physically | | |
| | Quantity | 2 Nos. | Visually /physically | | |



| System Components | Design Specification | | Method of verification | Observation | Verified By Sign/Date |
|--------------------------|----------------------|---------------------------|---|-------------|-----------------------------|
| | Make Festo | | Visually /physically | | |
| Reed switch for cylinder | Туре | E-813 | Visually /physically | | |
| | Quantity | 8 nos | Visually /physically | | |
| | Make | Virgo | Visually /physically | | |
| Position sensor | Туре | LSB2SPDT | Physically/ Technical Specification | | |
| | Rating | 24 VDC | Visually /physically | | |
| | Quantity | 2 nos | Visually /physically | | |
| | Make | Wika | Visually /physically | | |
| Temperature | Rating | 200°c | Visually /physically | | |
| sensor | Spec. | T19, 101P0-Z, 4- 20 ma | Visually /physically | | |
| | Quantity | 2 units | Visually /physically | | |

| Remark: | |
|----------|----------------|
| | |
| | |
| | |
| | |
| | |
| Reviewed | by (Sign/Date) |



PROTOCOL No.:

5.5 Verification of Material of Construction:

| S.No. Component | | МОС | Method of verification | Observation | Verified By Sign / Date |
|-----------------|----------------------------------|-----------------|-------------------------------------|-------------|----------------------------|
| 1. | Water pump | SS 316/CI | Molybdenum kit/ Test Certificate | | |
| 2. | F.D. blower | MS PU painted | Visually/Physically | | |
| 3. | I.D. blower | MS PU painted | Visually/Physically | | |
| 4. | Actuated diaphragm valves | SS 316/ EPDM | Molybdenum kit/ Test Certificate | | |
| 5. | Manual valves | SS 316/ EPDM | Molybdenum kit/ Test Certificate | | |
| 6. | Ball valves | SS 316/ PTFE | Molybdenum kit/ Test Certificate | | |
| 7. | HEPA filter casing | SS 304 | Molybdenum kit/ Test Certificate | | |
| 8. | Pre-filter (For 3μ & 10μ) casing | Al | Visually/Physically | | |
| 9. | Clip on gasket | EPDM | Test Certificate | | |
| 10. | Spray nozzle (External washing) | SS 316 | Molybdenum kit/ Test Certificate | | |
| 11. | Spray ball (Internal washing) | SS 316 | Molybdenum kit/ Test Certificate | | |
| 12. | Non-return valve | SS 316L | Molybdenum kit/ Test Certificate | | |



| S.No. | Component | MOC | Method of verification | Observation | Verified By Sign / Date |
|-------|-------------------------------|----------------------|-------------------------------------|-------------|----------------------------|
| 13. | Inline conical filter housing | SS 316/ PTFE | Molybdenum kit/ Test Certificate | | |
| 14. | 3 way valve | SS 316 | Molybdenum kit/ Test Certificate | | |
| 15. | Washing booth | SS 304 | Molybdenum kit/ Test Certificate | | |
| 16. | Hot air ducting | SS 304 | Molybdenum kit/ Test Certificate | | |
| 17. | Air heater | SS 304 | Molybdenum kit/ Test Certificate | | |
| 18. | Exhaust ducting | MS PU painted | Visually/Physically | | |
| 19. | Inlet piping water pump | SS 316 | Molybdenum kit/ Test Certificate | | |
| 20. | Internal spray piping | SS 316 | Molybdenum kit/ Test Certificate | | |
| 21. | Internal spray lance | SS 316 | Molybdenum kit/ Test Certificate | | |
| 22. | High pressure hose | SS 304 | Molybdenum kit/ Test Certificate | | |
| 23. | External spray piping | SS 316 | Molybdenum kit/ Test Certificate | | |
| 24. | Spray ball | SS 316 | Molybdenum kit/ Test Certificate | | |
| 25. | SMS unions | SS 316L/SS 304 | Molybdenum kit/ Test Certificate | | |



| DD | \cap | $\Gamma \cap$ | CO | \T | No. | |
|-------|--------|---------------|------------------------|----|------|---|
| 1 1/2 | U | U | $\mathbf{c}\mathbf{v}$ | | TAO. | • |

| S.No. | Component | MOC | Method of verification | Observation | Verified By Sign / Date |
|-------|------------------|----------|------------------------|-------------|----------------------------|
| | | MS PU | Visually/Physically | | |
| 26. | Air-skid | painted- | | | |
| | | VIP blue | | | |
| | | MS PU | Visually/Physically | | |
| 27. | Water-skid | painted- | | | |
| | | VIP blue | | | |
| 28. | Hand spray gun | SS 316 | Molybdenum kit/ | | |
| | | | Test Certificate | | |
| 29. | Soap dosing pump | CC 216 | Molybdenum kit/ | | |
| 25. | Soup dosing pump | SS 316 | Test Certificate | | |
| 30. | Panel | MS | Visually/Physically | | |

| Remark: | | | |
|---------|------|------|------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Reviewed by (Sign/Date)



| PRUTUCUL NO. | PROTOCOL No | .: |
|--------------|-------------|----|
|--------------|-------------|----|

5.6 IDENTIFICATION OF SUPPORTING UTILITIES:

| T [4:]:4 | Required | Method of | Observation | Identified by |
|----------------|-------------------|-----------------|-------------|---------------|
| Utility | | Verification | | (sign & Date) |
| Electricity | 415 VAC, 3 phase, | Physically with | | |
| | 50Hz | clamp meter | | |
| Compressed air | 6 bar | On supply gauge | | |
| Purified water | 2-4 bar | On supply gauge | | |
| Soft water | 2-4 bar | On supply gauge | | |
| Steam | 2-4 bar | On supply gauge | | |

| Remark: | | | |
|---------|------|------|------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Reviewed by (Sign/Date)



PROTOCOL No.:

5.7 IDENTIFICATION OF SAFETY FEATURES:

Identify and record the safety features (if any) and their function in following tables:

| S.No. | Required safety feature | Identified safety components | Observation | Identified by sign & date |
|--------------------|-------------------------|-------------------------------|-------------|---------------------------|
| Emergency stop 1. | | Emergency stop button should | | |
| 1. | of machine | be provided | | |
| 2 | Wash pump | MCB should be provided for | | |
| 2. overload | | wash pump over load | | |
| | Process water | Pressure switch should be | | |
| 3. | pressure high / | provided for sensing process | | |
| | low | water pressure | | |
| | Process water | Temperature sensor should be | | |
| 4. | temperature high / | provided for sensing process | | |
| | low | water temperature | | |
| | | Pressure switch should be | | |
| 5. | Air pressure low | provided for sensing air | | |
| | | pressure | | |
| | HEPA filter | Differential pressure switch | | |
| 6. | chocked | should provide for sensing | | |
| | CHOCKEU | pressure across HEPA filter | | |
| | HEPA filter | Differential pressure switch | | |
| 7. | damaged | should be provide for sensing | | |
| | uamageu | pressure across HEPA filter | | |
| Q | Hot process water | Level sensor should provide | | |
| 8. | tank level low | for sensing tank water level | | |
| 9. | FD blower motor | MCB should be provided for | | |
| 9. | overload | FD blower motor over load | | |
| 10. | ID blower motor | MCB should be provided for | | |
| 10. | overload | ID blower motor over load | | |
| | Hot Aim | Temperature sensor should be | | |
| 11. | Hot Air | provided for sensing hot air | | |
| | temperature low | temperature | | |



| PROTOCOL No.: |
|---------------|
|---------------|

| S.No. | Required safety feature | Identified safety components | Observation | Identified by sign & date |
|---------|-------------------------|------------------------------------|-------------|---------------------------|
| | Purified water tank | Level sensor should be | | |
| 12. | level low | provide for sensing tank water | | |
| | level low | level | | |
| Remar | k : | | | |
| | ved by (Sign/Date) | OF STANDARD OPERATING | | |
| The fol | | ating Procedures were identified a | | rformance of IBC |
| S.No. | • | SOP Title | | Verified By Sign/ Date |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Remar | k: | | | |
| Review | ved by (Sign/Date) | | | |



| PRUTUCUL NO. | PROTOCOL No | .: |
|--------------|-------------|----|
|--------------|-------------|----|

5.9 IDENTIFICATION OF COMPONENT TO BE CALIBRATED:

Following component to be calibrated before starting the operational qualification.

| | Range | Location | Identified By Sign/Date |
|--|-------|----------|----------------------------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |



| | \sim m | \sim | \sim T | * T | |
|----|----------|--------|----------|------------|---|
| PΚ | OT | M ' | 1 11 | NA | • |
| | | | | 1111 | |

| Name Of Components | Make | ID | Range | Location | Identified By Sign/Date |
|-----------------------|-------|----|-------|----------|----------------------------|
| p | | | | | ~-8-4 2- 400 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| Remark: | | | | | |
| | | | | | |
| Reviewed by (Sign/D | Pate) | | | - | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |



| PROTOC | COL No. |
|---------------|---------|
|---------------|---------|

| 5 | .10 | VERIFIC | TATION OF | DRAWING | AND DOO | TIMENTS. |
|---|------|---------|-----------|----------------|---------|----------|
| J | . LU | | | DIVAMILIA | AND DUX | |

| | Following documents are reviewed and attached as listed below: | |
|--------|--|-------------------------|
| S.No. | DRAWING AND DOCUMENT DETAIL | VERIFIED BY (SIGN/DATE) |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| Remar | k: | |
| | | |
| | | |
| Poviou | ed by (Sign/Date) | |
| MCAICM | cu by (Digiti Date) | |
| | | |
| | | |
| | | |
| | | |
| | | |



PROTOCOL No.:

5.11 ABBREVIATIONS:

Following Abbreviations are used in the installation qualification protocol of equipment.

MOC: Material of construction

RPM: Rotation per minute

GMP: Good Manufacturing practices

HP: Horse Power

K.w: Kilowatt

Hz: Hertz

V: Volts

Ph: Phase

Kg: kilogram

Amp. Ampere

IQ: Installation qualification

IPC: Inprocess container



| 5.12 | | CORRECTIVE | | $\mathbf{D}\mathbf{F}\mathbf{D}\mathbf{O}\mathbf{D}\mathbf{T}(\mathbf{C})$. |
|---------------|-----------------|-------------------|-----|--|
| 7 1 /. | IDB.BIC IB.NC Y | CORRECTIVE. | 4 | KEPUKIIN |
| J. 14 | | COMMETTE | 4.3 | |

| 5.12 | DEFICIENCY AND CORRECTIVE ACTION (S) F | REPORT (S): |
|----------------------|---|-------------------------------------|
| Followin Departm | ng deficiency was verified and corrective actions taken in enent. | consultation with the Engineering |
| Descript | tion of deficiency: | |
| | | |
| | | |
| | | |
| | | |
| | | |
| Correcti | ive action(s) taken: | |
| | | |
| | | |
| | | |
| | | |
| Deviatio (Sign/Da | on accepted by ate) (| Deviation Approved by Sign/Date) |
| | | |



| PROTOCOL No. |
|--------------|
|--------------|

5.13 Annexure (**S**)

| Verified By & Date: |
|---------------------|
| v |
| |
| |
| |



| 6.0 | INSTALLATION QUALIFICATION FINAL REPORT: | | | | |
|---------------------------|--|--------------------------|--|--|--|
| 6.1 | SUMMARY: | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| 6.2 | CONCLUSION: | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| Prepared By Sign/ Date | | Checked By Sign/ Date | | | |
| | | | | | |
| | | | | | |
| | | | | | |



PROTOCOL No.:

6.3 FINAL REPORT APPROVAL

It has been verified that all tests required by this protocol are completed, reconciled and attached to this protocol or included in the qualification summary report. All amendments and discrepancies are documented, approved and attached to this protocol. If applicable signatures in the block below indicate that all items in this qualification report of IBC Washing and Drying System has been reviewed and found to be acceptable and that all variations or discrepancies have been satisfactorily resolved. After the successful installation qualification of the IBC Washing and Drying System the equipment can be taken for operational qualification.

| FUNCTION | NAME | DESIGNATION | DEPARTMENT | SIGNATURE | DATE |
|----------|------|-------------|----------------------|-----------|------|
| REVIEWED | | | QUALITY ASSURANCE | | |
| BY | | | ENGINEERING | | |
| | | | PRODUCTION | | |
| | | | HEAD | | |
| APPROVED | | | OPERATION | | |
| BY | | | QUALITY ASSURANCE | | |
| | | | | | |